AUG 29 1968
STATE DOCUMENTS

MONTANA HIGHWAY COMMISSION

19 •• BRIDGES •• 68

S
624.2
H3MB
1968

Montana State Library
3 0864 1006 2569 1

PREPARED BY

MONTANA STATE HIGHWAY COMMISSION
PLANNING SURVEY SECTION

IN COOPERATION WITH

U. S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
BUREAU OF PUBLIC ROADS

DECEMBER 31, 1968

Cover Photo: Missouri River Bridge On
I-15 North Of Wolf Creek

F O R E W O R D

This book lists all major structures on the Federal Aid Interstate (constructed and Present-Traveled-Way), Primary, State Maintained Secondary and Secondary Highway Systems. A major structure is a bridge that is greater than twenty feet in length from center of bearing to center of bearing except for cantilever or arches that are deck end to deck end. Minor structures are listed on the Federal Aid Interstate and Primary Highway Systems.

EXPLANATION OF BRIDGE LIST COLUMNS

Column A: Bridge Number



F.A. System	1=Primary, 2=Secondary, 3=State Maintained Secondary, 8=Interstate
F.A. Route Number:	
Control Section	Milepost to tenth at last junction from beginning of route.
Location (Bridge Number)	Milepost to tenths at bridge.
Descriptive Letter:	A=Adjacent opening of preceding structure B=County line location C=Coincident section length L=Section length P=Parallel or dual structure R=Section direction traffic only S=Opposite to section direction traffic only T=Opposing traffic lane of preceding structure

Column B: Highway Route Number (Markers)

I = Interstate Route Marker	SR = State Route Marker
US = United States Route Marker	OR = Other Route Marker

Column C: Project Number, Coincident Sections, Coded County Lines (refer to Column E for county code) No Bridge Section and Section Length.

Column D: Station - to even feet.

Column E: County (code) "U.S. Census of Population and Housing, 1960"

Code	County	Code	County	Code	County
001	Beaverhead	020	Granite	039	Powell
002	Big Horn	021	Hill	040	Prairie
003	Blaine	022	Jefferson	041	Ravalli
004	Broadwater	023	Judith Basin	042	Richland
005	Carbon	024	Lake	043	Roosevelt
006	Carter	025	Lewis & Clark	044	Rosebud
007	Cascade	026	Liberty	045	Sanders
008	Chouteau	027	Lincoln	046	Sheridan
009	Custer	028	McCone	047	Silver Bow
010	Daniels	029	Madison	048	Stillwater
011	Dawson	030	Meagher	049	Sweet Grass
012	Deer Lodge	031	Mineral	050	Teton
013	Fallon	032	Missoula	051	Toole
014	Fergus	033	Musselshell	052	Treasure
015	Flathead	034	Park	053	Valley
016	Gallatin	035	Petroleum	054	Wheatland
017	Garfield	036	Phillips	055	Wibaux
018	Glacier	037	Pondera	056	Yellowstone
019	Golden Valley	038	Powder River		

Column F: Design loading -- AASHO (American Association of State Highway Officials)

Column G: Vertical clearance -- Minimum clearance in feet and inches for horizontal clearance shown. U -- Unrestricted
(Field Inventory January through March 1967)

Column H: Horizontal clearance -- Curb to curb in feet and tenths.
(Field Inventory January through March 1967)

Column I: Total length -- rounded off to even feet.

Column J: Number of spans.

Column K: Maximum span -- rounded off to even feet.

Column L: Material and Type Maximum span.

ABBREVIATION	EXPLANATION
Cant	Cantilever
Comb	Combination
Conc	Concrete
Cont	Continuous
D	Deck
Gir	Girder
Pl	Plate
Pre	Prestressed
Reinf	Reinforced
Riv	Riveted
Sl	Slab
St	Steel
T	Timber
TT	Treated Timber
Unt	Untreated Timber

Column M: Year Built - Date UC - Under Construction UN - Unknown

Column N: Name of Feature Crossed

ABBREVIATION	EXPLANATION	ABBREVIATION	EXPLANATION
CA	Canal	JR INT	Junior Interchange
CH	Channel	MID	Middle
COU	Coulee	N	North
CO RD	County Road	OF	Overflow
CR	Creek	RR	Railroad
DR	Drainage	RY	Railway
DRY CRS	Dry Course	RES	Reservoir
E	East	R	River
FK	Fork	SEP	Separation
INT	Interchange	SL	Slough
IRR CA	Irrigation Canal	S	South
IRR DT	Irrigation Ditch	STK	Stockpass
JR GR SEP	Junior Grade Separation	W	West

Column O: Remarks: Bridge Number on other route, Bridge modifications, Posted load or speed limits, Maximum vertical clearance or Minimum horizontal clearance. Different signing (Markers), Section junctions, etc.


BRITISH COLUMBIA
DOMINION OF CANADA
ALBERTA
SASKATCHEWAN
LINCOLN
FLATHEAD
SANDERS
LAKE
MINERAL
MISSOULA
Missoula
LEWIS & CLARK
TETON
PONDERA
GLACIER
TOOLE
LIBERTY
HILL
CHOUTEAU
Fort Benton
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
RICHLAND
DAWSON
McCONE
FERGUS
PETROLEUM
GARFIELD
PRAIRIE
WIBAUX
JUDITH BASIN
MEAGHER
WHEATLAND
GOLDEN VALLEY
MUSSELSHELL
ROSEBUD
POWELL
GRANITE
RAVALLI
JEFFERSON
BROADWATER
GALLATIN
MADISON
BEAVERHEAD
DEER LODGE
SILVER BOW
Butte
Great Falls
Helena
Billings
Havre
Chinook
Malta
Glasgow
Wolf Point
Scobey
Plentywood
Sidney
Circle
Jordan
Glendive
Terry
Miles City
Forsyth
Hysham
Roundup
Lewistown
Winnett
Harlowton
White Sulphur Springs
Townsend
Bozeman
Livingston
Big Timber
Columbus
Hardin
Billings
Ryegate
Shelby
Chester
Conrad
Chateau
Cut Bank
Kalispell
Libby
Thompson Falls
Polson
Superior
Hamilton
Philipsburg
Anaconda
Deer Lodge
Boulder
Helena
Dillon
Virginia City
Ennis
Stanford
Rapid City
Baker
Ekalaka
Broadus
Custer
Yellowstone
Treasure
Rosebud
Carbon
Sweet Grass
Still Water
Big Horn
Powder River
Carter
Fallon
WYOMING
SOUTH DAKOTA
NORTH DAKOTA
LEGEND
90-3521
FEDERAL AID INTERSTATE ROUTE NUMBER AND SECTION NUMBER
24-1090
FEDERAL AID PRIMARY ROUTE NUMBER AND SECTION NUMBER
MAP OF
MONTANA
SHOWING
BRIDGE INVENTORY
ON
FEDERAL AID INTERSTATE
AND PRIMARY SYSTEMS
MONTANA STATE HIGHWAY COMMISSION
PLANNING SURVEY SECTION
IN COOPERATION WITH THE
U S DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
BUREAU OF PUBLIC ROADS
12-31-68


BRITISH COLUMBIA
DOMINION OF CANADA
ALBERTA
SASKATCHEWAN
NORTH DAKOTA
SOUTH DAKOTA
WYOMING
LINCOLN
FLATHEAD
SANDERS
LAKE
LIBERTY
TOOLE
GLACIER
PONDERA
TETON
CHOUTEAU
HILL
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
RICHLAND
MCCONE
DAWSON
PRAIRIE
WIBAUX
FALLON
CARTER
POWDER
RIVER
CUSTER
ROSEBUD
TREASURE
YELLOWSTONE
BIG HORN
CARBON
STILLWATER
SWEET GRASS
GOLDEN VALLEY
MUSSELSHELL
WHEATLAND
MEAGHER
GALLATIN
BROADWATER
JEFFERSON
BUTTE
SILVER BOW
DEER LODGE
POWELL
GRANITE
MISSOULA
MINERAL
LEWIS & CLARK
CASCADE
FERGUS
PETROLEUM
GARFIELD
JUDITH BASIN
BEAVERHEAD
MADISON
PARK
Kalispell
Libby
Thompson Falls
Superior
Missoula
Great Falls
Chester
Conrad
Choteau
Fort Benton
Havre
Chinook
Malta
Glasgow
Wolf Point
Scobey
Plentywood
Sidney
Circle
Jordan
Glendive
Wibaux
Lewistown
Stanford
Winnett
Roundup
Miles City
Terry
Baker
Forsyth
Hysham
Billings
Hardin
Columbus
Big Timber
Livingston
Bozeman
Pyegate
Townsend
Boulder
Helena
White Sulphur Springs
Deer Lodge
Philipsburg
Anaconda
Butte
Hamilton
Dillon
Virginia City
Red Lodge
Broadus
Ekalaka
Shelby
Cut Bank
Sheby
Harlowton
Missoula
Great Falls
LEGEND
FEDERAL AID INTERSTATE SYSTEM
FEDERAL AID PRIMARY SYSTEM
209
FEDERAL AID SECONDARY SYSTEM AND ROUTE NUMBERS
MAP OF
MONTANA
SHOWING
BRIDGE INVENTORY
ON
FEDERAL AID SECONDARY SYSTEM
MONTANA STATE HIGHWAY COMMISSION
PLANNING SURVEY SECTION
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
BUREAU OF PUBLIC ROADS
12-31-68

FEDERAL AID INTERSTATE ROUTES

(CONSTRUCTED & PRESENT TRAVELED WAY)

PLANNING SURVEY BRIDGE LIST

I 15 0000 0005	I 15	I 255 12	3365+00	001	20-16	U	44.0	118	3	3	PRE CONC BEAM	59	MONIDA INT-OR509	2509 0000 0001
I 15 0000 0015	I 15	I 255 12	3307+82	001	20-16	U	28.0	281	6	6	PRE CONC BEAM	59	UP RR	
I 15 0000 0095	I 15	I 255 12	2888+20	001		U	44.0	17	1	1	SPPAC CULVERT	59	JR INT CO RD	
I 15 0000 0147	I 15	I 82-01 6	2714+65	001	20-16	U	28.0	450	8	8	ST PLATE GIRDER	59	UP RR	
I 15 0000 0151	I 15	I 82-01 6	2590+00	001	20-16	U	44.0	118	3	3	PRE CONC BEAM	59	LIMA INT-CO RD	
I 15 0000 0198	I 15	I 15-1 24 17	2340+00	001	20-44	U	44.0	108	3	3	PRE CONC BEAM	67	GOSMAN LANE-SEP	
I 15 0000 0232	US 91	FAP 255-C	2165+50	001	15	U	22.0	22	1	1	CONCRETE SLAB	31	BIG SHEEP CR	
I 15 0000 0310	US 91	FAP 255-C	1753+07	001	15	U	22.0	22	1	1	CONCRETE SLAB	31	DRAINAGE	
I 15 0000 0383	I 15	I 15-1 11 37	166+50	001	20-16	U	44.0	143	3	3	PRE CONC BEAM	62	RED ROCK RIVER	
I 15 0000 0386	I 15	I 15-1 11 37	184+00	001	20-16	U	44.0	107	3	3	PRE CONC BEAM	62	SEP-CO RD	
I 15 0000 0443	I 15	I 15-1 11 37	483+00	001		18-00	44.0				UNDERPASS	62	INT-OR 324	2324 0000 0001
I 15 0000 0448	I 15	I 15-1 11 37	509+46	001	20-16	U	44.0	173	3	3	PRE CONC BEAM	62	BEAVERHEAD RIVER	
I 15 0000 0458	I 15	I 15-1 17 46	561+73	001	20-16	U	28.0	401	5	5	WELDED PL GIR	64	BEAVERHEAD RIVER	
I 15 0000 0499	I 15	I 15-1 17 46	764+80	001	20-16	U	44.0	163	3	3	PRE CONC BEAM	64	BEAVERHEAD RIVER	
I 15 0000 0526	I 15	I 15-1 20 51	922+30	001	20-16	U	44.0	188	3	3	PRE CONC BEAMS	65	BEAVERHEAD R	
I 15 0000 0529	I 15	I 15-1 20 51	936+40	001	20-44	U	44.0	163	3	3	PRE CONC BEAMS	65	BEAVERHEAD R	
I 15 0000 0559	I 15	I 15-1 20 51	417+00	001	20-44	U	44.0	123	3	3	PRE CONC BEAMS	65	BARRATT INT-CO R	
I 15 0000 0605	US 91	FAP 255-A 4	175+26	001	20-16	U	28.0	140	3	3	CONT ST I BEAM	45	BEAVERHEAD RIVER	
I 15 0000 0610	US 91	FAP 255-A	151+09	001	15	U	24.0	143	3	3	CONCRETE T BEAM	36	UP RR	
I 15 0000 0611	US 91	FAP 255-A	145+28	001	15	U	24.0	77	3	3	CONCRETE T BEAM	36	POINDEXTER SL	
I 15 0000 0644L	US 91	SECTION LENGTH												FAP 49-SR 41
I 15 0644 0655	US 91	FAP 241-D3	429+63	001	20-16	U	28.0	150	3	3	CONT ST I BEAM	46	BEAVERHEAD R	
I 15 0644 0691	US 91	FAP 241-D	236+86	001	15	U	20.0	29	1	1	CONCRETE T BEAM	29	IRR CA	
I 15 0644 0700	US 91	FAP 241-D	192+54	001	15	U	20.0	66	3	3	CONCRETE T BEAM	29	FRY PAN CR	
I 15 0644 0869B	US 91	001-029 COLINE												
I 15 0644 0873	US 91	FAP 241-B	715+49	001	15	16-02	20.0	238	3	3	STEEL TRUSS	28	BIG HOLE R	
I 15 0644 0941B	US 91	029-047 COLINE												
I 15 0644 1042L	US 91	SECTION LENGTH												FAP 46-SR 43
I 15 1042 1223	I 15	I 15-2 8 118	65+35	047		17-01	38.5				UNDERPASS	61	VICTOR INT-OR423	2423 0000 0001
I 15 1042 1223A	I 15	I 15-2 8 118	65+35	047		15-04	38.5				UNDERPASS	61	VICTOR INT-OR423	
I 15 1042 1231	I 15	I 15-2 8 118	21+46	047	20-16	U	28.0	614	11	11	STEEL GIRDER	61	3RY-CLARK FORK	BA&P-CMSTP&P-NP
I 15 1042 1231P	I 15	I 15-2 8 118	21+80	047	20-16	U	28.0	599	11	11	STEEL GIRDER	61	3RY-CLARK FORK	BA&P-CMSTP&P-NP
I 15 1042 1237	I 15	I 90 4 15 216	8+32	047		17-00	26.0				UNDERPASS*	68	INT 90 NISSLER	8090 2092 2201

I 15 1042 1237A	I 15	I 90 4 15 216	8+32	047		17-00	36.0				UNDERPASS	68	INT 90 NISSLER					
I 15 1042 1237L	US 91	SECTION LENGTH																FAI 90-I90
I 15 1237 1237	I 15	I 90 4 15 216	9+50	047		17-00	26.0				UNDERPASS*	68	INT 90 NISSLER					8090 2092'2201P
I 15 1237 1237A	I 15	I 90 4 15 216	9+50	047		17-00	36.0				UNDERPASS	68	INT 90 NISSLER					
I 15 1237 1249	I 15	I 15 2 22 123	316+48	047	20-44	U	36.0	118	3	3	PRE CONC BEAM	68	ROCKER INT CO RD					
I 15 1237 1249P	I 15	I 15 2 22 123	316+48	047	20-44	U	36.0	118	3	3	PRE CONC BEAM	68	ROCKER INT CO RD					
I 15 1237 1264	US 91	I 70 11	401+64	047	20-16	U	28.0	133	3	3	CONCRETE T BEAM	55	BA&P RY					
I 15 1237 1264P	US 91	I 70 11	401+64	047	20-16	U	28.0	133	3	3	CONCRETE T BEAM	55	BA&P RY					
I 15 1237 1266L	US 91	SECTION LENGTH																FAI 115-I 115
I 15 1266 1268S	I 15	I 115-2 2 126	425+44	047		17-00	38.5				UNDERPASS*	64	W BUTTE INT-I115					8115 4038 4040R
I 15 1266 1270	I 15	I-15-2 16 126	436+03	047	20-16	U	28.0	301	5	5	PRE CONC BEAM	64	BA&P-CMSTP&P RR					
I 15 1266 1270P	I 15	I 15-2 16 126	443+20	047	20-16	U	28.0	321	5	5	PRE CONC BEAM	64	BA&P-CMSTP&P RR					
I 15 1266 1272	I 15	I 15-2 16 126	445+53	047	20-16	U	28.0	442	7	7	RIVETED ST GIR	64	NP RY					
I 15 1266 1272P	I 15	I 15-2 16 126	454+74	047	20-16	U	28.0	489	8	8	RIVETED ST GIR	64	NP RY					
I 15 1266 1281	I 15	I 15-2 16 126	495+83	047	20-16	U	28.0	472	8	8	STEEL GIRDER	64	CMSTP&P RR-NP RY					
I 15 1266 1281P	I 15	I 15-2 16 126	495+83	047	20-16	U	28.0	472	8	8	STEEL GIRDER	64	CMSTP&P RR-NP RY					
I 15 1266 1287	I 15	I 15-2 7 127	519+81	047	20-16	U	28.0	168	3	3	STEEL GIRDER	61	MONT S INT-US 10					1002 2258 2258
I 15 1266 1287P	I 15	I 15-2 7 127	519+81	047	20-16	U	28.0	168	3	3	STEEL GIRDER	61	MONT S INT-US 10					1002 2254 2260
I 15 1266 1287L	I 15	SECTION LENGTH																FAP 2-US 10
I 15 1287 1291	I 15	I 15-2 9 128	545+78	047		17-00	38.5				UNDERPASS	60	LEXINGTON ST SEP					
I 15 1287 1291A	I 15	I 15-2 9 128	545+78	047		16-08	38.5				UNDERPASS	60	LEXINGTON ST SEP					
I 15 1287 1296	I 15	I 15-2 9 128	569+93	047		17-00	38.5				UNDERPASS	60	OREGON ST SEP					
I 15 1287 1296A	I 15	I 15-2 9 128	569+93	047		17-00	38.5				UNDERPASS	60	OREGON ST SEP					
I 15 1287 1303	I 15	I 15-2 9 128	605+15	047	20-16	U	28.0	210	4	4	PRE CONC BEAM	60	HARRISON AVE INT					1002 7096 7096
I 15 1287 1303P	I 15	I 15-2 9 128	605+15	047	20-16	U	28.0	210	4	4	PRE CONC BEAM	60	HARRISON AVE INT					1002 7081 7096
I 15 1287 1303L	I 15	SECTION LENGTH																
I 15 1303 1311	I 15	I 15-29 128	652+30	047		17-00	38.5				UNDERPASS	60	SHERIDAN ST-SEP					
I 15 1303 1311A	I 15	I 15-29 128	652+30	047		17-00	38.5				UNDERPASS	60	SHERIDAN ST-SEP					
I 15 1303 1314	I 15	IG 15-2 17 130	3+29	047		17-00	38.0				UNDERPASS	63	9MILE SEP-OR 375					2375 0000 0055
I 15 1303 1314A	I 15	IG 15-2 17 130	3+29	047		17-00	38.0				UNDERPASS	63	9MILE SEP-OR 375					
I 15 1303 1314L	I 15	SECTION LENGTH																FAI 90-I 90
I 15 1314 1318	I 15	IG 15-2 17 130	22+69	047		17-00	64.0				UNDERPASS*	63	E BUTTE INT-I90					8090 2278 2284
I 15 1314 1319	I 15	IG 15-2 17 130	22+69	047		17-00	64.0				UNDERPASS*	63	E BUTTE INT-I90					8090 2278 2284P

PLANNING SURVEY BRIDGE LIST

CNTRL					CAPACITIES									
I 15 1314 1323	I 15	IG 15-2 18 131	52+60 047	20-16	U	44.0	230	4	4	STEEL GIRDER	66	NPRY		
I 15 1314 1359L	I 15	SECTION LENGTH												
I 15 1359 1360B	US 91	047-022 COLINE												FAP 3-US 91
I 15 1359 1447	US 91	NRH 242 A	466+08 022	15	U	28.0	31	1	1	STEEL I BEAM	27	BISON CREEK		WIDENED 1934
I 15 1359 1482	US 91	FHP 26 A	122+56 022	15	U	22.0	81	3	3	CONCRETE T BEAM	31	BISON CREEK		
I 15 1359 1484	US 91	FHP 26 A	129+70 022	15	U	22.0	99	3	3	CONCRETE T BEAM	31	BISON CREEK		
I 15 1359 1503	US 91	FAP 242 C	234+84 022	15	U	22.0	31	1	1	CONCRETE T BEAM	31	BISON CREEK		
I 15 1359 1527	US 91	FAP 242 C	364+14 022		13-08	30.3				UNDERPASS	31	GN RY		
I 15 1359 1538	US 91	FAP 242 C	421+78 022	15	U	22.0	43	2	2	CONCRETE T BEAM	31	BOULDER R		
I 15 1359 1547	US 91	FAP 242 C	470+49 022	15	U	22.0	22	1	1	CONCRETE SLAB	31	RED ROCK CR		
I 15 1359 1580	US 91	F 242 14	640+94 022	20-16	U	38.0	23	1	1	CONCRETE SLAB	31	BASIN CR		
I 15 1359 1590	US 91	FAP 242 D	693+83 022	15	U	22.0	79	3	3	CONCRETE T BEAM	33	CATARACT CR		
I 15 1359 1606	US 91	FAP 242 D	784+79 022		14-09	25.2				UNDERPASS	33	GN RY		NO MARKER
I 15 1359 1607	US 91	FAP 242 D	786+67 022	15	U	26.0	149	3	3	CONCRETE T BEAM	33	BOULDER R		
I 15 1359 1625	US 91	FAP 242 D	882+43 022	15	U	22.0	138	3	3	CONCRETE T BEAM	33	BOULDER R		
I 15 1359 1680	US 91	FAP 178-D	1437+50 022		U	24.0	7	1	1	T T TRESTLE	33	STOCKPASS		
I 15 1359 1693	US 91	FAP 178-D	1370+50 022		U	24.0	7	1	1	T T TRESTLE	32	STOCKPASS		
I 15 1359 1702	US 91	FAP 178-D	1324+00 022		U	24.0	7	1	1	T T TRESTLE	32	STOCKPASS		
I 15 1359 1708	US 91	FAP 178-D	1293+00 022		U	24.0	7	1	1	T T TRESTLE	32	STOCKPASS		
I 15 1359 1717	US 91	FAP 178-D	1246+35 022		U	30.0	7	1	1	T T TRESTLE	32	STOCKPASS		
I 15 1359 1730	US 91	FAP 178-D	1177+50 022		U	30.0	7	1	1	T T TRESTLE	32	STOCKPASS		
I 15 1359 1830	US 91	FAP 178-D	650+93 022	15	U	20.0	31	1	1	CONCRETE T BEAM	29	PRICKLY PEAR CR		
I 15 1359 1887	I 15	I 15 38 177	552+77 022	20-44	U	38.0	133	3	3	PRE CONC BEAM	68	SEP FRONTAGE RD		
I 15 1359 1887P	I 15	I 15 38 177	552+77 022	20-44	U	38.0	133	3	3	PRE CONC BEAM	68	SEP FRONTAGE RD		
I 15 1359 1902	I 15	I 15 38 177	631+99 022	20-44	U	38.0	231	5	5	PRE CONC BEAM	68	GN RY		
I 15 1359 1902P	I 15	I 15 38 177	631+99 022	20-44	U	38.0	231	5	5	PRE CONC BEAM	68	GN RY		
I 15 1359 1909	I 15	I 15 38 177	665+23 022		17-00	38.0				UNDERPASS*	68	MONT CITY INT	2518 0000 0000	
I 15 1359 1909A	I 15	I 15 38 177	665+23 022		17-00	38.0				UNDERPASS	68	MONT CITY INT		
I 15 1359 1926	I 15	I 15 38 177	756+21 022		17-00	38.0				UNDERPASS*	68	SEP OR 481	2481 0000 0000	
I 15 1359 1926A	I 15	I 15 38 177	756+21 022		17-00	38.0				UNDERPASS	68	SEP OR 481		
I 15 1359 19328	US 91	022-025 COLINE												
I 15 1359 1953	I 15	I 15-4 4 182	134+91 025		17-00	46.5				UNDERPASS*	61	CAPITOL INT-US12	1003 1935 1935P	
I 15 1359 1953A	I 15	I 15-4 4 182	134+91 025		19-01	46.5				UNDERPASS	61	CAPITOL INT-US12		

I 15 1359 1953L	I 15	SECTION LENGTH															
I 15 1953 1953	I 15	I 15-4 4 182	135+42	025		18-06	46.5					UNDERPASS*	61	CAPITOL INT-US12	FAP 3 & 8-US 12 1003 1935 1935
I 15 1953 1953A	I 15	I 15-4 4 182	135+42	025		20-00	38.5					UNDERPASS	61	CAPITOL INT-US12	
I 15 1953 1961	I 15	I 15-4 4 182	163+35	025	20-16	U	28.0	798	12	12	RIV PL GIRDER	61	GN&NP RY-AVENUE	8OULDER AVENUE
I 15 1953 1961P	I 15	I 15-4 4 182	164+15	025	20-16	U	28.0	810	12	12	RIV PL GIRDER	61	GN&NP RY-AVENUE	
I 15 1953 1965	I 15	I 15-4 5 182	196+91	025		16-11	46.5					UNDERPASS	62	CEDAR ST INT	
I 15 1953 1965A	I 15	I 15-4 5 182	196+91	025		17-07	38.5					UNDERPASS	62	CEDAR ST INT	
I 15 1953 1971	I 15	I 15-4 5 182	300+00	025		17-01	38.5					UNDERPASS	62	YORK SEP-OR 280	2280 0000 0004
I 15 1953 1971A	I 15	I 15-4 5 182	300+00	025		17-06	38.5					UNDERPASS	62	YORK SEP-OR 280	
I 15 1953 1992	I 15	I 15-4 6 186	415+00	025	20-16	U	38.0	50	1	1	PRE CONC 8EAM	62	TEN MILE CREEK	
I 15 1953 1992T	I 15	I 15-4 6 186												
I 15 1953 2001	I 15	I 15-4 6 186	460+25	025	20-16	U	38.0	118	3	3	PRE CONC 8EAM	62	SEP-CO RD	
I 15 1953 2001P	I 15	I 15-4 6 186	460+25	025	20-16	U	38.0	118	3	3	PRE CONC 8EAM	62	SEP-CO RD	
I 15 1953 2032	I 15	I 15-4 6 186	620+53	025		18-03	38.5					UNDERPASS*	62	LINCOLN INT-US 9	1003 1966 203o
I 15 1953 2032A	I 15	I 15-4 6 186	620+53	025		18-00	38.5					UNDERPASS	62	LINCOLN INT-US 9	
I 15 1953 2032L	I 15	SECTION LENGTH													FAP 3-US 91
I 15 2032 2122	I 15	I 15-4 8 194	+60	025	20-16	U	38.0	118	3	3	PRE CONC 8EAM	62	INT-CO RD	GATE MOUNTAINS
I 15 2032 2122P	I 15	I 15-4 8 194	+60	025	20-16	U	38.0	118	3	3	PRE CONC 8EAM	62	INT-CO RD	GATE MOUNTAINS
I 15 2032 2196	I 15	I 15-4 12 207	20+25	025	20-16	U	38.0	133	3	3	PRE CONC 8EAM	62	SIE8EN INT-CO RD	
I 15 2032 2196P	I 15	I 15-4 12 207	20+25	025	20-16	U	38.0	133	3	3	PRE CONC 8EAM	62	SIE8EN INT-CO RD	
I 15 2032 2215	I 15	I 15-4 22 210	121+84	025	20-16	U	28.0	519	8	8	STEEL GIRDER	65	LIT PRICKLY CR C	
I 15 2032 2215P	I 15	I 15-4 22 210	121+84	025	20-16	U	28.0	519	8	8	STEEL GIRDER	65	LIT PRICKLY Pk C	
I 15 2032 2223	I 15	I 15-4 19 211	164+22	025	20-16	U	28.0	539	10	10	PRE CONC 8EAM	64	SPR CR INT-GN RY	
I 15 2032 2223P	I 15	I 15-4 19 211	164+22	025	20-16	U	28.0	539	10	10	PRE CONC 8EAM	64	SPR CR INT-GN RY	
I 15 2032 2236	I 15	I 15-4 19 211	231+72	025	20-16	U	34.0	133	3	3	PRE CONC 8EAM	64	LYONS CR SEP	
I 15 2032 2236P	I 15	I 15-4 19 211	231+72	025	20-16	U	34.0	133	3	3	PRE CONC 8EAM	64	LYONS CR SEP	
I 15 2032 2298	I 15	I 15-4 25 218	562+75	025	20-16	U	34.0	113	3	3	PRE CONC 8EAM	66	WOLF CR INT	2434 0000 0000
I 15 2032 2298T	I 15	I 15-4 25 218												
I 15 2032 2317	I 15	I 15-4 25 218	657+00	025		20-02	36.0				UNDERPASS*	66	AUGUSTA INT	1009 0000 0000
I 15 2032 2317A	I 15	I 15-4 25 218	657+00	025		18-05	33.6				UNDERPASS*	66	AUGUSTA INT	
I 15 2032 2317L	I 15	SECTION LENGTH													FAP 9 US 287
I 15 2317 2374	I 15	IG 15-4 26 221	950+00	025	20-44	U	37.2	123	3	3	PRE CONC 8EAM	67	CRAIG INT-CO RD	
I 15 2317 2374P	I 15	IG 15-4 26 221	950+00	025	20-44	U	37.2	123	3	3	PRE CONC 8EAM	67	CRAIG INT-CO RD	

PLANNING SURVEY BRIDGE LIST

CONTROL A	B	NUMBER C	D	E	APPROACHES F	G	H	DESCRIPTION OF BRIDGE I	J	K	L	M	REMARKS N
I 15 2317 2391	I 15	IG 15-4 26 221	1042+70	025	20-16	U	29.5	365	6	6	PRE CONC 8EAM	67 GN RY	
I 15 2317 2391T	I 15	IG 15-4 26 221											
I 15 2317 2394	I 15	IG 15-4 26 221	1055+07	025	20-44	U	29.5	770	7	7	WELDED PL GIR	67 MISSOURI R	
I 15 2317 2394T	I 15	IG 15-4 26 221											
I 15 2317 2400	I 15	I 15 4 28 228	1090+03	025	15-12	U	38.0	93	3	3	CAST CONC GIR	68 STICKNEY CR	
I 15 2317 2400T	I 15	I 15 4 28 228											
I 15 2317 2438B	US 91	025-007 COLINE											
I 15 2317 2484	I 15	I 15 5 23 234	1452+00	007		17-00	38.0				UNDERPASS	68 CANYON INT	
I 15 2317 2484T	I 15	I 15 5 23 234											
I 15 2317 2519	I 15	IG 15 5 23 237	1578+57	007	20-44	U	31.0	739	7	7	WELDED PL GIR	68 MISSOURI R	
I 15 2317 2519T	I 15	IG 15 5 23 237											
I 15 2317 2527	I 15	I 15 5 23 234	1623+13	007	20-44	U	36.6	210	4	4	PRE CONC 8EAM	68 HARDY CR	
I 15 2317 2527T	I 15	I 15 5 23 234											
I 15 2317 2537	I 15	I 15-5 13 329	1727+60	007	20-16	U	44.0	133	3	3	PRE CONC 8EAM	61 INT-CO RD	TINTINGER INT
I 15 2317 2554	I 15	I 15-5 13 329	1842+77	007	20-16	U	44.0	82	3	3	PRE CONC 8EAM	61 SEP-CO RD	NO MARKER
I 15 2317 2589	I 15	I 15-5 13 329	2015+00	007	20-16	U	44.0	138	3	3	PRE CONC 8EAM	61 S CASCADE INT	1003 2620 2620S
I 15 2317 2589L	I 15	SECTION LENGTH											FAP 3
I 15 2599 2614	I 15	I 15-5 13 329	2095+00	007	20-16	U	44.0	123	3	3	PRE CONC 8EAM	61 N CASCADE INT	1003 2620 2637S
I 15 2599 2614L	I 15	SECTION LENGTH											
I 15 2614 2688	I 15	I 182 5	341+00	007	20-16	U	38.0	100	3	3	CONT CONC T 8M	58 LITTLE MUDDY CR	
I 15 2614 2688P	I 15	I 182 5	341+00	007	20-16	U	38.0	100	3	3	CONT CONC T 8M	58 LITTLE MUDDY CR	
I 15 2614 2754	I 15	I 182 5	750+54	007	20-16	U	44.0	130	3	3	CONT CONC T 8M	58 ULM INT	
I 15 2614 2827	I 15	I 15-5 26 271	474+71	007		17-11	38.5				UNDERPASS	67 GORE HILL INT	
I 15 2614 2827A	I 15	I 15-5 26 271	474+71	007		17-07	38.5				UNDERPASS	67 GORE HILL INT	
I 15 2614 2839	I 15	I 15-5 26 271	536+44	007		19-09	38.5				UNDERPASS*	67 SPUR INT-I 315	8315 4050 4050
I 15 2614 2839A	I 15	I 15-5 26 271	536+44	007		22-06	38.5				UNDERPASS*	67 SPUR INT- I 315	
I 15 2614 2839L	I 15	SECTION LENGTH											FAI 315 I-8R
I 15 2839 2842	I 15	I 15-5 26 271	564+51	007		17-05	38.0				UNDERPASS	67 CO RD SEP	
I 15 2839 2842A	I 15	I 15-5 26 271	564+51	007		19-07	38.0				UNDERPASS	67 CO RD SEP	
I 15 2839 2849	I 15	I 15-5 22 273	589+50	007	20-16	U	28.0	483	5	5	PRE CONC 8M	67 SUN R	
I 15 2839 2849P	I 15	I 15-5 22 273	589+50	007	20-16	U	28.0	483	5	5	PRE CONC 8M	67 SUN R	
I 15 2839 2850	I 15	IG 15-5 27 274	595+55	007	20-44	U	37.2	123	3	3	PRE CONC 8M	67 5TH AVE SEP	
I 15 2839 2850P	I 15	IG 15-5 27 274	595+55	007	20-44	U	37.2	123	3	3	PRE CONC 8M	67 5TH AVE SEP	

PLANNING SURVEY BRIDGE LIST

CONTROL						CAPACITIES			DESCRIPTIVE FEATURES							REMARKS
FEATURE	FEATURE	SYSTEM	ROUTE NUMBER	PROJECT NUMBER Also Control Sec 029 Structure No. Bridges Inc Section Length	STATION	COUNTY Code	LOAD RATING	VERTICAL CLEARANCE Minimum	TOTAL CLEARANCE Curb to Curb	STRUCTURE LENGTH	NUMBER OF SPANS	MAXIMUM SPAN	MATERIAL TYPE MAX MAIN SPAN Also Predominant Type Approach Spans		FACILITY CARRIED		
		Marker						IN	FEET	FEET		FEET	Undeck Through Deck				
A	B		C		D	E	F	G	H	I	J	K	L		M	N	
I 15 2839 2855		I 15	IG 15-5 28 274		620+29	007		18-04	38.6				UNDERPASS		67	CENTRAL AVE INT	
I 15 2839 2855A		I 15	IG 15-5 28 274		620+29	007		16-11	38.6				UNDERPASS		67	CENTRAL AVE INT	
I 15 2839 2869		I 15	IG 15-5 27 274		695+00	007		17-05	38.0				UNDERPASS		67	34TH ST SEP	
I 15 2839 2869A		I 15	IG 15-5 27 274		695+00	007		17-08	38.0				UNDERPASS		67	34TH ST SEP	
I 15 2839 2874		I 15	IG 15-5 27 274		724+45	007	20-44	U	28.0	354	6	6	PRE CONC BM		67	EMERSON INT-GNRY	1003 2889 2921
I 15 2839 2874P		I 15	IG 15-5 27 274		724+45	007	20-44	U	28.0	359	6	6	PRE CONC BM		67	EMERSON INT-GNRY	1003 2921 2921
I 15 2839 2874L		I 15	SECTION LENGTH														FAI 315-I BR
I 15 2874 2900		I 15	I 15-5 9 275		875+00	007		U	38.0	17	1	1	CONCRETE SLAB		60	JR GR SEP	NO MARKER
I 15 2874 2900P		I 15	I 15-5 9 275		875+00	007		U	38.0	17	1	1	CONCRETE SLAB		60	JR GR SEP	NO MARKER
I 15 2874 2913		I 15	I 15-5 9 275		998+56	007	20-16	U	38.0	108	3	3	PRE CONC BEAM		60	INT-CO RD	MANCHESTER INT
I 15 2874 2913P		I 15	I 15-5 9 275		998+56	007	20-16	U	38.0	108	3	3	PRE CONC BEAM		60	INT-CO RD	MANCHESTER INT
I 15 2874 2941		I 15	I 15-5 9 275		1145+00	007		U	38.0	17	1	1	CONCRETE SLAB		60	JR GR SEP	
I 15 2874 2941P		I 15	I 15-5 9 275		1145+00	007		U	38.0	17	1	1	CONCRETE SLAB		60	JR GR SEP	
I 15 2874 2954		I 15	I 15-5 9 275		1215+35	007		18-01	45.5				UNDERPASS*		60	VAUGHN INT-US 89	1003 2996 2996
I 15 2874 2954A		I 15	I 15-5 9 275		1215+35	007		17-00	45.5				UNDERPASS		60	VAUGHN INT-US 89	NO MARKER
I 15 2874 2954L		I 15	SECTION LENGTH														FAP 3-US 89.
I 15 2954 30638		US 91	007-050 COLINE														
I 15 2954 3231		US 91	I 15-6 8 307		1495+27	050	20-44	U	28.0	346	5	5	PRE CONC BEAM		65	TETON R	
I 15 2954 32818		US 91	050-037 COLINE														
I 15 2954 3326		I 15	I 15-7 3 312		1971+78	037		17-02	44.0				UNDERPASS		64	BRADY INT-OR 365	2365 0000 0005
I 15 2954 3339		I 15	I 15-7 3 312		2038+91	037		17-01	44.0				UNDERPASS		64	SEP-CO RD	
I 15 2954 3420		US 91	FAP 67 A		1446+72	037	15	U	22.0	25	1	1	CONCRETE T BEAM		31	IRR CA	
I 15 2954 3469		US 91	FAP 67 A		1195+19	037	15	U	28.0	113	3	3	CONCRETE T BEAM		31	DRY FK MARIAS R	WIDENED 1951
I 15 2954 3524		US 91	FAP 67 A		904+62	037	15	U	28.0	64	2	2	CONCRETE T BEAM		31	IRR CA	WIDENED 1951
I 15 2954 35998		US 91	037-051 COLINE														
I 15 2954 3627		US 91	FAP 67 8		345+11	051	15	U	24.0	541	6	6	CONT ST PLATE		36	MARIAS R	
I 15 2954 3690		I 15	I 15-8 3 351		147+03	051	20-16	U	40.0	360	7	7	STEEL BEAMS		60	INT US2 & GN RY	1001 2784 2784
I 15 2954 3690P		I 15	I 15-8 3 351		147+05	051	20-16	U	28.0	360	7	7	STEEL BEAMS		60	INT US2 & GN RY	1001 2240 2784
I 15 2954 3690L		I 15	SECTION LENGTH														FAP 1-US 2
I 15 3690 3703		I 15	I 15-8 3 351		212+13	051		16-07	38.5				UNDERPASS*		60	N SHELBY INT	1021 0749 0768
I 15 3690 3703A		I 15	I 15-8 3 351		212+71	051		17-05	38.5				UNDERPASS		60	N SHELBY INT	US 91
I 15 3690 3703L		I 15	SECTION LENGTH														FAP 21-US 91
I 15 3703 3748		I 15	I 15-8 14 357		450+21	051		17-06	44.0				UNDERPASS		64	INT-CO RD	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
	FHWA ROUTE NUMBER Markers	PROJECT NUMBER Also Control Sec No Progress Sec Section Length	STATION	COUNTY Code	DESIGN LOADING H - S	VERTICAL CLEARANCE Ft In	HORIZONTAL CLEARANCE Feet Curb	TOTAL LENGTH FEET	NUMBER OF SPANS	MAX SPAN FEET	MATERIAL MAXIMUM SPAN Roadway type if Roadway Underpass Tunnel, Ferry	YEAR BUILT Roadway Railroad Ferry	NAME OF FEATURE	
I 15 3703 3858	I 15	I 15-8 14 357	978+73	051	20-16	U	44.0	118	3	3	PRE CONC 8EAM	64	KEVIN INT-OR 215	2215 0000 0000
I 15 3703 3954	I 15	I 15-8 6 379	1402+02	051	20-16	U	28.0	168	3	3	PRE CONC 8EAM	61	SUNBURST INT	2214 0000 0001
I 15 3703 3957	I 15	I 15-8 6 379	1438+24	051	20-16	U	28.0	313	6	6	STEEL GIRDER	61	GN RY	
I 15 3703 4035	I 15	I 15 8 11 383	1847+10	051		17-04	48.6				UNDERPASS	64	SWEETGRASS INT	2214 0000 0243
I 15 3703 4035A	I 15	I 15 8 11 383	1847+10	051		17-07	48.6				UNDERPASS	64	SWEETGRASS INT	OR 214
I 15 3703 4038L	I 15	SECTION LENGTH												CANADIAN BDRY
I115 4038 4040R	I 115	I 115-2 2 126	424+91	047	20-16	U	38.5	244	4	4	STEEL GIRDER	64	W BUTTE INT-I 90	8015 1266 1268S
I115 4038 4047	US 91	U1 70 14	456+21	047		U	36.0	12	1	1	CONCRETE BOX	55	JR GR SEP-TR RD	TRUCK ROAD
I115 4038 4047P	US 91	U1 70 14	453+06	047		U	36.0	12	1	1	CONCRETE BOX	55	JR GR SEP-TR RD	TRUCK ROAD
I115 4038 4050	US 91	U1 70 14	473+44	047	20-16	U	28.0	156	3	3	CONCRETE T BEAM	55	EXCELSIOR ST SEP	
I115 4038 4050T	US 91	U1 70 14												
I115 4038 4050L	US 91	SECTION LENGTH												FAP 2-US 10
I315 4050 4050	I 8R	I 15-1 26 271	538+75	007	20-44	U	17.6	296	5	5	PRE CONC BM	67	SPUR INT- I 15	8015 2614 2839
I315 4050 4050T	I 8R	I 15-1 26 271												
I315 4050 4053	I 8R	IG 315-5 3 272	21+65	007	20-16	U	37.2	148	3	3	PRE CONC BM	67	BRIDGE ST SEP	
I315 4050 4053P	I 8R	IG 315-5 3 272	21+65	007	20-16	U	37.2	148	3	3	PRE CONC BM	67	BRIDGE ST SEP	
I315 4050 4055	I 8R	FAGH 218 4	563+94	007	20-16	U	30.0	174	3	3	CONT ST GIR	46	GN RY	
I315 4050 4055P	I 8R	IG 315-5 3 272	29+97	007	20-16	U	30.0	206	5	5	STEEL BM	67	GN RY	
I315 4050 4062L	I 8R	SECTION LENGTH												FAP 3-I 8R
I 90 0000 0024	US 10	FAP 183-A 3	127+17	031	15	U	30.0	42	1	1	STEEL GIRDER	39	ST REGIS R	
I 90 0000 0068	US 10	FAP 183-8 2	360+74	031	15	U	30.0	23	1	1	STEEL I BEAM	40	RANDOLPH CR	
I 90 0000 0082	US 10	FHP 8 G2 G3	78+50	031	15	U	30.0	100	3	3	CANT ST GIRDER	41	ST REGIS R	
I 90 0000 0109	US 10	FHP 8 G2 G3	216+71	031	15	U	26.0	100	3	3	CANT ST GIRDER	41	ST REGIS R	
I 90 0000 0224	US 10	FHP 8 J4 K3	28+52	031	20-16	U	32.0	42	1	1	CONCRETE T BEAM	51	TWELVE MILE CR	
I 90 0000 0343	US 10	FHP 8 N	417+25	031		U	24.0	190	3	3	CONT ST GIRDER	37	ST REGIS R	
I 90 0000 0346	US 10	SNFHP 8 0	433+71	031	15	U	26.0	787	8	8	STEEL TRUSS	42	CLARK FK & NP RY	
I 90 0000 0391	US 10	FGI 183 10	251+78	031	20-16	U	28.0	482	10	10	ST PLATE GIRDER	56	CMSTP&P RR	
I 90 0000 0456	I 90	I 90-1 5 46	112+49	031	20-16	U	28.0	621	5	5	RIV PL GIRDER	60	CLARK FK	
I 90 0000 0466	I 90	I 90-1 6 43	166+79	031		U	44.0	17	1	1	CONCRETE SLAB	60	JR GR SEP-CO RD	NO MARKER
I 90 0000 0479	I 90	I 90-1 6 43	237+82	031	20-16	U	28.0	153	3	3	PRE CONC BEAM	60	SUPERIOR INT	2257 0000 0004

PLANNING SURVEY BRIDGE LIST

CONTROL					APACITIE						DESCRIPTIVE				REMARKS

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURE					REMARKS
A	B	C	D	E	F	G	H	I	J	K	L	M	
I 90 0000 0827	I 90	I 90-2 18 82	378+68	032	20-16	U	28.0	982	9	9	WELDED PL GIR	64	CLARK FK & RR	CMSTP&P RR
I 90 0000 0827T	I 90	I 90-2 18 82												CMSTP&P RR
I 90 0000 0835	I 90	I 90-2 16 81	419+99	032	20-16	U	38.0	123	3	3	PRE CONC BEAM	64	9 MILE INT-CO RD	
I 90 0000 0835P	I 90	I 90-2 16 81	419+99	032	20-16	U	38.0	123	3	3	PRE CONC BEAM	64	9 MILE INT-CO RD	
I 90 0000 0970	I 90	IG 90-2 25 95	1102+89	032		17-00	44.0				UNDERPASS*	66	DESMET INT-10A	1005 0000 0000
I 90 0000 0970A	I 90	IG 90-2 25 95	1102+89	032		17-00	44.0				UNDERPASS*	66	DESMET INT-10A	
I 90 0000 0970L	US 10	SECTION LENGTH												FAP 5-US 10A
I 90 0970 0987	I90	IG 90-2 25 95	1136+81	032	20-44	U	37.2	163	3	3	PRE CONC BEAM	66	NPRY	
I 90 0970 0987P	I 90	IG 90-2 25 95	1136+81	032	20-44	U	37.2	163	3	3	PRE CONC BEAM	66	NPRY	
I 90 0970 0991	I 90	IG 90-2 25 95	1213+56	032	20-44	U	37.2	138	3	3	PRE CONC BEAM	66	SEP-CO RD	
I 90 0970 0991P	I 90	IG 90-2 25 95	1213+56	032	20-44	U	37.2	138	3	3	PRE CONC BEAM	66	SEP-CO RD	
I 90 0970 1023	I 90	IG 90-2 25 95	1387+46	032	20-44	U	37.2	195	4	4	PRE CONC BEAM	66	RESERVE ST-INT	2430 0000 0056
I 90 0970 1023P	I 90	IG 90-2 25 95	1387+46	032	20-44	U	37.2	195	4	4	PRE CONC BEAM	66	RESERVE ST-INT	2430 0000 0057
I 90 0970 1037	I 90	I 90-2 27 103	1464+00	032	20-44	U	37.0	138	3	3	PRE CONC BEAM	66	SEP-CO RD	
I 90 0970 1037P	I 90	I 90-2 27 103	1464+00	032	20-44	U	37.0	138	3	3	PRE CONC BEAM	66	SEP-CO RD	
I 90 0970 1054	I 90	I 90-2 27 103	167+27	032	20-44	U	37.0	179	3	3	PRE CONC BEAM	66	ORANGE ST INT	1007 0960 0968
I 90 0970 1054T	I 90	I 90-2 27 103												
I 90 0970 1054L	I 90	SECTION LENGTH												FAP 7 SPUR
I 90 1054 1061	I 90	I 90-2 27 103	203+52	032	20-44	U	37.0	245	4	4	PRE CONC BEAM	66	RATTLESNAKE CR	
I 90 1054 1061T	I 90	I 90-2 27 103												
I 90 1054 1063	I 90	IG 90-2 14 105	213+13	032	20-16	U	38.0	165	4	4	PRE CONC BEAM	64	VAN BUREN ST INT	2267 0000 0002
I 90 1054 1063T	I 90	IG 90-2 14 105												
I 90 1054 1079	I 90	IG 90-2 14 105	188+38	032	20-16	U	38.0	194	3	3	PRE CONC BEAM	64	E MISSOULA INT	1002 1060 1081
I 90 1054 1079T	I 90	IG 90-2 14 105												
I 90 1054 1079L	I 90	SECTION LENGTH												FAP 2-US 10
I 90 1079 1089	I 90	I 90-2 22 108	241+21	032	20-16	U	28.0	455	5	5	ST PLATE GIRDER	65	CLARK FORK	
I 90 1079 1089P	I 90	I 90-2 22 108	241+21	032	20-16	U	28.0	455	5	5	ST PLATE GIRDER	65	CLARK FORK	
I 90 1079 1099	I 90	IG 90-2 14 105	291+64	032	20-16	U	38.0	143	3	3	PRE CONC BEAM	64	SEP-OR 533	2533 0000 0100
I 90 1079 1099P	I 90	IG 90-2 14 105	291+64	032	20-16	U	38.0	143	3	3	PRE CONC BEAM	64	SEP-OR 533	2533 0000 0101
I 90 1079 1100	I 90	I 90-2 22 108	300+97	032	20-16	U	28.0	409	5	5	ST PLATE GIRDER	65	CLARK FORK-SEP	CO RD
I 90 1079 1100P	I 90	I 90-2 22 108	300+97	032	20-16	U	28.0	399	5	5	ST PLATE GIRDER	65	CLARK FORK-SEP	CO RD
I 90 1079 1108	I 90	I 90-2 23 110	344+02	032		17-00	43.5				UNDERPASS	65	BONNER INT-APPR	APPR TO FAP 2
I 90 1079 1108A	I 90	I 90-2 23 110	344+02	032		17-00	43.5				UNDERPASS	65	BONNER INT-APPR	

PLANNING SURVEY BRIDGE LIST

I 90 1079 1111	I 90	I 90-2 10 110	359+59	032	20-16	U	28.0	342	7	7	STEEL GIRDER	63	NP RY	NO MARKERS
I 90 1079 1111P	I 90	I 90-2 10 110	359+59	032	20-16	U	28.0	342	7	7	STEEL GIRDER	63	NP RY	NO MARKERS
I 90 1079 1113	I 90	I 90-2 10 110	368+32	032	20-16	U	28.0	343	5	5	WELDED PL GIR	64	BLACKFOOT R	NO MARKERS
I 90 1079 1113P	I 90	I 90-2 10 110	368+32	032	20-16	U	28.0	343	5	5	WELDED PL GIR	64	BLACKFOOT R	NO MARKERS
I 90 1079 1120	I 90	I 90-2 10 110	407+41	032	20-16	U	38.0	153	3	3	PRE CONC BEAM	64	CMSTP&P RR	NO MARKERS
I 90 1079 1120P	I 90	I 90-2 10 110	407+41	032	20-16	U	38.0	153	3	3	PRE CONC BEAM	64	CMSTP&P RR	NO MARKERS
I 90 1079 1127	I 90	I 90-2 10 110	445+95	032	20-16	U	38.0	118	3	3	PRE CONC BEAM	64	SEP-CO RD	NO MARKERS
I 90 1079 1127P	I 90	I 90-2 10 110	445+95	032	20-16	U	38.0	118	3	3	PRE CONC BEAM	64	SEP-CO RD	NO MARKERS
I 90 1079 1150	I 90	I 90-2 10 110	563+61	032	20-16	U	38.0	118	3	3	PRE CONC BEAM	64	TURAH INT	1002 1126 1161P
I 90 1079 1150P	I 90	I 90-2 10 110	563+61	032	20-16	U	38.0	118	3	3	PRE CONC BEAM	64	TURAH INT-US 10	1002 1126 1162
I 90 1079 1150L	I 90	SECTION LENGTH												FAP 2-US 10
I 90 1150 1181	I 90	I 90-2 12 118	731+77	032	20-16	U	38.0	128	3	3	PRE CONC BEAM	63	SEP-CO RD	
I 90 1150 1181P	I 90	I 90-2 12 118	731+77	032	20-16	U	38.0	128	3	3	PRE CONC BEAM	63	SEP-CO RD	
I 90 1150 1197	I 90	I 90-2 12 118	814+56	032	20-16	U	28.0	351	6	6	STEEL GIRDER	63	NP RY	
I 90 1150 1197P	I 90	I 90-2 12 118	813+48	032	20-16	U	28.0	355	6	6	STEEL GIRDER	63	NP RY	
I 90 1150 13248	US 10	032-020 COLINE												
I 90 1150 1555	I 90	I 90-3 12 151	1706+92	020	20-16	U	37.0	123	3	3	PRE CONC BEAM	66	W DRUMMOND INT	1002 1574 1574S
I 90 1150 1555T	I 90	I 90-3 12 151												
I 90 1150 1555L	I 90	SECTION LENGTH												FAP 2-US 10
I 90 1555 1559	I 90	I 90-3 12 151	1728+21	020	20-16	U	37.0	128	3	3	PRE CONC BEAM	66	MAIN ST SEP	EDWARDS GUL RD
I 90 1555 1559T	I 90	I 90-3 12 151												
I 90 1555 1564	I 90	I 90-3 12 151	1757+64	020	20-16	U	37.0	133	3	3	PRE CONC BEAM	66	E DRUMMOND INT	1002 1575 1587S
I 90 1555 1564P	I 90	I 90-3 12 151	1757+64	020	20-16	U	37.0	133	3	3	PRE CONC BEAM	66	E DRUMMOND INT	1002 1575 1588S
I 90 1555 1564L	I 90	SECTION LENGTH												FAP 2-US 10
I 90 1564 1579	I 90	I 90-3 12 151	1837+30	020	20-16	U	37.0	128	3	3	PRE CONC BEAM	66	SEP-OR 271	2271 0000 0000
I 90 1564 1579P	I 90	I 90-3 12 151	1837+30	020	20-16	U	37.0	128	3	3	PRE CONC BEAM	66	SEP-OR 271	2271 0000 0000
I 90 1564 1591	I 90	I 90-3 3 157	1899+00	020		U	38.0	17	1	1	CONCRETE SLAB	59	JR GR SEP-CO RD	NO MARKERS
I 90 1564 1591P	I 90	I 90-3 3 157	1899+00	020		U	38.0	17	1	1	CONCRETE SLAB	59	JR GR SEP-CO RD	NO MARKERS
I 90 1564 1609	I 90	I 90-3 3 157	1992+00	020		U	38.0	17	1	1	CONCRETE SLAB	59	JR GR SEP-CO RD	NO MARKERS
I 90 1564 1609P	I 90	I 90-3 3 157	1992+00	020		U	38.0	17	1	1	CONCRETE SLAB	59	JR GR SEP-CO RD	NO MARKERS
I 90 1564 16248	I 90	020-039 COLINE												
I 90 1564 1625	I 90	I 90-3 3 157	2081+89	039		U	38.0	17	1	1	CONCRETE SLAB	59	JR GR SEP-CO RD	NO MARKERS
I 90 1564 1625P	I 90	I 90-3 3 157	2081+89	039		U	38.0	17	1	1	CONCRETE SLAB	59	JR GR SEP-CO RD	NO MARKERS

PLANNING SURVEY BRIDGE LIST

I 90 1564 1631	I 90	I 90-3 3 157	2114+40 039		U	38.0	17	1	1	CONCRETE SLAB	59	JR GR SEP-CO RD	NO MARKERS
I 90 1564 1631P	I 90	I 90-3 3 157	2114+40 039		U	38.0	17	1	1	CONCRETE SLAB	59	JR GR SEP-CO RD	NO MARKERS
I 90 1564 1639	I 90	I 90-3 3 157	2160+68 039	20-16	U	38.0	113	3	3	PRE CONC BEAM	59	JENS INT-CO RD	NO MARKERS
I 90 1564 1639P	I 90	I 90-3 3 157	2160+68 039	20-16	U	38.0	113	3	3	PRE CONC BEAM	59	JENS INT-CO RD	NO MARKERS
I 90 1564 1671	I 90	I 90-3 3 157	2326+50 039		U	38.0	17	1	1	CONCRETE SLAB	59	JR GR SEP	NO MARKERS
I 90 1564 1671P	I 90	I 90-3 3 157	2326+50 039		U	38.0	17	1	1	CONCRETE SLAB	59	JR GR SEP	NO MARKERS
I 90 1564 1679	I 90	I 90-3 3 157	2371+44 039	20-16	U	28.0	153	3	3	PRE CONC BEAM	59	GOLD C INT-OR460	2460 0000 0001
I 90 1564 1679P	I 90	I 90-3 3 157	2371+44 039	20-16	U	28.0	153	3	3	PRE CONC BEAM	59	GOLD C INT-OR460	2460 0000 0000
I 90 1564 1765L	US 10	SECTION LENGTH											FAP 8-US 12
I 90 1765 1767	US 10	FGI 184 9	507+87 039	20-16	U	30.0	204	3	3	CONT ROLL BM	49	NP RY	
I 90 1765 1771	US 10	FI 184 11	530+17 039	20-16	U	28.0	141	3	3	CONT T BEAM	52	LIT BLACKFOOT R	
I 90 1765 1821	I 90	I 90-3 8 180	30+78 039	20-16	U	44.0	20	1	1	CONCRETE SLAB	61	JR GR SEP-CO RD	
I 90 1765 1850	I 90	I 90-3 8 180	162+89 039	20-16	U	44.0	20	1	1	CONCRETE SLAB	61	JR GR SEP-CO RD	
I 90 1765 1865	I 90	I 90-3 8 180	266+89 039		U	44.0	123	3	3	PRE CONC BEAM	61	N D-L INT-US 10	1002 1891 19265
I 90 1765 1865L	I 90	SECTION LENGTH											FAP 2-US 10
I 90 1865 1876	I 90	I 90-3 8 180	322+63 039	20-16	U	44.0	118	3	3	PRE CONC BEAM	61	SEP-MILWAUKEE AV	NO MARKERS
I 90 1865 1886	I 90	I 90-3 8 180	388+52 039	20-16	U	28.0	168	3	3	PRE CONC BEAM	61	SEP-CO RD	
I 90 1865 1893	I 90	I 90-3 8 180	419+82 039	20-16	U	28.0	153	3	3	PRE CONC BEAM	61	CLARK FORK	
I 90 1865 1893P	I 90	I 90-3 8 180	419+82 039	20-16	U	28.0	153	3	3	PRE CONC BEAM	61	CLARK FORK	
I 90 1865 1895	I 90	I 90-3 8 180	430+33 039		17-06	36.5				UNDERPASS*	61	S D-L INT-US 10	1002 1891 19265
I 90 1865 1895A	I 90	I 90-3 8 180	430+33 039		17-03	36.5				UNDERPASS	61	S D-L INT-US10	
I 90 1865 1895L	I 90	SECTION LENGTH											FAP 2-US 10
I 90 1895 1905	US 10	FAP 261 A	1110+17 039	15	U	36.0	35	1	1	CONCRETE T BEAM	30	POWELL CR	WIDENED 1949
I 90 1895 1937	US 10	FAP 261 A	939+39 039	15	U	30.0	62	3	3	CONCRETE SLAB	30	DEMPSEY CR	WIDENED 1941
I 90 1895 1956	US 10	FAP 261 A	833+01 039	15	U	30.0	35	1	1	CONCRETE T BEAM	30	RACE TRACK CR	WIDENED 1941
I 90 1895 1967	US 10	WPGH 261 A	772+02 039	15	U	24.0	182	5	5	CONCRETE T BEAM	36	CMSTP&P RR	
I 90 1895 19708	US 10	039-012 COLINE											
I 90 1895 2004	US 10	FAP 261 A	583+40 012	15	U	36.0	35	1	1	CONCRETE T BEAM	31	LOST CR	WIDENED 1940
I 90 1895 2031	US 10	FAP 261 A	438+98 012	15	U	36.0	27	1	1	CONCRETE T BEAM	31	WARM SPRINGS CR	WIDENED 1949
I 90 1895 2039L	US 10	SECTION LENGTH											FAP 47-SR 48
I 90 2039 2059	US 10	FAP 261 B	298+00 012	15	U	36.0	31	1	1	CONCRETE T BEAM	31	DRAINAGE	WIDENED 1940
I 90 2039 2064	US 10	FAP 261 B	273+02 012	15	U	36.0	35	1	1	CONCRETE T BEAM	31	DRAINAGE	WIDENED 1940
I 90 2039 2070	US 10	FAP 261 B	238+17 012	15	U	36.0	35	1	1	CONCRETE T BEAM	31	WILLOW CR	WIDENED 1940

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES					DISTINCTIVE FEATURES					REMARKS
A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P
I 90 2039 2073	US 10	FAP 261 B	222+92	012	15	U	36.0	75	2	2	CONCRETE T BEAM	31	CLARK FORK		SILVER BOW CR
I 90 2039 2083	I 90	I 90-4 7 205	312+22	012		17-06	38.5				UNDERPASS	64	SEP-OR 275		2275 0000 0023
I 90 2039 2083A	I 90	I 90-4 7 205	312+22	012		18-00	38.5				UNDERPASS	64	SEP-OR 275		
I 90 2039 2092	I 90	I 90-4 7 205	357+38	012		17-09	38.5				UNDERPASS*	64	INT-US 10A		1019 0000 0000
I 90 2039 2092A	I 90	I 90-4 7 205	357+38	012		17-03	38.5				UNDERPASS	64	INT-US 10A		
I 90 2039 2092L	I 90	SECTION LENGTH													FAP 19-US 10A
I 90 2092 2112B	I 90	012-047 COLINE													
I 90 2092 2115	I 90	I 90-4 7 205	484+04	047	20-16	U	38.0	211	5	5	PRE CONC BEAM	64	CMSTP&P RR		
I 90 2092 2115P	I 90	I 90-4 7 205	484+04	047	20-16	U	38.0	211	5	5	PRE CONC BEAM	64	CMSTP&P RR		
I 90 2092 2126	I 90	IG 90-1 13 209	540+00	047		17-00	38.0				UNDERPASS	67	GREGSON INT-441		2441 0000 0042
I 90 2092 2126A	I 90	IG 90-1 13 209	540+00	047		17-00	38.0				UNDERPASS	67	GREGSON INT-441		
I 90 2092 2171P	I 90	IG 90-1 13 209	791+99	047	20-44	U	43.0	158	3	3	PRE CONC BM	67	BA & P RY		
I 90 2092 2171A	I 90	IG 90-1 13 209	791+99	047	20-44	U	37.0	158	3	3	PRE CONC BM	67	BA & P RY		
I 90 2092 2177	I 90	IG 90-1 13 209	805+99	047		17-00	38.0				UNDERPASS	67	RAMSEY INT-CO RD		
I 90 2092 2177A	I 90	IG 91-1 13 209	805+99	047		17-00	38.0				UNDERPASS	67	RAMSEY INT-CO RD		
I 90 2092 2201	I 90	I 90 4 15 216	245+72	047	20-44	U	38.0	303	4	4	PRE CONC BEAM	68	INT I 15 NISSLER		8015 1042 1237
I 90 2092 2201P	I 90	I 90 4 15 216	245+72	047	20-44	U	38.0	293	4	4	PRE CONC BEAM	68	INT I 15 NISSLER		8015 1237 1237
I 90 2092 2201L	US 10	SECTION LENGTH													FAI 15-I 15
I 90 2201 2230C	US 10	COINCIDENT SEC													8015 1237 1266
I 90 2230 2251C	I 90	COINCIDENT SEC													8015 1266 1287
I 90 2251 2267C	I 90	COINCIDENT SEC													8015 1287 1303
I 90 2267 2278C	I 90	COINCIDENT SEC													8015 1303 1314
I 90 2278 2279	I 90	IG 15-2 17 130	3+29	047		17-00	38.0				UNDERPASS	63	9MILE SEP-OR375		8015 1303 1314
I 90 2278 2279A	I 90	IG 15-2 17 130	3+29	047		17-00	38.0				UNDERPASS	63	9MILE SEP-OR375		
I 90 2278 2284	I 90	IG 15-2 17 130	22+69	047	20-16	U	38.0	193	3	3	STEEL GIRDER	63	E BUTTE INT-I 15		8015 1314 1318
I 90 2278 2284P	I 90	IG 15-2 17 130	22+69	047	20-16	U	38.0	193	3	3	STEEL GIRDER	63	E BUTTE INT-I 15		8015 1314 1319
I 90 2278 2288	I 90	I 90-4 8 226	50+54	047		17-00	53.0				UNDERPASS	64	SEP-CO RD		
I 90 2278 2288A	I 90	I 90-4 8 226	50+54	047		17-00	53.0				UNDERPASS	64	SEP-CO RD		
I 90 2278 2343B	I 90	047-022 COLINE													
I 90 2278 2346	I 90	I 90-5 6 231	347+87	022		17-00	38.0				UNDERPASS	66	HOMESTAKE INT-CO		RD
I 90 2278 2346A	I 90	I 90-5 6 231	347+87	022		17-00	38.0				UNDERPASS	66	HOMESTAKE INT-CO		
I 90 2278 2434	I 90	I 90-5 7 231	804+72	022	20-16	U	37.3	123	3	3	PRE CONC BEAM	66	PIPESTONE INT-CO		RD
I 90 2278 2434P	I 90	I 90-5 7 231	804+72	022	20-16	U	37.3	123	3	3	PRE CONC BEAM	66	PIPESTONE INT-CO		

PLANNING SURVEY BRIDGE LIST

CONTROL						CONDITIONS			DETAILS OF STRUCTURE					
A		B		C		F	G	H	I	J	K	L	M	N
I 90 2278 2447		I 90	IG 90-5 5 241	875+53	022	20-44	U	28.0	315	6	6	STEEL GIRDER	66	NPRY
I 90 2278 2447P		I 90	IG 90-5 5 241	875+53	022	20-44	U	28.0	315	6	6	STEEL GIRDER	66	NPRY
I 90 2278 2465		I 90	IG 90-5 5 241	972+54	022	20-44	U	37.2	108	3	3	PRE CONC BEAM	66	SEP-CO RD
I 90 2278 2465P		I 90	IG 90-5 5 241	972+54	022	20-44	U	37.2	108	3	3	PRE CONC BEAM	66	SEP-CO RD
I 90 2278 2504		I 90	IG 90-5 5 241	1177+02	022	20-44	U	37.2	128	3	3	PRE CONC BEAM	66	WHITEHALL INT
I 90 2278 2504P		I 90	IG 90-5 5 241	1177+02	022	20-44	U	37.2	128	3	3	PRE CONC BEAM	66	WHITEHALL INT
I 90 2278 2511		I 90	IG 90-5 5 241	1214+03	022		17-00	38.0				UNDERPASS	66	SEP CO RD
I 90 2278 2511A		I 90	IG 90-5 5 241	1214+03	022		17-00	38.0				UNDERPASS	66	SEP CO RD
I 90 2278 2546		I 90	I 90 5 17 250	229+50	022	20-44	U	38.0	214	3	3	PRE CONC BEAM	68	SEP FRONTAGE RD
I 90 2278 2546P		I 90	I 90 5 17 250	229+50	022	20-44	U	38.0	199	3	3	PRE CONC BEAM	68	SEP FRONTAGE RD
I 90 2278 2576		I 90	I 90 5 17 250	386+53	022	20-44	U	38.0	138	3	3	PRE CONC BEAM	68	CARDWELL INT
I 90 2278 2576P		I 90	I 90 5 17 250	386+53	022	20-44	U	38.0	138	3	3	PRE CONC BEAM	68	CARDWELL INT
I 90 2278 2576L		I 90	SECTION LENGTH											
I 90 2587 2592		I 90	I 90 5 17 250	416+82	022	20-44	U	38.0	112	2	2	PRE CONC BEAM	68	BOULDER R
I 90 2587 2592P		I 90	I 90 5 17 250	416+82	022	20-44	U	38.0	112	2	2	PRE CONC BEAM	68	BOULDER R
I 90 2587 2702L		US 10	SECTION LENGTH											
I 90 2702 2755B		US 10	022-004 COLINE											
I 90 2702 2758		US 10	F 248 15	933+10	004	20-44	U	37.5	102	2	2	PRE CONC BEAM	68	MILLIGAN CR
I 90 2702 2772		US 10	FAP 248-C	1004+50	004		U	23.0	7	1	1	T T TRESTLE	32	STOCKPASS
I 90 2702 2779		US 10	FAP 248-C	1042+10	004		U	26.5	7	1	1	T T TRESTLE	32	STOCKPASS
I 90 2702 2790		US 10	FAP 248-C	1076+85	004		U	26.0	7	1	1	T T TRESTLE	32	STOCKPASS
I 90 2702 2793		US 10	FAP 248-C	1113+90	004		U	26.0	7	1	1	T T TRESTLE	32	STOCKPASS
I 90 2702 2801L		US 10	SECTION LENGTH											
I 90 2801 2801		US 10	FAP 12 5	81+59	004	20-16	U	28.0	247	3	3	CONT ST GIRDER	49	JEFFERSON R
I 90 2801 2801B		US 10	004-016 COLINE											
I 90 2801 2818		US 10	FAGH 12 C	173+05	016	15	U	28.0	208	5	5	STEEL GIRDER	38	CMSTP&P RR
I 90 2801 2838L		US 10	SECTION LENGTH											
I 90 2838 2842		I 90	I 90-6 9 276	149+63	016	20-16	U	28.0	735	11	11	PRE CONC BEAM	64	2 RR-MADISON R
I 90 2838 2842P		I 90	I 90-6 9 276	149+63	016	20-16	U	28.0	624	10	10	PRE CONC BEAM	64	2 RR-MADISON R
I 90 2838 2849		I 90	I 90-6 8 277	185+35	016	20-16	U	38.0	144	3	3	PRE CONC BEAM	63	MID FK MADISON R
I 90 2838 2849P		I 90	I 90-6 8 277	185+35	016	20-16	U	38.0	144	3	3	PRE CONC BEAM	63	MID FK MADISON R
I 90 2838 2855		I 90	I 90-6 8 277	213+80	016	20-16	U	38.0	92	2	2	PRE CONC BEAM	63	E FK MADISON R
I 90 2838 2855P		I 90	I 90-6 8 277	213+80	016	20-16	U	38.0	92	2	2	PRE CONC BEAM	63	E FK MADISON R

O
2399 0000 0260
2399 0000 0259S
1002 2481 2610
1002 2481 2611P
1002 2481 2643
1002 2481 2642
FAP 2
FAP 13-US 287
FAP 8-SR 287
FAP 2-US 10
CMSTP&P-NP RY
CMSTP&P-NP RY
NO MARKERS
NO MARKERS
NO MARKERS
NO MARKERS

PLANNING SURVEY BRIDGE LIST

A	B	C	D	E	F	G	H	I	J	K	L	M	N
I 90 2838 2857	I 90	I 90-6 7 278	229+01	016	20-16	U	38.0	128	3	3	PRE CONC BEAM	63	SEP-CO RD
I 90 2838 2857P	I 90	I 90-6 7 278	229+01	016	20-16	U	38.0	128	3	3	PRE CONC BEAM	63	SEP-CO RD
I 90 2838 2888	I 90	I 90-6 7 278	382+37	016	20-16	U	38.0	143	3	3	PRE CONC BEAM	63	LOGAN INT-CO RD
I 90 2838 2888P	I 90	I 90-6 7 278	382+37	016	20-16	U	38.0	143	3	3	PRE CONC BEAM	63	LOGAN INT-CO RD
I 90 2838 2942	I 90	I 90-6 10 282	668+22	016		17-03	38.0				UNDERPASS	64	INT-OR 288
I 90 2838 2942A	I 90	I 90-6 10 282	668+22	016		17-05	38.0				UNDERPASS	64	INT-OR 288
I 90 2838 2946	I 90	I 90-6 10 282	685+87	016	20-16	U	38.0	158	3	3	PRE CONC BEAM	64	CMSTP&P RR
I 90 2838 2946P	I 90	I 90-6 10 282	685+87	016	20-16	U	38.0	158	3	3	PRE CONC BEAM	64	CMSTP&P RR
I 90 2838 2948	I 90	I 90-6 11 287	699+59	016	20-16	U	38.0	163	3	3	PRE CONC BEAM	64	NP RY
I. 90 2838 2948P	I 90	I 90-6 11 287	699+59	016	20-16	U	38.0	163	3	3	PRE CONC BEAM	64	NP RY
I 90 2838 2962	I 90	IG 90-6 14 287	777+15	016	20-16	U	37.3	82	2	2	PRE CONC BEAM	65	CAMP CR
I 90 2838 2962P	I 90	IG 90-6 14 287	777+15	016	20-16	U	37.3	82	2	2	PRE CONC BEAM	65	CAMP CR
I 90 2838 2963	I 90	IG 90-6 14 287	788+20	016	20-16	U	37.3	92	2	2	PRE CONC BEAM	65	BAKER CR
I 90 2838 2963P	I 90	IG 90-6 14 287	788+20	016	20-16	U	37.3	92	2	2	PRE CONC BEAM	65	BAKER CR
I 90 2838 2971	I 90	IG 90-6 14 287	824+40	016	20-16	U	37.3	113	3	3	PRE CONC BEAM	65	HEEB LANE SEP-CO
I 90 2838 2971P	I 90	IG 90-6 14 287	824+40	016	20-16	U	37.3	113	3	3	PRE CONC BEAM	65	HEEB LANE SEP-CO
I 90 2838 2980	I 90	IG 90-6 14 287	866+00	016	20-16	U	37.3	205	4	4	PRE CONC BEAM	65	W GALLATIN R
I 90 2838 2980P	I 90	IG 90-6 14 287	866+00	016	20-16	U	37.3	205	4	4	PRE CONC BEAM	65	W GALLATIN R
I 90 2838 2990	I 90	IG 90-6 14 287	907+60	016	20-16	U	37.3	113	3	3	PRE CONC BEAM	65	CENTRAL PARK SEP
I 90 2838 2990P	I 90	IG 90-6 14 287	907+60	016	20-16	U	37.3	113	3	3	PRE CONC BEAM	65	CENTRAL PARK SEP
I 90 2838 3038	I 90	IG 90-6 14 287	1175+11	016		17-00	38.5				UNDERPASS	65	BELGRADE INT-291
I 90 2838 3038A	I 90	IG 90-6 14 287	1175+11	016		17-00	38.5				UNDERPASS	65	BELGRADE INT-291
I 90 2838 3091	I 90	I 90-6 13 296	1455+40	016	20-16	U	38.0	113	3	3	PRE CONC BEAM	66	SEP CO RD
I 90 2838 3091P	I 90	I 90-6 13 296	1455+40	016	20-16	U	38.0	113	3	3	PRE CONC BEAM	66	SEP CO RD
I 90 2838 3125S	I 90	I 90-6 13 296	50+00	016	20-16	U	28.0	245	4	4	PRE CONC BEAM	66	W BOZEMAN INT
I 90 2838 3125L	I 90	SECTION LENGTH											
I 90 3125 3137N	US 10	NO BRIDGES SEC											
I 90 3137 3191	I 90	I 90-6 2 309	233+03	016	20-16	U	38.0	113	3	3	PRE CONC BEAM	62	INT-CO RD
I 90 3137 3191P	I 90	I 90-6 2 309	233+03	016	20-16	U	38.0	113	3	3	PRE CONC BEAM	62	INT-CO RD
I 90 3137 3197	I 90	I 90-6 2 309	266+64	016	20-16	U	28.0	338	6	6	ST GIRDER	62	NP RY
I 90 3137 3197P	I 90	I 90-6 2 309	266+64	016	20-16	U	28.0	328	6	6	ST GIRDER	62	NP RY
I 90 3137 3225	I 90	I 90-6 2 309	407+16	016	20-16	U	30.0	128	3	3	PRE CONC BEAM	62	INT-CO RD
I 90 3137 3225P	I 90	I 90-6 2 309	407+16	016	20-16	U	30.0	128	3	3	PRE CONC BEAM	62	INT-CO RD

O	P
LOWER MADISON	
LOWER MADISON	
NO MARKERS	
NO MARKERS	
2288 0000 0000	
MANHATTAN INT	
NO MARKERS	
NO MARKERS	
NO MARKERS	
NO MARKERS	
CO RD	
CO RD	
CO RD	
CO RD	
3291 0000 0008	
VALLEY CENTER	
VALLEY CENTER	
1002 2909 3198P	
FAP 2 US 10	
FAP 50 US 191	
BEAR CANYON INT	
BEAR CANYON INT	
TRAIL CR INT	
TRAIL CR INT	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			FEATURES						REMARKS
I 90 3137 32738	US 10	016-034 COLINE												
I 90 3137 3367	I 90	I 90-7 9 327	55+00	034	20-16	U	38.0	113	3	3	PRE CONC BEAM	62	W INT-US 10	1002 3466 3466
I 90 3137 3367P	I 90	I 90-7 9 327	55+00	034	20-16	U	38.0	113	3	3	PRE CONC BEAM	62	W INT-US 10	1002 3466 3467
90 3137 3367L	I 90	SECTION LENGTH												FAP 2-US 10
I 90 3367 3386	I 90	I 90-7 9 327	158+52	034	20-16	U	28.0	251	5	5	PRE CONC BEAM	62	S INT-US 89	1011 0000 0530
I 90 3367 3386P	I 90	I 90-7 9 327	158+63	034	20-16	U	40.0	251	5	5	PRE CONC BEAM	62	S INT-US 89	1011 0530 0530
I 90 3367 3386L	I 90	SECTION LENGTH												FAP 11-US 89
I 90 3386 3392	I 90	I 90-7 4 330	191+05	034	20-16	U	28.0	730	5	5	RIV PL GIRDER	62	YELLOWSTONE R	
I 90 3386 3392P	I 90	I 90-7 4 330	191+05	034	20-16	U	28.0	730	5	5	RIV PL GIRDER	62	YELLOWSTONE R	
I 90 3386 3415	I 90	I 90-7 9 327	312+75	034		U	38.0	15	1	1	CONCRETE SLAB	62	JR GR SEP	
I 90 3386 3415P	I 90	I 90-7 9 327	312+75	034		U	38.0	15	1	1	CONCRETE SLAB	62	JR GR SEP	
I 90 3386 3425	I 90	I 90-7 9 327	366+88	034	20-16	U	38.0	128	3	3	PRE CONC BEAM	62	SEP-OR 295	2295 0000 0004
I 90 3386 3425P	I 90	I 90-7 9 327	366+88	034	20-16	U	38.0	128	3	3	PRE CONC BEAM	62	SEP-OR 295	2295 0000 0003
I 90 3386 3436	I 90	I 90-7 9 327	418+92	034		17-06	38.5				UNDERPASS*	62	E INT-US 89	1002 3490 3528
I 90 3386 3436A	I 90	I 90-7 9 327	418+92	034		17-04	38.5				UNDERPASS	62	E INT-US 89	
I 90 3386 3436L	I 90	SECTION LENGTH												FAP 2-US 10.
I 90 3436 3461	I 90	I 90-7 9 327	553+16	034		18-00	38.5				UNDERPASS*	62	INT-US 89	1011 0605 0605
I 90 3436 3461A	I 90	I 90-7 9 327	553+16	034		17-00	38.5				UNDERPASS	62	INT-US 89	MISSION INT
I 90 3436 3461L	I 90	SECTION LENGTH												FAP 11-US 89
I 90 3461 3472	US 10	I 117 10 U1	473+78	034	20-16	U	44.0	118	3	3	PRE CONC BEAM	59	MISSION CR	NU MARKERS
I 90 3461 35978	US 10	034-049 COLINE												
I 90 3461 3746L	US 10	SECTION LENGTH												FAP 45-US 191
I 90 3746 3754	US 10	FAP 125	14+44	049	15	U	26.0	286	5	5	ST PLATE GIRDER	38	BOULDER R	
I 90 3746 3755	US 10	FAP 127 A	16+87	049	15	U	28.0	25	1	1	T T TRESTLE	37	BOULDER R OF	
I 90 3746 3796	US 10	FAP 127 A	235+61	049	15	U	29.0	57	3	3	T T TRESTLE	37	DRY CR	
I 90 3746 3801	US 10	FAP 127-A	260+80	049		U	29.0	11	1	1	T T TRESTLE	37	STOCKPASS	
I 90 3746 3803	US 10	FAP 127-A	271+00	049		U	29.0	11	1	1	T T TRESTLE	37	STOCKPASS	
I 90 3746 3810	US 10	FAP 127-C	310+29	049		U	29.0	19	1	1	T T TRESTLE	37	STOCKPASS	
I 90 3746 3817	US 10	FAP 127 C	343+85	049	15	U	24.0	39	2	2	CONCRETE I BEAM	20	UPPER DEER CR	WIDENED 1934
I 90 3746 3833	US 10	FAP 127 C	431+29	049	15	U	36.0	39	1	1	STEEL I BEAM	28	LOWER DEER CR	WIDENED 1937
I 90 3746 3836	US 10	FAP 127 B	449+59	049	15	U	29.0	25	1	1	T T TRESTLE		STK & SPRING CR	
I 90 3746 3907	US 10	FAP 127 E	283+45	049	15	U	22.0	95	3	3	CONCRETE T BEAM	32	BRIDGER CR	
I 90 3746 3942	US 10	FAP 133	141+62	049	15	U	22.0	67	2	2	CONCRETE T BEAM	32	WORK CR	

PLANNING SURVEY BRIDGE LIST

CONTROL NUMBER	HIGHWAY ROUTE NUMBER	PROJECT NUMBER Also Accident Sec 029 Coline No Pages Sec Section Length	STA	CNTY	CAPACITIES DESIGN H - L - T	CAPACITIES OPERATING G	CAPACITIES RATING H	DESCRIPTIVE FEATURES TOTAL WIDTH FEET I	NUMBER OF SPANS J	MAX SPAN FEET K	DESCRIPTIVE FEATURES Material, Design, Underpass, Turret, Truss, Arch L	DESCRIPTIVE FEATURES M	DESCRIPTIVE FEATURES Facility Carried, Feature Intersected N	REMARKS
A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
I 90 3746 3954	US 10	FAP 133	206+04	049	15	U	22.0	29	1	1	CONCRETE T BEAM	32	HUMPH CR	
I 90 3746 3970	I 90	I 90-7 8 387	58+51	049	20-16	U	44.0	102	3	3	PRE CONC BEAM	63	SEP-CO RD	
I 90 3746 39718	I 90	049-048 COLINE												
I 90 3746 3980	I 90	I 90-8 12 388	115+30	048	20-16	U	38.0	133	3	3	PRE CONC BEAM	63	INT-CO RD	REED POINT
I 90 3746 3980P	I 90	I 90-8 12 388	115+30	048	20-16	U	38.0	133	3	3	PRE CONC BEAM	63	INT-CO RD	REED POINT
I 90 3746 4022	I 90	I 90-8 12 388	342+00	048	20-16	U	44.0	21	1	1	CONCRETE SLAB	63	JR INT-CO RD	
I 90 3746 4031	I 90	I 90 8 12 388	387+49	048		U	44.0	16	1	1	CONC SLAB	63	JR GR SEP CO RD	
I 90 3746 4033	I 90	I 90-8 9 394	399+94	048	20-16	U	28.0	558	4	4	RIV PL GIRDER	61	YELLOWSTONE R	
I 90 3746 4037	I 90	I 90-8 13 395	420+59	048	20-16	U	28.0	249	4	4	STEEL GIRDER	62	NP RY	
I 90 3746 4046	I 90	I90 8 12 388	462+99	048		U	44.0	16	1	1	CONC SLAB	63	JR GR SEP CO RD	
I 90 3746 4057	I 90	I 90-8 12 388	520+07	048	20-16	U	44.0	102	2	2	PRE CONC BEAM	63	BERRY CREEK	
I 90 3746 4140	US 10	FAP 123 8	908+37	048	15	U	20.0	76	3	3	CONCRETE T BEAM	31	KEYSER CR	
I 90 3746 4198	US 10	FAP 109 A	256+09	048	15	U	28.0	96	3	3	CONCRETE T BEAM	35	BROWN CR	
I 90 3746 4204	US 10	FAP 170 8	29+68	048	15	U	24.0	84	3	3	STEEL I BEAM	28	HENSLEY CR	WIDENED 1948
I 90 3746 4226	US 10	FAP 170 8	145+24	048	15	U	24.0	23	1	1	STEEL T BEAM	28	COVE IRR DT	WIDENED 1948
I 90 3746 4254	US 10	FAP 170 8	304+80	048	15	U	24.0	21	1	1	STEEL I BEAM	28	ALLEN CR	WIDENED 1948
I 90 3746 4268	US 10	FI 170 4	368+44	048	20-16	U	28.0	100	3	3	CONT CONC T BM	55	BIG DITCH	
I 90 3746 4311	US 10	FAP 170 C	595+97	048	15	U	24.0	108	3	3	STEEL I BEAM	28	VALLEY CR	WIDENED 1948
I 90 3746 4328	I 90	I 90-8 27 425	134+99	048	20-44	U	37.2	123	3	3	PRE CONC BM	67	PARK CITY INT-10	1002 4387 4387
I 90 3746 4328P	I 90	I 90-8 27 425	134+99	048	20-44	U	37.2	123	3	3	PRE CONC BM	67	PARK CITY INT-10	1002 4387 4388
I 90 3746 4328L	I 90	SECTION LENGTH												FAP 2-US 10
I 90 4328 4333	I 90	I 90-8 27 425	217+56	048	20-44	U	37.2	123	3	3	PRE CONC BM	67	SEP-CO RD	
I 90 4328 4333P	I 90	I 90-8 27 425	217+56	048	20-44	U	37.2	123	3	3	PRE CONC BM	67	SEP-CO RD	
I 90 4328 43548	I 90	048-056 COLINE												
I 90 4328 4375	I 90	I 90-8 27 425	385+32	056	20-44	U	37.2	123	3	3	PRE CONC BM	67	SEP-CO RD	
I 90 4328 4375P	I 90	I 90-8 27 425	385+32	056	20-44	U	37.2	123	3	3	PRE CONC BM	67	SEP-CO RD	
I 90 4328 4392	I 90	I 90-8 28 432	473+83	056	20-44	U	30.0	491	8	8	PRE CONC BM	67	W LAUREL INT-RY	
I 90 4328 4392P	I 90	I 90-8 28 432	473+83	056	20-44	U	30.0	487	8	8	PRE CONC BM	67	W LAUREL INT-RY	
I 90 4328 4396	I90	I90-8 27 425	498+04	056		17-00	38.0				UNDERPASS	67	SEP - CO RD	
I 90 4328 4396A	I 90	I 90-8 27 425	498+04	056		17-00	38.0				UNDERPASS	67	SEP- CO RD	
I 90 4328 4403	I 90	IG 90-8 17 433	178+73	056	20-16	U	28.0	364	5	5	RIV PL GIR	64	S LAUREL INT-212	1004 0427 0541
I 90 4328 4403P	I 90	IG 90-8 17 433	178+73	056	20-16	U	44.0	364	5	5	RIV PL GIR	64	S LAUREL INT-212	1004 0541 0541
I 90 4328 4403L	I 90	SECTION LENGTH												FAP 4 - US 212

CONTROL						CHARACTERISTICS				OBJECTIVE FEATURES						REMARKS
	HIGHWAY FIGURE															
	A	B				H	I	J		K		L		M		N
I 90 4403 4417	I 90	I 90-8 17 433	79+40	056		17-02	38.0				UNDERPASS		64	SEP-CO RD		
I 90 4403 4417A	I 90	I 90-8 17 433	79+40	056		17-03	38.0				UNDERPASS		64	SEP-CO RD		
I 90 4403 4437	I 90	I 90-8 17 433	179+00	056	20-16	U	38.0	118	3	3	PRE CONC BEAM		64	INT-US 10		1002 4467 4503
I 90 4403 4437P	I 90	I 90-8 17 433	179+00	056	20-16	U	38.0	118	3	3	PRE CONC BEAM		64	INT-US 10		1002 4467 4500
I 90 4403 4437L	I 90	SECTION LENGTH														FAP 2 - US 10
I 90 4437 4442	I 90	I 90-8 17 433	208+39	056	20-16	U	38.0	40	1	1	PRE CONC BEAM		64	BBWA CANAL		
I 90 4437 4442P	I 90	I 90-8 17 433	208+39	056	20-16	U	38.0	40	1	1	PRE CONC BEAM		64	BBWA CANAL		
I 90 4437 4465	I 90	I 90-8 8 438	294+65	056	20-16	U	28.0	153	3	3	PRE CONC BEAM		61	SEP-OR 502		2502 0000 0002
I 90 4437 4465P	I 90	I 90-8 8 438	295+14	056	20-16	U	28.0	153	3	3	PRE CONC BEAM		61	SEP-OR 502		2502 0000 0001
I 90 4437 4489	I 90	I 90-8 6 441	423+50	056		22-00	38.0				UNDERPASS		59	SEP-OR 429		2429 0000 0002
I 90 4437 4489A	I 90	I 90-8 6 441	423+50	056		23-05	38.0				UNDERPASS		59	SEP-OR 429		
I 90 4437 4491	I 90	I 90-8 6 441	430+71	056	20-16	U	28.0	153	3	3	PRE CONC BEAM		59	CANYON CR		
I 90 4437 4491P	I 90	I 90-8 6 441	430+71	056	20-16	U	28.0	153	3	3	PRE CONC BEAM		59	CANYON CR		
I 90 4437 4517	I 90	I 90-8 6 441	569+54	056	20-16	U	38.0	82	2	2	PRE CONC BEAM		59	HOGAN SL		
I 90 4437 4517P	I 90	I 90-8 6 441	569+54	056	20-16	U	38.0	82	2	2	PRE CONC BEAM		59	HOGAN SL		
I 90 4437 4522	I 90	I 90-8 11 444	596+39	056	20-16	U	38.0	185	4	4	PRE CONC BEAM		64	W BILLINGS INT		1002 4595 4595
I 90 4437 4522P	I 90	I 90-8 11 444	596+39	056	20-16	U	38.0	185	4	4	PRE CONC BEAM		64	W BILLINGS INT		1002 4595 4595
I 90 4437 4522L	I 90	SECTION LENGTH														FAP 2 US 10
I 90 4522 4524	I 90	I 90-8 11 444	606+65	056	20-16	U	38.0	195	4	4	PRE CONC BEAM		64	W BILLINGS INT		
I 90 4522 4524P	I 90	I 90-8 11 444	606+65	056	20-16	U	38.0	195	4	4	PRE CONC BEAM		64	W BILLINGS INT		
I 90 4522 4534	I 90	I 90-8 22 444	661+63	056		17-00	38.0				UNDERPASS		66	BILLINGS BLV SEP		2416 0000 0010
I 90 4522 4534A	I 90	I 90-8 22 444	661+63	056		17-00	38.0				UNDERPASS		66	BILLINGS BLV SEP		2416 0000 0010
I 90 4522 4555	I 90	I 90-8 22 444	772+28	056		17-00	38.0				UNDERPASS		66	SUGAR AVE SEP		
I 90 4522 4555A	I 90	I 90-8 22 444	772+28	056		19-04	38.0				UNDERPASS		66	SUGAR AVE SEP		
I 90 4522 4563	I 90	IG 90-8 23 447	814+50	056		17-02	38.0				UNDERPASS*		66	27TH ST INT-SR 3		1053 0000 0000
I 90 4522 4563A	I 90	IG 90-8 23 447	814+50	056		20-00	38.0				UNDERPASS*		66	27TH ST INT-SR 3		1053 0000 0000
I 90 4522 4563L	I 90	SECTION LENGTH														FAP 53 SR 3
I 90 4563 4568	I 90	IG 90-8 23 447	839+92	056	20-16	U	37.0	148	3	3	PRE CONC BEAM		66	MT POWER RR SPUR		
I 90 4563 4568P	I 90	IG 90-8 23 447	839+92	056	20-16	U	37.0	148	3	3	PRE CONC BEAM		66	MT POWER RR SPUR		
I 90 4563 4583	I 90	I 90-8 10 451	938+57	056	20-16	U	28.0	945	9	9	RIV PL GIRDER		62	YELLOWSTONE R		
I 90 4563 4583P	I 90	I 90-8 10 451	938+57	056	20-16	U	28.0	945	9	9	RIV PL GIRDER		62	YELLOWSTONE R		
I 90 4563 4591S	US 87	IG 90-8 23 447	23+17	056	20-16	U	28.0	276	5	5	PRE CONC BEAM		66	LOCKWOOD INT-I94		8094 0000 0000
I 90 4563 4591L	I 90	SECTION LENGTH														PTW I 94

PLANNING SURVEY BRIDGE LIST

A	B	C	D	E	F	G	H	J	K	L	M	N	O
I 90 4591 4606	US 87	FAP 187 C	489+28	056	15	U	24.0	57	3	3 UNT T TRESTLE	28	DRY CR	WIDENED 1962
I 90 4591 4698	US 87	FAP 187 A	6+50	056	15	U	24.0	69	3	3 CONCRETE SLAB	26	PRYOR CR	WIDENED
I 90 4591 4700	US 87	FAP 187 A	246+59	056	15	U	24.2	55	3	3 CONCRETE SLAB	26	E FK PRYOR CR	WIDENED
I 90 4591 48378	US 87	056-002 COLINE											
I 90 4591 4866	US 87	FAP 187-D	1168+87	002		U	31.3	19	1	1 T T TRESTLE	29	STOCKPASS & DR	
I 90 4591 4907	US 87	STATE FORCES	1330+66	002	15	U	25.1	57	3	3 UNT T TRESTLE	47	FLY CR	WIDENED
I 90 4591 4945	US 87	WPGH 187 E	1531+29	002	15	U	24.0	233	7	7 CONCRETE T BEAM	36	CB & Q RY	
I 90 4591 4959	US 87	FAP 187-E	1609+22	002		U	33.3	19	1	1 T T TRESTLE	31	STOCKPASS & DR	
I 90 4591 5005	US 87	FAP 187 E	1849+93	002	15	U	33.2	38	2	2 T T TRESTLE	31	PERISTA CR	WIDENED 1950
I 90 4591 5015	US 87	FAP 187-E	1899+99	002		U	33.5	19	1	1 T T TRESTLE	31	STOCKPASS & DR	
I 90 4591 5052	US 87	FAP 187 E	2113+07	002	15	U	22.0	31	1	1 CONCRETE T BEAM	31	TWO LEGGIN CA	
I 90 4591 5065L	US 87	SECTION LENGTH											FAP 48-SR 47
I 90 5065 5086	US 87	SN FAP 188 C 3	182+76	002	15	15-00	26.0	578	3	3 STEEL TRUSS	43	BIG HORN R	
I 90 5065 5137	I 90	I 90-9 5 498	470+95	002	20-16	U	38.0	118	3	3 PRE CONC BEAM	59	INT-CO RD	DUNMORE INT
I 90 5065 5137P	I 90	I 90-9 5 498	470+95	002	20-16	U	38.0	118	3	3 PRE CONC BEAM	59	INT-CO RD	DUNMORE INT
I 90 5065 5146	I 90	I 90-9 5 498	515+60	002		U	44.0	15	1	1 CONCRETE SLAB	59	JR GR SEP	
I 90 5065 5196	I 90	I 90-9 5 498	784+41	002	20-16	U	38.0	133	3	3 PRE CONC BEAM	59	INT-CO RD	CROW AGENCY INT
I 90 5065 5196P	I 90	I 90-9 5 498	784+41	002	20-16	U	38.0	133	3	3 PRE CONC BEAM	59	INT-CO RD	CROW AGENCY INT
I 90 5065 5201	I 90	I 90-9 5 498	801+81	002	20-16	U	28.0	165	4	4 PRE CONC BEAM	59	LITTLE BIGHORN R	
I 90 5065 5201P	I 90	FL1 8 A 1	802+59	002	20-16	U	28.0	130	2	2 CONT ST GIRDER	49	LITTLE BIGHORN R	
I 90 5065 5214	I 90	I 90-9 7 508	12+13	002		15-08	38.5			UNDERPASS*	59	INT-US 212	1037 0000 0000
I 90 5065 5214A	I 90	I 90-9 7 508	12+13	002		15-03	38.5			UNDERPASS	59	INT-US 212	
I 90 5065 5214L	I 90	SECTION LENGTH											FAP 37-US 212
I 90 5214 5221	US 87	I FI 188 7	908+75	002	20-16	U	28.0	156	4	4 CONCRETE T BEAM	56	LITTLE BIGHORN R	
I 90 5214 5280	US 87	I IN 212 12	285+39	002	20-16	U	28.0	156	4	4 CONCRETE T BEAM	56	LITTLE BIGHORN R	
I 90 5214 5338	US 87	FI 212 11	594+52	002	20-16	U	28.0	136	4	4 CONCRETE T BEAM	55	LITTLE BIGHORN R	
I 90 5214 5409	US 87	FI 212 11	972+21	002	20-16	U	30.0	64	3	3 CONCRETE T BEAM	55	LODGE GRASS CR	
I 90 5214 5501	US 87	FI 212 9	1458+50	002	20-16	U	30.0	120	2	2 CONT ST GIRDER	50	LITTLE BIGHORN R	
I 90 5214 5585	US 87	FI 212 8	1904+57	002	20-16	U	30.0	65	4	4 CONT ST GIRDER	49	PASS CR	
I 90 5214 5592	US 87	FI 212 8	1941+68	002	20-16	U	30.0	65	4	4 CONT ST GIRDER	49	PASS CR	
I 90 5214 5632L	US 87	SECTION LENGTH											WYOMING BDRY
I 94 0000 0000	I 90	IG 90-8 23 447	997+50	056		17-00	38.0			UNDERPASS*	67	INT-I90 & US 87	8090 4563 4591

PLANNING SURVEY BRIDGE LIST

I 94	0000	0000A	I 90	IG 90-8 23 447	997+50	056		17-00	38.0				UNDERPASS	67	INT-I 90 & US 87				
I 94	0000	0024	I 90	IG 90-8 26 451	1107+87	056	20-44	U	37.0	150	3	3	PRE CONC BM	67	JOHNSON LANE-SEP				
I 94	0000	0024P	I 90	IG 90-8 26 451	1107+87	056	20-44	U	37.0	150	3	3	PRE CONC BM	67	JOHNSON LANE-SEP				
I 94	0000	0037	I 90	I 90-8 26 451	1177+71	056		17-00	38.0				UNDERPASS	67	PINE HILL INT				
I 94	0000	0037A	I 90	I 90-8 26 451	1177+71	056		17-00	38.0				UNDERPASS	67	PINE HILL INT				
I 94	0000	0045	I 94	I 94-1 110	1218+94	056	20-44	U	37.0	153	3	3	PRE CONC BM	67	SEP-CO RD				
I 94	0000	0045P	I 94	I 94-1 110	1218+94	056	20-44	U	37.0	163	3	3	PRE CONC BM	67	SEP-CO RD				
I 94	0000	0095	I 94	I 94 1 11 0	1480+78	056	20-44	U	37.0	138	3	3	PRE CONC BEAM	67	HUNTLEY INT	2522	0000	0024	
I 94	0000	0095P	I 94	I 94 1 11 0	1480+78	056	20-44	U	37.0	138	3	3	PRE CONC BEAM	67	HUNTLEY INT	2522	0000	0023	
I 94	0000	0098	I 94	I 94 1 11 0	1497+90	056	20-44	U	38.0	313	6	6	PRE CONC BEAM	67	PRYOR CR				
I 94	0000	0098P	I 94	I 94 1 11 0	1497+90	056	20-44	U	38.0	313	6	6	PRE CONC BEAM	67	PRYOR CR				
I 94	0000	0135	I 94	I 94 1 13 7	1691+25	056	20-44	U	38.0	78	3	3	CAST CONC SLAB	67	SEP CO RD				
I 94	0000	0135P	I 94	I 94 1 13 7	1691+25	056	20-44	U	38.0	78	3	3	CAST CONC SLAB	67	SEP CO RD				
I 94	0000	0181	I 94	I 94 1 17 19	1936+65	056	20-44	U	38.0	128	3	3	PRE CONC BEAM	68	BALLANTINE INT				
I 94	0000	0181P	I 94	I 94 1 17 19	1936+65	056	20-44	U	38.0	128	3	3	PRE CONC BEAM	68	BALLANTINE INT				
I 94	0000	0198	I 94	IG 94 1 17 19	2025+79	056	20-44	U	38.0	478	8	8	PRE CONC BEAM	68	C8 Q RR CO RD				
I 94	0000	0198P	I 94	IG 94 1 17 19	2025+79	056	20-44	U	38.0	446	7	7	PRE CONC BEAM	68	C8 Q RR CO RD				
I 94	0000	0207	I 94	IG 94 1 17 19	2072+50	056	20-44	U	38.0	154	3	3	PRE CONC BEAM	68	SEP CO RD	2303	0000	0105	
I 94	0000	0207P	I 94	IG 94 1 17 19	2072+50	056	20-44	U	38.0	154	3	3	PRE CONC BEAM	68	SEP CO RD	2303	0000	0104	
I 94	0000	0228	I 94	IG 94 1 17 13	2187+51	056	20-44	U	38.0	128	3	3	PRE CONC BEAM	68	SEP CO RD				
I 94	0000	0228P	I 94	IG 94 1 17 13	2187+51	056	20-44	U	38.0	118	3	3	PRE CONC BEAM	68	SEP CO RD				
I 94	0000	0237	I 94	IG 94 1 17 13	2237+94	056	20-44	U	38.0	107	2	2	PRE CONC BEAM	68	HUNTLY CANAL				
I 94	0000	0237P	I 94	IG 94 1 17 13	2237+94	056	20-44	U	38.0	117	2	2	PRE CONC BEAM	68	HUNTLY CANAL				
I 94	0000	0245	I 94	IG 94 1 17 13	2273+82	056		17-00	43.0				UNDERPASS	68	SEP CO RD				
I 94	0000	0245A	I 94	IG 94 1 17 13	2273+82	056		17-00	43.0				UNDERPASS	68	SEP CO RD				
I 94	0000	0265	I 94	IG 94 1 17 13	2382+15	056		17-00	43.0				UNDERPASS*	68	POMPEYS PILLAR	1002	4682	4943	
I 94	0000	0265A	I 94	IG 94 1 17 13	2382+15	056		17-00	43.0				UNDERPASS	68	INT US 10				
I 94	0000	0265L	I 94	SECTION LENGTH												FAP	2	US 10	
I 94	0265	0287	US 10	FAP 53 B 2	543+12	056	15	U	29.0	125	5	5	T T TRESTLE	40	FLY CR	SKEW	45		
I 94	0265	0306	US 10	FAP 160 A	23+70	056	15	U	28.0	57	3	3	T T TRESTLE	40	SAND CR				
I 94	0265	0330	US 10	FAP 160 A	95+06	056	15	U	28.0	57	3	3	T T TRESTLE	40	MILL CR				
I 94	0265	0345	US 10	FAP 160 A	226+79	056	15	U	28.0	57	3	3	T T TRESTLE	40	KAISER CR				
I 94	0265	0361	US 10	FAP 160 B	311+00	056	15	U	28.0	57	3	3	T T TRESTLE	40	DRAINAGE				

CONTROL															
I 94 0265 0376	US 10	FAP 160 B 2	391+55	056	15	U	28.0	57	3	3	T T TRESTLE	40	SPRING CR		
I 94 0265 0406	US 10	FI 160 8	124+69	056	20-16	U	28.0	106	2	2	STEEL GIRDER	51	AUTOMATIC CR		
I 94 0265 0529L	US 10	SECTION LENGTH													FAP 48-SR 47
I 94 0535 0558	I 94	I 94-1 5 51	4+41	056	20-16	U	28.0	580	5	5	RIV PL GIRDER	63	BIG HORN R		
I 94 0535 0558B	I 94	056-052 COLINE													
I 94 0535 0568	I 94	I 94-1 5 51	56+95	052		20-03	44.0				UNDERPASS	63	INT-CO RD		BIG HORN INT
I 94 0535 0716	I 94	I 94-2 6 61	840+23	052	20-16	U	44.0	143	3	3	PRE CONC BM	64	HYSHAM INT-US 10		1002 5383 5383
I 94 0535 0716L	I 94	SECTION LENGTH													FAP 2 US 10
I 94 0716 0754	I 94	I 94-2 11 67	1040+42	052	20-44	U	44.0	188	3	3	PRE CONC BM	67	SARPY CR		
I 94 0716 0757	I 94	I 94-2 11 67	1056+92	052		17-00	54.0				UNDERPASS	67	SARPY INT-OR 415		2415 0000 0020
I 94 0716 0820B	I 94	052-044 COLINE													
I 94 0716 0856	I 94	I 94-3 12 76	1581+34	044	20-44	U	44.0	180	4	4	PRE CONC BM	67	SEP-CO RD-RES CR		
I 94 0716 0913	I 94	I 94-3 13 83	1880+89	044		17-00	54.0				UNDERPASS	67	COLSTRIP INT-315		2315 0000 0512
I 94 0716 0918	I 94	IG 94-3 13 83	1906+00	044	20-44	U	30.0	394	7	7	PRE CONC BM	67	NP RY-ARMELLS CR		
I 94 0716 0959	I 94	IG 94-3 13 83	2124+98	044	20-44	U	43.0	220	4	4	PRE CONC BM	67	SMITH CR		
I 94 0716 0963L	I 94	SECTION LENGTH													FAP 2- US 10
I 94 0963 0972N	US 10	NO BRIDGES SEC													FAP 14 - US 12
I 94 0972 1079	US 10	FAP 135 C	142+40	044	15	U	20.0	123	3	3	ST PONY TRUSS	30	ROSEBUD CR		
I 94 0972 1097	US 10	FAP 135 C	239+53	044	15	U	19.5	76	4	4	T T TRESTLE	30	BUTTE CR		
I 94 0972 1154	US 10	FAP 135 C	543+72	044	15	U	23.2	114	6	6	T T TRESTLE	30	SWEENEY CR		WIDENED 1955
I 94 0972 1182	US 10	FAP 135 C	688+97	044	15	U	23.2	95	5	5	T T TRESTLE	30	COAL CR		WIDENED 1955
I 94 0972 1194	I 94	I 94-3 3 114	95+40	044		U	44.0	17	1	1	CONCRETE SLAB	62	JR GR SEP-STK		
I 94 0972 1229	I 94	I 94-3 3 114	266+51	044	20-16	U	44.0	82	1	1	PRE CONC BEAM	62	GRAVEYARD CR		
I 94 0972 1243B	I 94	044-009 COLINE													
I 94 0972 1305	I 94	I 94-4 8 120	665+00	009		17-07	44.0				UNDERPASS	62	INT-CO RD		MOON CR INT
I 94 0972 1330	I 94	I 94-4 5 127	1446+30	009		17-03	44.0				UNDERPASS	61	INT-CO RD		RADAR BASE INT
I 94 0972 1381	I 94	I 94-4 5 127	140+18	009		U	44.0	17	1	1	CONCRETE SLAB	61	JR GR SEP-STK		
I 94 0972 1391	I 94	I 94-4 5 127	212+00	009		U	44.0	17	1	1	CONCRETE SLAB	61	JR GR SEP-STK		
I 94 0972 1398	I 94	I 94-4 3 134	252+63	009		16-11	38.5				UNDERPASS*	61	W INT-US 10		1002 6096 6096
I 94 0972 1398A	I 94	I 94-4 3 134	252+63	009		16-09	38.5				UNDERPASS	61	W INT-US 10		MILES CITY INT
I 94 0972 1398L	I 94	SECTION LENGTH													FAP 2-US 10
I 94 1398 1408	I 94	I 94-4 5 127	304+57	009		U	44.0	17	1	1	CONCRETE SLAB	61	JR GR SEP-STK		
I 94 1398 1413	I 94	I 94-4 3 134	331+58	009	20-16	U	28.0	290	3	3	RIV PL GIRDER	61	TONGUE R		

I 94 1398 1422	I 94	I 94-4 3 134	377+33 009	20-16	U	28.0	153	3	3	PRE CONC BEAM	61	SEP-CO RD	
I 94 1398 1425	I 94	I 94-4 3 134	399+09 009	20-16	U	28.0	158	3	3	PRE CONC BEAM	61	INT-US 312	1023 0000 0021
I 94 1398 1425L	I 94	SECTION LENGTH											FAP 23-US 312
I 94 1425 1431	I 94	I 94-4 6 136	429+50 009	20-16	U	44.0	21	1	1	CONCRETE SLAB	62	JR GR SEP-CO RD	
I 94 1425 1443	I 94	I 94-4 6 136	491+02 009	20-16	U	44.0	21	1	1	CONCRETE SLAB	62	JR GR SEP-CO RD	
I 94 1425 1450	I 94	I 94 4 6 136	522+00 009		U	44.0	14	1	1	CONC SLAB	62	JR GR SEP	
I 94 1425 1454	I 94	I 94-4 6 136	549+43 009		19-05	44.0				UNDERPASS*	62	BAKER INT-US 12	1002 6146 6161
I 94 1425 1454L	I 94	SECTION LENGTH											FAP 2-US 12
I 94 1454 1489	I 94	I 94-4 6 136	738+50 009		U	44.0	15	1	1	CONCRETE SLAB	62	JR GR SEP-STK	
I 94 1454 1505	I 94	I 94-4 6 136	822+00 009	20-16	U	44.0	21	1	1	CONCRETE SLAB	62	JR GR SEP-CO RD	
I 94 1454 1531L	I 94	SECTION LENGTH											FAP 17-US 10
I 94 1531 1625	US 10	FAP 158 8	692+10 009	15	U	30.0	171	9	9	T T TRESTLE	29	COTTONWOOD CR	WIDENED 1948
I 94 1531 1639	US 10	FAP 158 8	763+13 009	15	U	30.0	57	3	3	T T TRESTLE	29	MILES CR	WIDENED 1948
I 94 1531 1659	US 10	FAP 158 8	871+53 009	15	U	30.0	38	2	2	T T TRESTLE	29	MACKS CR	WIDENED 1948
I 94 1531 1667B	US 10	009-040 COLINE											
I 94 1531 1668	US 10	FAP 158 C	1+57 040	15	U	30.0	95	5	5	T T TRESTLE	30	WILLIAMS COU	WIDENED 1948
I 94 1531 1695	US 10	FAP 158 C	146+50 040	15	U	30.0	57	3	3	T T TRESTLE	30	CAMP CR	WIDENED 1948
I 94 1531 1732	US 10	COUNTY CONST	346+84 040	15	14-11	25.8	633	5	5	CONT ST TRUSS	45	POWDER R	
I 94 1531 1761	US 10	FAP 158 C	508+28 040	15	U	30.0	57	3	3	T T TRESTLE	30	CONNS COU	WIDENED 1948
I 94 1531 1779	US 10	FAP 158 C	603+09 040		U	28.0	19	1	1	T T TRESTLE	30	STOCKPASS & DR	
I 94 1531 1787	US 10	FAP 158 C	645+69 040	15	U	30.0	38	2	2	T T TRESTLE	30	DRAINAGE	WIDENED 1948
I 94 1531 1799	US 10	FAP 158 C	705+00 040	15	U	30.0	38	2	2	T T TRESTLE	30	DRAINAGE	WIDENED 1948
I 94 1531 1835	US 10	NRH 130 D	171+37 040		13-09	31.3				UNDERPASS	34	CMSTP&P RR	
I 94 1531 1888	US 10	FI 130 10	450+66 040	20-16	U	28.0	220	2	2	CONT ST GIRDER	49	O FALLON CR	
I 94 1531 1891	US 10	NRH 130 E	468+96 040	15	U	28.0	146	3	3	CONCRETE T BEAM	34	NP RY	WIDENED 1949
I 94 1531 1910	US 10	FAP 130 B 4	37+04 040	15	14-11	25.9	1142	2	2	STEEL TRUSS	45	YELLOWSTONE R	POSTED 15-00
I 94 1531 1933	US 10	FI 130 14	158+50 040	20-16	U	28.0	65	4	4	STEEL I BEAM	49	HATCHET CR	
I 94 1531 1953B	US 10	040-011 COLINE											
I 94 1531 1964	US 10	FI 130 14	316+70 011	20-16	U	28.0	165	8	8	STEEL I BEAM	49	BAD ROUTE CR	
I 94 1531 2011	US 10	FI 130 14	565+00 011	20-16	U	28.0	165	8	8	STEEL I BEAM	49	CRACKER BOX CR	
I 94 1531 2059	US 10	FI 130 14	820+69 011	20-16	U	28.0	65	3	3	STEEL I BEAM	49	USRS CANAL	
I 94 1531 2060	US 10	FI 130 14	826+00 011	20-16	U	28.0	190	9	9	STEEL I BEAM	49	CLEAR CR	
I 94 1531 2063	US 10	FI 130 14	842+57 011	20-16	U	28.0	31	1	1	STEEL I BEAM	49	CANAL	

PLANNING SURVEY BRIDGE LIST

CONTROL						CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
I 94 1531 2086	US 10	FI 130 14	962+61	011	20-16	U	28.0	65	4	4	STEEL I BEAM	49	WHOOPUP CR	
I 94 1531 2109	US 10	FI 130 14	1083+82	011	20-16	U	28.0	40	3	3	STEEL I BEAM	49	USRS CANAL	
I 94 1531 2110	US 10	FI 130 14	1088+00	011	20-16	U	28.0	90	5	5	STEEL I BEAM	49	SAND CR	
I 94 1531 2112	US 10	FI 130 14	1102+83	011	20-16	U	28.0	21	1	1	CONCRETE T BEAM	49	USRS CANAL	
I 94 1531 2138	US 10	FI 130 14	1239+50	011	20-16	U	28.0	21	1	1	CONCRETE T BEAM	49	USRS CANAL	
I 94 1531 2154	US 10	FI 130 15	1324+15	011	20-16	U	28.0	120	4	4	CONT CONC T BM	60	UPPER 7 MILE CR	
I 94 1531 2154P	US 10	FI 130 15	1324+15	011	20-16	U	28.0	120	4	4	CONT CONC T BM	60	UPPER 7 MILE CR	
I 94 1531 2162L	US 10	SECTION LENGTH												FAP 15-SR 20S
I 94 2162 2163	US 10	FI 130 15	1374+73	011	20-16	U	28.0	120	4	4	CONT CONC T BM	59	DRY CR	
I 94 2162 2163P	US 10	FI 130 15	1374+73	011	20-16	U	28.0	120	4	4	CONT CONC T BM	59	DRY CR	
I 94 2162 2169L	US 10	SECTION LENGTH												FAP 20-SR 16
I 94 2169 2175	US 10	F 130 3	1440+82	011	20-16	U	28.0	1318	8	8	CONCRETE GIRDER	58	YELLOWSTONE R	
I 94 2169 2265	I 94	I94 6 8 221	627+62	011	20-16	U	44.0	106	2	2	CONT ST GIRDER	51	GRIFFITH CR	WIDENED 1965
I 94 2169 2355	I 94	I 94-6 8 221	1105+45	011	20-16	U	44.0	123	3	3	PRE CONC BEAM	64	HODGES SEP-CO RD	
I 94 2169 2390B	I 94	011-055 COLINE												
I 94 2169 2460	I 94	I 94-7 3 240	366+39	055		17-03	40.0				UNDERPASS*	62	W INT-SR 7	1015 3554 3554
I 94 2169 2460L	I 94	SECTION LENGTH												FAP 15-SR 7
I 94 2460 2463	I 94	I 94-7 3 240	388+03	055	20-16	U	28.0	286	5	5	PRE CONC BEAMS	62	BEAVER CR	
I 94 2460 2466	I 94	I 94-7 3 240	399+13	055		17-10	44.0				UNDERPASS*	62	E INT-SR 7	1015 3558 3563
I 94 2460 2466L	I 94	SECTION LENGTH												FAP 15-SR 7
I 94 2466 2543N	I 94	NO BRIDGES SEC												N DAKOTA BDRY

FEDERAL AID PRIMARY ROUTES

P	1 0000 0063	US 2	FHP E1 C	486+61	027	15	U	24.0	210	3	3	STEEL GIRDER	34	YAAK R	
P	1 0000 0116	US 2	FHP 1 E	765+43	027	15	U	26.0	939	5	5	STEEL TRUSS	42	KOOTENAIR-GN RY	
P	1 0000 0145	US 2	FAP 250 D	922+27	027	15	U	24.0	187	3	3	ST PONY TRUSS	37	CALLAHAN CR	
P	1 0000 0153	US 2	FAP 250 D	962+15	027	15	U	24.0	175	3	3	CONT STEEL BEAM	37	LAKE CR	
P	1 0000 0278	US 2	FAP 250 A	1625+49	027	15	U	20.0	39	1	1	CONCRETE T BEAM	30	CEDAR CR	
P	1 0000 0311	US 2	FAP 250 A	1802+95	027	15	U	20.0	22	1	1	CONCRETE SLAB	30	PARMENTER CR	
P	1 0000 0322	US 2	FAP 250 A	1851+00	027	15	U	20.0	22	1	1	CONCRETE SLAB	30	FLOWER CR	
P	1 0000 0323L	US 2	SECTION LENGTH												FAP 33-SR 37
P	1 0323 0353	US 2	NRH 330 A	2021+20	027	15	U	21.0	179	4	4	STEEL BEAM	35	GRANITE CR	CHEERY CR
P	1 0323 0412	US 2	FAP 330 B	2337+15	027	15	U	23.0	38	2	2	T T TRESTLE	36	GETNER CR	
P	1 0323 0447	US 2	FHP 2 B1	31+93	027	15	15-00	24.0	140	1	1	STEEL TRUSS	37	LIBBY CR	
P	1 0323 0461	US 2	FHP 2 B	102+85	027	15	U	24.0	30	2	2	T T & CONC	36	SWAMP CR	
P	1 0323 0467	US 2	FHP 2 B	134+25	027	15	U	24.0	30	2	2	T T & CONC	36	SWAMP CR	
P	1 0323 0483	US 2	FHP 2 B	218+67	027	15	U	24.0	45	3	3	T T & CONC	36	SWAMP CR	
P	1 0323 0487	US 2	FHP 2-B	242+82	027		U	24.0	19	1	1	T T TRESTLE	36	SWAMP CR	
P	1 0323 0567	US 2	FHP 2 C	670+22	027	15	U	24.0	23	1	1	T T & CONC	38	MILLER CR	
P	1 0323 0571	US 2	FHP 2 C	694+55	027	15	15-01	24.0	180	1	1	THRU ST TRUSS	38	FISHER R	
P	1 0323 0689	US 2	MAINT CONTRACT	222+57	027	15-12	U	36.0	75	3	3	T T TRESTLE	60	PRIVATE RD	
P	1 0323 0711	US 2	FAP 58 C	339+47	027	15	U	24.0	38	2	2	T T TRESTLE	41	FISHER R	
P	1 0323 0803B	US 2	027-015 COLINE												
P	1 0323 0804	US 2	FAP 58 J	918+00	015	15	U	28.0	38	2	2	T T TRESTLE	38	LANG CR	
P	1 0323 0962	US 2	FAP 58-G	562+93	015		U	23.0	19	1	1	T T TRESTLE	36	LIT BITTEROOT R	
P	1 0323 1052	US 2	FAP 58 I	122+04	015	15	U	24.0	75	3	3	T T TRESTLE	40	ASHLEY CR	
P	1 0323 1139	US 2	F 58 E	31+44	015	15	U	28.0	41	1	1	CONCRETE T BEAM	33	ASHLEY CR	WIDENED 1949
P	1 0323 1146	US 2	ECHP 58 E	70+33	015	15	U	28.0	41	1	1	CONCRETE T BEAM	33	ASHLEY CR	WIDENED 1949
P	1 0323 1209L	US 2	SECTION LENGTH												FAP 5-US 93
P	1 1209 1216	US 2	WPGH 257 D	38+79	015		15-00	28.0				UNDERPASS	36	GN RY	
P	1 1209 1216A	US 2	FG 257 17	38+62	015		14-07	29.0				UNDERPASS	66	GN RY	
P	1 1209 1224	US 2	FG 257 18	79+35	015	20-44	U	30.0	182	2	2	PRE CONC BEAM	66	STILLWATER R	
P	1 1209 1224P	US 2	FG 257 18	79+51	015	20-44	U	30.0	182	2	2	PRE CONC BEAM	66	STILLWATER R	
P	1 1209 1235	US 2	FG 257 18	140+79	015	20-44	U	43.0	92	2	2	PRE CONC BEAM	66	SPRING CR	
P	1 1209 1248	US 2	FAP 257 D	202+05	015	15	U	22.0	898	6	6	STEEL TRUSS	36	FLATHEAD R	
P	1 1209 1283L	US 2	SECTION LENGT												FAP 52-SR 35

A	B	C	D	E	F	G	H	I	J	K	L	M	N
P	1 1283 1383N	US 2	NO 8RIDGES SEC										FAP 38-SR 40
P	1 1383 1400	US 2	NRH 257-C	1008+50	015		U	26.0	7	1	1 T T TRESTLE	34 STOCKPASS	
P	1 1383 1422	US 2	FAP 257 F	111+37	015	15	U	26.0	590	7	7 STEEL GIRDER	38 S FK FLATHEAD R	
P	1 1383 1444	US 2	FAP 257 8	236+79	015	15	U	22.0	22	1	1 CONCRETE SLA8	31 MARTIN CR	
P	1 1383 1532L	US 2	SECTION LENGTH										FAP 1 SPUR
P	1 1532 1610	US 2	FHP 13 C 2	402+62	015	15	U	26.0	115	5	5 T T TRESTLE	49 DEER LICK CR	
P	1 1532 1647	US 2	FHP 13 D 2	592+81	015	20-16	U	28.0	363	8	8 STEEL GIRDER	56 GN RY	
P	1 1532 1675	US 2	FHP 13 E 1	738+89	015	20-16	U	28.0	209	5	5 CONCRETE T 8EAM	56 GN RY	
P	1 1532 1805	US 2	FHP13 ERF0443	1421+50	015	20-44	U	30.0	744	5	5 PRE CONC GIRDER	68 MID FK FLATHEAD	
P	1 1532 1825	US 2	FHP 13 G 3	1663+44	015	15	U	20.0	144	3	3 ST PONY TRUSS	30 SNOWSLIDE GULCH	
P	1 1532 1841	US 2	FHP 13 H	699+77	015		13-09	35.5			UNDERPASS	29 GN RY	
P	1 1532 1863	US 2	FHP ERF0 44 2	1721+66	015	20-44	U	32.0	122	3	3 PRE CONC BEAM	66 8EAR CR	
P	1 1532 1895	US 2	FHP 13 3 1	408+00	015	20-16	U	38.0	26	1	1 CONCRETE SLA8	63 DEVIL CR	
P	1 1532 1922	US 2	FHP ERF0 44 2	306+49	015	20-44	U	32.0	112	3	3 PRE CONC BEAM	66 8EAR CR	NO MARKERS
P	1 1532 19798	US 2	015-018 COLINE										
P	1 1532 2091	US 2	FHP 13 A 2	596+39	018	15	U	24.0	142	3	3 CONCRETE T 8EAM	33 MIDVALE CR	NO MARKERS
P	1 1532 2093L	US 2	SECTION LENGTH										FAP 1 SPUR-SR49
P	1 2093 2102	US 2	FAP 353 C 1	49+38	018	15	U	24.0	760	9	9 CONT ST TRUSS	41 TWO MEDICINE CR	
P	1 2093 2204	US 2	FAGH 353 A	590+42	018	15	U	30.0	127	3	3 CONCRETE T BEAM	40 GN RY	
P	1 2093 2218L	US 2	SECTION LENGTH										FAP 3-US 89
P	1 2218 2232	US 2	FAP 196 8	1424+32	018	15	U	22.0	144	5	5 CONCRETE T BEAM	24 GN RY	
P	1 2218 2240L	US 2	SECTION LENGTH										FAP 3-US 89
P	1 2240 2290	US 2	F 196 5	10+44	018	15-12	U	36.0	38	2	2 T T TRESTLE	57 WILLOW CR	
P	1 2240 2294	US 2	F 196 5	32+00	018	15-12	U	36.0	38	2	2 T T TRESTLE	57 WILLOW CR OF	
P	1 2240 2541	US 2	SN-FAP 147 2	1+46	018	15	U	26.0	314	5	5 CONT ST GIRDER	42 CUT 8ANK CR	CUT 8ANK R
P	1 2240 26338	US 2	018-051 COLINE										
P	1 2240 2784	US2	I 15-8 3 351	1201+65	051		25-00	30.0			UNDERPASS*	60 SHEL8Y INT-I 15	8015 2954 3690P
P	1 2240 2784A	US 2	I 15-8 3 351	1201+65	051		24-00	33.0			UNDERPASS	60 SHELBY INT-I 15	
P	1 2240 2784L	US 2	SECTION LENGTH										FAI 15-I 15
P	1 2784 2784	US 2	I 15-8 3 351	1202+45	051		25-00	30.0			UNDERPASS*	60 SHEL8Y INT-I 15	8015 2954 3690
P	1 2784 2784A	US 2	I 15-8 3 351	1202+45	051		24-00	33.0			UNDERPASS	60 SHEL8Y INT-I 15	
P	1 2784 2794L	US 2	SECTION LENGTH										FAP 21-US 91
P	1 2794 3001	US 2	F 62 9	1060+16	051	15-12	U	28.0	57	3	3 T T TRESTLE	56 W FK WILLOW CR	

A	B	C	D	E	L	F	G	H	I	J	K	M	
P	1 2794 3030	US 2	F 62 9	1215+00	051	15-12	U	28.0	100	4	4 T T TRESTLE	56 N FK WILLOW CR	
P	1 2794 3070B	US 2	051-026 COLINE										
P	1 2794 3224	US 2	FAP 62 B	18+69	026	15-12	U	28.0	57	3	3 T T TRESTLE	53 COTTONWOOD CR	
P	1 2794 3266	US 2	FAP 132-C	84+25	026		U	22.0	7	1	1 T T TRESTLE	31 STOCKPASS	
P	1 2794 3326B	US 2	026-021 COLINE										
P	1 2794 3538	US 2	F 132 6	631+75	021	20-16	U	28.0	120	4	4 CONCRETE T BEAM	58 SAGE CR	
P	1 2794 3763	US 2	F 95 10	218+60	021	15-12	U	28.0	146	4	4 CONT CONC T BM	54 BIG SANDY CR	
P	1 2794 3780	US 2	F-FG 95 11	313+78	021	20-16	U	28.0	312	5	5 STEEL BEAM	60 GN RY	NO MARKERS
P	1 2794 3791L	US 2	SECTION LENGTH										FAP 10-US 87
P	1 3791 3862	US 2	SN-FAP 95-A 2	168+52	021		U	30.0	19	1	1 T T TRESTLE	46 DRAINAGE	
P	1 3791 3893	US 2	SN-FAP 95 A 2	330+90	021	15	U	30.0	100	4	4 T T TRESTLE	46 BOX ELDER CR	
P	1 3791 3897	US 2	SN FAP 95-A 2	353+92	021		U	32.5	19	1	1 T T TRESTLE	46 DRAINAGE	
P	1 3791 3904	US 2	SN-FAP 95 A 2	390+97	021	15	U	30.0	38	2	2 T T TRESTLE	46 DRAINAGE	
P	1 3791 3910B	US 2	021-003 COLINE										
P	1 3791 3924	US 2	SN FAP 66 3	496+62	003		U	32.0	11	1	1 T T TRESTLE	46 STOCKPASS	
P	1 3791 3927	US 2	SN FAP 66 3	512+60	003	15	U	30.0	38	2	2 T T TRESTLE	46 DRAINAGE	
P	1 3791 3934	US 2	SN FAP 66 3	547+37	003		U	32.0	19	1	1 T T TRESTLE	46 STOCKPASS	
P	1 3791 3960	US 2	FAP 66	111+73	003	15	U	28.3	57	3	3 T T TRESTLE	38 CLEAR CR	
P	1 3791 3971	US 2	FAP 66	169+28	003	15	U	28.0	57	3	3 T T TRESTLE	38 DRAINAGE	
P	1 3791 3977	US 2	FAP 66	205+58	003	15	U	24.0	242	2	2 ST PONY TRUSS	38 MILK R	
P	1 3791 4006	US 2	FAP 66	355+56	003		U	28.0	19	1	1 T T TRESTLE	28 CANAL	
P	1 3791 4018	US 2	FAP 66	418+60	003	15	U	28.0	38	2	2 T T TRESTLE	38 DRAINAGE	
P	1 3791 4022	US 2	FAP 66	444+53	003	15	U	28.0	57	3	3 T T TRESTLE	38 RED ROCK CR	
P	1 3791 4027	US 2	FAP 66	467+44	003	15	U	28.0	38	2	2 T T TRESTLE	38 DRAINAGE	
P	1 3791 4041	US 2	SN-FAP 221 2	26+31	003	15	U	29.0	57	3	3 T T TRESTLE	42 RED ROCK CR OF	
P	1 3791 4043	US 2	FAP 23 2	13+72	003	15	U	29.0	38	2	2 T T TRESTLE	42 DRAINAGE	
P	1 3791 4045	US 2	FAP 23 2	26+00	003	15	U	28.0	94	3	3 CONCRETE T BEAM	42 LODGE CREEK	W FK MILK R
P	1 3791 4053	US 2	FAP 23 2	63+81	003	15	U	29.0	57	3	3 T T TRESTLE	40 DRAINAGE	
P	1 3791 4056	US 2	FAP 23 2	80+08	003	15	U	28.0	152	8	8 T T TRESTLE	40 DRAINAGE	
P	1 3791 4060	US 2	FAP 23 2	103+50	003		U	32.0	11	1	1 T T TRESTLE	40 DRAINAGE	
P	1 3791 4068	US 2	FAP 23 2	144+02	003	15	U	28.0	57	3	3 T T TRESTLE	40 DRAINAGE	
P	1 3791 4070	US 2	FAP 23 2	155+00	003	15	U	28.0	38	2	2 T T TRESTLE	40 DRAINAGE	
P	1 3791 4079	US 2	FAP 23 2	202+21	003	15	U	28.0	38	2	2 T T TRESTLE	40 DRAINAGE	

PLANNING SURVEY BRIDGE LIST

CONTROL							CAPACITIES			DESCRIPTIVE FEATURES				
A	B	C	D	E	F		G	H	I	J	K	L	M	
P	1 3791 4084	US 2	FAP 101 3 & 4	227+86	003	15	U	28.0	57	3	3	T T TRESTLE	41 ORAINAGE	
P	1 3791 4099	US 2	FAP 101 3	306+92	003	15	15-00	24.0	196	3	3	THRU ST TRUSS	41 BATTLE CR	N FK MILK R
P	1 3791 4120	US 2	FAP 101 3 & 4	418+25	003	15	U	28.0	38	2	2	T T TRESTLE	40 DRAINAGE	
P	1 3791 4128	US 2	FAP 101 3 & 4	465+93	003	15	U	28.0	57	3	3	T T TRESTLE	40 DRAINAGE	
P	1 3791 4138	US 2	FAP 81 3	38+64	003	15-12	U	28.0	108	2	2	CONT ST GIROER	49 FIFTEEN MILE CR	
P	1 3791 4256	US 2	F 152 9	168+64	003	20-44	U	40.0	25	1	1	STL AND CONC	68 MAIN IRR CA	
P	1 3791 4279	US 2	F 152 7	59+60	003	20-16	U	28.0	213	3	3	PRE CONC BEAM	64 MILK R	
P	1 3791 4324	US 2	FLP 5-B	197+32	003		U	27.0	19	1	1	T T TRESTLE	36 ORAINAGE	
P	1 3791 4428	US 2	FLP 5 A 2	581+44	003	15	U	28.0	119	3	3	CONCRETE SLA8	40 WHITE BEAR CR	
P	1 3791 44638	US 2	003-036 COLINE											
P	1 3791 4470	US 2	F 152 6	362+49	036	15-12	U	28.0	57	3	3	T T TRESTLE	51 PEOPLES CR OF	
P	1 3791 4471	US 2	F 152 6	356+72	036	15-12	U	28.0	57	3	3	T T TRESTLE	51 PEOPLES CR OF	
P	1 3791 4474	US 2	FLP 5 A	341+85	036	15	U	21.0	125	5	5	T T TRESTLE	35 PEOPLES CR	
P	1 3791 4513	US 2	F 152 6	127+52	036	15-12	U	28.0	63	3	3	T T TRESTLE	51 OOOSON CR CA	
P	1 3791 4517	US 2	FAP 152	106+75	036	15	11-08	21.0	240	5	5	STEEL TRUSS	25 MILK R	1507 V 110 H
P	1 3791 4535	US 2	F 152 6	15+87	036	15-12	U	28.0	75	3	3	T T TRESTLE	51 DOOSON CR	
P	1 3791 4540	US 2	F 153 5	11+71	036	15-12	U	28.0	57	3	3	T T TRESTLE	49 USRS CANAL	DODSON N CANAL
P	1 3791 4541	US 2	F 153 5	16+95	036	15-12	U	28.0	57	3	3	T T TRESTLE	49 OOOSON CR OF	
P	1 3791 4560	US 2	F 153 5	116+60	036	15-12	U	28.0	57	3	3	T T TRESTLE	49 OODSON CR OF	
P	1 3791 4576	US 2	F 153 5	204+18	036	15-12	U	28.0	57	3	3	T T TRESTLE	49 SPRING CR	
P	1 3791 4583	US 2	FAP 153 B	237+73	036	15	U	24.0	186	5	5	CONCRETE T BEAM	36 GN RY	
P	1 3791 4676	US 2	F 153 6	740+00	036	15-12	U	28.0	76	4	4	T T TRESTLE	52 EXETER CR	
P	1 3791 4716	US 2	F 153 6	957+05	036	15-12	U	28.0	240	3	3	STEEL GIROER	52 MILK R	
P	1 3791 4718L	US 2	SECTION LENGTH											FAP 16-US 191
P	1 4718 4857	US 2	F-142-9	740+65	036	20-44	U	39.0	102	2	2	PRE CONC 8M	66 NELSON CANAL	
P	1 4718 4905	US 2	F 142 15	1003+25	036	20-44	U	40.0	90	4	4	CONT CONC SLAB	68 ORAINAGE	
P	1 4718 4918	US 2	F 142 15	1069+10	036	20-44	U	40.0	90	4	4	CONT CONC SLA8	68 ORAINAGE	
P	1 4718 4927	US 2	F 142 9	1119+35	036	20-44	U	30.0	163	3	3	PRE CONC 8EAM	66 8EAVER CR	
P	1 4718 4989	US 2	FAP 142 8	1470+74	036	15	U	26.0	150	3	3	CONT ST BEAM	38 8EAVER CR	
P	1 4718 5004	US 2	FAP 142 B	1547+17	036	15-12	U	28.0	114	6	6	T T TRESTLE	31 BEAVER CR OF	WIDENED 1954
P	1 4718 5009	US 2	FAP 142 8	1573+65	036	15	U	28.0	190	10	10	T T TRESTLE	31 8EAVER CR OF	WIDENED 1954
P	1 4718 5013	US 2	FAP 142 8	1595+35	036	15-12	U	28.0	133	7	7	T T TRESTLE	31 BEAVER CR OF	WIDENED 1954
P	1 4718 50148	US 2	036-053 COLINE											

P	1	4718	5019	US 2	F 148 4	1628+16	053	15-12	U	28.0	38	2	2	T T TRESTLE	54	USRS CANAL	
P	1	4718	5066	US 2	F 148 4	1875+78	053	15-12	U	28.0	38	2	2	T T TRESTLE	54	USRS CANAL	
P	1	4718	5088	US 2	F 148 8	1991+30	053	20-44	U	28.0	172	2	2	PRE CONC BEAM	66	BEAVER CR	
P	1	4718	5145	US 2	F 148 8	2306+60	053	20-44	U	28.0	355	4	4	PRE CONC BEAM	66	MILK R	
P	1	4718	5147	US 2	F 148 8	2317+50	053	20-44	U	40.0	144	3	3	PRE CONC BEAM	66	MILK R OF	
P	1	4718	5156	US 2	FAP 148 A	156+72	053	15	U	28.0	76	4	4	T T TRESTLE	30	MILK R OF	WIDENED 1951
P	1	4718	5157	US 2	FAP 148 A	160+33	053	15-12	U	28.0	38	2	2	T T TRESTLE	30	CANAL	WIDENED 1951
P	1	4718	5178	US 2	FAP 148 A	268+72	053	15-12	U	28.0	95	5	5	T T TRESTLE	30	CANAL	WIDENED 1951
P	1	4718	5200	US 2	MAINT-CONTRACT	386+92	053		U	28.0	19	1	1	T T TRESTLE	50	STOCKPASS	
P	1	4718	5223	US 2	F 155 6	50+15	053	15-12	U	28.0	95	5	5	T T TRESTLE	50	BEAR CR OF	
P	1	4718	5225	US 2	F 155 6	56+42	053	15-12	U	28.0	114	6	6	T T TRESTLE	50	BEAR CR	
P	1	4718	5258	US 2	F 155 6	235+42	053		U	28.0	11	1	1	T T TRESTLE	50	STOCKPASS	
P	1	4718	5270	US 2	F 155 5	773+57	053	15-12	U	28.0	95	5	5	T T TRESTLE	48	UNGER CR	
P	1	4718	5281	US 2	F 155 5	712+86	053	15-12	U	28.0	152	8	8	T T TRESTLE	48	LIME CR	BUGGY CR
P	1	4718	5333	US 2	F 155 5	686+96	053	15-12	U	28.0	95	5	5	T T TRESTLE	48	CHAPMAN COULEE	
P	1	4718	5342	US 2	F 155 5	683+00	053	15-12	U	28.0	95	5	5	T T TRESTLE	48	MOONEY COULEE	
P	1	4718	5375	US 2	F 155 5	857+00	053	15-12	U	28.0	57	3	3	T T TRESTLE	48	RICHARDSON COU	
P	1	4718	5380	US 2	F 155 4	805+23	053	15-12	U	28.0	57	3	3	T T TRESTLE	48	ONEIL CR	
P	1	4718	5398	US 2	F 155 4	899+83	053	15-12	U	28.0	114	6	6	T T TRESTLE	48	CHERRY CR OF	
P	1	4718	5402	US 2	F 155 4	920+75	053	15-12	U	28.0	114	6	6	T T TRESTLE	48	CHERRY CR	
P	1	4718	5416L	US 2	SECTION LENGTH												FAP 42-SR 24
P	1	5416	5461	US 2	F 144 6	240+13	053	15-12	U	36.0	38	2	2	T T TRESTLE	62	GOUDGE COULEE	
P	1	5416	5484	US 2	F 144 2	349+59	053	15-12	U	28.0	50	2	2	T T TRESTLE	53	WHATLEY CR	
P	1	5416	5513	US 2	F 144 2	503+67	053	15-12	U	28.0	57	3	3	T T TRESTLE	53	ESPEIL COULEE	
P	1	5416	5518	US 2	F 144 2	528+52	053	15-12	U	28.0	95	5	5	T T TRESTLE	53	SPRING CR	
P	1	5416	5565	US 2	F 144 3	778+00	053	20-16	U	28.0	152	4	4	CONT CONC T 8M	55	PORCUPINE CR	
P	1	5416	5573	US 2	F 189 3	822+75	053	20-16	U	28.0	120	4	4	CONT CONC T 8M	56	PORCUPINE CR OF	
P	1	5416	5717	US 2	F 189 4	1577+41	053	20-16	U	28.0	204	4	4	PRE CONC BEAM	60	LIT PORCUPINE CR	
P	1	5416	5727	US 2	F 232 3	880+97	053	15-12	U	36.0	25	1	1	T T TRESTLE	60	INDIAN SERV CA	
P	1	5416	5795	US 2	F 232 2	1239+15	053	15-12	U	36.0	63	3	3	T T TRESTLE	57	OSWEGO CR	
P	1	5416	58118	US 2	053-043 COLINE												
P	1	5416	5819	US 2	F 84 21	1368+00	043	15-12	U	36.0	57	3	3	T T TRESTLE	56	FLYNN CR	
P	1	5416	5888	US 2	F 84 21	1732+20	043	15-12	U	28.0	152	4	4	CONT CONC T 8M	56	WOLF CR	

PLANNING SURVEY BRIDGE LIST

CONTROL						CAPACITY									
A	B	C	D	E	F	G	H	I	J	K	L	M	N	O	P
P 1 5416 5905L	US 2	SECTION LENGTH													FAP 25-SR 13W
P 1 5905 5916	US 2	FAGH 240-2 F	83+13	043	15	U	28.0	63	3	3	T T TRESTLE	39	MOSQUITO CR		
P 1 5905 5926	US 2	FAGH 240-2 F	135+62	043	15	U	28.0	100	4	4	T T TRESTLE	39	LITTLE WOLF CR		
P 1 5905 5972L	US 2	SECTION LENGTH													FAP 32-SR 13
P 1 5972 6013	US 2	F 85 25	598+25	043	20-16	U	28.0	120	4	4	CONCRETE T BEAM	58	TULE CR		
P 1 5972 6110	US 2	FAP 84 E	1111+14	043	15	U	26.0	294	5	5	STEEL GIRDER	37	POPLAR R		
P 1 5972 6264	US 2	FAP 84 F 3	16+11	043	15	U	28.0	38	2	2	T T TRESTLE	42	DRAINAGE		
P 1 5972 6291	US 2	FAP 84 F 3	154+37	043	15	U	28.0	75	3	3	T T TRESTLE	42	BOX ELDER CR		
P 1 5972 6312	US 2	SN-FAP 84-1 4	267+79	043		U	32.0	11	1	1	T T TRESTLE	46	STOCKPASS		
P 1 5972 6323	US 2	SN-FAP 84-1 4	324+75	043		U	32.0	19	1	1	T T TRESTLE	46	STOCKPASS		
P 1 5972 6391	US 2	SN-FAP 841 4	688+41	043	15-12	U	28.0	163	3	3	CONT ST GIRDER	52	BIG MUDDY R		
P 1 5972 6445L	US 2	SECTION LENGTH													FAP 22-SR 16
P 1 6445 6456	US 2	F 84 20	1028+00	043	15-12	U	28.0	57	3	3	T T TRESTLE	55	SHEEP CR		
P 1 6445 6483	US 2	F 84 34	1167+15	043	20-44	U	40.0	90	4	4	CONT CONC SLAB	67	CLOVER CR		
P 1 6445 6590	US 2	FAP 84 J	147+13	043	15	U	28.0	76	4	4	T T TRESTLE	24	SHOTGUN CR		WIDENED 1955
P 1 6445 6671L	US 2	SECTION LENGTH													N DAKOTA BDRY
P 1 6671 6672		WPGH 375 A	1+98	015		13-10	40.0				UNDERPASS	36	GN RY		W GLACIER SPUR
P 1 6671 6673		ER 52 2 F 375	13+95	015	20-44	U	30.0	433	3	3	WELDED PL GIR	66	MID FK FLATHEAD		
P 1 6671 6674L		SECTION LENGTH													
P 1 6674 6675	SR 49	FAP 226	5+80	018		09-00	19.5				UNDERPASS	26	GN RY		E GLACIER SPUR
P 1 6674 6698	SR 49	ERFO 62 3	137+00	018	20-44	U	28.0	140	3	3	PRE CONC BEAM	66	TWO MEDICINE CR		
P 1 6674 6793L	SR 49	SECTION LENGTH													FAP 3-US 89
P 2 0970 0970	SR 200	IG 90 2 2595	1102+89	032	20-44	U	28.0	321	4	4	PRE CONC BEAM	66	DE SMET INT		
P 2 0970 0977	SR 200	F1 219 12	246+37	032		17-05	31.3				UNDERPASS	34	NP RY		
P 2 0970 1026	SR 200	US USG 224 5	224+69	032		15-00	88.0				UNDERPASS	68	INT OR 430		FUTURE
P 2 0970 1054L	SR 200	SECTION LENGTH													FAP 7 SPUR
P 2 1054 1056N	SR 200	NO BRIDGES SEC													FAP 7-US 93
P 2 1056 1060N	SR 200	NO BRIDGES SEC													FAP 7 SPUR
P 2 1060 1061	SR 200	F 219 18	691+44	032	20-16	U	72.0	65	1	1	PRE CONC BEAM	64	RATTLESNAKE CR		NO MARKERS
P 2 1060 1079	SR 200	FAP 231 C	96+26	032		15-05	30.0				UNDERPASS	31	NP RY		
P 2 1060 1081	SR 200	IG 90 2 14105	100+40	032		15-00	62.0				UNDERPASS*	64	E MISSOULA INT		8090 1054 1079
P 2 1060 1081L	SR 200	SECTION LENGTH													FAP 2 US 10

PLANNING SURVEY BRIDGE LIST

P	2	1081	1126	SR 200	FAP 231 8	73+73	031	20-16	U	30.0	354	6	6	CONT ST GIRDER	49	BIG BLACKFOOT R	
P	2	1081	1126L	SR 200	SECTION LENGTH												FAP 24-SR 20
P	2	1126	1139		FAP 231 B	33+80	031	20-16	U	28.0	88	3	3	CONCRETE T BEAM	29	CMSTP&P RR	WIDENED 1953
P	2	1126	1161		I 90-2 10 110	9+65	031		14-04	38.0				UNDERPASS*	64	TURAH INT-I 90	8090 1079 1150P
P	2	1126	1162		I 90-2 10 110	10+35	031		16-00	38.0				UNDERPASS*	64	TURAH INT-I 90	8090 1079 1150
P	2	1126	1162L		SECTION LENGTH												FAI 90-I 90
P	2	1574	1574S	US 10	I 90 3 12 151	3+00	020		15-00	42.0				UNDERPASS*	66	W DRUMMOND INT	8090 1150 1555
P	2	1574	1575L	US 10	SECTION LENGTH												FAP 19 US 10 A
P	2	1575	1587S	US 10	I 90 3 12 151	3+78	020		15-00	34.0				UNDERPASS*	66	E DRUMMOND INT	8090 1555 1564
P	2	1575	1588S	US 10	I 90 3 12 151	3+78	020		15-00	34.0				UNDERPASS*	66	E DRUMMOND INT	8090 1555 1564P
P	2	1575	1588L	US 10	SECTION LENGTH												FAI 90-I 90
P	2	1891	1891	US 10	I 90-3 8 180	109+92	039		15-02	40.0				UNDERPASS*	61	N D-L INT-I 90	8090 1765 1865
P	2	1891	1901	US 10	FAP 184 F	49+58	039	15	U	40.0	23	1	1	CONCRETE SLAB	33	COTTONWOOD CR	
P	2	1891	1920	US 10	FI 261 12	1192+95	039	20-16	U	28.0	130	2	2	CONT ST GIRDER	49	CLARK FORK	
P	2	1891	1926S	US 10	I 90-3 8 180	433+33	039	20-16	U	24.0	256	5	5	PRE CONC BEAM	61	S D-L INT-I 90	8090 1865 1895
P	2	1891	1926L	US 10	SECTION LENGTH												
P	2	2246	2252N	I BR	NO BRIDGES SEC												FAP 3
P	2	2250	2256N		NO BRIDGES SEC												FAP 2-LOOP
P	2	2254	2258		FAP 207 A	37+63	047	15	U	42.0	36	2	2	CONCRETE SLAB	18	CLARK FORK	NO MARKERS
P	2	2254	2259		WPGM 207 A	39+12	047		14-06	51.0				UNDERPASS	36	NP RY	
P	2	2254	2260		I 15-2 7 127	48+70	047		16-02	70.0				UNDERPASS*	61	MONT S INT-I 15	8015 1266 1287P
P	2	2254	2260L		SECTION LENGTH												FAI 15-I 15
P	2	2258	2258		I 15-2 7 127	49+30	047		15-06	70.0				UNDERPASS*	61	MONT S INT-I 15	8015 1266 1287
P	2	2258	2280		FAP 207 A	147+80	047	14	U	27.0	33	2	2	CONCRETE SLAB	23	DRAINAGE	
P	2	2258	2282L		SECTION LENGTH												FAP 2 LOOP
P	2	2280	2393B	US 10	047-022 COLINE												
P	2	2280	2441	US 10	FAP 69-B	276+88	022		U	29.0	6	1	1	T T TRESTLE	31	STOCKPASS	WIDENED
P	2	2280	2449	US 10	FAP 69-B	321+00	022		U	29.0	6	1	1	T T TRESTLE	31	STOCKPASS	WIDENED
P	2	2280	2467	US 10	FAP 69-B	427+78	022		U	32.0	7	1	1	T T TRESTLE	31	STOCKPASS	WIDENED
P	2	2280	2469	US 10	FAP 69 B	440+58	022	15	U	30.0	95	5	5	T T TRESTLE	31	RADER CR	WIDENED 1940
P	2	2280	2472	US 10	FAP 69-B	452+55	022		U	32.0	7	1	1	T T TRESTLE	31	STOCKPASS	
P	2	2280	2481L	US 10	SECTION LENGTH												FAP 29-SR 41
P	2	2481	2492	US 10	FAP 69 B	560+30	022	15	U	30.0	38	2	2	T T TRESTLE	31	COLBERT CR	WIDENED 1941

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES									
		ROADWAY CODE MP Marker	PROJECT NUMBER -AND- Combination Bridge Section Length	STATION	COUNTY Code	ROADWAY WIDTH	VERTICAL CLEARANCE	HORIZONTAL CLEARANCE	TOTAL FEET	ADT	SPAN FEET	STRUCTURE TYPE		
	A	B	C			H	G			J	K	I		
P	2 2481 2517	US 10	FAP 69-B	690+13	022		U	32.0	7	1	1	T T TRESTLE	31 STOCKPASS	
P	2 2481 2526	US 10	FAP 69 B	741+86	022	15	U	30.0	76	4	4	T T TRESTLE	31 BIG PIPESTONE CR	WIDENED 1942
P	2 2481 2529	US 10	FAP 69-B	754+68	022		U	32.0	7	1	1	T T TRESTLE	31 STOCKPASS	
P	2 2481 2530	US 10	FAP 69 B	759+67	022	15	U	22.0	113	3	3	CONCRETE T BEAM	32 NP RY	
P	2 2481 2580	US 10	F 248 10	32+00	022	20-16	U	30.0	64	3	3	CONC T BEAM	55 WHITETAIL CR	
P	2 2481 2610	US 10	1 90 5 17 250	230+11	022		15-00	30.0				UNDERPASS*	68 I 90 SEP	8090 2278 2546
P	2 2481 2611	US 10	I 90 5 17 250	231+10	022		15-00	30.0				UNDERPASS	68 I 90 SEP	8090 2278 2546P
P	2 2481 2642	US 10	I 90 5 17 250	298+24	022		15-00	34.0				UNDERPASS*	68 CARDWELL INT 190	8090 2278 2576P
P	2 2481 2643	US 10	I 90 5 17 250	298+94	022		15-00	34.0				UNDERPASS	68 CARDWELL INT 190	8090 2278 2576
P	2 2481 2643L	US 10	SECTION LENGTH											FAI 90 1 90
P	2 2909 2909	US 10	I 90 6 5 276	50+00	016	20-16	U	28.0	235	4	4	PRE CONC BEAM	63 INT I 90	
P	2 2909 2915	US 10	FAP 169 3	66+60	016	20-16	U	28.0	220	2	2	CONT ST GIRDER	48 MADISON R	
P	2 2909 2922	US 10	FAP 169	140+90	016	15	U	20.0	100	5	5	CONCRETE SLAB	22 MID FK MADISON R	LENGTHENED 1930
P	2 2909 2928	US 10	FAP 169	106+56	016	15	U	20.0	80	5	5	CONCRETE SLAB	22 E FK MADISON R	LENGTHENED 1930
P	2 2909 2936	US 10	FAP 169	66+80	016	15	U	20.0	80	4	4	CONCRETE SLAB	30 REY CR	45 MPH
P	2 2909 2959	US 10	NRH 177 D	70+84	016	15	U	22.0	77	3	3	CONCRETE T BEAM	34 SEP-CO RD	
P	2 2909 2960	US 10	NRH 177 D	66+97	016	15	U	22.0	343	8	8	CONCRETE T BEAM	34 NP RY	
P	2 2909 2993	US 10	FAP 177 B	106+30	016	15	U	22.0	22	1	1	CONCRETE SLAB	31 DRAINAGE	
P	2 2909 3029	US 10	FAGH 82ABCD2	39+81	016	15	U	28.0	280	6	6	CONCRETE GIRDER	41 NP RY	
P	2 2909 3038	US 10	FAP 82 ABCD	81+79	016	15	U	28.0	41	1	1	CONCRETE T BEAM	20 CAMP CR	WIDENED 1934
P	2 2909 3040	US 10	FAP 82 ABCD	99+17	016	15	U	28.0	52	2	2	CONCRETE T BEAM	21 BAKER CR	WIDENED 1934
P	2 2909 3055	US 10	F 82 5	175+48	016	20-16	U	28.0	247	3	3	STEEL GIRDER	49 W GALLATIN R	
P	2 2909 3175	US 10	FAP 44-A	135+84	016		U	29.0	19	1	1	T T TRESTLE	37 DRAINAGE	
P	2 2909 3192	US 10	FAP 44 A	50+21	016	15	U	30.0	209	7	7	CONCRETE T BEAM	36 NP RY	
P	2 2909 3198	US 10	1 90 6 13 296	50+00	016	20-16	U	28.0	245	4	4	PRE CONC BEAM	66 W BOZEMAN INT 90	
P	2 2909 3198P	US 10	I 90 6 13 296	50+00	016	20-16	U	28.0	245	4	4	PRE CONC BEAM	66 W BOZEMAN INT 90	8090 2838 3125S
P	2 2909 3198L	US 10	SECTION LENGTH											FAI 90 PTW
P	2 3466 3466	US 10	I 90-7 9 327	99+65	034		14-04	38.0				UNDERPASS*	62 W INT-I 90	8090 3137 3367
P	2 3466 3467	US 10	I 90-7 9 327	100+35	034		14-09	38.0				UNDERPASS*	62 W INT-I 90	8090 3137 3367P
P	2 3466 3490L	US 10	SECTION LENGTH											FAP 11-US 89
P	2 3490 3507	US 10	NRH 117 B	50+88	034	15	U	22.0	500	5	5	CONT ST GIRDER	34 YELLOWSTONE R	
P	2 3490 3528	US 10	I 90-7 9 327	418+92	034	20-16	U	28.0	279	4	4	CONT ST GIRDER	62 E INT-I 90	8090 3387 3436
P	2 3490 3528L	US 10	SECTION LENGTH											FAI 90-I 90

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
P	2 4387 4387	US 10	IG 90-8 27 425	24+55	048		15-00	44.0			UNDERPASS*	67	PARK CITY INT 10	8090 3746 4328
P	2 4387 4388	US 10	IG 90 8 27 425	24+55	048		15-00	44.0			UNDERPASS*	67	PARK CITY INT 10	8090 3746 4328P
P	2 4387 4389	US 10	FAP 170 C	387+48	048	15	U	28.0	34	1	1 STEEL I BEAM	18	BIG DITCH	WIDENED 1948
P	2 4387 4392	US 10	FAP 170 C	372+28	048	15	U	24.0	27	1	1 STEEL I BEAM	28	COVE IRR DT	WIDENED 1948
P	2 4387 4409	US 10	FAP 170 C	279+98	048	15	U	24.0	25	1	1 STEEL I BEAM	28	COVE IRR DT	WIDENED 1948
P	2 4387 44118	US 10	048-056 COLINE											
P	2 4387 4426	US 10	FAP 170 A	194+68	056	15	U	22.0	63	2	2 CONCRETE T BEAM	32	BIG DITCH	
P	2 4387 4468L	US 10	SECTION LENGTH											FAP 4 US 212
P	2 4467 4500	US 10	WPGH 228 F	128+45	056	15	U	30.0	269	3	3 STEEL GIRDER	36	NP RY	MOSSMAIN
P	2 4467 4503	US 10	I 90-8 17 433	12+37	056		14-11	43.3			UNDERPASS*	64	INT-I 90	8090 4403 4437P
P	2 4467 4504	US 10	I 90-8 17 433	12+37	056		15-00	43.3			UNDERPASS*	64	INT-I 90	8090 4403 4437
P	2 4467 4504L	US 10	SECTION LENGTH											FAI 90-I 90
P	2 4595 4595	I BR	I 90 8 11 444	589+35	056		17-03	34.0			UNDERPASS*	64	W BILLINGS INT	8090 4437 4522
P	2 4595 4595A	I BR	I 90 8 11 444	589+35	056		18-08	22.0			UNDERPASS	64	W BILLINGS INT	
P	2 4595 4596	I BR	I 90 8 11 444	589+35	056		16-00	34.0			UNDERPASS*	64	W BILLINGS INT	8090 4437 4522P
P	2 4595 4596A	I BR	I 90 8 11 444	589+35	056		16-09	22.0			UNDERPASS*	64	W BILLINGS INT	
P	2 4595 4598	I BR	S 192 3	597+69	056		15-00	40.0			UNDERPASS	64	SEP OR 305	2305 0000 0118
P	2 4595 4598A	I BR	S 192 3	597+69	056		15-03	34.0			UNDERPASS	64	SEP OR 305	2305 0000 0118
P	2 4595 4599	I BR	S 192 3	597+69	056		15-01	40.0			UNDERPASS	64	SEP OR 305	2305 0000 0118P
P	2 4595 4599A	I BR	S 192 3	597+69	056		15-04	34.0			UNDERPASS	64	SEP OR 305	2305 0000 0118P
P	2 4595 4612L	I BR	SECTION LENGTH											FAP 2 LOOP
P	2 4611 4613	I BR	FFG 228 14	688+96	056	20-16	U	28.0	1711	33	33 PRE CONC BEAM	60	NP RY & US BYP	1002 7112 7115S
P	2 4611 4613P	I BR	FFG 228 14	688+96	056	20-16	U	28.0	1711	33	33 PRE CONC BEAM	60	NP RY & US BYP	1002 7112 7114S
P	2 4611 4632L	I BR	SECTION LENGTH											FAP 53-SR 3
P	2 4632 4642N	I BR	NO BRIDGES											FAP 2 LOOP-BYP
P	2 4642 4646N	I BR	NO BRIDGES											FAI 94-US 10
P	2 4646 4649N	US 87	NO BRIDGES SEC											FAP 2 LOOP
P	2 4649 4682N	US 87	NO BRIDGES SEC											FAP 16 US 87
P	2 4682 4688	US 10	FAP 53 8	179+39	056	20-16	U	30.0	63	3	3 T T TRESTLE	47	FIVE MILE CR	
P	2 4682 4695	US 10	FAP 53 8	219+37	056	20-16	U	30.0	67	3	3 T T TRESTLE	47	BL&I IRR DT	SKEW 45
P	2 4682 4699	US 10	FAP 53 8	241+00	056		U	32.5	11	1	1 T T TRESTLE	47	STOCK PASS	
P	2 4682 4704	US 10	FAP 53 8	264+60	056	20-16	U	30.0	59	3	3 T T TRESTLE	47	BL&I IRR DT	
P	2 4682 4705	US 10	FAP 53 8	267+00	056		U	32.5	11	1	1 T T TRESTLE	47	STOCK PASS	

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
P 2 4682 4710	US 10	FAP 53 8	298+87	056	20-16	U	30.0	25	1	1	T T TRESTLE	47	SEVEN MILE CR	
P 2 4682 4748	US 10	FAP 53 8	497+90	056	20-16	U	30.0	100	4	4	T T TRESTLE	47	TWELVE MILE CR	
P 2 4682 4770	US 10	FI 59 9	613+31	056	20-16	U	28.0	1022	8	8	STEEL GIRDER	51	YELLOWSTONE R	
P 2 4682 4805	US 10	FAP 53 A	209+85	056	15	U	30.0	25	1	1	STEEL I BEAM	28	CUSTER COU	WIDENED 1939
P 2 4682 4814	US 10	FAP 53 A	260+15	056		U	28.0	14	1	1	CONCRETE SLAB	28	DRAINAGE	
P 2 4682 4869	US 10	FAP 53 B	43+63	056	15	U	29.5	24	1	1	STEEL I BEAM	18	ARROW CR	WIDENED 1931
P 2 4682 4941	US 10	FAGH 53 B 2	422+30	056	15	U	29.5	268	5	5	ST PONY TRUSS	39	NP RY	
P 2 4682 4943	US 10	IG 94 1 17 13	19+65	056	15-44	U	31.5	259	4	4	CONT STL BEAM	68	I 94 INT	8094 0000 0265
P 2 4682 4943L	US 10	SECTION LENGTH												FAI 94 PTW
P 2 5383 5383R	US 10	I 94 2 6 61	5+45	052		15-06	40.0				UNDERPASS*	64	HYSHAM INT I 94	8094 0535 071o
P 2 5383 5413	US 10	FAP 114 B	52+64	052	15	U	25.0	25	1	1	T T TRESTLE	33	IRR DT	WIDENED 1955
P 2 5383 5425	US 10	FAP 114 B	117+87	052		U	26.5	19	1	1	T T TRESTLE	33	STOCKPASS	
P 2 5383 5428	US 10	FAP 114 B	133+67	052		U	27.0	19	1	1	T T TRESTLE	33	DRAINAGE	WIDENED
P 2 5383 5442	US 10	FAP 114 B	203+65	052	15	U	25.0	57	3	3	T T TRESTLE	33	DRAINAGE	WIDENED 1955
P 2 5383 5446	US 10	FAP 114 B	228+08	052	15	U	26.0	38	2	2	T T TRESTLE	33	DRAINAGE	WIDENED 1954
P 2 5383 5451	US 10	FAP 114 B	252+78	052	15	U	25.0	95	5	5	T T TRESTLE	33	SARPY CR	WIDENED 1955
P 2 5383 5456	US 10	FAP 114 B	280+99	052	15	U	26.0	38	2	2	T T TRESTLE	33	DRAINAGE	WIDENED 1954
P 2 5383 5460	US 10	FAP 114 B	298+78	052	15	U	25.0	57	3	3	T T TRESTLE	33	DRAINAGE	WIDENED 1955
P 2 5383 5491	US 10	FAP 114 B	464+11	052	15	U	25.0	76	4	4	T T TRESTLE	33	IRR DT	WIDENED 1955
P 2 5383 5502	US 10	FAP 114 B	522+23	052		U	27.0	19	1	1	T T TRESTLE	33	STOCKPASS	
P 2 5383 5507	US 10	FAP 114 B	547+72	052	15	U	26.0	57	3	3	T T TRESTLE	33	IRR DT	WIDENED 1954
P 2 5383 5508	US 10	FAP 114 B	554+99	052		U	27.0	19	1	1	T T TRESTLE	33	STOCKPASS	
P 2 5383 5511	US 10	FAP 114 B	568+65	052		U	27.0	19	1	1	T T TRESTLE	33	STOCKPASS	
P 2 5383 5513B	US 10	052-044 COLINE												
P 2 5383 5536	US 10	WPGH 114 A	120+90	044		U	27.0	19	1	1	T T TRESTLE	33	DRAINAGE	
P 2 5383 5546	US 10	WPGH 114 A	170+60	044		U	27.0	19	1	1	T T TRESTLE	33	DRAINAGE	
P 2 5383 5552	US 10	WPGH 114 A	203+50	044	15	U	27.0	100	4	4	T T TRESTLE	36	RESERVATION CR	SKEW 45
P 2 5383 5566	US 10	WPGH 114 A	277+50	044		U	27.0	19	1	1	T T TRESTLE	36	DRAINAGE	
P 2 5383 5594	US 10	FAP 114 A 3	423+62	044	15	U	30.0	65	3	3	STEEL I BEAM	32	WYANT COV	WIDENED 1941
P 2 5383 5614	US 10	FAP 114 B 3	523+93	044	15	U	30.0	129	4	4	CONC T BEAM	32	ARMELLS CR	WIDENED 1941
P 2 5383 5630	US 10	FAP 15 2	609+50	044		U	32.5	11	1	1	T T TRESTLE	41	STOCKPASS	
P 2 5383 5643	US 10	FAP 152	678+71	044	15	U	30.0	57	3	3	T T TRESTLE	41	DRAINAGE	
P 2 5383 5655	US 10	FAP 15	19+74	044	20-16	U	30.0	89	3	3	STEEL I BEAM	28	SMITH CR	WIDENED 1950

A				B	C	D	E	F	G	H	I	J	K	L	M	N
P	2	5383	5663L	US 10	SECTION LENGTH											
P	2	6096	6096	US 10	I 94-4 3 134	252+63	009	20-16	U	28.0	268	4	4	STEEL GIRDER	61	W INT-I 94
P	2	6096	6104	US 10	FGI 135 14	154+17	009	20-16	U	28.0	311	6	6	ST PLATE GIRDER	54	NP RY
P	2	6096	6118	US 10	NRM 135 G	234+95	009	15	U	28.0	300	3	3	STEEL GIRDER	34	TONGUE R
P	2	6096	6125L	US 10	SECTION LENGTH											
P	2	6123	6126	US 10	CITY CONST	281+42	009		12-00	28.9				UNDERPASS	31	NPRY
P	2	6123	6127L	US 10	SECTION LENGTH											
P	2	6127	6144N	US 12	NO BRIDGES SEC											
P	2	6146	6161	US 12	I 94-4 6 136	83+98	009	20-16	U	28.0	168	3	3	PRE CONC BEAM	62	BAKER INT-I 94
P	2	6146	6161L	US 12	SECTION LENGTH											
P	2	6161	6169	US 12	FAP 86 D	126+85	009	15	U	25.8	57	3	3	T T TRESTLE	33	KIRCHER CR
P	2	6161	6186	US 12	FAP 86 D	212+16	009	15	U	21.0	57	3	3	T T TRESTLE	33	DRY WASH
P	2	6161	6194	US 12	FAP 86 D	256+24	009	15	U	21.0	76	4	4	T T TRESTLE	33	BENSLEY CR
P	2	6161	6243	US 12	FAP 86-D	513+70	009		U	25.5	7	1	1	T T TRESTLE	33	STOCKPASS
P	2	6161	6274	US 12	FAP 86-D	682+15	009		U	25.0	7	1	1	T T TRESTLE	33	STOCKPASS
P	2	6161	6291	US 12	FAP 86-D	768+10	009		U	25.0	7	1	1	T T TRESTLE	33	STOCKPASS
P	2	6161	6298	US 12	FAP 86 D	805+13	009	15	U	21.0	76	4	4	T T TRESTLE	33	MEADOW CR
P	2	6161	6305	US 12	FAP 75 D	840+26	009	15	U	21.0	76	4	4	T T TRESTLE	33	ASH CR
P	2	6161	6322	US 12	FAP 86-D	933+00	009		U	25.0	7	1	1	T T TRESTLE	33	STOCKPASS
P	2	6161	6328	US 12	FAP 86 D	965+44	009	15	U	25.2	38	2	2	T T TRESTLE	33	LI COTTONWOOD CR
P	2	6161	6336	US 12	FAP 86-D	1005+45	009		U	25.0	7	1	1	T T TRESTLE	33	STOCKPASS
P	2	6161	6340	US 12	FAP 86 D	1026+38	009	15	U	21.0	76	4	4	T T TRESTLE	33	COTTONWOOD CR
P	2	6161	6374	US 12	FAP 86 D	1201+43	009	15	U	21.0	57	3	3	T T TRESTLE	33	S FK SMITH CR
P	2	6161	6380	US 12	FAP 86 D	1235+02	009	15	U	21.0	95	5	5	T T TRESTLE	33	SMITH CR
P	2	6161	6402	US 12	FAP 86 D	1353+08	009	15	U	21.0	57	3	3	T T TRESTLE	33	DRY WASH
P	2	6161	6417	US 12	NRH 86 E	1434+80	009	15	U	21.0	76	4	4	T T TRESTLE	34	SMITH CR
P	2	6161	6419	US 12	NRH 86 E	1483+54	009	15	14-02	19.9	554	3	3	STEEL TRUSS	34	POWDER R
P	2	6161	6617B	US 12	009-013 COLINE											
P	2	6161	6688	US 12	FAP 86 A	533+79	013	15	U	22.0	200	4	4	STEEL GIRDER	32	O FALLON CR
P	2	6161	6716	US 12	FAP 86 A	681+04	013	15	U	38.4	57	3	3	T T TRESTLE	32	HAY CR
P	2	6161	6779	US 12	FAP 86 A	1017+50	013	15	U	22.0	140	2	2	STEEL GIRDER	32	SANDSTONE COU
P	2	6161	6807	US 12	FAP 86 A	1166+20	013	15	U	22.0	133	3	3	STEEL GIRDER	32	SANDSTONE CR
P	2	6161	6823	US 12	FAP 86-B	789+43	013		U	30.5	7	1	1	T T TRESTLE	32	STOCKPASS

O
8094 0972 1398
FAP 18-SR 22
FAP 23-US 312
FAP 17-US 10
8094 1425 1454
FAI 94-I 94
WIDENED
SKEW 45
SKEW 30
SKEW 45
15-01 V 18.5 H
SKEW 30
WIDENED 1958
SANDSTONE CR
SKEW 30

A	B	C	D	E	F	G	H	I	J	K	L	M	N
P 2 6161 6829	US 12	FAP 86 8	820+75	013	15	U	28.0	38	2	2	T T TRESTLE	37 DRAINAGE	
P 2 6161 6847	US 12	FAP 86 8	914+21	013	15	U	28.0	50	2	2	T T TRESTLE	37 DRAINAGE	
P 2 6161 6859	US 12	FAP 86-8	978+84	013		U	28.5	19	1	1	T T TRESTLE	37 STOCKPASS	
P 2 6161 6863	US 12	FAP 86-B	1000+10	013		U	30.7	11	1	1	T T TRESTLE	37 STOCKPASS	
P 2 6161 6874	US 12	FAP 86 8	1057+45	013	15	U	28.0	76	4	4	T T TRESTLE	37 TIM8ER CR	
P 2 6161 6898	US 12	FAP 86 8	1192+61	013	15	U	28.0	57	3	3	T T TRESTLE	32 RED BUTTE CR	WIDENED 1939
P 2 6161 6914	US 12	FAP 86-8	1291+20	013		U	31.0	7	1	1	T T TRESTLE	37 STOCKPASS	
P 2 6161 6924	US 12	FAP 86 8	1346+73	013	15	U	28.0	57	3	3	T T TRESTLE	37 DRAINAGE	WIDENED 1939
P 2 6161 6930L	US 12	SECTION LENGTH											FAP 27-SR 7
P 2 6930 6956	US 12	F FG 86 30	1525+43	013	20-44	U	30.0	213	3	3	PRE CONC BEAM	68 CMSTP P RR	
P 2 6930 7056L	US 12	SECTION LENGTH											N DAKOTA 8DRY
P 2 7060 7062	US 8YP	UG 279 3	12+56	047	20-16	U	28.0	162	3	3	STEEL GIRDER	55 8A&P CMSTP&P RR	
P 2 7060 7068	US BYP	NRS 279		047		14-09	30.3				UNDERPASS	UN CMSTP&P RR	FRONT ST
P 2 7060 7074L	US BYP	SECTION LENGTH											FAP 2-US 10
P 2 7074 7081N		NO 8RIDGES SEC											FAP 2 SPUR
P 2 7081 7083	I 8R	NP RY		047		13-11	64.8				UNDERPASS	UN NP RY	HARRISON AVE
P 2 7081 7096	I 8R	I 15-2 9 128	605+15	047		15-06	48.0				UNDERPASS*	60 HARRISON AVE INT	8015 1287 1303P
P 2 7081 7096A	I 8R	I 15-2 9 128	605+15	047		15-06	48.0				UNDERPASS	60 HARRISON AVE INT	
P 2 7081 7096L	I 8R	SECTION LENGTH											FAI 90-I 90
P 2 7096 7096	US 10	I 15-2 9 128	605+15	047		15-06	48.0				UNDERPASS*	60 HARRISON AVE INT	8015 1287 1303
P 2 7096 7096A	US 10	I 15-2 9 128	605+15	047		15-06	48.0				UNDERPASS	60 HARRISON AVE INT	
P 2 7096 7102L	US 10	SECTION LENGTH											FAP 2-US 10
P 2 7102 7110N	I 8R	NO 8RIDGES SEC											FAI 15-US 91
P 2 7128 7130S	US 8YP	F-FG 228 14	684+48	056		25-05	27.0				UNDERPASS*	60 I 90 PTW-US 10	1002 4611 4613P
P 2 7128 7131S	US BYP	F-FG 228 14	685+35	056		25-05	27.0				UNDERPASS*	60 I 90 PTW-US 10	1002 4611 4613
P 2 7128 7145L	US 8YP	SECTION LENGTH											FAP 53-SR 3
P 2 7145 7155	US 8YP	UG 386 3	141+06	056		14-00	30.0				UNDERPASS	53 NP RY	
P 2 7145 7156L	US 8YP	SECTION LENGTH											FAI 90-US 10
P 2 7156 7163N		NO 8RIDGES SEC											FAI 94-US 10
P 3 1267 1276N	I 8R	NO 8RIDGES SEC											FAP 2 SPUR
P 3 1276 1290		FAGH 242-B 2	12+20	047	15	U	30.0	157	5	5	STEEL 8EAM	40 NP RY	NO MARKER
P 3 1276 1291		FAGH 242-8 2	18+40	047	15	U	30.0	158	6	6	T T TRESTLE	40 CLARK FORK	SILVER BOW CR

P	3	3070	3100	US 89	FAP 65 8 2	1445+90	007	15	U	28.0	76	4	4	T T TRESTLE	40	MILL COULEE CR	
P	3	3070	3135	US 89	FAP 65 8 2	1262+84	007	15	U	28.0	25	1	1	T T TRESTLE	40	ASHUELUT CANAL	
P	3	3070	3144	US 89	FAP 65-8 3	1512+58	007		U	32.0	11	1	1	T T TRESTLE	40	STOCKPASS	
P	3	3070	3169	US 89	F 65 8	1080+98	007	20-16	U	38.0	60	1	1	PRE CONC 8EAM	61	GREENFIELD S CA	
P	3	3070	31928	US 89	007-050 COLINE												
P	3	3070	3199	US 89	STATE FORCES	1152+06	050	15	U	24.0	57	3	3	T T TRESTLE	49	IRRIGATION CA	
P	3	3070	3335	US 89	FAP 65-A	353+00	050		U	30.5	11	1	1	T T TRESTLE	40	STOCKPASS	
P	3	3070	3342	US 89	FAP 65-A	319+40	050		U	30.5	11	1	1	T T TRESTLE	40	STOCKPASS	
P	3	3070	3348	US 89	FAP 65-A	285+40	050		U	30.5	11	1	1	T T TRESTLE	40	STOCKPASS	
P	3	3070	3358	US 89	FAP 65-A	231+00	050		U	30.5	11	1	1	T T TRESTLE	40	STOCKPASS	
P	3	3070	3378	US 89	FAP 65-A	131+24	050		U	30.5	11	1	1	T T TRESTLE	40	STOCKPASS	
P	3	3070	3385	US 89	ER 59-2FAP65A2	90+67	050	15-44	U	26.0	227	4	4	ST PONY TRUSS	39	TETON R	MODIFIED 1965
P	3	3070	3402L	US 89	SECTION LENGTH												FAP 9-SR 287
P	3	3402	3495	US 89	FAP 136	468+75	050		U	26.0	20	1	1	CONCRETE SLA8	21	DRAINAGE	WIDENED 1961
P	3	3402	3525	US 89	FAP 136 2	624+28	050	15	U	28.0	45	3	3	T T TRESTLE	40	FOSTER CR	
P	3	3402	3546	US 89	FAP 151	36+57	050	15	U	19.0	285	15	15	T T TRESTLE	29	BIG MUDDY CR	
P	3	3402	3567	US 89	FAP 151	162+53	050	15	U	19.0	57	3	3	T T TRESTLE	29	JONES COU	
P	3	3402	3582	US 89	FAP 151	237+11	050	15	U	19.0	38	2	2	T T TRESTLE	29	DRAINAGE	
P	3	3402	3588	US 89	FAP 151	268+28	050	15	U	19.0	57	3	3	T T TRESTLE	29	DRAINAGE	
P	3	3402	3592	US 89	FAP 151	289+41	050	15	U	19.0	38	2	2	T T TRESTLE	29	8YNUM CANAL	
P	3	3402	3622	US 89	FAP 151	446+61	050	15	U	19.0	57	3	3	T T TRESTLE	29	FARMERS COU	
P	3	3402	3643	US 89	FAP 151	558+64	050	15	U	19.0	38	2	2	T T TRESTLE	29	WALENSTEIN COU	
P	3	3402	3653	US 89	FAP 151	611+00	050		U	19.0	9	9	9	T T TRESTLE	29	STOCKPASS	
P	3	3402	36728	US 89	050-037 COLINE												
P	3	3402	3675	US 89	FAP 236 8	735+66	037	15	U	19.0	114	6	6	T T TRESTLE	29	HINES COU	
P	3	3402	3697	US 89	FAP 236 8	881+71	037	15	U	19.0	57	3	3	T T TRESTLE	29	DRY FK MARIAS R	
P	3	3402	3699	US 89	ERF 93	893+21	037	15-12	U	24.0	75	3	3	T T TRESTLE	49	DRY FK MARIAS R	
P	3	3402	3725	US 89	FAP 236 8	1024+87	037	15	U	19.0	95	5	5	T T TRESTLE	29	MATCHETT COU	
P	3	3402	3743	US 89	FAP 236 A	87+95	037	15	U	19.0	190	10	10	UNT T TRESTLE	28	DUPUYER CR	
P	3	3402	3746	US 89	ER 57-6 F 236	106+74	037	20-44	U	35.0	122	2	2	PRE CONC BEAM	65	DUPUYER CR OF	
P	3	3402	3749	US 89	FAP 236 A	116+35	037	15	U	19.0	57	3	3	UNT T TRESTLE	28	SHEEP CR	
P	3	3402	3778	US 89	ER 57-7 F 236	272+06	037	20-44	U	35.0	82	2	2	PRE CONC 8EAM	65	VALIER CANAL	
P	3	3402	3823	US 89	FAP 236 A	498+30	037		U	19.5	18	1	1	UNT T TRESTLE	UN	DRAINAGE	

CONTROL													
P	3	3402	3842	US 89	ER 57-3 F 190	96+90	037	20-44	U	30.0	213	3	3 PRE CONC BEAM 65 BIRCH CR
P	3	3402	3861	US 89	F 190 6	198+85	037	20-44	U	34.0	142	2	2 PRE CONC BEAM 65 BLACKTAIL CR
P	3	3402	38828	US 89	037-018 COLINE								
P	3	3402	3952	US 89	ER 53 3 F 190	663+00	018	20-44	U	34.0	70	1	1 PRE CONC BEAM 66 AGENCY CR
P	3	3402	3955	US 89	ER 53 3 F 190	683+50	018	20-44	U	30.0	306	5	5 PRE CONC BEAM 66 BADGER CR
P	3	3402	4007	US 89	F 190 2	894+00	018	15-12	U	28.0	265	3	3 STEEL GIRDER 50 TWO MEDICINE CR
P	3	3402	4014	US 89	F 190 2	929+15	018	15-12	U	28.0	50	2	2 T T TRESTLE 50 TWO MEDICINE CA
P	3	3402	4094L	US 89	SECTION LENGTH								
P	3	4094	4116C	US 89	COINCIDENT SEC								
P	3	4116	4160	US 89	FAP 196 8	1746+28	018		U	20.0	16	1	1 STEEL GIRDER UN DRAINAGE
P	3	4116	4250N	US 89	NO BRIDGES SEC								
P	3	4250	4254	US 89	FAP 227 A	654+65	018		U	23.0	42	1	1 CONCRETE ARCH 28 DRAINAGE
P	3	4250	4259	US 89	FAP 227 A	681+02	018	15	U	20.0	53	1	1 CONCRETE ARCH 28 S FK CUT BANK CR
P	3	4250	4302	US 89	FAP 227 A	911+10	018	15	U	20.0	120	1	1 STEEL TRUSS 28 N FK CUT BANK CR
P	3	4250	4340	US 89	FAP 227 A	1111+66	018		U	20.0	48	1	1 CONCRETE ARCH DRAINAGE
P	3	4250	4516	US 89	F 227 2	382+40	018	15-12	U	28.0	312	3	3 CONT ST GIRDER 56 ST MARYS R
P	3	4250	4568	US 89	F 208	215+40	018	20-16	U	28.0	122	2	2 PRE CONC BEAM 61 KENNEDY CR
P	3	4250	4633L	US 89	SECTION LENGTH								
P	3	4633	4638N	US BYP	NO BRIDGES SEC								
P	3	4638	4646N		NO BRIDGES SEC								
P	3	4646	4655	I BR	FGU 388 1 2	45+89	007	20-16	U	28.0	2093	27	27 STEEL GIRDER 51 MISSOURI R-GN RY
P	3	4646	4658L	I BR	SECTION LENGTH								
P	4	0000	0005	US 310	FAP 258 8	56+43	005	15	U	28.0	57	3	3 T T TRESTLE 31 USRS FRANNIE CA
P	4	0000	0042	US 310	FAP 258 8	223+19	005	20-16	U	38.0	76	4	4 T T TRESTLE 31 SAGE CR
P	4	0000	0121	US 310	FAP 258 8	639+62	005	20-16	U	36.0	142	5	5 CONCRETE T BEAM 31 C&Q RR
P	4	0000	0225	US 310	FAP 258-A	559+52	005		U	24.3	19	1	1 T T TRESTLE 30 DRAINAGE
P	4	0000	0235	US 310	FAP 258 A	613+58	005	15	U	24.0	57	3	3 T T TRESTLE 30 BRIDGER CR
P	4	0000	0237	US 310	FAP 258 A	623+40	005	15	U	22.0	300	4	4 STEEL GIRDER 33 CLARK-FK YELLO R
P	4	0000	0242	US 310	FAP 258-C	647+20	005		U	23.0	7	1	1 T T TRESTLE 33 STOCKPASS
P	4	0000	0245	US 310	FAP 258-C	663+57	005		U	26.5	19	1	1 T T TRESTLE 33 DRAINAGE
P	4	0000	0247L	US 310	SECTION LENGTH								
P	4	0247	0256	US 310	FAP 258-C	719+56	005		U	26.0	19	1	1 T T TRESTLE 33 DRAINAGE

COMMENTS
NO MARKERS
FAP 1-US 2
1001 2216 2240L
BUILT BY MAINT
FAP 1 SPUR-SR49
REPAIR F 208 3
CANADIAN BDRY
FAP 8 LOOP
FAP 3-US 91
1041 0040 0046
FAP 41-US BYP
WIDENED 1948
WIDENED 1955
WIDENED 1955
WIDENED 1954
NON-FEDERAL AID
FAS 308 OR 308

P	4 0247 0290	US 310	FAP 107 A	124+26	005	15	U	26.4	57	3	3	T T TRESTLE	34	SAND CR	WIDENED
P	4 0247 0306	US 310	FAP 107-A	210+30	005		U	24.0	19	1	1	T T TRESTLE	33	DRAINAGE-STK	
P	4 0247 0424	US 310	PWA 1833 12	380+74	005	15	U	39.0	139	3	3	CONCRETE T BEAM	34	ROCK CR	
P	4 0247 0427L	US 310	SECTION LENGTH												FAP 28-US 212
P	4 0427 0508B	US 212	005-056 COLINE												
P	4 0427 0526	US 212	FAGH 134 A 3	94+64	056		14-09	34.0				UNDERPASS	39	NP RY	
P	4 0427 0529	US 212	FAP 134-A	107+82	056		U	30.5	11	1	1	T T TRESTLE	39	STOCKPASS	
P	4 0427 0535	US 212	FAP 134 A	138+95	056	15	15-00	22.0	496	3	3	STEEL TRUSS	36	YELLOWSTONE R	
P	4 0427 0541	US 212	I 90-8 17 433	178+73	056		25-00	83.0				UNDERPASS*	64	LAUREL INT-I 90	8090 4328 4403
P	4 0427 0541L	US 212	SECTION LENGTH												FA190-I90
P	4 0541 0541	US 212	I 90-8 17 433	178+73	056		25-00	83.0				UNDERPASS*	64	LAUREL INT-I 90	8090 4328 4403P
P	4 0541 0545	US 212	WPGM 134 B	201+45	056		13-11	28.0				UNDERPASS	36	NPRY	POSTED LDW CL
P	4 0545 0550L	US 212	SECTION LENGTH												FAP 2 US 10
P	5 0000 0000	US 93	IG 90 2 25 95	1102+89	032	20-44	U	28.0	321	4	4	PRE CONC BEAM	66	DE SMET INT I90	8090 0000 0097
P	5 0000 0096	US 93	F-FG 219 16	154+56	032	20-16	U	28.0	173	3	3	PRE CONC BEAM	63	NP RY	
P	5 0000 0150B	US 93	032-024 COLINE												
P	5 0000 0189	US 93	F 192 7	199+43	024	20-16	U	30.0	104	3	3	CONCRETE T BEAM	55	JOCKD R	
P	5 0000 0275L	US 93	SECTION LENGTH												FAP 6-US 10A
P	5 0275 0377	US 93	FAP 63	284+55	024	15	U	28.0	51	2	2	CONCRETE T BEAM	33	POST CR	WIDENED 1950
P	5 0275 0407	US 93	FAP 63	467+04	024	15	U	28.0	76	4	4	T T TRESTLE	33	NINE PIPES RES	WIDENED 1950
P	5 0275 0510	US 93	FAP 63-A	1022+28	024		U	23.8	20	1	1	CONCRETE SLAB	21	DRAINAGE	
P	5 0275 0570	US 93	F 191 16	243+35	024	20-16	U	28.0	82	3	3	CONT CONC T BM	56	PABLO FEEDER CA	
P	5 0275 0590L	US 93	SECTION LENGTH												FAP 52-SR 35
P	5 0590 0611	US 93	F 191 28	460+82	024	20-44	U	30.0	1536	25	25	PRE CONC BEAM	66	FLAT HEAD R	NO MARKERS
P	5 0590 0775L	US 93	SECTION LENGTH												FAP 36-SR 28
P	5 0775 0823	US 93	FAP 191 C	976+70	024	15	U	20.0	61	3	3	CONCRETE T BEAM	30	DAYTON CR	
P	5 0775 0935B	US 93	024-015 COLINE												
P	5 0775 1126L	US 93	SECTION LENGTH												FAP 1-US 2
P	5 1126 1161	US 93	ECHP 270 A	174+68	015	20-16	U	30.0	155	3	3	CONCRETE T BEAM	33	STILLWATER R	WID 57-F 2707
P	5 1126 1254L	US 93	SECTION LENGTH												FAP 38-SR 40
P	5 1254 1281	US 93	WPMH 98 C	940+68	015	15	U	30.0	215	3	3	STEEL BEAM	38	WHITEFISH R	NO MARKERS
P	5 1254 1447	US 93	F 98 9	48+23	015		13-10	32.5				UNDERPASS	36	GN RY	

P	5	1254	1568B	US 93	015-027 COLINE											
P	5	1254	1580	US 93	FHP 12 A2 C	658+76	027	20-16	U	28.0	60	3	3	CONCRETE T BEAM	55	STILLWATER R
P	5	1254	1702	US 93	FAP 263 A	1326+77	027	15	U	22.0	57	2	2	CONCRETE T BEAM	33	GRAVES CR
P	5	1254	1705	US 93	FAP 263 B	1344+21	027	15	U	22.0	43	2	2	CONCRETE T BEAM	33	DRAINAGE
P	5	1254	1809L	US 93	SECTION LENGTH											
P	5	1809	1822	US 93			027		U	23.0	11	1	1	T T TRESTLE	UN	DRAINAGE
P	5	1809	1843	US 93	F 263 6	2062+00	027		U	24.0	11	1	1	T T TRESTLE	50	STOCKPASS
P	5	1809	1870	US 93	F 263 6	2209+00	027		U	24.0	11	1	1	T T TRESTLE	50	STOCKPASS
P	5	1809	1874N	US 93	NO BRIDGES SEC											
P	6	0000	0109	SR 200	AR 5018	235+70	045	15-12	U	28.0	162	3	3	STEEL GIRDER	52	BULL R
P	6	0000	0127	SR 200	AR 5063	140+13	045	20-16	U	28.0	346	3	3	STEEL GIRDER	57	NPRY
P	6	0000	0170	SR 200	AR 5063	75+34	045	20-16	U	28.0	315	3	3	CONT D PL GIR	57	NP RY
P	6	0000	0281	SR 200	AR 5063	36+79	045	20-16	U	28.0	1061	4	4	CONT D PL GIR	58	CLARK FORK
P	6	0000	0313	SR 200	FG 90 3	864+48	045		14-04	36.0				UNDERPASS	52	NP RY
P	6	0000	0335	SR 200	FHP 6E J1	978+99	045	15	U	24.0	230	5	5	STEEL BEAM	33	BEAVER CR
P	6	0000	0492	SR 200	AF 90 4 FH	597+88	045	20-16	U	28.0	949	7	7	RIV PL GIRDER	60	CLARK FORK
P	6	0000	0533	SR 200	FHP 6 M	1022+14	045	15	U	26.0	156	9	9	STEEL GIRDER	35	NP RY
P	6	0000	0562	SR 200	NR 6 L 1	868+58	045	15	U	24.0	427	5	5	STEEL TRUSS	35	THOMPSON R
P	6	0000	0730	SR 200	FAP 223 B	24+87	045	15	U	22.0	83	2	2	CONCRETE T BEAM	31	LYNCH CR
P	6	0000	0766L	SR 200	SECTION LENGTH											
P	6	0766	0767	SR 200	FAP 223 B	218+65	045	15	U	22.0	51	2	2	CONCRETE T BEAM	31	BOYER CR
P	6	0766	0827	SR 200	FAP 223 A	202+06	045	15	15-00	20.0	970	8	8	STEEL TRUSS	30	CLARK FORK
P	6	0766	0848	SR 200	FAP 223 D	307+82	045	15	15-00	20.0	455	3	3	STEEL TRUSS	33	CLARK FORK
P	6	0766	0923	SR 200	FAP 186	548+65	045	12	U	24.0	31	1	1	STEEL I BEAM	23	SEEPAY CR
P	6	0766	1012	SR 200	FAP 186	68+20	045	13	U	24.0	39	1	1	STEEL I BEAM	23	MAGPIE CR
P	6	0766	1059	SR 200	FAP 88-A	180+05	045		U	24.0	19	1	1	CONCRETE SLAB	22	REVALS CR
P	6	0766	1152B	SR 200	045-024 COLINE											
P	6	0766	1159	SR 200	FAP 197 B	36+99	024	15	U	22.0	332	7	7	CONCRETE T BEAM	34	NP RY & JOCK R
P	6	0766	1161L	SR 200	SECTION LENGTH											
P	7	0000	0001N	US 93	NO BRIDGES SEC											
P	7	0001	0106	US 93	FHP NR 19-C	585+35	041		U	24.0	7	1	1	T T TRESTLE	35	ANDREWS CR STK

NO MARKERS
NO MARKERS
FAP 33-SR 37
CANADIAN BDRY
WASH POWER CO
WASH POWER CO
WASH POWER CO
NO MARKERS
FAP 36-SR 28
WIDENED 1965
WIDENED 1965
WIDENED 1964
FAP 5-US 93
FAP 46-SR 43

PLANNING SURVEY BRIDGE LIST

P	7 0001 0129	US 93	FHEC 19 C1	706+20	041	15	U	24.0	140	3	3	STEEL BEAM	35	E FK BITTERROOT	RIVER
P	7 0001 0155	US 93	FHP 19 D1	846+37	041	15	U	24.0	130	3	3	CONT STEEL BEAM	36	E FK BITTERROOT	RIVER
P	7 0001 0181	US 93	FHP 19 E1	980+88	041	15	U	24.0	130	3	3	CONT ST GIRDER	37	E FK BITTERROOT	RIVER
P	7 0001 0259	US 93	FAP 139 D	134+92	041	15	U	23.0	76	4	4	T T TRESTLE	36	RYE CR	
P	7 0001 0264	US 93	FAP 139 A	161+61	041	15	U	20.0	182	2	2	PONY TRUSS	26	BITTERROOT R	
P	7 0001 0270	US 93	FAP 139-D	194+81	041		U	24.0	19	1	1	T T TRESTLE	36	DRAINAGE	
P	7 0001 0292	US 93	FAP 139 D	311+04	041	15	U	23.0	209	11	11	T T TRESTLE	36	FERN CR	
P	7 0001 0298	US 93	FAP 139 D	343+98	041	15	U	23.0	57	3	3	T T TRESTLE	36	TINCUP CR	
P	7 0001 0337	US 93	FAP 139-B	159+62	041		U	21.0	19	1	1	T T TRESTLE	36	DRAINAGE	
P	7 0001 0349	US 93	FAP 139 B	231+00	041	15	U	22.0	95	3	3	CONCRETE T BEAM	34	ROCK CR	
P	7 0001 0369	US 93	FAP 139 B	336+42	041	15	U	21.0	76	4	4	T T TRESTLE	34	LICK CR	
P	7 0001 0377	US 93	FAP 139 B	369+80	041	15	U	22.0	137	3	3	CONCRETE T BEAM	34	LOST HORSE CR	
P	7 0001 0388	US 93	FAP 139-B	437+07	041		U	21.0	19	1	1	T T TRESTLE	36	DRAINAGE	
P	7 0001 0399	US 93	FAP 139 B	493+77	041	15	U	21.0	38	2	2	T T TRESTLE	34	CAMAS CR	
P	7 0001 0418	US 93	FAP 139 B	593+24	041	15	U	21.0	100	4	4	T T TRESTLE	34	GOLD CR	
P	7 0001 0436	US 93	F 174 8	33+00	041	15-12	U	28.0	300	4	4	STEEL GIRDER	49	BITTERROOT R	
P	7 0001 0445L	US 93	SECTION LENGTH												FAP 35-SR 38
P	7 0445 0450	US 93	NRH 174 B	27+70	041	15	U	21.0	57	3	3	T T TRESTLE	34	SKALKAHO CR	
P	7 0445 0486	US 93	FAP 259 B 3	105+72	041	15	U	28.0	36	1	1	CONCRETE T BEAM	40	CORVALLIS CR	
P	7 0445 0495	US 93	FAP 259 B 3	152+45	041	15	14-11	24.0	392	4	4	CONT ST TRUSS	40	BITTERROOT R	
P	7 0445 0499	US 93	FAP 259 B 4	175+80	041	15	U	32.0	25	1	1	T T TRESTLE	41	IRRIGATION CA	
P	7 0445 0503	US 93	FAP 259 B 4	195+16	041	15	U	28.0	49	3	3	T T TRESTLE	41	BLODGETT CR	BLODGET CR
P	7 0445 0504	US 93	FAP 259-B 4	201+96	041		U	32.0	11	1	1	T T TRESTLE	41	STOCKPASS	
P	7 0445 0508	US 93	FAP 259 B 4	220+65	041	15	U	32.0	25	1	1	T T TRESTLE	41	MILL CR	
P	7 0445 0545	US 93	FAP 259 B 4	418+64	041	15	U	28.0	88	4	4	T T TRESTLE	41	SHEAFMAN CR	
P	7 0445 0570	US 93	FAP 259 B 4	550+70	041	15	U	28.0	100	4	4	T T TRESTLE	41	S FK BEAR CR	
P	7 0445 0583	US 93	FAP 259 B 4	618+52	041	15	U	28.0	38	2	2	T T TRESTLE	41	N FK BEAR CR	
P	7 0445 0597	US 93	FAP 259 A 2	36+59	041	15	U	28.0	81	3	3	T T TRESTLE	41	SWEATHOUSE CR	
P	7 0445 0616	US 93	FAP 259 A 2	135+85	041	15	U	28.0	114	6	6	T T TRESTLE	41	BIG CR	
P	7 0445 0650	US 93	FAP 259 A 2	317+62	041	15	U	28.0	38	2	2	T T TRESTLE	41	MCCALLA CR	
P	7 0445 0660	US 93	FAP 259 A 2	371+82	041	15	U	28.0	57	3	3	T T TRESTLE	41	MCCALLA CR	
P	7 0445 0662	US 93	FAP 259 A 2	378+02	041	15	U	28.0	75	3	3	T T TRESTLE	41	KOOTENAI CR	
P	7 0445 0767B	US 93	041-032 COLINE												

P	7	0445	0829	US 93	F 215 12	431+66	032	20-44	U	30.0	122	2	2	PRE CONC BEAM	65	LOLO CR	
P	7	0445	0835L	US 12	SECTION LENGTH												FAS 412 US 12
P	7	0835	0903	US 12	F 215 16	810+71	032	20-44	U	30.0	346	4	4	PRE CONC BEAM	68	BITTERROOT R	
P	7	0835	0903P	US 12	F 215 15	810+88	032	20-44	U	30.0	346	4	4	PRE CONC BM	67	BITTERROOT R	
P	7	0835	0928L	US 12	SECTION LENGTH												FAP 7 SPUR-BYP
P	7	0928	0940N	US 12	NO BRIDGES SEC												FAP 7 SPUR-BYP
P	7	0940	0942	US 8US	F-FG 215 7	15+59	032	20-16	U	26.0	972	13	13	RIV PL GIRDER	62	CLARK FORK & RR	CMSTP&P RR
P	7	0940	0942T	US 8US	F-FG 215 7												CMSTP&P RR
P	7	0940	0946L	US 8US	SECTION LENGTH												FAP 2-US 10
P	7	0946	0958	US 93	WPGM 374 A	75+94	032	15	U	30.0	209	5	5	CONCRETE T BEAM	36	CMSTP&P RR	ORANGE ST SPUR
P	7	0946	0959	US 93	WPMS 374 8	82+83	032	15	U	30.0	503	7	7	DECK TRUSS	37	CLARK FORK	
P	7	0946	0960L	US 93	SECTION LENGTH												FAP 2-US 10
P	7	0960	0965		FAGM 1 A	5+27	032		13-08	30.0				UNDERPASS	39	NP RY	ORANGE ST SPUR
P	7	0960	0968		I 90 2 27 103	167+27	032		16-05	44.0				UNDERPASS*	66	ORANGE ST INT-90	8090 0970 1054
P	7	0960	0968L		SECTION LENGTH												FAI 90-FUT
P	7	0965	0971	US 12	U-UG 405 2	28+82	032	20-16	U	28.0	552	6	6	ST PLATE GIRDER	58	CLARK FORK & RR	CMSTP&P RR
P	7	0965	0973L	US 12	SECTION LENGTH												FAP 2-US 10
P	8	0000	0062	US 12	F-FG 249 7	322+19	039	20-16	U	28.0	462	9	9	STEEL GIRDER	58	LIT BLFT R-NP RY	LIT BLACKFOOT R
P	8	0000	0118	US 12	FAP 249 B	633+68	039	15	U	22.0	107	3	3	CONCRETE T BEAM	33	LIT BLACKFOOT R	
P	8	0000	0132	US 12	FAP 249 8	703+25	039	15	U	22.0	95	3	3	CONCRETE T BEAM	33	LIT BLACKFOOT R	
P	8	0000	0222	US 12	FAP 249 8	1182+65	039	15	U	22.0	59	2	2	CONCRETE T BEAM	33	LIT BLACKFOOT R	
P	8	0000	02768	US 12	039-025 COLINE												
P	8	0000	0369	US 12	FAP 249 C	918+03	025	15	U	28.0	102	3	3	CONCRETE T BEAM	37	TENMILE CR	
P	8	0000	0430L	US 12	SECTION LENGTH												FAP 8 SPUR-BYP
P	8	0430	0435N	US 12	NO BRIDGES SEC												FAP 3-US 91
P	8	0435	0444C	US 12	COINCIDENT SEC												1003 1945 1954L
P	8	0444	0454C	US 12	COINCIDENT SEC												1003 1935 1945L
P	8	0454	0478	US 12	WPGH 77 A	126+83	025	15	U	30.0	149	5	5	CONCRETE T BEAM	36	GN RY	
P	8	0454	0479	US 12	FAGH 77 A	129+80	025	15	U	30.0	212	5	5	CONCRETE T BEAM	36	NP RY	
P	8	0454	0492	US 12	NRM 77 8	201+62	025	15	U	40.0	65	2	2	CONCRETE T BEAM	34	PRICKLY PEAR CR	NO MARKERS
P	8	0454	05448	US 12	025-022 COLINE												
P	8	0454	05608	US 12	022-004 COLINE												

P	8 0454 0592	US 12	FAP 77-B	251+19	004		U	29.0	11	1	1	T T TRESTLE	37	STOCKPASS	
P	8 0454 0607	US 12	FAP 77-D	327+95	004		U	29.0	11	1	1	T T TRESTLE	37	STOCKPASS	
P	8 0454 0763	US 12	F 77 10	1150+35	004	15	U	22.0	500	5	5	CONT PL GIRDER	35	MISSOURI R	
P	8 0454 0775L	US 12	SECTION LENGTH												FAP 14-US 12
P	8 0775 0788	US 287	FAP 204 C	504+02	004	15	U	36.0	22	1	1	CONCRETE SLAB	31	IRRIGATION CA	WIDENED 1939
P	8 0775 0800	US 287	FAP 204 C	444+07	004	15	U	36.0	66	3	3	CONCRETE T BEAM	31	DEEP CR	WIDENED 1939
P	8 0775 0806	US 287	FAP 204 C	414+76	004	15	U	36.0	22	1	1	CONCRETE SLAB	31	DEEP CR OF	WIDENED 1939
P	8 0775 0872	US 287	FAP 204 C	63+94	004	15	U	36.0	22	1	1	CONCRETE SLAB	31	SIX MILE CR	WIDENED 1939
P	8 0775 0880	US 287	FG 204 C	1054+20	004	20-16	U	28.0	386	7	7	CONCRETE T BEAM	55	NP RY	
P	8 0775 0882	US 287	F 204 7	1041+77	004	20-16	U	28.0	690	8	8	STEEL GIRDER	55	MISSOURI R	
P	8 0775 1079	US 287	I 90 5 16 272	976+17	004	20-44	U	40.0	295	4	4	CONT CONC GIR	68	INT I 90 FUTURE	
P	8 0775 1093L	US 287	SECTION LENGTH												FAI 90-US 10
P	8 1093 1095	US BYP	U-UG 376 3	13+06	025	20-16	U	28.0	206	5	5	PRE CONC BEAM	62	GN RY	NO MARKERS
P	8 1093 1095P	US BYP	WPGM 376	13+10	025		U	30.0	206	6	6	CONCRETE T BEAM	36	GN RY	NO MARKERS
P	8 1093 1097L	US BYP	SECTION LENGTH												FAP 3-US 91
P	8 1097 1103N	US BYP	NO BRIDGES SEC												FAP 3 LOOP-BYP
P	9 0000 0000	US 287	I 15-4-25-218	66+05	025	20-16	U	28.0	190	3	3	STEEL GIRDER	66	AUGUSTA RD INT	8015 2032 2317
P	9 0000 0130	US 287	F 238 8	758+45	025	20-16	U	28.0	294	3	3	RIV PL GIRDER	63	DEARBORN R	NO MARKERS
P	9 0000 0201L	US 287	SECTION LENGTH												FAP 24-SR 20
P	9 0201 0236	US 287	FAP 238 D	785+85	025	15	U	21.0	57	3	3	T T TRESTLE	31	FLAT CR	
P	9 0201 0283	US 287	FAP 238-D	533+50	025		U	20.5	7	1	1	T T TRESTLE	31	STOCKPASS	
P	9 0201 0287	US 287	FAP 238-D	512+00	025		U	20.5	7	1	1	T T TRESTLE	31	STOCKPASS	
P	9 0201 0313	US 287	FAP 238-D	377+70	025		U	21.0	19	1	1	T T TRESTLE	31	STOCKPASS	
P	9 0201 0316	US 287	FAP 238 D	361+96	025	15	U	21.0	38	2	2	T T TRESTLE	31	STOCKPASS	
P	9 0201 0321	US 287	FAP 238-D	334+50	025		U	21.0	19	1	1	T T TRESTLE	31	STOCKPASS	
P	9 0201 0326	US 287	FAP 238 D	305+65	025	15	U	21.0	38	2	2	T T TRESTLE	31	DRY CR	
P	9 0201 0372	US 287	FAP 238-D	66+50	025		U	21.0	19	1	1	T T TRESTLE	31	DRAINAGE	
P	9 0201 0380	US 287	FAP 238 D	26+21	025	15	U	22.0	41	1	1	CONCRETE T BEAM	31	S FK SUN R	
P	9 0201 0381	US 287	FAP 238 D	20+33	025	15	U	21.0	57	3	3	T T TRESTLE	31	SLOUGH	
P	9 0201 0399L	US 287	SECTION LENGTH												FAP 24S-SR 21
P	9 0399 0401	US 287	NRH 275-A	82+16	025		U	21.0	19	1	1	T T TRESTLE	35	STOCKPASS	
P	9 0399 0431	US 287	FAP 275 C	243+20	025	15	U	24.0	315	3	3	STEEL GIRDER	36	N FK SUN R	

P	9 0399 04318	US 287	025-050 COLINE													
P	9 0399 0433	US 287	FAP 275 C	251+85	050	15	U	23.0	93	3	3	T T TRESTLE	36	FLOWEREE CANAL		
P	9 0399 0448	US 287	NRH 275-A	336+00	050		U	25.3	7	1	1	T T TRESTLE	35	STOCKPASS		
P	9 0399 0467	US 287	NRH 275 A	434+13	050	15	U	21.0	100	4	4	T T TRESTLE	35	USRS CANAL		
P	9 0399 0586	US 287	FAP 275 8	1059+17	050	15	U	23.0	57	3	3	T T TRESTLE	36	DRY WASH		
P	9 0399 0596	US 287	FAP 275 8	1107+50	050		U	24.0	19	1	1	T T TRESTLE	36	DRAINAGE		BUILT BY MAINT
P	9 0399 0616	US 287	ER 59 3 F 275	1205+12	050	20-44	U	28.0	183	3	3	PRE CONC BEAM	65	DEEP CR		
P	9 0399 0618	US 287	FAP 275 B		050		U	24.0	7	1	1	T T TRESTLE	UN	DRAINAGE		BUILT BY MAINT
P	9 0399 0635	US 287	FAP 275 8	1305+55	050	15	U	23.0	200	8	8	T T TRESTLE	36	TETON R		
P	9 0399 0648L	US 287	SECTION LENGTH													FAP 3-US 89
P	10 0000 0002N	I 8R	NO BRIDGES SEC													FAP 40-US BYP
P	10 0002 0004	I 8R	CITY CONST		007	15	U	42.0	965	8	8	CONCRETE ARCH	20	MISSOURI R		1041 0040 0057
P	10 0002 0006	I 8R	FG224 5	75+30	007		14-10	34.5				UNDERPASS	59	GN RY		
P	10 0002 0008L	I 8R	SECTION LENGTH													FAP 11-US 87
P	10 0008 0014		FAP 149 C	2+86	007		14-04	31.0				UNDERPASS	UN	GN RY		
P	10 0008 0015		FAP 149 C	3+80	007		17-01	30.5				UNDERPASS	31	CMSTP&P RR		
P	10 0008 0015L		SECTION LENGTH													FAP 41-US BYP
P	10 0015 0020		COUNTY CONST		007	15	U	29.5	1130	8	8	CONCRETE ARCH	20	MISSOURI R		NO MARKERS
P	10 0015 0024L		SECTION LENGTH													FAP 40-US BYP
P	10 0024 0032N	US 8YP	NO 8RIDGES SEC													FAP 10 SPUR-BYP
P	10 0032 01628	US 87	007-008 COLINE													
P	10 0032 0403	US 87	WPGH 252-I	746+10	008		U	28.0	11	1	1	T T TRESTLE	36	STOCKPASS		
P	10 0032 0458	US 87	NRH 252 E	379+72	008	15	U	22.0	126	3	3	CONCRETE T BEAM	34	GN RY		
P	10 0032 0517	US 87	WPGH 252 F	695+64	008	15	14-10	22.0	1151	4	4	CONT ST TRUSS	36	MARIAS R & GN RY		
P	10 0032 0619	US 87	NRH 252-D	1309+50	008		U	21.0	19	1	1	T T TRESTLE	34	STOCKPASS		
P	10 0032 0639	US 87	NRH 252 D	1413+01	008	15	U	21.0	114	6	6	T T TRESTLE	33	SPRING COULEE		
P	10 0032 0690	US 87	NRH 252 D	1679+35	008	15	U	21.0	95	5	5	T T TRESTLE	33	DRY COURSE		
P	10 0032 0699	US 87	NRH 252 D	1729+37	008	15	U	21.0	95	5	5	T T TRESTLE	33	DRY COURSE		
P	10 0032 0727	US 87	NRH 252 D	1875+13	008	15	U	22.0	95	3	3	CONCRETE T BEAM	33	GN RY		
P	10 0032 0829	US 87	FAP 252 C	374+40	008	15	U	21.0	95	5	5	T T TRESTLE	32	BIG SANDY CR		
P	10 0032 0849	US 87	FAP 252 C	479+98	008	15	U	21.0	57	3	3	T T TRESTLE	32	DRY COURSE		
P	10 0032 08948	US 87	008-021 COLINE													

P 10 0032 0897	US 87	FAP 252 B	17+12 021	15	U	19.0	76	4	4	T T TRESTLE	30	BOX ELDER CR		
P 10 0032 0996	US 87	F 252 12	467+80 021	15-12	U	28.0	95	5	5	T T TRESTLE	54	GRAVELLY COULEE		
P 10 0032 1071	US 87	F 252 19	872+02 021	20-44	U	40.0	122	2	2	PRE CONC BEAM	66	BEAVER CR		
P 10 0032 1111L	US 87	SECTION LENGTH												FAP 1-US 2
P 10 1111 1120N	US 87	NO BRIDGES SEC												FAP 11-US 87
P 10 1120 1130	US 87	U-F-FG 395 4	26+27 007	20-16	U	28.0	1126	9	9	RIV PL GIRDER	62	MISSOURI R-GN RY		
P 10 1120 1130T	US 87	U-F-FG 395 4												
P 10 1120 1131	US 87	U-FG 395 6	35+71 007		15-00	29.0				UNDERPASS	63	GN RY		IN BLACK EAGLE
P 10 1120 1131A	US 87	U-FG 395 6	35+71 007		15-05	29.0				UNDERPASS	63	GN RY		
P 10 1120 1132	US 87	U-FG 395 6	39+25 007		14-08	29.0				UNDERPASS	63	SMELTER AVE		IN BLACK EAGLE
P 10 1120 1132A	US 87	U-FG 395 6	39+25 007		14-07	29.0				UNDERPASS	63	SMELTER AVE		NO MARKERS
P 10 1120 1140L	US 87	SECTION LENGTH												FAP 10-US 87
P 11 0000 0002	US 89	FHP 43 D	397+31 034	15	U	22.0	409	6	6	STEEL TRUSS	30	YELLOWSTONE R		
P 11 0000 0204	US 89	F 217 9	57+31 034	20-16	U	28.0	450	4	4	ST PLATE GIRDER	58	YELLOWSTONE R		
P 11 0000 0240	US 89	F 217 9	250+21 034	20-16	U	28.0	90	3	3	CONT CONC T BM	57	BIG CR		
P 11 0000 0530	US 89	I 90-7 9 327	158+75 034		23-00	38.5				UNDERPASS*	62	S INT-I 90		8090 3367 3386
P 11 0000 0530A	US 89	I 90-7 9 327	158+75 034		23-00	36.5				UNDERPASS	62	S INT-I 90		LIVINGSTON
P 11 0000 0530L	US 89	SECTION LENGTH												FAI 90-I 90
P 11 0530 0530	US 89	I 90-7 9 327	158+86 034		23-00	38.5				UNDERPASS*	62	S INT-I 90		8090 3367 3386P
P 11 0530 0530A	US 89	I 90-7 9 327	158+86 034		23-00	36.5				UNDERPASS	62	S INT-I 90		LIVINGSTON
P 11 0530 0541L	US 89	SECTION LENGTH												FAP 2-US 10
P 11 0541 0579C	US 89	COINCIDENT SEC												1002 3490 3528L
P 11 0579 0605C	US 89	COINCIDENT SEC												8090 3436 3461L
P 11 0605 0605	US 89	I 90-7 9 327	553+16 034	20-16	U	28.0	210	4	4	PRE CONC BEAM	62	MISSION INT-I 90		8090 3436 3461
P 11 0605 0606	US 89	FG 60 11	1+96 034	15-12	U	28.0	128	3	3	CONCRETE T BEAM	55	NP RY		
P 11 0605 0615	US 89	F 60 10	49+70 034	15-12	U	28.0	390	4	4	CONT STEEL GIR	55	YELLOWSTONE R		
P 11 0605 0632	US 89	FAP 60 B 1	139+61 034	15	U	30.0	60	3	3	CONCRETE SLAB	23	DRAINAGE		WIDENED 1940
P 11 0605 0650	US 89	FAP 60-C 2	236+45 034		U	26.0	11	1	1	T T TRESTLE	41	STOCKPASS		
P 11 0605 0655	US 89	FAP 60-C 2	258+90 034		U	26.0	19	1	1	T T TRESTLE	41	STOCKPASS		
P 11 0605 0673	US 89	FAP 60-C 2	358+09 034		U	26.0	19	1	1	T T TRESTLE	41	STOCKPASS		
P 11 0605 0677	US 89	FAP 60 C 2	378+81 034	15	U	24.0	38	2	2	T T TRESTLE	40	WILLOW CR		
P 11 0605 0686	US 89	FAP 60-C 2	424+73 034		U	26.0	19	1	1	T T TRESTLE	41	DRAINAGE		

CONTROL					LOCATE									
P 11 0605 0697	US 89	FAP 60-C 2	483+35	034		U	26.0	11	1	1	T T TRESTLE	41	DRAINAGE-STK	
P 11 0605 0702	US 89	ER-F 13 1	507+50	034	15-12	U	24.0	38	2	2	T T TRESTLE	49	DRAINAGE	
P 11 0605 0712	US 89	FAP 60 C 2	561+72	034	15	U	24.0	141	3	3	ST PONY TRUSS	40	SHIELDS R	
P 11 0605 0723	US 89	FAP 60 C 2	615+40	034	15	U	27.3	59	2	2	STEEL I BEAM	29	ROCK CR	WIDENED 1940
P 11 0605 0767	US 89	FAP 60 D	71+29	034	15	U	24.0	128	4	4	STEEL GIRDER	38	SHIELDS R	
P 11 0605 0810	US 89	NRH 60-E	27+89	034		U	21.0	19	1	1	T T TRESTLE	34	DRAINAGE	
P 11 0605 0845	US 89	FAP 239 A	64+50	034	15	U	20.0	55	3	3	STEEL I BEAM	27	FLATHEAD CR	
P 11 0605 09798	US 89	034-030 COLINE												
P 11 0605 1024	US 89	FAP 239-E	1009+00	030		U	23.0	7	1	1	T T TRESTLE	31	STOCKPASS	NO RAILING
P 11 0605 1037	US 89	FAP 239 E	1077+65	030	15	U	21.0	38	2	2	T T TRESTLE	31	LOST CR	
P 11 0605 1044	US 89	FAP 239 E	1111+74	030	15	U	21.0	38	2	2	T T TRESTLE	31	S FK 16 MILE CR	
P 11 0605 1050	US 89	FAGH 239 E	1146+86	030	15	U	24.0	245	6	6	CONT ST GIRDER	39	CMSTP&P RR-CR	
P 11 0605 1122	US 89	FAP 239 E	1527+00	030	15	U	21.0	57	3	3	T T TRESTLE	39	S FK SMITH R	
P 11 0605 1124	US 89	FAP 239-E	1535+00	030		U	21.0	19	1	1	T T TRESTLE	31	STOCKPASS	
P 11 0605 1131	US 89	FAP 239 E	1573+13	030	15	U	21.0	57	3	3	T T TRESTLE	31	S FK SMITH R	
P 11 0605 1142	US 89	FAP 239-E	1629+60	030		U	23.0	7	1	1	T T TRESTLE	31	STOCKPASS	NO RAILING
P 11 0605 1175L	US 89	SECTION LENGTH												FAP 14-US 12
P 11 1175 1176	US 89	FAP 239 F	1808+92	030	15	U	25.0	76	4	4	T T TRESTLE	32	S FK SMITH R	WIDENED 1964
P 11 1175 1185	US 89	FAP 239-F	1859+52	030		U	25.0	19	1	1	T T TRESTLE	32	STOCKPASS-DR	WIDENED 1964
P 11 1175 1204	US 89	FAP 239-F	1956+59	030		U	25.0	19	1	1	T T TRESTLE	32	DRAINAGE	WIDENED 1964
P 11 1175 1291L	US 89	SECTION LENGTH												FAP 14-US 12
P 11 1291 1295	US 89	F 94 3	92+68	030	15-12	U	28.0	38	2	2	T T TRESTLE	55	N FK SMITH R	
P 11 1291 1471	US 89	FHP 32 C 4	446+42	030	15	U	26.0	69	3	3	T T TRESTLE	39	SHEEP CR	
P 11 1291 1576B	US 89	030-007 COLINE												
P 11 1291 1639	US 89	FHP 32 A 3	1340+52	007	15	U	24.0	100	3	3	CONCRETE T BEAM	34	BELT CR	
P 11 1291 1693	US 89	FHP 32 A 6	481+57	007	20-16	U	26.0	100	3	3	CONCRETE T BEAM	51	BELT CR	
P 11 1291 1712	US 89	FHP 32 2 1	385+88	007	20-44	U	40.0	140	2	2	PRE CONC BEAM	67	BELT CR	
P 11 1291 1942	US 89	F 73 5	838+00	007	20-44	U	40.0	164	3	3	PRE CONC BEAM	68	BELT CR	
P 11 1291 1956	US 89	F 73 5	911+55	007	20-44	U	40.0	158	3	3	PRE CONC BEAM	68	BELT CR	
P 11 1291 1965	US 89	F 73 5	959+67	007	20-44	U	40.0	182	2	2	PRE CONC BEAM	68	BELT CR	
P 11 1291 2003	US 89	F 73 5	1161+80	007	20-44	U	40.0	163	3	3	PRE CONC BEAM	68	BELT CR	
P 11 1291 2004L	US 89	SECTION LENGTH												FAP 15 US 87
P 11 2008 2011	US 89	F 64 8	1045+50	007	15-12	U	28.0	156	4	4	CONCRETE T BEAM	54	BELT CR	

CONTROL						CHARACTER										
P 11 2008 2123	US 89	F 64 A 4	381+80	007	15	U	30.0	40	1	1	CONCRETE T BEAM	41	BOX ELDER CR		
P 11 2008 2129	US 89	F 64-A 4	351+50	007		U	32.0	11	1	1	T T TRESTLE	41	STOCKPASS		
P 11 2008 2157	US 89	WPGH 64 A	205+10	007		15-01	30.3				UNDERPASS	36	GN RY		
P 11 2008 2203L		SECTION LENGTH													FAP 41-BYP
P 11 2203 2244N		NO BRIDGES SEC													FAP 10 SPUR BYP
P 11 2244 2255N		NO BRIDGES SEC													FAP 10-US 87
P 12 0000 0044	US 20	FHP 46 A4	235+86	016	20-16	U	34.0	60	3	3	REIN CONC GIR	61	S FK MADISON R		
P 12 0000 0094L	US 20	SECTION LENGTH													FAP 50-US 191
P 12 0094 0097N	US 20	NO BRIDGES SEC													YELLO-PARK BDRY
P 13 0000 0081	SR 87	FHP 60 A	434+30	029	20-16	U	28.0	260	5	5	PRE CONC GIRDER	61	MADISON R		
P 13 0000 0308	US 287	FAP 244 C	634+20	029	15	U	22.0	83	3	3	CONCRETE T BEAM	33	INDIAN CR		
P 13 0000 0475	US 287	FAP 244-D	1519+60	029		U	27.0	8	1	1	T T TRESTLE	36	STOCKPASS		
P 13 0000 0481	US 287	FAP 244 D	1548+95	029	15	U	24.0	122	3	3	CONCRETE T BEAM	36	ODELL CR		
P 13 0000 0483	US 287	FAP 244 D	1558+28	029	15	U	24.0	107	3	3	CONCRETE T BEAM	36	MADISON R OF		
P 13 0000 0484	US 287	FAP 244 D	1562+80	029	15	U	24.0	81	2	2	CONCRETE T BEAM	36	MADISON R OF		
P 13 0000 0485	US 287	FAP 244 D	1569+83	029	15	U	24.0	107	3	3	CONCRETE T BEAM	36	MADISON R OF		
P 13 0000 0486	US 287	FAP 244 D	1575+45	029	15	15-00	24.0	290	2	2	THRU ST TRUSS	35	MADISON R		
P 13 0000 0491L	US 287	SECTION LENGTH													FAP 29-SR 287
P 13 0491 0564	US 287	FAP 171-B	7+14	029		U	23.0	19	1	1	T T TRESTLE	25	N MEADOW CR		
P 13 0491 0567	US 287	FAP 171-B	23+00	029		U	25.0	7	1	1	T T TRESTLE	25	STOCKPASS		
P 13 0491 0611	US 287	FAP 171-B	253+00	029		U	23.0	19	1	1	T T TRESTLE	25	STOCKPASS		
P 13 0491 0652	US 287	FAP 171 C	530+80	029	15	U	21.0	38	2	2	T T TRESTLE	34	WARM SPRINGS CR		
P 13 0491 0671	US 287	FAP 171-C	631+41	029		U	21.0	19	1	1	T T TRESTLE	34	STOCKPASS		
P 13 0491 0679	US 287	FAP 171 C	670+84	029	15	U	21.0	38	2	2	T T TRESTLE	34	DRAINAGE		
P 13 0491 0688	US 287	FAP 171-C	718+24	029		U	21.0	19	1	1	T T TRESTLE	34	STOCKPASS		
P 13 0491 0693	US 287	FAP 171-C	747+84	029		U	21.0	19	1	1	T T TRESTLE	34	STOCKPASS		
P 13 0491 0704	US 287	FAP 171-C	802+19	029		U	21.0	19	1	1	T T TRESTLE	34	STOCKPASS		
P 13 0491 0713	US 287	FAP 171-C	853+47	029		U	21.0	19	1	1	T T TRESTLE	34	STOCKPASS		
P 13 0491 0714	US 287	FAP 171-C	856+44	029		U	21.0	19	1	1	T T TRESTLE	34	NORWEGIAN CR		
P 13 0491 0735	US 287	FAP 171 C	967+74	029	15	U	21.0	76	4	4	T T TRESTLE	34	DRY HOLLOW CR		
P 13 0491 0751	US 287	FAP 171 C	1052+15	029	15	U	21.0	38	2	2	T T TRESTLE	34	S WILLOW CR		

CONTROL														
P 13 0491 0760	US 287	FAP 171-C	1096+69	029		U	21.0	19	1	1	T T TRESTLE	34	N WILLOW CR	
P 13 0491 0807B	US 287A	029-016 COLINE												
P 13 0491 0824	US 287	FAGH 171 D2	301+80	016	15-12	U	24.0	370	8	8	STEEL GIRDER	50	NP RY-CMSTP&P RR	
P 13 0491 0830	US 287	FAP 171 D	333+52	016	15	12-09	20.6	395	4	4	THRU ST TRUSS	30	JEFFERSON R	15-02 V 12.0 H
P 13 0491 0830B	US 287	016-022 COLINE												
P 13 0491 0839L	US 287	SECTION LENGTH												FA1 90-US 10
P 14 0000 0065	US 12	NRH 264-B	343+30	004		U	25.0	7	1	1	T T TRESTLE	35	STOCKPASS	
P 14 0000 0073	US 12	NRH 264-B	388+50	004		U	25.0	7	1	1	T T TRESTLE	35	STOCKPASS	
P 14 0000 0090	US 12	NRH 264-B	474+03	004		U	25.0	7	1	1	T T TRESTLE	35	STOCKPASS	
P 14 0000 0111	US 12	NRH 264 B	587+20	004	15	U	21.0	57	3	3	T T TRESTLE	35	DEEP CR	
P 14 0000 0117	US 12	NRH 264-B	618+65	004		U	25.0	19	1	1	UNT T TRESTLE	43	DRAINAGE	WIDENED 1966
P 14 0000 0119	US 12	NRH 264 B	628+13	004	15	U	25.0	38	2	2	T T TRESTLE	35	DEEP CR	WIDENED 1965
P 14 0000 0148	US 12	NR 31-A1	73+89	004		U	28.0	19	1	1	T T TRESTLE	34	DEEP CREEK	WIDENED 1965
P 14 0000 0151	US 12	NR 31 A1	88+56	004	15	U	28.0	39	3	3	T T TRESTLE	34	DEEP CR	WIDENED 1966
P 14 0000 0173	US 12	NR 31 A1	206+33	004	15	U	28.0	39	3	3	T T TRESTLE	35	DEEP CR	WIDENED 1966
P 14 0000 0196	US 12	NR 31-B2	326+29	004		U	28.0	19	1	1	T T TRESTLE	34	DEEP CREEK	WIDENED 1965
P 14 0000 0198	US 12	NR 31-B2	338+90	004		U	28.0	19	1	1	T T TRESTLE	34	DEEP CREEK	WIDENED 1965
P 14 0000 0235B	US 12	004-030 COLINE												
P 14 0000 0240	US 12	FAP 264-C	560+00	030		U	27.0	7	1	1	T T TRESTLE	36	STOCKPASS	
P 14 0000 0246	US 12	FAP 264-C	591+00	030		U	27.0	7	1	1	T T TRESTLE	36	STOCKPASS	
P 14 0000 0295	US 12	FAP 264-C	851+50	030		U	27.0	7	1	1	T T TRESTLE	36	STOCKPASS	
P 14 0000 0304	US 12	FAP 264-C	897+57	030		U	27.0	7	1	1	T T TRESTLE	36	STOCKPASS	
P 14 0000 0334L	US 12	SECTION LENGTH												FAP 11-US 89
P 14 0334 0449C	US 12	COINCIDENT SEC												1011 1175 1291L
P 14 0449 0489	US 12	FAP 8 B	358+23	030	15	U	40.0	25	1	1	T T TRESTLE	37	FOUR MILE CR	WID F 8-11 1965
P 14 0449 0530	US 12	FAP 8-B	408+08	030		U	28.5	11	1	1	T T TRESTLE	37	STOCKPASS	
P 14 0449 0661	US 12	FAP 8 F	1125+62	030	15	U	27.0	76	4	4	T T TRESTLE	37	FLAGSTAFF CR	WIDENED 1966
P 14 0449 0667	US 12	FAP 8-F	1157+09	030		U	27.0	19	1	1	T T TRESTLE	37	STOCKPASS	WIDENED 1966
P 14 0449 0682	US 12	FAP 8 F	1233+98	030	15	U	27.0	76	4	4	T T TRESTLE	37	COOPER CR	WIDENED 1966
P 14 0449 0695	US 12	NRH 8 E	1308+00	030	15	U	25.0	25	1	1	T T TRESTLE	35	DRAINAGE	WIDENED 1966
P 14 0449 0707	US 12	NRH 8-E	1367+70	030		U	25.0	19	1	1	T T TRESTLE	35	STOCKPASS	WIDENED 1966
P 14 0449 0730	US 12	NRH 8-E	1490+09	030		U	25.0	19	1	1	T T TRESTLE	35	STOCKPASS	WIDENED 1966

A					H	G	H		J	K			
P 14 0449 0763	US 12	FAP 8 D	59+62	030	15	U	25.0	95	5	5 T T TRESTLE	33	N FK MUSSELSHELL	RIVER WID 1966
P 14 0449 0764	US 12	FAP 8-D	66+99	030		U	25.0	19	1	1 T T TRESTLE	33	STOCKPASS	WIDENED 1966
P 14 0449 0772B	US 12	030-054 COLINE											
P 14 0449 0773	US 12	FAP 8-D	116+95	054		U	25.0	19	1	1 T T TRESTLE	33	STOCKPASS	WIDENED 1966
P 14 0449 0778	US 12	FAP 8-D	140+00	054		U	25.0	19	1	1 T T TRESTLE	33	STOCKPASS	WIDENED 1966
P 14 0449 0784	US 12	FAP 8-D	171+00	054		U	25.0	19	1	1 T T TRESTLE	33	STOCKPASS	WIDENED 1966
P 14 0449 0789	US 12	FAP 8-D	197+50	054		U	25.0	19	1	1 T T TRESTLE	33	STOCKPASS	WIDENED 1966
P 14 0449 0794	US 12	FAP 8-D	225+00	054		U	25.0	19	1	1 T T TRESTLE	33	STOCKPASS	WIDENED 1966
P 14 0449 0802	US 12	FAP 8-D	267+60	054		U	27.0	7	1	1 T T TRESTLE	33	STOCKPASS	WIDENED 1966
P 14 0449 0808	US 12	FAP 8-D	301+75	054		U	27.0	7	1	1 T T TRESTLE	33	STOCKPASS	WIDENED 1966
P 14 0449 0812	US 12	FAP 8-D	322+35	054		U	27.0	7	1	1 T T TRESTLE	33	STOCKPASS	WIDENED 1966
P 14 0449 0822	US 12	FAP 8 D	376+04	054	15	U	25.0	57	3	3 T T TRESTLE	33	DAISY DEAN CR	WIDENED 1966
P 14 0449 0848	US 12	FAP 8 D	512+44	054	15	U	25.0	57	3	3 T T TRESTLE	33	WILLIS COU	WIDENED 1966
P 14 0449 0881	US 12	F 8 14	3+75	054	20-44	U	39.0	65	3	3 CONT CONC SLAB	66	HAYMAKER CR	
P 14 0449 0995L	US 12	SECTION LENGTH											FAP 45-US 191
P 14 0995 1005	US 12	FAGH 115-F	28+62	054	15	U	26.0	204	4	4 CONT STEEL BEAM	39	CMSTP&P RR	NO MARKERS
P 14 0995 1008L	US 12	SECTION LENGTH											FAP 45-US 191
P 14 1008 1092	US 12	F 115-8	410+40	054		U	28.3	19	1	1 T T TRESTLE	53	STOCKPASS	
P 14 1008 1106	US 12	F 115-8	482+75	054		U	28.3	19	1	1 T T TRESTLE	53	DRAINAGE	
P 14 1008 1226B	US 12	054-019 COLINE											
P 14 1008 1322	US 12	FAP 268 A	850+90	019	15	U	25.5	38	2	2 T T TRESTLE	33	DRAINAGE	WIDENED
P 14 1008 1336	US 12	FAP 268 A	923+90	019	15	U	25.4	114	6	6 T T TRESTLE	33	CARELESS CR	WIDENED
P 14 1008 1337	US 12	FAP 268-A	929+40	019		U	23.0	7	1	1 T T TRESTLE	33	STOCKPASS	
P 14 1008 1344	US 12	FAP 268-A	965+80	019		U	23.0	7	1	1 T T TRESTLE	33	STOCKPASS	
P 14 1008 1352	US 12	FAP 268-A	1010+15	019		U	23.0	7	1	1 T T TRESTLE	33	STOCKPASS	
P 14 1008 1358	US 12	FAP 268 A	1041+60	019	15	U	25.5	57	3	3 T T TRESTLE	33	DRAINAGE	WIDENED
P 14 1008 1393	US 12	FAP 268-A	1225+00	019		U	23.0	7	1	1 T T TRESTLE	33	STOCKPASS	
P 14 1008 1397	US 12	FAP 268 A	1246+76	019	15	U	26.4	57	3	3 T T TRESTLE	33	NINE MILE CR	WIDENED
P 14 1008 1398	US 12	NRH 268 C	1249+58	019		15-10	31.6			UNDERPASS	34	GN RY	15-11 V 31.0 H
P 14 1008 1403	US 12	ECHP 268 A	1278+00	019	15	U	26.4	38	2	2 T T TRESTLE	33	DRAINAGE	WIDENED
P 14 1008 1431	US 12	ECHP 268 A	1427+00	019	15	U	25.5	76	4	4 T T TRESTLE	33	FIVE MILE CR	WIDENED
P 14 1008 1444	US 12	ECHP 268 A	1491+44	019	15	U	25.5	95	5	5 T T TRESTLE	33	DRAINAGE	WIDENED
P 14 1008 1460L	US 12	SECTION LENGTH											FAP 53-SR 3

PLANNING SURVEY BRIDGE LIST

CONTROL							CHARACTICS								

PLANNING SURVEY BRIDGE LIST

P	14	1694	1945	US 12	FAP 328 F	1323+22	033	15	U	28.0	95	5	5	T T TRESTLE	37 DRAINAGE
P	14	1694	1954	US 12	FAP 328-F	1372+97	033		U	28.3	19	1	1	T T TRESTLE	37 STOCKPASS
P	14	1694	1956	US 12	FAP 328 F	1384+50	033		U	28.0	19	1	1	T T TRESTLE	37 DRAINAGE & STK P WIDENED
P	14	1694	1964	US 12	FAP 328 F	1426+61	033	15	U	28.0	57	3	3	T T TRESTLE	37 DRAINAGE
P	14	1694	1966	US 12	FAP 328-F	1433+63	033		U	30.5	11	1	1	T T TRESTLE	37 STOCKPASS
P	14	1694	1993	US 12	FAP 328-F	1577+24	033		U	30.5	11	1	1	T T TRESTLE	37 STOCKPASS & DR
P	14	1694	2000	US 12	FAP 328 F	1615+61	033	15	U	28.0	38	2	2	T T TRESTLE	37 DRAINAGE
P	14	1694	2015	US 12	FAP 328 F	1692+16	033	15	U	28.0	57	3	3	T T TRESTLE	37 OLD RIVER CH
P	14	1694	2030	US 12	FAP 328-F	1775+45	033		U	28.5	19	1	1	T T TRESTLE	37 STOCKPASS
P	14	1694	2039	US 12	FAP 328 F	1823+57	033	15	U	28.0	76	4	4	T T TRESTLE	37 DRAINAGE
P	14	1694	2052	US 12	FAP 328 I1	61+16	033	15	U	24.0	38	2	2	T T TRESTLE	46 DRAINAGE
P	14	1694	2071	US 12	FAP 328 I 1	160+80	033	15	U	24.0	224	5	5	CONT ST GIRDER	42 MUSSELSHELL R
P	14	1694	20718	US 12	033-044 COLINE										
P	14	1694	2079	US 12	FAP 328 11	203+92	044	15	U	24.0	38	2	2	T T TRESTLE	42 DRAINAGE
P	14	1694	2094	US 12	FAP 328 I1	281+82	044	15	U	24.0	95	5	5	T T TRESTLE	42 HOME CR
P	14	1694	2160	US 12	FAP 328 I 1	629+30	044		U	26.5	11	1	1	T T TRESTLE	42 STOCKPASS
P	14	1694	2161	US 12	FAP 328 I 1	633+18	044	15	U	24.0	57	3	3	T T TRESTLE	42 HOME CR
P	14	1694	2165	US 12	FAP 328 I1	658+88	044	15	U	24.0	57	3	3	T T TRESTLE	42 HOME CR
P	14	1694	2168	US 12	FAP 328 I1	673+28	044	15	U	24.0	57	3	3	T T TRESTLE	42 HOME CR SKEW 45
P	14	1694	2170	US 12	FAP 328 I1	683+19	044	15	U	24.0	38	2	2	T T TRESTLE	42 HOME CR SKEW 45
P	14	1694	2199	US 12	FAP 328 13	864+00	044	15-12	U	24.0	57	3	3	T T TRESTLE	47 DRY WASH MUGGINS CR
P	14	1694	2237	US 12	FAP 328 13	1065+00	044	15-12	U	24.0	38	2	2	T T TRESTLE	47 DRAINAGE
P	14	1694	2246	US 12	FAP 328 13	1109+72	044	15-12	U	24.0	57	3	3	T T TRESTLE	47 DRAINAGE
P	14	1694	2273	US 12	FAP 328 13	1251+85	044	15-12	U	24.0	57	3	3	T T TRESTLE	47 DRY WASH
P	14	1694	2293	US 12	FAP 328 13	1360+00	044	15-12	U	24.0	25	1	1	T T TRESTLE	47 DRAINAGE
P	14	1694	2359	US 12	FAP 328 H 1	1702+11	044	15	U	24.0	57	3	3	T T TRESTLE	41 DRAINAGE
P	14	1694	2381	US 12	FAP 328 H 1	1822+95	044	15	U	24.0	38	2	2	T T TRESTLE	41 DRAINAGE
P	14	1694	2389	US 12	FAP 328 H 1	1866+24	044	15	U	24.0	57	3	3	T T TRESTLE	41 DRAINAGE
P	14	1694	2398	US 12	FAP 328 H 1	1910+24	044	15	U	24.0	57	3	3	T T TRESTLE	41 DRAINAGE
P	14	1694	2437	US 12	FAP 328 G 1	2116+00	044	15	U	24.0	57	3	3	T T TRESTLE	40 DRAINAGE
P	14	1694	2453	US 12	FAP 328 G 1	2202+65	044	15	U	24.0	57	3	3	T T TRESTLE	40 DRAINAGE
P	14	1694	2463	US 12	FAP 328 G 1	2255+46	044	15	U	24.0	57	3	3	T T TRESTLE	40 DRAINAGE
P	14	1694	2505	US 12	FAP 328 G 1	2479+38	044	15	U	24.0	100	4	4	T T TRESTLE	40 HORSE CR SKEW 45

P 14 1694 2521	US 12	FAP 328 G 1	2560+28	044	15	U	24.0	57	3	3	T T TRESTLE	40 ANDERSON CR	
P 14 1694 2530	US 12	FAP 328 D	47+25	044	15	U	28.0	38	2	2	T T TRESTLE	38 DRAINAGE	
P 14 1694 2545	US 12	FAP 328 D	125+30	044		U	28.3	19	1	1	T T TRESTLE	38 DRAINAGE- STK P	
P 14 1694 2570	US 12	FAP 328-D	260+44	044		U	29.0	19	1	1	T T TRESTLE	54 STOCKPASS	
P 14 1694 2572	US 12	FAP 328 D	269+15	044	15	U	24.0	122	3	3	STEEL GIRDER	38 PORCUPINE CR	SKEW 45
P 14 1694 2574	US 12	FAP 328 D	282+95	044	15	U	28.0	57	3	3	T T TRESTLE	38 DRAINAGE	LEN 19-1959
P 14 1694 2583	US 12	FAP 328-D	328+45	044		U	29.0	19	1	1	T T TRESTLE	37 STOCKPASS	SKEW 20
P 14 1694 2585	US 12	FAP 328-D	339+50	044		U	31.0	11	1	1	T T TRESTLE	37 STOCKPASS	
P 14 1694 2598	US 12	FAP 328 C	407+14	044	15	U	23.0	38	2	2	T T TRESTLE	37 DRAINAGE	
P 14 1694 2603	US 12	FAP 328-C	434+00	044		U	27.0	11	1	1	T T TRESTLE	37 STOCKPASS	
P 14 1694 2615	US 12	FAP 328-C	497+09	044		U	23.3	19	1	1	T T TRESTLE	37 DRAINAGE	
P 14 1694 2620	US 12	FAP 328-C	521+68	044		U	23.0	19	1	1	T T TRESTLE	37 DRAINAGE	SKEW 45
P 14 1694 2625	US 12	FAP 328 C	545+01	044	15	U	23.0	95	5	5	T T TRESTLE	37 DRAINAGE	SKEW 45
P 14 1694 2626	US 12	FAP 328-C	553+50	044		U	23.3	19	1	1	T T TRESTLE	37 DRAINAGE	
P 14 1694 2628	US 12	FAP 328-C	566+80	044		U	23.3	19	1	1	T T TRESTLE	37 GREASEWOOD CR	
P 14 1694 2648	US 12	FAP 328 C	669+70	044	15	U	23.0	38	2	2	T T TRESTLE	37 MCGRAWS COULEE	SKEW 20
P 14 1694 2703	US 12	FG 384 3	273+01	044	20-16	U	28.0	825	8	8	STEEL GIRDER	58 YELLOWSTONE R-RR	CMSTP&P RR
P 14 1694 2708L	US 12	SECTION LENGTH											FAI 90-US 10
P 15 0000 0002	US 87	F 235 26	13+78	007	20-16	U	28.0	123	3	3	PRE CONC BEAM	59 OTTER CR	
P 15 0000 0005	US 87	F 235 26	28+75	007	20-16	U	28.0	118	3	3	PRE CONC BEAM	59 OTTER CR	
P 15 0000 0008	US 87	F 235 26	47+40	007	20-16	U	28.0	118	3	3	PRE CONC BEAM	59 OTTER CR	
P 15 0000 0015	US 87	F 235 26	79+67	007	20-16	U	28.0	102	2	2	PRE CONC BEAM	59 OTTER CR	
P 15 0000 0019	US 87	F 235 26	101+10	007	20-16	U	28.0	102	2	2	PRE CONC BEAM	59 OTTER CR	
P 15 0000 0022	US 87	F 235 26	116+67	007	20-16	U	28.0	92	2	2	PRE CONC BEAM	59 OTTER CR	
P 15 0000 0025	US 87	F 235 26	134+71	007	20-16	U	28.0	92	2	2	PRE CONC BEAM	59 OTTER CR	
P 15 0000 0030	US 87	F 235 26	162+89	007	20-16	U	28.0	102	2	2	PRE CONC BEAM	59 OTTER CR	
P 15 0000 0036	US 87	F 235 26	190+10	007	20-16	U	28.0	102	2	2	PRE CONC BEAM	59 OTTER CR	
P 15 0000 00708	US 87	007-023 COLINE											
P 15 0000 0085	US 87	F 235 27	447+80	023	20-16	U	28.0	82	2	2	PRE CONC BEAM	61 OTTER CR	
P 15 0000 0093	US 87	F 235 27	490+91	023	20-16	U	28.0	82	2	2	PRE CONC BEAM	61 OTTER CR	
P 15 0000 0103	US 87	F 235 27	571+50	023	20-16	U	28.0	82	2	2	PRE CONC BEAM	61 OTTER CR	
P 15 0000 0108	US 87	F 235 25	600+01	023	20-16	U	28.0	82	2	2	PRE CONC BEAM	64 OTTER CR	NO MARKERS

P 15 0000 0219	US 87	FAP 235 H	42+65	023	15	U	23.0	57	3	3	T	T	TRESTLE	36 MCCARTHY CR
P 15 0000 0241	US 87	FAP 235-H	163+20	023		U	23.0	7	1	1	T	T	TRESTLE	36 STOCKPASS
P 15 0000 0262	US 87	FAP 235-H	272+10	023		U	23.0	19	1	1	T	T	TRESTLE	36 STOCKPASS
P 15 0000 0267	US 87	FAP 235-H	301+50	023		U	23.0	7	1	1	T	T	TRESTLE	36 STOCKPASS
P 15 0000 0291	US 87	FAP 235-H	428+35	023		U	23.0	7	1	1	T	T	TRESTLE	36 STOCKPASS
P 15 0000 0292	US 87	FAP 235 H	430+55	023	15	U	23.0	57	3	3	T	T	TRESTLE	36 FOX COU
P 15 0000 0303	US 87	FAP 235 H	485+74	023		U	23.0	19	1	1	T	T	TRESTLE	36 DRAINAGE
P 15 0000 0308	US 87	FAP 235 H	515+85	023	15	U	23.0	57	3	3	T	T	TRESTLE	36 SURPRISE CR
P 15 0000 0317	US 87	FAP 235 H	562+60	023	15	U	23.0	57	3	3	T	T	TRESTLE	36 SUN CR
P 15 0000 0336	US 87	FAP 235-A	24+90	023		U	29.0	11	1	1	T	T	TRESTLE	37 STOCKPASS
P 15 0000 0349	US 87	FAP 235 A	90+96	023	15	U	29.0	57	3	3	T	T	TRESTLE	37 WOLF CR
P 15 0000 0363	US 87	FAP 235-A	165+50	023		U	29.0	11	1	1	T	T	TRESTLE	37 STOCKPASS
P 15 0000 0372	US 87	FAP 235 A	211+99	023	15	U	29.0	38	2	2	T	T	TRESTLE	37 N FK SKULL CR
P 15 0000 0374	US 87	FAP 235 A	222+25	023	15	U	29.0	38	2	2	T	T	TRESTLE	37 S FK SKULL CR
P 15 0000 0389	US 87	FAP 235 A	301+44	023	15	U	29.0	57	3	3	T	T	TRESTLE	37 COYOTE CR
P 15 0000 0394	US 87	FAP 235-A	329+00	023		U	29.0	11	1	1	T	T	TRESTLE	37 STOCKPASS
P 15 0000 0400	US 87	FAP 235 A	360+60	023	15	U	29.0	57	3	3	T	T	TRESTLE	37 WILLOW CR
P 15 0000 0422	US 87	NRH 235 G	23+79	023	15	U	27.0	38	2	2	T	T	TRESTLE	35 DRAINAGE
P 15 0000 0431	US 87	NRH 235 G	72+94	023	15	U	27.0	38	2	2	T	T	TRESTLE	35 SAGE CR
P 15 0000 0442	US 87	NRH 235 G	131+50	023	15	U	25.0	38	2	2	T	T	TRESTLE	35 DRAINAGE
P 15 0000 0457	US 87	NRH 235 G	207+59	023	15	U	25.0	38	2	2	T	T	TRESTLE	35 DRY CR
P 15 0000 0460	US 87	NRH 235-G	223+55	023		U	25.0	19	1	1	T	T	TRESTLE	35 STOCKPASS
P 15 0000 0488	US 87	NRH 235-G	372+49	023		U	25.0	19	1	1	T	T	TRESTLE	35 STOCKPASS
P 15 0000 0569	US 87	FG 235 19	138+50	023	15-12	U	28.0	123	3	3	CONCRETE	T	BEAM	54 GN RY
P 15 0000 0582	US 87	FAP 235 F	209+87	023	15	U	22.0	159	4	4	CONCRETE	T	BEAM	33 JUDITH R
P 15 0000 0625	US 87	FAP 235 F	434+95	023	15	U	22.0	120	3	3	CONCRETE	T	BEAM	33 ROSS FORK CR
P 15 0000 0631	US 87	FAP 235 F	465+60	023	15	U	25.0	38	2	2	T	T	TRESTLE	33 OLSON CR
P 15 0000 0638	US 87	FAP 235-F	502+40	023		U	27.0	7	1	1	T	T	TRESTLE	33 STOCKPASS
P 15 0000 0644B	US 87	023-014 COLINE												
P 15 0000 0649L	US 87	SECTION LENGTH												
P 15 0649 0694	US 87	FAP 235 15	128+34	014	15-12	U	28.0	38	2	2	T	T	TRESTLE	47 DRY COU
P 15 0649 0696	US 87	FAP 235 15	139+26	014	15-12	U	28.0	38	2	2	T	T	TRESTLE	47 ROCK CR
P 15 0649 0719	US 87	FAP 235 15	259+99	014	15-12	U	28.0	38	2	2	T	T	TRESTLE	47 LITTLE ROCK CR

WIDENED 1964
WIDENED 1964
WIDENED 1964
WIDENED 1964
WIDENED 1964
WIDENED 1964
WID 1964-OLSEN
WIDENED 1964
FAP 45-US 89

P 15 0649 0726	US 87	FAP 235 15	295+00	014	15-12	U	28.0	57	3	3 T T TRESTLE	47	KING COU	
P 15 0649 0739	US 87	FAP 235-B 4	398+00	014		U	32.0	11	1	1 T T TRESTLE	46	STOCKPASS	
P 15 0649 0741	US 87	FAP 235 B 4	387+08	014	15	U	30.0	57	3	3 T T TRESTLE	46	BEAVER CR	
P 15 0649 0751	US 87	FAP 235-B 4	336+00	014		U	32.0	11	1	1 T T TRESTLE	46	STOCKPASS	
P 15 0649 0755	US 87	FAP 235 B 4	311+65	014	15	U	30.0	75	3	3 T T TRESTLE	46	COTTONWOOD CR	
P 15 0649 0793L	US 87	SECTION LENGTH											
P 15 0793 0796	US 87	FAP 235 B 4	96+07	014	15	U	24.0	165	5	5 CONCRETE T BEAM	36	CMSTP&P RR	FAP 15 SPUR-BYP
P 15 0793 0822	US 87	U 235 32	54+40	014	20-16	U	56.0	30	1	1 STEEL & CONC	63	BIG SPRING CR	12 FT SIDEWALKS
P 15 0793 0823L	US 87	SECTION LENGTH											FAP 43-US 191
P 15 0823 0824	US 87	FAP 112	1+79	014	15	U	54.0	25	1	1 CONCRETE T BEAM	22	MILL DITCH	
P 15 0823 0842	US 87	FAP 229 D 2	70+70	014	15	U	28.0	57	3	3 T T TRESTLE	42	BOYD CR	
P 15 0823 0862	US 87	FAP 229 D 2	176+10	014	15	U	28.0	57	3	3 T T TRESTLE	42	BOYD CR	
P 15 0823 0872	US 87	FAP 229-D 2	229+36	014		U	32.0	11	1	1 T T TRESTLE	42	STOCKPASS	
P 15 0823 0909	US 87	FAP 229-B	438+45	014		U	28.0	7	1	1 T T TRESTLE	37	STOCKPASS	
P 15 0823 0955	US 87	FAP 229 E	684+43	014	15	U	27.0	38	2	2 T T TRESTLE	30	DRAINAGE	WIDENED 1937
P 15 0823 0996	US 87	FAP 229-E 2	898+87	014		U	37.5	7	1	1 T T TRESTLE	39	STOCKPASS	
P 15 0823 1008	US 87	FAP 229 E 2	964+20	014	15	U	28.0	57	3	3 T T TRESTLE	39	DRAINAGE	
P 15 0823 1038	US 87	FAP 229 C 2	30+77	014	15	U	28.0	25	1	1 T T TRESTLE	39	DRAINAGE	
P 15 0823 1053	US 87	FAP 229 C 2	110+65	014	15	U	28.0	57	3	3 T T TRESTLE	39	N FK MCDONALD CR	
P 15 0823 1067	US 87	FAP 229 C 2	180+26	014	15	U	28.0	38	2	2 T T TRESTLE	39	DRAINAGE	
P 15 0823 1074	US 87	FAP 229 C 2	220+61	014	15	U	28.0	57	3	3 T T TRESTLE	39	DRAINAGE	
P 15 0823 1078	US 87	FAP 229 C 2	239+82	014	15	U	28.0	100	4	4 T T TRESTLE	39	IRRIGATION RES	
P 15 0823 1094	US 87	FAP 229 C 2	323+98	014	15	U	28.0	57	3	3 T T TRESTLE	39	DRAINAGE	
P 15 0823 1105	US 87	FAP 229 C 2	384+61	014	15	U	28.0	57	3	3 T T TRESTLE	39	DRAINAGE	
P 15 0823 1107	US 87	FAP 229-C 2	390+02	014		U	28.0	19	1	1 T T TRESTLE	39	DRAINAGE	
P 15 0823 1110	US 87	FAP 229 C 2	409+86	014	15	U	28.0	25	1	1 T T TRESTLE	39	DRAINAGE	
P 15 0823 1118	US 87	FAP 229 C 2	447+89	014	15	U	28.0	38	2	2 T T TRESTLE	39	DRAINAGE	
P 15 0823 1125	US 87	FAP 229 C 2	448+40	014	15	U	28.0	100	4	4 T T TRESTLE	39	S FK MCDONALD CR	
P 15 0823 1129L	US 87	SECTION LENGTH											FAP 16-US 87
P 15 1129 1172	SR 200	F 256 27	222+66	014	20-44	U	36.0	92	2	2 PRE CONC BEAM	67	MCDONALD CR	
P 15 1129 1200	SR 200	FAP 256 C	386+82	014	15	U	19.0	76	4	4 T T TRESTLE	30	BRIGGS COU	
P 15 1129 1232B	SR 200	014-035 COLINE											
P 15 1129 1453	SR 200	F 256 18	1720+40	035	15-12	U	28.0	184	4	4 CONCRETE T BEAM	53	BOX ELDER CR	

CONTROL						CAPACITIES									
A	B	C	D	E	F	G	H	FEET	J	K	L	M	N	O	P
P 15 1129 1579	SR 200	FAP 256 E	725+60	035	15	U	25.1	38	2	2	T T TRESTLE	32	DRAINAGE	WIDENED 1964	
P 15 1129 1584	SR 200	FAP 256 E	751+48	035	15	15-00	20.0	436	4	4	STEEL TRUSS	33	MUSSELSHELL R		
P 15 1129 1584B	SR 200	035-017 COLINE													
P 15 1129 1613	SR 200	FAP 256 E	908+00	017	15	U	21.0	114	6	6	T T TRESTLE	33	DRAINAGE		
P 15 1129 1698	SR 200	F 256 24	1357+07	017	20-44	U	39.5	132	2	2	PRE CONC BEAM	68	CALF CR		
P 15 1129 1735	SR 200	FAP 256 E	1558+99	017	15	U	21.0	57	3	3	T T TRESTLE	32	DRAINAGE		
P 15 1129 1750	SR 200	FAP 256 E	1637+39	017	15	U	21.0	57	3	3	T T TRESTLE	32	DRAINAGE		
P 15 1129 1772	SR 200	FAP 256 E	1753+44	017	15	U	21.0	38	2	2	T T TRESTLE	32	DRAINAGE		
P 15 1129 1792	SR 200	FAP 256-E	1860+31	017		U	21.0	19	1	1	T T TRESTLE	32	STOCKPASS		
P 15 1129 1800	SR 200	FAP 256-E	1902+30	017		U	21.0	19	1	1	T T TRESTLE	32	STOCKPASS		
P 15 1129 1816	SR 200	NRH 256-F	70+64	017		U	25.0	7	1	1	T T TRESTLE	34	STOCKPASS		
P 15 1129 1832	SR 200	NRH 256 F	156+55	017	15	U	21.0	76	4	4	T T TRESTLE	34	DRAINAGE		
P 15 1129 1842	SR 200	NRH 256 F	205+63	017	15	U	21.0	76	4	4	T T TRESTLE	34	DRAINAGE		
P 15 1129 1846	SR 200	NRH 256-F	231+65	017		U	21.0	19	1	1	T T TRESTLE	34	STOCKPASS		
P 15 1129 1849	SR 200	NRH 256-F	246+80	017		U	25.5	7	1	1	T T TRESTLE	34	STOCKPASS		
P 15 1129 1878	SR 200	NRH 256 F	397+60	017	15	U	21.0	95	5	5	T T TRESTLE	34	DUGOUT COU		
P 15 1129 1891	SR 200	NRH 256-F	466+04	017		U	21.0	19	1	1	T T TRESTLE	34	STOCKPASS		
P 15 1129 1903	SR 200	NRH 256-F	529+00	017		U	25.0	7	1	1	T T TRESTLE	34	STOCKPASS		
P 15 1129 1910	SR 200	NRH 256 F	563+18	017	15	U	21.0	76	4	4	T T TRESTLE	34	DRAINAGE		
P 15 1129 1912	SR 200	NRH 256 F	576+62	017	15	U	21.0	95	5	5	T T TRESTLE	34	DRAINAGE		
P 15 1129 1923	SR 200	NRH 256 F	636+51	017	15	U	21.0	114	6	6	T T TRESTLE	34	DRAINAGE		
P 15 1129 1934	SR 200	NRH 256 F	691+61	017	15	U	21.0	95	5	5	T T TRESTLE	34	DRAINAGE		
P 15 1129 1942	SR 200	NRH 256 F	735+45	017	15	U	21.0	95	5	5	T T TRESTLE	34	DRAINAGE		
P 15 1129 1969	SR 200	NRH 256 F	874+10	017	15	U	21.0	95	5	5	T T TRESTLE	34	DRAINAGE		
P 15 1129 1973	SR 200	NRH 256 F	895+85	017	15	U	21.0	38	2	2	T T TRESTLE	34	DRAINAGE		
P 15 1129 1989	SR 200	NRH 256 F	980+70	017	15	U	21.0	38	2	2	T T TRESTLE	34	DRAINAGE		
P 15 1129 2001	SR 200	NRH 256 G	1042+24	017	15	U	21.0	162	5	5	STEEL GIRDER	35	BIG DRY CR		
P 15 1129 2007	SR 200	NRH 256 G	1078+10	017	15	U	21.0	76	4	4	T T TRESTLE	35	DRAINAGE		
P 15 1129 2025	SR 200	NRH 256 G	1170+10	017	15	U	21.0	76	4	4	T T TRESTLE	35	DRAINAGE		
P 15 1129 2035	SR 200	NRH 256 G	1223+58	017		U	21.0	19	1	1	T T TRESTLE	35	DRAINAGE		
P 15 1129 2050	SR 200	NRH 256 G	1301+60	017	15	U	21.0	57	3	3	T T TRESTLE	35	DRAINAGE		
P 15 1129 2056	SR 200	NRH 256-G	1325+15	017		U	21.0	19	1	1	T T TRESTLE	34	STOCKPASS		
P 15 1129 2063	SR 200	NRH 256 G	1371+30	017	15	U	21.0	38	2	2	T T TRESTLE	35	DRAINAGE		

CONTROL													
A	B	C	D	E	F	G	H	I	J	K	L	M	N
P 15 1129 2078	SR 200	NRH 256 G	1445+48	017	15	U	21.0	76	4	4	T T TRESTLE	35	DRAINAGE	
P 15 1129 2087	SR 200	NRH 256 G	1497+18	017	15	U	21.0	76	4	4	T T TRESTLE	35	DRAINAGE	
P 15 1129 2092	SR 200	NRH 256-G	1522+99	017		U	21.0	19	1	1	T T TRESTLE	35	STOCKPASS	
P 15 1129 2105	SR 200	NRH 256 G	1590+78	017	15	U	21.0	95	5	5	T T TRESTLE	35	DRAINAGE	
P 15 1129 2112	SR 200	NRH 256 G	1629+23	017	15	U	21.0	114	6	6	T T TRESTLE	35	DRAINAGE	
P 15 1129 2121L	SR 200	SECTION LENGTH												FAP 18-SR 22
P 15 2121 2123	SR 200	WPH 256 H	1687+06	017	15	U	23.0	161	4	4	STEEL BEAM	36	BIG DRY CR	
P 15 2121 2152	SR 200	WPH 247 A	112+61	017	15	U	23.0	63	3	3	T T TRESTLE	36	VALE CR	
P 15 2121 2177	SR 200	WPH 247 A	248+80	017	15	U	23.0	63	3	3	T T TRESTLE	36	DRY WASH	
P 15 2121 2198	SR 200	FAP 247 B	357+43	017	15	U	23.0	76	4	4	T T TRESTLE	36	DRAINAGE	
P 15 2121 2212	SR 200	FAP 247 B	432+09	017	15	U	23.0	63	3	3	T T TRESTLE	36	DRAINAGE	
P 15 2121 2224	SR 200	FAP 247 B	493+57	017	15	U	23.0	63	3	3	T T TRESTLE	36	DRY WASH	
P 15 2121 2235	SR 200	FAP 247 B	553+12	017	15	U	23.0	76	4	4	T T TRESTLE	36	DRAINAGE	
P 15 2121 2265	SR 200	FAP 247 B	710+08	017	15	U	23.0	396	8	8	CONT STEEL BEAM	36	BIG DRY CR	
P 15 2121 2275	SR 200	FAP 247C	765+96	017	15	U	23.0	125	5	5	T T TRESTLE	37	L-S CR	LENGTHENED 1959
P 15 2121 2299	SR 200	FAP 247 C	894+00	017	15	U	23.0	38	2	2	T T TRESTLE	37	DRAINAGE	
P 15 2121 2310	SR 200	FAP 247 C	949+39	017	15	U	23.0	57	3	3	T T TRESTLE	37	DRAINAGE	
P 15 2121 2325	SR 200	FAP 247 C	1032+16	017	15	U	24.0	25	1	1	T T TRESTLE	39	DRAINAGE	
P 15 2121 2327	SR 200	FAP 247 C	1040+30	017	15	U	23.0	76	4	4	T T TRESTLE	37	DRAINAGE	
P 15 2121 2345	SR 200	FAP 247 C	1135+40	017	15	U	24.0	101	5	5	T T TRESTLE	41	DRAINAGE	
P 15 2121 2356	SR 200	FAP 247 C	1194+63	017	15	U	24.0	93	3	3	T T TRESTLE	39	DRAINAGE	
P 15 2121 2392	SR 200	FAP 247 C	1385+00	017	15	U	23.0	404	8	8	STEEL BEAM	37	LITTLE DRY CR	
P 15 2121 2474	SR 200	FAP 247 E	1815+00	017	15	U	24.0	95	5	5	T T TRESTLE	38	DRAINAGE	
P 15 2121 2486B	SR 200	017-028 COLINE												FAP 42-SR 24
P 15 2121 2486L	SR 200	SECTION LENGTH												SKEW 30
P 15 2486 2488	SR 200	FAP 247 F	1890+85	028	15	U	24.0	125	5	5	T T TRESTLE	39	TIMBER CR	SKEW 45
P 15 2486 2497	SR 200	FAP 247 F	1939+67	028	15	U	24.0	123	5	5	T T TRESTLE	39	SKULL CR	
P 15 2486 2530	SR 200	FAP 247 F	2112+78	028	15	U	24.0	57	3	3	T T TRESTLE	39	DRAINAGE	
P 15 2486 2533	SR 200	FAP 247 F	2129+48	028	15	U	24.0	85	3	3	T T TRESTLE	39	DRAINAGE	
P 15 2486 2547	SR 200	FAP 247 F	2206+00	028	15	U	24.0	85	3	3	T T TRESTLE	39	DRAINAGE	SKEW 45
P 15 2486 2548	SR 200	FAP 247 F	2209+64	028	15	U	24.0	76	4	4	T T TRESTLE	39	DRAINAGE	
P 15 2486 2553	SR 200	FAP 247 F	2234+62	028	15	U	24.0	95	5	5	T T TRESTLE	39	DRAINAGE	SKEW 35
P 15 2486 2571	SR 200	FAP 247 F	2232+77	028	15	U	24.0	75	3	3	T T TRESTLE	39	COULEE	

PLANNING SURVEY BRIDGE LIST

A	B	C	D	E	CAPACITIES F	G	H	DESCRIPTIVE FEATURES I	J	K	L	M	N	REMARKS O
P 15 2486 2579	SR 200	FAP 247-F	2376+00	028		U	29.0	11	1	1	T T TRESTLE	39	STOCKPASS	
P 15 2486 2588	SR 200	FAP 247-F	2425+00	028		U	29.0	11	1	1	T T TRESTLE	39	STOCKPASS	
P 15 2486 2601	SR 200	FAP 247-D	2489+95	028		U	27.0	11	1	1	T T TRESTLE	39	STOCKPASS	
P 15 2486 2615	SR 200	FAP 247-D	2565+30	028		U	27.0	11	1	1	T T TRESTLE	39	STOCKPASS	
P 15 2486 2618	SR 200	FAP 247 D	2585+59	028	15	U	23.0	38	2	2	T T TRESTLE	37	DIRTY CR	BEAUTY CR
P 15 2486 2670	SR 200	FAP 247 D	2859+95	028	15	U	23.0	63	3	3	T T TRESTLE	37	COTTER CR	
P 15 2486 2702	SR 200	FAP 247 G	148+23	028	15	U	24.0	76	4	4	T T TRESTLE	41	STONEY BUTTE CR	SKEW 45
P 15 2486 2716	SR 200	FAP 247 G	220+37	028	15	U	24.0	76	4	4	T T TRESTLE	41	DRAINAGE	
P 15 2486 2733	SR 200	FAP 247 G	308+96	028	15	U	24.0	57	3	3	T T TRESTLE	41	ANTELOPE CR	
P 15 2486 2756	SR 200	FAP 247 G	433+00	028	15	U	24.0	95	5	5	T T TRESTLE	41	DRAINAGE	SKEW 45
P 15 2486 2765	SR 200	FAP 247 G	480+63	028	15	U	24.0	114	6	6	T T TRESTLE	41	OL CH REDWATER R	SKEW 45
P 15 2486 2775	SR 200	FAP 247 G	532+81	028	15	U	24.0	38	2	2	T T TRESTLE	41	DRAINAGE	
P 15 2486 2795L	SR 200	SECTION LENGTH												FAP 25-SR 13
P 15 2795 2800	SR 200	FAP 246 C	67+23	028	15	U	32.0	267	4	4	STEEL BEAM	33	REDWATER R	WID-F246-18
P 15 2795 2807L	SR 200	SECTION LENGTH												FAP 51-SR 20
P 15 2807 2836	SR 200S	F 246 15	262+50	028	20-44	U	32.0	92	2	2	PRE CONC BEAM	66	BUFFALO SPR CR	
P 15 2807 28988	SR 200S	028-011 COLINE												
P 15 2807 2981	SR 200S	FAP 246 8	982+00	011	15	U	21.0	57	3	3	T T TRESTLE	32	HAY CR	
P 15 2807 2992	SR 200S	FAP 246 8	1040+30	011	15	U	21.0	76	4	4	T T TRESTLE	32	HAY CR	
P 15 2807 3004	SR 200S	FAP 246 8	1107+68	011	15	U	21.0	57	3	3	T T TRESTLE	32	SAND CR	
P 15 2807 3017	SR 200S	FAP 246 8	1174+23	011	15	U	23.0	57	3	3	T T TRESTLE	32	DRAINAGE	
P 15 2807 3069	SR 200S	SF 246 16	1496+97	011	20-44	U	39.0	112	2	2	PRE CONC BEAM	66	N FK UPPER 7MI C	
P 15 2807 3139	SR 200S	SF 246 16	1823+11	011	20-44	U	39.0	102	2	2	PRE CONC BEAM	66	UPPER 7 MI CR	
P 15 2807 3259L	SR 200S	SECTION LENGTH												FA194-US 10
P 15 3554 3554	US 8YP	I 94-7 3 240	96+37	055	15-12	U	24.0	163	3	3	PRE CONC BEAM	62	W INT-I 94	8094 2169 2460
P 15 3554 3558L	US 8YP	SECTION LENGTH												FAP 27-SR 2
P 15 3558 3559	US 8YP	FAGM 61 C	1429+90	055	15	U	26.0	276	3	3	CONT ST GIRDER	30	BEAVER CR	
P 15 3558 3563	US 8YP	I 94-7 3 240	6+81	055	15-12	U	24.0	173	3	3	PRE CONC BEAM	62	E INT-I 94	8094 2460 2466
P 15 3558 3563L	US 8YP	SECTION LENGTH												FAI 94-I 94
P 15 3640 3670N	US 8YP	NO BRIDGES SEC												FAP 43-US 191
P 16 1039 1039	I 8R	IG 90 8 23 447	23+17	056	20-16	U	28.0	276	5	5	PRE CONC BEAM	66	LOCKWOOD INT 190	8090 4563 4591
P 16 1039 1039T	I 8R	IG 90 8 23 447												

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
P 16 1039 1045	I BR	WPGH F 3	241+09	056	15	U	24.0	262	3	3	CONT STEEL BEAM	36	NP RY	
P 16 1039 1047	I BR	NRH 187 F2	13+15	056	15	15-00	22.0	540	2	2	CONT STEEL TRUS	35	YELLOWSTONE R	
P 16 1039 1049	I 8R	WPH 187 B	18+10	056	15	U	30.0	35	1	1	CONC T 8EAM	36	SEWER DT	
P 16 1039 1052L	I 8R	SECTION LENGTH												FAP 2
P 16 1088 1091	US 87	FAP 53 A	182+71	056	15	U	23.0	57	3	3	T T TRESTLE	31	FIVE MILE CR	
P 16 1088 1097	US 87	FAP 108 C	15+30	056	09	U	24.5	39	1	1	STEEL I 8EAM	30	BBWA CA	WID 54-BL&I CA
P 16 1088 1143	US 87	FAP 108 C	257+48	056	15	U	25.0	31	1	1	STEEL I BEAM	41	ELEVEN MILE CR	
P 16 1088 1148	US 87	FAP 108 C	283+71	056	15	U	24.5	38	2	2	T T TRESTLE	30	MID FK 12 MI CR	WIDENED 1954
P 16 1088 1151	US 87	FAP 108 C	301+01	056	15	U	24.2	38	2	2	T T TRESTLE	30	N FK 12 MILE CR	WIDENED 1954
P 16 1088 1203	US 87	FAP 108 C	575+58	056	15	U	24.5	57	3	3	T T TRESTLE	30	S FK CROOKED CR	WIDENED 1954
P 16 1088 1210	US 87	FAP 108 C	612+33	056	15	U	24.5	57	3	3	T T TRESTLE	30	N FK CROOKED CR	WIDENED 1954
P 16 1088 1245	US 87	FAP 108 C	798+13	056	15	U	24.5	57	3	3	T T TRESTLE	30	DRY WASH	WIDENED 1954
P 16 1088 1285	US 87	FAP 108 C	1012+49	056	15	U	24.5	57	3	3	T T TRESTLE	30	DRAINAGE	WIDENED 1954
P 16 1088 1287	US 87	FAP 108 C	1020+41	056	15	U	24.5	57	3	3	T T TRESTLE	30	DRAINAGE	WIDENED 1954
P 16 1088 1291B	US 87	056-033 COLINE												
P 16 1088 1308	US 87	FAP 108 C	1128+52	033	15	U	24.5	38	2	2	T T TRESTLE	30	DRAINAGE	WIDENED 1954
P 16 1088 1318	US 87	FAP 108 C	1182+00	033	15	U	27.0	57	3	3	T T TRESTLE	30	DRAINAGE	WIDENED 1954
P 16 1088 1332	US 87	FAP 108 C	1256+70	033		U	27.2	19	1	1	T T TRESTLE	30	DRAINAGE & STK P	WIDENED
P 16 1088 1336	US 87	F 108 5	328+95	033	20-16	U	28.0	75	3	3	T T TRESTLE	55	RAZOR CR	
P 16 1088 1515	US 87	FAP 33	167+46	033	15	U	24.0	229	3	3	CONT STEEL BEAM	37	MUSSELSHELL R	
P 16 1088 1519	US 87	WPGH 33	189+29	033	15	U	24.0	168	3	3	STEEL TRUSS	37	CMSTP&P RY	
P 16 1088 1520L	US 87	SECTION LENGTH												FAP 14-US 12
P 16 1520 1539C	US 87	COINCIDENT SEC												1014 1675 1694
P 16 1539 1612	US 87	FAP 138-A	851+74	033		U	23.0	7	1	1	T T TRESTLE	33	STOCKPASS	
P 16 1539 1621	US 87	FAP 138 A	800+00	033	15	U	25.1	76	4	4	T T TRESTLE	33	S WILLOW CR	WID-WILLOW CR
P 16 1539 1633	US 87	FAP 138 A	738+75	033	15	U	25.2	38	2	2	T T TRESTLE	33	DRAINAGE	WIDENED
P 16 1539 1642	US 87	FAP 138-A	690+45	033		U	25.0	7	1	1	T T TRESTLE	33	STOCKPASS	
P 16 1539 1687	US 87	FAP 138 A	452+47	033	15	U	25.2	95	5	5	T T TRESTLE	33	WILLOW CR	WID-DEVILS BASN
P 16 1539 1729	US 87	FAP 138-8	230+34	033		U	23.0	7	1	1	T T TRESTLE	33	STOCKPASS	
P 16 1539 1758B	US 87	033-035 COLINE												
P 16 1539 1806B	US 87	035-014 COLINE												
P 16 1539 1924	US 87	FAP 27 3	239+90	014	15-12	U	28.0	57	3	3	T T TRESTLE	52	ELK CR	
P 16 1539 1991L	US 87	SECTION LENGTH												FAP 15-SR 20

A	B	C	D	E	F	G	H	I	J	K	L	M	N
P 16 1991 1998	SR 19	F 333 27	36+50	014	20-16	U	28.0	92	2	2	PRE CONC BEAM	62	MCDONALD CR
P 16 1991 2009	SR 19	F 333 27	94+70	014	20-16	U	28.0	82	2	2	PRE CONC BEAM	62	CHIPPEWA CR
P 16 1991 2047	SR 19	F 333 27	295+50	014	20-16	U	28.0	92	2	2	PRE CONC BEAM	62	FORDS CR
P 16 1991 2070	SR 19	F 333 27	415+60	014	20-16	U	28.0	82	2	2	PRE CONC BEAM	62	LIT BOX ELDER CR
P 16 1991 2103	SR 19	F 333 23	592+71	014	20-16	U	28.0	92	2	2	PRE CONC BEAM	60	S FK BEAR CR
P 16 1991 2160	SR 19	F 333 23	893+85	014	20-16	U	28.0	82	2	2	PRE CONC BEAM	60	N FK BEAR CR
P 16 1991 2206L	SR 19	SECTION LENGTH											FAP 43-US 191
P 16 2206 2211	US 191	FAP 333 B	27+12	014	15	U	36.0	75	3	3	T T TRESTLE	40	OF BOX ELDER CR
P 16 2206 2405	US 191	F 333 31	1126+00	014	20-16	U	28.0	173	3	3	PRE CONC BEAM	63	ARMELLS CR
P 16 2206 2420	US 191	F 333 13	1205+16	014	20-16	U	28.0	698	6	6	STEEL GIRDER	59	MISSOURI R FRED W ROBINSON
P 16 2206 2420B	US 191	014-036 COLINE											
P 16 2206 2731	US 191	F 333 F 1	2656+23	036	15-12	U	24.0	57	3	3	T T TRESTLE	48	BEAVER CR
P 16 2206 2785	US 191	F 333 E 1	2950+00	036	15	U	24.0	38	2	2	T T TRESTLE	47	DRAINAGE
P 16 2206 2790	US 191	FAP 333 E 1	2973+74	036	15	U	24.0	63	3	3	T T TRESTLE	47	DRAINAGE
P 16 2206 2795	US 191	FAP 333 E 1	3000+69	036	15	U	24.0	138	6	6	T T TRESTLE	47	LITTLE WARM CR
P 16 2206 2839	US 191	FAP 333 E 1	3233+80	036	15	U	24.0	76	4	4	T T TRESTLE	47	DRAINAGE
P 16 2206 2874	US 191	FAP 333 D 1	3418+05	036	15	U	24.0	100	4	4	T T TRESTLE	41	BIG WARM CR
P 16 2206 2901	US 191	FAP 333-D 1	3554+08	036		U	26.3	19	1	1	T T TRESTLE	41	DRAINAGE
P 16 2206 2905	US 191	FAP 333 D 1	3576+00	036	15	U	24.0	57	3	3	T T TRESTLE	41	WILD HORSE CR OF
P 16 2206 2907	US 191	FAP 333 D 1	3589+21	036	15	U	24.0	100	4	4	T T TRESTLE	41	WILD HORSE CR
P 16 2206 2910	US 191	FAP 333 C 1	205+00	036	15	U	24.0	100	4	4	T T TRESTLE	40	WILD HORSE CR
P 16 2206 2940	US 191	FAP 333 C 1	363+40	036	15	U	24.0	57	3	3	T T TRESTLE	40	DRAINAGE
P 16 2206 2943	US 191	FAP 333 C 1	379+90	036	15	U	24.0	57	3	3	T T TRESTLE	40	DRAINAGE
P 16 2206 2973	US 191	FAP 333 C 1	536+00	036	15	U	24.0	100	4	4	T T TRESTLE	40	W ALKALI CR
P 16 2206 2979	US 191	FAP 333 C 1	567+20	036	15	U	24.0	75	3	3	T T TRESTLE	40	BLACK COU
P 16 2206 3000	US 191	FAP 333 C 1	678+20	036	15	U	24.0	76	4	4	T T TRESTLE	40	HALFWAY COU
P 16 2206 3033	US 191	FAP 333 A 2	105+75	036	15	U	24.0	157	2	2	ST PONY TRUSS	40	ALKALI CR
P 16 2206 3039	US 191	FAP 333 A 1	134+65	036	15	U	24.0	57	3	3	T T TRESTLE	38	DESJARDIN COU
P 16 2206 3082	US 191	FAP 333 A 1	363+89	036	15	U	24.0	75	3	3	T T TRESTLE	38	S FK TAYLOR CR
P 16 2206 3084	US 191	FAP 333 A 1	371+27	036	15	U	24.0	100	4	4	T T TRESTLE	38	N FK TAYLOR CR
P 16 2206 3108	US 191	FAP 333 A 1	497+84	036	15	U	24.0	100	4	4	T T TRESTLE	38	DODSON SO. CA
P 16 2206 3114	US 191	FG 333 11	537+30	036		13-11	30.0				UNDERPASS	51	GN RY 13-11 V 33.0 H
P 16 2206 3114L	US 191	SECTION LENGTH											FAP 1-US 2

PLANNING SURVEY BRIDGE LIST

BRIDGE														
P 17 0000 0087N	US 10	NO BRIDGES SEC												FAI 94-194
P 18 0000 0010	SR 22	F 157 14	58+41	009	20-16	U	28.0	971	7	7	STEEL GIRDER	57	YELLOWSTONE R	
P 18 0000 0039	SR 22	FAP 157 F	145+57	009	15	U	28.0	164	4	4	CONCRETE BEAM	30	S FK SUNDAY CR	WID 63-F 157 19
P 18 0000 0110	SR 22	F 157 19	587+60	009	20-16	U	28.0	122	2	2	PRE CONC BEAM	63	N FK SUNDAY CR	
P 18 0000 0178	SR 22	F 157 16	944+70	009	20-16	U	28.0	102	2	2	PRE CONC BEAM	62	GRIMES CR	
P 18 0000 0200B	SR 22	009-044 COLINE												
P 18 0000 0251	SR 22	FAP 157 D	689+92	044	15	U	24.0	95	5	5	T T TRESTLE	30	DRY HOUSE CR	WIDENED 1962
P 18 0000 0351	SR 22	FAP 157 D	161+99	044	15	U	24.0	38	2	2	T T TRESTLE	30	ROCK SPRINGS CR	WIDENED 1961
P 18 0000 0381B	SR 22	044-017 COLINE												
P 18 0000 0434	SR 22	FAP 157 E	818+99	017	15	U	23.0	95	5	5	T T TRESTLE	30	RED BUTTE CR	WIDENED 1963
P 18 0000 0439	SR 22	FAP 157 E	795+90	017	15	U	23.0	57	3	3	T T TRESTLE	30	DRAINAGE	WIDENED 1963
P 18 0000 0450	SR 22	FAP 157 E	737+13	017	15	U	23.0	76	4	4	T T TRESTLE	30	DRAINAGE	WIDENED 1964
P 18 0000 0463	SR 22	FAP 157 E	665+85	017	15	U	23.0	57	3	3	T T TRESTLE	30	DRAINAGE	WIDENED 1964
P 18 0000 0478	SR 22	FAP 157 E	589+09	017	15	U	23.0	95	5	5	T T TRESTLE	30	THOMPSON CR	WIDENED 1964
P 18 0000 0490	SR 22	FAP 157 E	526+19	017	15	U	23.0	38	2	2	T T TRESTLE	30	DRAINAGE	
P 18 0000 0518	SR 22	FAP 157 E	376+61	017	15	U	23.0	57	3	3	T T TRESTLE	30	DRAINAGE	WIDENED 1964
P 18 0000 0524	SR 22	FAP 157-E	345+03	017		U	24.0	7	1	1	T T TRESTLE	30	STOCKPASS	
P 18 0000 0527	SR 22	FAP 157 E	327+41	017	15	U	23.0	57	3	3	T T TRESTLE	30	DRAINAGE	WIDENED 1964
P 18 0000 0540	SR 22	FAP 157-E	261+03	017		U	24.0	7	1	1	T T TRESTLE	30	STOCKPASS	
P 18 0000 0590	SR 22	FAP 157 C	548+70	017	15	U	19.0	171	7	7	STEEL I BEAM	29	LITTLE DRY CR	
P 18 0000 0592	SR 22	FAP 157 C	537+50	017	15	U	23.0	57	3	3	T T TRESTLE	29	WHITE HORSE CR	WIDENED
P 18 0000 0611	SR 22	FAP 157 C	423+48	017	15	U	23.0	57	3	3	T T TRESTLE	29	RED HORSE CR	WIDENED 1962
P 18 0000 0779	SR 22	FAP 157 12	465+10	017	15-12	U	28.0	153	3	3	CONCRETE T BEAM	53	SAND CREEK	
P 18 0000 0830L	SR 22	SECTION LENGTH												FAP 15-SR 20
P 19 0000 0000	US 10A	I 90-4 7 205	357+38	012	20-16	U	17.0	276	5	5	PRE CONC BEAM	64	ANACONDA INT-I90	8090 2039 2092
P 19 0000 0000T	US 10A	I 90-4 7 205												
P 19 0000 0003	US 10A	FG 68 12	476+22	012	20-16	U	38.0	148	3	3	PRE CONC BEAM	64	NP RY	
P 19 0000 0003P	US 10A	FG 68 12	476+22	012	20-16	U	38.0	148	3	3	PRE CONC BEAM	64	NP RY	
P 19 0000 0005	US 10A	FG 68 12	461+00	012	20-16	U	38.0	70	1	1	PRE CONC BEAM	64	CLARK FORK	
P 19 0000 0005P	US 10A	FG 68 12	461+00	012	20-16	U	38.0	70	1	1	PRE CONC BEAM	64	CLARK FORK	
P 19 0000 0055L	US 10A	SECTION LENGTH												FAP 47-SR 48

CONTROL				CAPACITIES			STRUCTURAL FEATURE				
							DECK WIDTH FEET	NUMBER OF SPANS	MAX SPAN FEET		
P 19 0055 0105	US 10A	FAP 164 A	81+12 012	15	U	36.0	41	1	1	CONCRETE T BEAM	30 WARM SPRINGS CR
P 19 0055 0169	US 10A	FAP 164 A	377+83 012	15-12	U	34.7	41	1	1	CONCRETE T BEAM	30 WARM SPRINGS CR
P 19 0055 02778	US 10A	012-020 COLINE									
P 19 0055 0316L	US 10A	SECTION LENGTH									
P 19 0316 0353	US 10A	FAP 175 A	234+58 020	20-16	U	36.0	63	2	2	CONCRETE T BEAM	31 FRED BURR CR
P 19 0316 0490	US 10A	FAP 205 C	768+90 020	15	U	22.0	71	2	2	CONCRETE T BEAM	31 BOULDER CR
P 19 0316 0533	US 10A	FAP 205 C	533+47 020	15	U	22.0	114	3	3	CONCRETE T BEAM	31 FLINT CR
P 19 0316 0597	US 10A	FAP 205 C	196+59 020	15	U	20.0	39	1	1	STEEL I BEAM	26 WILLOW CR
P 19 0316 0631	US 10 A	F 205 B	754+87 020	20-16	U	28.0	301	5	5	PRE CONC BEAM	66 CLARK FORK
P 19 0316 0633	US 10 A	F 205 8	764+58 020	20-16	U	28.0	163	3	3	PRE CONC BEAM	66 CMSTP& P RR
P 19 0316 0637	US 10 A	F 205 B	785+08 020	20-16	U	28.0	188	3	3	PRE CONC BEAM	66 NP RR
P 19 0316 0639L	US 10A	SECTION LENGTH									
P 20 0000 0043	SR 16	F 245 16	222+90 011	20-16	U	40.0	112	2	2	PRE CONC BEAM	64 DEER CR
P 20 0000 0100	SR 16	F 245 19	527+92 011	20-44	U	40.0	132	2	2	PRE CONC BM	67 LOWER 7 MILE CR
P 20 0000 0124	SR 16	F245 19	657+59 011	20-44	U	40.0	122	2	2	PRE CONC BM	67 MORGAN CR
P 20 0000 0156	SR 16	FAP 245 C	511+45 011	15	U	24.0	190	10	10	T T TRESTLE	31 THIRTEEN MILE CR
P 20 0000 0178	SR 16	FAP 245 C	631+13 011	15	U	24.0	57	3	3	T T TRESTLE	31 LINDEN CR
P 20 0000 02318	SR 16	011-042 COLINE									
P 20 0000 0250	SR 16	F 245 8	329+21 042	15-12	U	28.0	150	6	6	T T TRESTLE	54 BURNS CR
P 20 0000 0292	SR 16	FAP 245 C	20+78 042	15	U	21.0	57	3	3	T T TRESTLE	33 BEEF SLOUGH
P 20 0000 0312	SR 16	FAP 245 E	127+02 042	15	U	21.0	57	3	3	T T TRESTLE	33 GARDEN COULEE
P 20 0000 0322	SR 16	FAP 245 E	175+43 042	15	U	21.0	75	3	3	T T TRESTLE	33 USRS CANAL
P 20 0000 0325	SR 16	FAP 245 E	190+87 042	15	U	21.0	95	5	5	T T TRESTLE	33 DUNLAP CR
P 20 0000 0328	SR 16	FAP 245 E	204+21 042	15	U	21.0	63	3	3	T T TRESTLE	33 USRS CANAL
P 20 0000 0375	SR 16	FAP 245 E	452+21 042	15	U	21.0	75	3	3	T T TRESTLE	33 USRS CANAL
P 20 0000 0378	SR 16	FAP 245 E	469+81 042	15	U	21.0	57	3	3	T T TRESTLE	33 SEARS CR
P 20 0000 0466	SR 16	FAP 245 A	259+67 042	15	U	24.0	76	4	4	UNT T TRESTLE	27 FOX CR
P 20 0000 0499	SR 16	FAP 245 G	106+32 042	15	U	23.0	38	2	2	T T TRESTLE	36 DITCH
P 20 0000 0500L	SR 16	SECTION LENGTH									
P 20 0500 0516	SR 16	FAP 245 G	13+27 042	15	U	23.0	114	6	6	T T TRESTLE	36 LONE TREE CR
P 20 0500 0525L	SR 16	SECTION LENGTH									
P 20 0525 0595	SR 200	NRH 25 B	367+19 042	15	U	26.0	114	6	6	T T TRESTLE	35 FIRST HAY CR

REMARKS
WIDENED 1956
WIDENED 1956
FAP 35-SR 38
WIDENED 1956
FAP 2 US 10
WIDENED 1962
WIDENED 1962
WIDENED 1961
FAP 26&51-SR 20
FAP 22-SR 16
WIDENED 1968

P	20	0525	0600	SR 200	NRH 25 B	393+32	042	15	U	26.0	95	5	5 T T TRESTLE	35 SECOND HAY CR	WIDENED 1968
P	20	0525	0608	SR 200	NRH 25 B	437+02	042	15	U	26.0	76	4	4 T T TRESTLE	35 THIRD HAY CR	WIDENED 1968
P	20	0525	0642L	SR 200	SECTION LENGTH										N DAKOTA BDRY
P	21	0749	0752	US 91	FAGM 243 D	5+99	051	15	U	24.0	382	7	7 STEEL BEAM	38 GN RY	
P	21	0749	0768	US 91	I 15-8 3 351	93+51	051	20-16	U	28.0	276	4	4 STEEL GIRDER	60 N SHELBY INT	8015 3690 3703
P	21	0749	0768L	US 91	SECTION LENGTH										FAI 15-I 15
P	22	0000	0142	SR 5	FAP 251 B	734+12	010	15	U	21.0	76	4	4 T T TRESTLE	35 N FK EAGLE CR	
P	22	0000	0153	SR 5	FAP 251-B	792+94	010		U	21.5	19	1	1 T T TRESTLE	35 GAINES CR	
P	22	0000	0178B	SR 5	010-046 COLINE										
P	22	0000	0204	SR 5	FAP 251 C	136+10	046	15	U	23.0	76	4	4 T T TRESTLE	36 N FK EAGLE CR	
P	22	0000	0215	SR 5	FAP 251 C	195+57	046	15	U	23.0	95	5	5 T T TRESTLE	36 EAGLE CR	
P	22	0000	0238	SR 5	FAP 251 C	317+21	046	15	U	21.0	76	4	4 T T TRESTLE	36 REDSTONE CR	
P	22	0000	0254	SR 5	FAP 251 C	401+68	046	15	U	23.0	125	5	5 T T TRESTLE	36 BIG MUDDY CR	
P	22	0000	0262	SR 5	FAP 251 C	443+45	046	15	U	23.0	38	2	2 T T TRESTLE	36 DRAINAGE	
P	22	0000	0278	SR 5	FAP 251-C	525+25	046		U	23.0	19	1	1 T T TRESTLE	36 STOCKPASS	
P	22	0000	0288	SR 5	FAP 251-C	579+00	046		U	23.0	19	1	1 T T TRESTLE	36 ARCHER COULEE	
P	22	0000	0300	SR 5	FAP 251-E	645+45	046		U	23.0	19	1	1 T T TRESTLE	36 DRAINAGE	
P	22	0000	0315	SR 5	FAP 251-E	724+50	046		U	23.0	19	1	1 T T TRESTLE	36 STOCKPASS	
P	22	0000	0323	SR 5	FAP 251-E	766+44	046		U	27.0	11	1	1 T T TRESTLE	36 STOCKPASS	
P	22	0000	0366	SR 5	FAP 251 E	993+48	046	15	U	23.0	114	6	6 T T TRESTLE	36 PLENTYWOOD CR	
P	22	0000	0384	SR 5	FAP 251 E	1088+72	046	15	U	23.0	114	6	6 T T TRESTLE	36 MCCOY CR	
P	22	0000	0426	SR 5	FAP 193-D	1145+00	046		U	21.0	19	1	1 T T TRESTLE	33 STOCKPASS	
P	22	0000	0433	SR 5	FAP 193 D	1109+00	046	15	U	21.0	76	4	4 T T TRESTLE	33 MARRON CR	
P	22	0000	0435L	SR 5	SECTION LENGTH										FAP 30-SR 5
P	22	0435	0446	SR 16	FAP 193 D	1041+49	046	15	U	21.0	38	2	2 T T TRESTLE	33 DRAINAGE	
P	22	0435	0456	SR 16	FAP 193-D	986+64	046		U	21.0	19	1	1 T T TRESTLE	33 STOCKPASS	
P	22	0435	0463	SR 16	FAP 193 D	952+27	046	15	U	21.0	95	5	5 T T TRESTLE	33 ATOR CR	SKEW 30
P	22	0435	0467	SR 16	FAP 193-D	932+50	046		U	21.0	19	1	1 T T TRESTLE	33 STOCKPASS	
P	22	0435	0470	SR 16	FAP 193-D	912+60	046		U	21.0	7	1	1 T T TRESTLE	33 STOCKPASS	
P	22	0435	0481	SR 16	FAP 193-D	862+36	046		U	21.0	19	1	1 T T TRESTLE	33 STOCKPASS	
P	22	0435	0513	SR 16	FAP 193 D	682+71	046	15	U	21.0	114	6	6 T T TRESTLE	33 ANTELOPE CR	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITY						DESCRIPTIVE FEATURES		
FA SYSTEM & ROUTE NUMBER	DISTRICT COUNTY MILEPOST TO TEN DEC-RTE	HWA ROUTE NUMBER Yorke)	BRIDGE NUMBER Also Consident Sec 00 029 Coline No Bridges Sec Section Length	STATION	COUNTY (Coder	DESIGN LOADING	VERTICAL CLEARANCE (Minimum FT - IN	HORIZONTAL CLEARANCE (Curb to curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIMUM SPAN FEET	MAIN SPAN TYPE Structures not carrying road by type of facility, Underpass, Tunnel, Ferry	YEAR BUILT	NAME OF FEATURE INTERSECTED Beer Creek Canal, right Highways, Interchanges Separations, Etc)	REMARK Different Set to Junctions, Etc
A		B	C	D	E	F	G	H	I	J	K	L	M	N	O
P 22 0435 0655		SR 16	FAP 193 E	489+02	046	15	U	21.0	95	5	5	T T TRESTLE	33	MEDICINE LAKE OF	
P 22 0435 0656		SR 16	FAP 193 E	485+13	046	15	U	21.0	190	10	10	T T TRESTLE	33	MEDICINE LAKE	
P 22 0435 0698		SR 16	FAP 193-E	265+64	046		U	25.0	7	1	1	T T TRESTLE	33	STOCKPASS	
P 22 0435 0709		SR 16	FAP 193 E	206+91	046	15	U	21.0	38	2	2	T T TRESTLE	33	HOMESTEAD CR	
P 22 0435 0718B		SR 16	046-043 COLINE												
P 22 0435 0719		SR 16	FAP 193 E	156+91	043	15	U	21.0	38	2	2	T T TRESTLE	33	MCCABE CR	
P 22 0435 0728		SR 16	FAP 193 E	703+84	043	15	U	21.0	57	3	3	T T TRESTLE	33	LOST CR	
P 22 0435 0758		SR 16	FAP 193 C	716+60	043	15	U	20.0	106	3	3	PONY TRUSS	30	SHEEP CR	
P 22 0435 0886L		SR 16	SECTION LENGTH												FAP 1-US 2
P 22 0886 0895		SR 16	F FG 273 9	213+34	043	20-16	U	28.0	264	4	4	STEEL GIRDER	57	SPRING CR-GN RY	
P 22 0886 0918		SR 16	NRH 273 A	86+83	043	15	14-08	20.0	1169	7	7	THRU ST TRUSS	34	MISSOURI R	15-01 V 18.0 H
P 22 0886 0918B		SR 16	043-042 COLINE												
P 22 0886 0924		SR 16	NRH 273 C	60+57	042	15	U	21.0	95	5	5	T T TRESTLE	34	MISSOURI R OF	
P 22 0886 0933		SR 16	NRH 273 C	11+54	042	15	U	21.0	76	4	4	T T TRESTLE	34	DRY CR	DAY CR
P 22 0886 0957		SR 16	NRH 273-D	694+00	042		U	23.0	19	1	1	T T TRESTLE	37	WALLACE COULEE	
P 22 0886 1004		SR 16	FAP 273 G	440+74	042	15	U	24.0	76	4	4	T T TRESTLE	38	CHERRY CR	SKEW 45
P 22 0886 1012		SR 16	FAP 273 H	404+10	042	15	U	24.0	38	2	2	T T TRESTLE	40	MID FK CHERRY CR	
P 22 0886 1020		SR 16	FAP 273-H	360+00	042		U	26.0	11	1	1	T T TRESTLE	40	STOCKPASS	
P 22 0886 1022		SR 16	FAP 273 H	345+18	042	15	U	24.0	38	2	2	T T TRESTLE	40	HACKLEY COULEE	SKEW 45
P 22 0886 1031		SR 16	FAP 273 H	298+02	042	15	U	24.0	76	4	4	T T TRESTLE	40	S FK CHERRY CR	
P 22 0886 1044		SR 16	FAP 273-H	232+30	042		U	26.5	11	1	1	T T TRESTLE	40	STOCKPASS	
P 22 0886 1094		SR 16	FAP 273-H	874+00	042		U	25.0	11	1	1	T T TRESTLE	40	STOCKPASS	
P 22 0886 1120		SR 16	FAP 273 H	740+15	042	15	U	24.0	76	4	4	T T TRESTLE	40	N FK 1ST HAY CR	
P 22 0886 1126		SR 16	FAP 273-H	708+50	042		U	25.0	11	1	1	T T TRESTLE	40	STOCKPASS	
P 22 0886 1153		SR 16	FAP 273 H	568+22	042	15	U	24.0	95	5	5	T T TRESTLE	40	S FK 1ST HAY CR	
P 22 0886 1156		SR 16	FAP 273 H	548+77	042	15	U	24.0	38	2	2	T T TRESTLE	40	STOCKPASS	
P 22 0886 1229		SR 16	FAP 273-E	161+50	042		U	24.0	11	1	1	T T TRESTLE	37	STOCKPASS	
P 22 0886 1243		SR 16	FAP 273-E	90+48	042		U	23.0	19	1	1	T T TRESTLE	37	STOCKPASS	
P 22 0886 1250		SR 16	FAP 273 E	55+49	042	15	U	29.0	75	3	3	T T TRESTLE	37	USRS CANAL	SKEW 45
P 22 0886 1260L		SR 16	SECTION LENGTH												FAP 20-SR 16
P 23 0000 0021		US 312	I 94-4 6 134	70+10	009		15-07	44.0				UNDERPASS*	62	INT-I 94	8094 1398 1425
P 23 0000 0021L		US 312	SECTION LENGTH												FAI 94-I 94

PLANNING SURVEY BRIDGE LIST

CONTROL						CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER: FA SYSTEM / FA ROUTE NUMBER / CONTROL JUNCTION MILEPOST TO TENTHS / BRIDGE LOCATION MILEPOST TO TENTHS / DESCRIPTIVE	ROUTE NUMBER (Markers)	PROJECT NUMBER — Also Coincident Sec 001 029 Coline No Bridges Sec Section Length	STATION	COUNTY (Code)	DESIGN LOADING	VERTICAL CLEARANCE (Minimum)	HORIZONTAL CLEARANCE (Curb to Curb)	TOTAL LENGTH	NUMBER OF SPANS	MAXIMUM SPAN	MATERIAL & TYPE MAXIMUM SPAN — Also Structures not carrying road by type of facility, Underpass, Tunnel, Ferry	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad Highways, Interchanges and Separations, Etc.)	Bridge Modifications Posted Loads or Speed Max Vert. Horiz. Cl. Different sign'g markers Section Junctions, Etc.
A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
					H - S	FT - IN	FEET	FEET		FEET				
P 23 0021 0027	US 312	STATE FORCES	100+37	009	15	U	23.0	50	2	2	T T TRESTLE	37	IRRIGATION CANAL	
P 23 0021 0033	US 312	FAP 18	131+59	009		U	23.0	19	1	1	UNT T TRESTLE	27	STOCKPASS	
P 23 0021 0067	US 312	FAP 156 D	223+11	009	15	U	23.0	57	3	3	T T TRESTLE	36	COWLES CR	
P 23 0021 0073	US 312	FAP 156 D	254+44	009	15	U	23.0	38	2	2	T T TRESTLE	36	IRRIGATION CANAL	
P 23 0021 0082	US 312	FAP 156 D	303+22	009	15	U	23.0	50	2	2	T T TRESTLE	36	IRRIGATION CANAL	
P 23 0021 0087	US 312	FAP 156 D	332+12	009	15	U	23.0	95	5	5	T T TRESTLE	36	LOG CR	
P 23 0021 0095	US 312	FAP 156 D	366+92	009	15	U	23.0	76	4	4	T T TRESTLE	36	MILLS CR	
P 23 0021 0103	US 312	FAP 156-D	411+20	009		U	27.0	11	1	1	T T TRESTLE	36	STOCKPASS	
P 23 0021 0108	US 312	FAP 156-D	439+00	009		U	25.6	7	1	1	T T TRESTLE	36	STOCKPASS	
P 23 0021 0112	US 312	FAP 156 D	458+06	009	15	U	23.0	76	4	4	T T TRESTLE	36	SQUAW CR	SKEW 30
P 23 0021 0159	US 312	F 156 11	66+80	009	20-16	U	28.0	138	3	3	PRE CONC BEAM	62	PUMPKIN CR	
P 23 0021 0282	US 312	FAP 156 A	728+76	009	15	U	23.0	38	2	2	T T TRESTLE	31	DRAINAGE	
P 23 0021 0293	US 312	FAP 156-A	788+45	009		U	23.0	7	1	1	T T TRESTLE	31	STOCKPASS	
P 23 0021 0300	US 312	FAP 156 B	826+59	009	15	U	23.0	57	3	3	T T TRESTLE	31	FIRE CR	
P 23 0021 0313	US 312	FAP 156 B	893+19	009	15	U	23.0	38	2	2	T T TRESTLE	31	DRAINAGE	
P 23 0021 0328	US 312	FAP 156 B	970+48	009	15	U	23.0	38	2	2	T T TRESTLE	31	DRAINAGE	
P 23 0021 0338	US 312	FAP 156 B	1028+38	009	15	U	23.0	57	3	3	T T TRESTLE	31	MAGGIE CR	
P 23 0021 0343	US 312	FAP 156 B	1052+20	009		U	23.0	7	1	1	T T TRESTLE	31	STOCKPASS	WIDENED
P 23 0021 0352	US 312	FAP 156 B	1100+88	009	15	U	23.0	57	3	3	T T TRESTLE	31	DRAINAGE	WIDENED 1965
P 23 0021 0358	US 312	FAP 156 B	1130+15	009		U	23.0	7	1	1	T T TRESTLE	31	STOCKPASS	WIDENED
P 23 0021 0367	US 312	FAP 156 B	1178+28	009	15	U	23.0	38	2	2	T T TRESTLE	31	DRAINAGE	WIDENED 1966
P 23 0021 0383	US 312	FAP 156 B	1263+63	009		U	22.0	19	1	1	T T TRESTLE	31	DRAINAGE	WIDENED
P 23 0021 0389	US 312	FAP 156 B	1295+71	009	15	U	23.0	38	2	2	T T TRESTLE	31	DRAINAGE	WIDENED 1967
P 23 0021 0400	US 312	FAP 156 B	1353+64	009	15	U	23.0	57	3	3	T T TRESTLE	31	969 CR	WIDENED 1967
P 23 0021 0404	US 312	FAP 156 B	1374+20	009		U	23.0	7	1	1	T T TRESTLE	31	STOCKPASS	WIDENED
P 23 0021 0412	US 312	FAP 156 B	1414+31	009	15	U	23.0	57	3	3	T T TRESTLE	31	BETZ CR	WIDENED 1967
P 23 0021 0421	US 312	FAP 156 B	1462+31	009	15	U	23.0	38	2	2	T T TRESTLE	31	COTTONWOOD CR	WIDENED 1967
P 23 0021 0431	US 312	FAP 156 B	1519+73	009	15	U	23.0	57	3	3	T T TRESTLE	31	BASIN CR	WIDENED 1967
P 23 0021 0434	US 312	FAP 156 B	1531+50	009		U	23.0	7	1	1	T T TRESTLE	31	STOCKPASS	WIDENED
P 23 0021 0445	US 312	FAP 156 C	1592+52	009	15	U	23.0	95	5	5	T T TRESTLE	32	PUMPKIN CR	WIDENED 1967
P 23 0021 0451	US 312	FAP 156 C	1622+00	009	15	U	23.0	57	3	3	T T TRESTLE	32	DRAINAGE	WIDENED 1966
P 23 0021 0475	US 312	FAP 156 C	1748+25	009		U	23.0	7	1	1	T T TRESTLE	32	STOCKPASS	WIDENED
P 23 0021 0505B	US 312	009-038 COLINE												

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (FA SYSTEM, FA ROUTE NUMBER, CONTROL-JUNCTION MILEPOST TO TENTHS, BRIDGE LOCATION MILEPOST TO TENTHS, DESCRIPTIVE)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER - Also - Coincident Sec 001 029 Coline No Bridges Sec Section Length	STATION	COUNTY (Code)	DESIGN LOADING H - S	VERTICAL CLEARANCE (Minimum) FT - IN	HORIZONTAL CLEARANCE (Curb to Curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIMUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN - Also - Structures not carrying road by type of facility, Underpass, Tunnel, Ferry	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highways, Interchanges and Separations, Etc.)	Bridge No or other route Bridge Modifications Posted Load or Speed Max Vert Min Horiz Clr Different signing markers Section Junctions, Etc.
A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
P 23 0021 0582	US 312	F 156 6	2313+66	038	15	U	23.0	76	4	4	T T TRESTLE	32	DRAINAGE	WIDENED 1955
P 23 0021 0601	US 312	F 156 6	2413+39	038	15	U	23.0	38	2	2	T T TRESTLE	32	LOST SOLDIER CR	WIDENED
P 23 0021 0614	US 312	F 156-6	2483+91	038		U	24.0	19	1	1	T T TRESTLE	32	DRAINAGE	
P 23 0021 0643	US 312	F 156-6	2633+99	038		U	24.0	19	1	1	T T TRESTLE	32	DRAINAGE	
P 23 0021 0668	US 312	FAP 198 B 2	675+38	038	15	U	24.0	57	3	3	T T TRESTLE	40	DRAINAGE	ASH CR
P 23 0021 0698	US 312	FAP 198 B	518+91	038	15	U	26.0	114	6	6	T T TRESTLE	29	MIZPAH CR	
P 23 0021 0706	US 312	FAP 198 B 2	473+60	038	15	U	24.0	57	3	3	T T TRESTLE	40	DRAINAGE	SKEW 45
P 23 0021 0728	US 312	FAP 198 B 2	345+68	038	15	U	24.0	38	2	2	T T TRESTLE	40	DRAINAGE	
P 23 0021 0762L	US 312	SECTION LENGTH												FAP 37-US 212
P 23 0762 0791	US 212	FAP 198-A	10+24	038		U	23.6	19	1	1	T T TRESTLE	29	DRAINAGE	
P 23 0762 0795	US 212	FAP 262 D	9+48	038	15	U	29.0	57	3	3	T T TRESTLE	29	DRAINAGE	
P 23 0762 0805	US 212	FAP 262 D	81+12	038	15	14-10	23.9	592	5	5	CONT ST TRUSS	39	POWDER R	POSTED 15-00 V
P 23 0762 0831L	US 212	SECTION LENGTH												FAP 54 SR 59
P 23 0831 0844	US 212	FAP 262-A	282+99	038		U	24.0	19	1	1	T T TRESTLE	31	DRAINAGE	
P 23 0831 0868	US 212	FAP 262 A	412+80	038	10	11-09	19.1	297	7	7	STEEL TRUSS	31	LITTLE POWDER R	14-11 V 13.9 H
P 23 0831 0872	US 212	FAP 262 A	432+18	038	10	U	23.2	114	6	6	T T TRESTLE	31	E FORK CR	LENGTHENED 1945
P 23 0831 1015B	US 212	038-006 COLINE												
P 23 0831 1264	US 212	F 262 11	949+52	006	20-16	U	28.0	92	3	3	CONCRETE GIRDER	55	WILLOW CR	
P 23 0831 1344	US 212	F 262-14	1370+33	006	20-16	U	38.5	102	2	2	PRE CONC BEAM	65	THOMPSON CR	
P 23 0831 1361	US 212	F 262-14	1460+60	006	20-16	U	38.5	142	2	2	PRE CONC BEAM	65	LIT MISSOUR R	
P 23 0831 1398L	US 212	SECTION LENGTH												WYOMING BDRY
P 24 0000 0055	SR 200	FAP 237 C	292+49	032	15	U	22.0	361	5	5	CONT ST GIRDER	37	BLACKFOOT R	
P 24 0000 0090	SR 200	FAP 237 D 1	184+90	032	15	U	24.0	75	3	3	T T TRESTLE	40	WEST TWIN CR	
P 24 0000 0093	SR 200	FAP 237 D 1	198+35	032	15	U	24.0	75	3	3	T T TRESTLE	40	EAST TWIN CR	
P 24 0000 0112	SR 200	FAP 237 D 1	297+95	032	15	U	24.0	446	5	5	CONT D ST TRUSS	40	BLACKFOOT R	
P 24 0000 0229	SR 200	FAP 237-E 1	739+80	032		U	26.5	11	1	1	T T TRESTLE	41	STOCKPASS	
P 24 0000 0245	SR 200	FAP 237-E 1	823+55	032		U	26.5	11	1	1	T T TRESTLE	41	STOCKPASS	
P 24 0000 0253	SR 200	FAP 237 E 1	868+36	032	15	U	24.5	55	3	3	T T TRESTLE	47	ELK CR	
P 24 0000 0267	SR 200	FAP 237 E 1	936+86	032	15	U	24.0	244	3	3	PLATE GIRDER	47	BIG BLACKFOOT R	
P 24 0000 0271	SR 200	FAP 237-G 1	961+65	032		U	26.5	11	1	1	T T TRESTLE	49	STOCKPASS	
P 24 0000 0280	SR 200	FAP 237-G 1	1010+00	032		U	26.5	11	1	1	T T TRESTLE	49	STOCKPASS	
P 24 0000 0302	SR 200	FAP 237-G 1	1116+75	032		U	26.5	11	1	1	T T TRESTLE	49	STOCKPASS	

A	B	C	D	E	F	G	H	I	J	K	L	M	N
P 24 0000 0313	SR 200	FAP 237 G 1	1178+22	032	15-12	U	24.0	113	3	3	CONT STEEL BEAM	49	CLEARWATER R
P 24 0000 0314	SR 200	FAP 237-G 1	1180+43	032		U	26.5	11	1	1	T T TRESTLE	49	STOCKPASS
P 24 0000 0356B	SR 200	032-039 COLINE											
P 24 0000 0415	SR 200	F 237 13	1746+50	039	15-12	U	24.0	100	4	4	T T TRESTLE	51	MONTURE CR
P 24 0000 0496	SR 200	F 267 9	2175+49	039	20-16	U	28.0	182	5	5	CONT CONC T BM	56	N FK BLACKFOOT R
P 24 0000 0579	SR 200	F 267 9	103+18	039	15-12	U	28.0	57	3	3	T T TRESTLE	55	ARRASTRA CR
P 24 0000 0654B	SR 200	039-025 COLINE											
P 24 0000 06B9	SR 200	FAP 267-D 1	82+05	025		U	28.0	11	1	1	T T TRESTLE	39	STOCKPASS
P 24 0000 0695	SR 200	FAP 267-D 1	115+00	025		U	24.0	19	1	1	T T TRESTLE	39	BEAVER CR
P 24 0000 0697	SR 200	FAP 267 D 1	126+00	025	15	U	24.0	38	2	2	T T TRESTLE	39	KEEP COOL CR
P 24 0000 0701	SR 200	FAP 267 D 1	148+59	025	15	U	24.0	38	2	2	T T TRESTLE	39	SPRING CR
P 24 0000 0710	SR 200	FAP 267 D 1	194+66	025	15	U	24.0	25	1	1	T T TRESTLE	39	SPRING CR OF
P 24 0000 0767	SR 200	FAP 267-E 1	495+50	025		U	28.0	11	1	1	T T TRESTLE	40	STOCKPASS
P 24 0000 077B	SR 200	FAP 267 E 1	550+03	025	15	U	24.0	178	4	4	CONT ST I BEAM	40	LANDERS FORK
P 24 0000 0784	SR 200	FAP 267 E 1	589+25	025	15	U	24.0	30	2	2	T T TRESTLE	40	DRAINAGE
P 24 0000 0794	SR 200	FAP 267 E 1	634+90	025	15	U	24.0	30	2	2	T T TRESTLE	40	DRAINAGE
P 24 0000 0B0B	SR 200	FAP 267 E 1	713+00	025	15	U	24.0	30	2	2	T T TRESTLE	40	DRAINAGE
P 24 0000 0B20	SR 200	FAP 267 E 1	773+15	025	15	U	24.0	30	2	2	T T TRESTLE	40	DRAINAGE
P 24 0000 0B29	SR 200	FAP 267 A 1	46+77	025	15	U	24.0	75	3	3	T T TRESTLE	39	ALICE CR
P 24 0000 0B55	SR 200	FAP 267 A	187+49	025	15	U	24.0	38	2	2	T T TRESTLE	39	CADOTTE CR
P 24 0000 0973	SR 200	FAP 50-E 1	823+54	025		U	24.0	11	1	1	T T TRESTLE	41	STOCKPASS
P 24 0000 0979	SR 200	FAP 50 B 1	859+55	025	15	U	24.0	101	4	4	T T TRESTLE	41	MID FK DEARBORN RIVER
P 24 0000 0984	SR 200	FAP 50 B 1	884+60	025	15	U	26.0	25	1	1	T T TRESTLE	41	DRAINAGE
P 24 0000 0990	SR 200	FAP 50 B 1	913+85	025	15	U	26.0	25	1	1	T T TRESTLE	41	DRAINAGE
P 24 0000 0995	SR 200	FAP 50 B 1	941+45	025	15	U	26.0	25	1	1	T T TRESTLE	41	DRAINAGE
P 24 0000 1002	SR 200	FAP 50-B 1	975+00	025		U	26.0	11	1	1	T T TRESTLE	41	STOCKPASS
P 24 0000 1025	SR 200	F 50 5	1098+47	025	15-12	U	24.0	185	2	2	CONT ST GIRDER	49	DEARBORN R
P 24 0000 1042	SR 200	FAP 50-B 1	1192+00	025		U	24.0	19	1	1	T T TRESTLE	49	STOCKPASS
P 24 0000 1078	SR 200	FAP 50-B 1	1376+70	025		U	24.0	11	1	1	T T TRESTLE	49	STOCKPASS
P 24 0000 1090L	SR 200	SECTION LENGTH											FAP 9-US 287
P 24 1090 1096	SR 200	FAP 50-C 1	32+00	025		U	24.0	11	1	1	T T TRESTLE	45	STOCKPASS
P 24 1090 1112	SR 200	FAP 50 C 1	116+67	025	15	U	24.0	75	3	3	T T TRESTLE	42	FLAT CR
P 24 1090 1125	SR 200	FAP 50-C 1	185+25	025		U	24.0	11	1	1	T T TRESTLE	45	STOCKPASS

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
P 24 1090 1139	SR 200	FAP 50-C 1	258+70	025		U	24.0	11	1	1	T T TRESTLE	45	STOCKPASS	
P 24 1090 1144	SR 200	FAP 50-C 1	284+75	025		U	24.0	11	1	1	T T TRESTLE	45	STOCKPASS	
P 24 1090 1159	SR 200	FAP 50-C 1	365+00	025		U	24.0	11	1	1	T T TRESTLE	45	STOCKPASS	
P 24 1090 11678	SR 200	025-007 COLINE												
P 24 1090 1179	SR 200	FAP 50-A	471+00	007		U	24.0	11	1	1	T T TRESTLE	45	STOCKPASS	
P 24 1090 1194	SR 200	FAP 50 A	548+48	007	15	U	26.0	63	3	3	T T TRESTLE	40	DRAINAGE	
P 24 1090 1212	SR 200	FAP 50-A	645+50	007		U	26.0	11	1	1	T T TRESTLE	40	STOCKPASS	
P 24 1090 1219	SR 200	FAP 50-A	682+65	007		U	26.0	11	1	1	T T TRESTLE	40	STOCKPASS	
P 24 1090 1242	SR 200	FAP 50-A	802+50	007		U	26.0	11	1	1	T T TRESTLE	40	STOCKPASS	
P 24 1090 1252	SR 200	FAP 50-A	857+30	007		U	26.0	11	1	1	T T TRESTLE	40	STOCKPASS	
P 24 1090 1259	SR 200	FAP 50 A	897+49	007	15	U	26.0	25	1	1	T T TRESTLE	40	IRRIGATION CANAL	
P 24 1090 1274L	SR 200	SECTION LENGTH												FAP 24 SPUR
P 24 1274 1385	SR 200	NRH 176 C	994+06	007	15	15-00	20.0	284	3	3	STEEL TRUSS	34	SUN R	
P 24 1274 1390	SR 200	FAP 10	950+78	007	15	U	31.0	57	3	3	T T TRESTLE	29	MILL COULEE	WIDENED 1936
P 24 1274 1397L	SR 200	SECTION LENGTH												FAP 3-US 89
P 24 1397 1407	SR 21	NRH 176 D	1082+52	007	15	U	21.0	150	6	6	T T TRESTLE	34	SIMMS CR	
P 24 1397 1416	SR 21	NRH 176 D	1030+47	007	15	U	22.0	39	1	1	CONCRETE T BEAM	34	IRRIGATION CANAL	
P 24 1397 1426	SR 21	NRH 176 D	984+10	007	15	U	21.0	57	3	3	T T TRESTLE	34	HEPPLER COULEE	
P 24 1397 1431	SR 21	NRH 176-D	957+10	007		U	21.0	19	1	1	T T TRESTLE	34	STOCKPASS	
P 24 1397 14518	SR 21	007-025 COLINE												
P 24 1397 1460	SR 21	NRH 176-D	806+05	025		U	21.0	19	1	1	T T TRESTLE	34	STOCKPASS	
P 24 1397 1485	SR 21	NRH 176-D	675+40	025		U	21.0	19	1	1	T T TRESTLE	34	STUCKPASS-DR	
P 24 1397 1513	SR 21	NRH 176 E	523+49	025	15	U	21.0	76	4	4	T T TRESTLE	35	DRY CR	
P 24 1397 1561	SR 21	NRH 176 E	303+02	025	15	U	21.0	95	5	5	T T TRESTLE	35	SPRING COULEE CR	
P 24 1397 1597	SR 21	NRH 176-E	111+10	025		U	21.0	19	1	1	T T TRESTLE	35	DRAINAGE	
P 24 1397 1602	SR 21	ER-F 11 1	85+00	025	15	U	24.0	38	2	2	T T TRESTLE	49	DRAINAGE	
P 24 1397 1604	SR 21	NRH 176 E	78+73	025	15	U	22.0	79	2	2	CONCRETE T BEAM	35	S FK SUN R	
P 24 1397 1605	SR 21	NRH 176-E	70+36	025		U	21.5	7	1	1	T T TRESTLE	35	STOCKPASS	
P 24 1397 1605L	SR 21	SECTION LENGTH												FAP 9-US 287
P 25 0000 0002	SR 13	NRH 253 B	10+12	028	15	U	21.0	114	6	6	T T TRESTLE	34	HORSE CR	
P 25 0000 0009	SR 13	NRH 253-B	49+21	028		U	25.0	7	1	1	T T TRESTLE	34	STOCKPASS	
P 25 0000 0017	SR 13	NRH 253 B	90+24	028	15	U	21.0	38	2	2	T T TRESTLE	34	LONE TREE CR	

PLANNING SURVEY BRIDGE LIST

CONTROL						CHARACTERISTICS						GEOGRAPHICAL FEATURE		
BRIDGE NUMBER	ROUTE NUMBER	ALSO CARRIES Designated Name 029 Character Numerical Designation Section Length				DESIGN LOAD	INTERCHANGE RAMP Number	HORIZONTAL CLEARANCE (Curb to Curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAX SPAN FEET	Over, Under, Toll, Ferry	Roadway Width of Structure	Over, Under, Previous, Etc.
A	B	C				F	G	H	I	J	K	L	M	N
P 25 0000 0024	SR 13	NRH 253 B	129+75	028	15	U		21.0	38	2	2	T T TRESTLE	34	DRAINAGE
P 25 0000 0055	SR 13	NRH 253 B	294+77	028	15	U		21.0	76	4	4	T T TRESTLE	34	LOST CR
P 25 0000 0085	SR 13	FAP 253 C	449+13	028	15	U		23.0	76	4	4	T T TRESTLE	36	S FK BUFFALO CR
P 25 0000 0102	SR 13	FAP 253 C	549+40	028	15	U		23.0	76	4	4	T T TRESTLE	36	N FK BUFFALO CR
P 25 0000 0126	SR 13	FAP 253-C	670+00	028		U		27.0	11	1	1	T T TRESTLE	36	STOCKPASS
P 25 0000 0141	SR 13	FAP 253-C	744+40	028		U		27.0	11	1	1	T T TRESTLE	36	STOCKPASS
P 25 0000 0149	SR 13	FAP 253 C	789+22	028	15	U		23.0	76	4	4	T T TRESTLE	36	DUCK CR
P 25 0000 0185	SR 13	FAP 253 C	974+99	028	15	U		23.0	57	3	3	T T TRESTLE	36	DRAINAGE
P 25 0000 0202	SR 13	FAP 253 C	1067+26	028	15	U		23.0	114	6	6	T T TRESTLE	36	COW CR
P 25 0000 0212	SR 13	FAP 253 F 1	1120+09	028	15	U		24.0	57	3	3	T T TRESTLE	38	DRAINAGE
P 25 0000 0227	SR 13	FAP 253-F 1	1198+70	028		U		26.5	11	1	1	T T TRESTLE	38	STOCKPASS
P 25 0000 0242	SR 13	FAP 253-F 1	1277+20	028		U		24.5	19	1	1	T T TRESTLE	38	STOCKPASS
P 25 0000 0253	SR 13	FAP 253 F 1	1344+96	028	15	U		24.0	57	3	3	T T TRESTLE	38	E FK WOLF CR
P 25 0000 0262	SR 13	FAP 253-F 1	1386+00	028		U		26.5	11	1	1	T T TRESTLE	38	STOCKPASS
P 25 0000 0268	SR 13	FAP 253-F 1	1419+95	028		U		26.5	11	1	1	T T TRESTLE	38	STOCKPASS
P 25 0000 0277	SR 13	FAP 253 F 1	1465+11	028	15	U		24.0	114	6	6	T T TRESTLE	38	WOLF CR
P 25 0000 0294	SR 13	FAP 253 F 1	1554+06	028	15	U		24.0	76	4	4	T T TRESTLE	39	DRAINAGE
P 25 0000 0315	SR 13	FAP 253 F 1	1664+09	028	15	U		24.0	57	3	3	T T TRESTLE	39	DRAINAGE
P 25 0000 0342	SR 13	FAP 253 F 1	1801+15	028	15	U		24.0	57	3	3	T T TRESTLE	39	DRAINAGE
P 25 0000 0354	SR 13	FAP 253 F 1	1866+33	028	15	U		24.0	25	1	1	T T TRESTLE	39	DRAINAGE
P 25 0000 0387	SR 13	FAP 253 E	2044+46	028	15	U		23.0	57	3	3	T T TRESTLE	37	SHEEP CR
P 25 0000 0397	SR 13	FAP 253-E	2097+89	028		U		23.0	19	1	1	T T TRESTLE	37	DRAINAGE
P 25 0000 0413	SR 13	FAP 253-E	2177+63	028		U		23.0	19	1	1	T T TRESTLE	37	STOCKPASS
P 25 0000 0418	SR 13	FAP 253-E	2206+14	028		U		23.0	19	1	1	T T TRESTLE	37	DRAINAGE
P 25 0000 0420	SR 13	FAP 253 E	2214+08	028	15	U		23.0	38	2	2	T T TRESTLE	37	DRAINAGE
P 25 0000 0422	SR 13	FAP 253-E.	2223+00	028		U		23.0	19	1	1	T T TRESTLE	37	STOCKPASS
P 25 0000 0450	SR 13	FAP 253-A	300+20	028		U		28.0	7	1	1	T T TRESTLE	30	STOCKPASS
P 25 0000 0465	SR 13	FAP 253 A	221+55	028	15	11-00		20.0	1074	5	5	ST THRU TRUSS	30	MISSOURI R
P 25 0000 0465B	SR 13	028-043 COLINE												
P 25 0000 0469L	SR 13	SECTION LENGTH												
P 25 0469 0503	SR 13W	FAP 253 A	23+95	043	15	U		21.2	76	4	4	T T TRESTLE	29	LITTLE WOLF CR
P 25 0469 0513	SR 13W	FAP 84 B	59+66	043	15	U		24.0	57	3	3	T T TRESTLE	41	MOSQUITO CR
P 25 0469 0528	SR 13W	FAGM 253-D	7+56	043		14-07		31.5				UNDERPASS	39	GN RY

REMARKS
SKEW 30
SKEW 45
SKEW 45
SKEW 45
SKEW 45
SKEW 30
SKEW 30
SKEW 45
14-11-V 12.0 H
FAP 32-SR 13 WIDENED
14-07V 30 OH

PLANNING SURVEY BRIDGE LIST

CONTROL					CHARACTERS				DESCRIPTIVE FEATURES				
A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER Also Coincident Sec 00 029 Coline No Bridges Sec Section Length	STATION	COUNTY (Order)	DESIGN LOADING H S	VERTICAL CLEARANCE (Minimum FT - IN	HORIZONTAL CLEARANCE (Curb to Curb FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAX MUM SPAN FEET	MATERIAL TYPE MAXIMUM SPAN - Also Structures not carrying road by type of facility, Underpass, Tunnel Ferry	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek Lake, Irrigation or Ditch, Drainage, Railroad Highways Interchanges and Separations, etc	
P 25 0469 0530L	SR 13W	SECTION LENGTH												FAP 1-US 2
P 26 0000 0003	SR 23	FAP 265 B	18+39	042	15	U	23.0	57	3	3	T T TRESTLE	36	DITCH	SKEW 10
P 26 0000 0012	SR 23	FAP 265 A	67+14	042	15	11-05	20.0	1231	5	5	STEEL TRUSS	32	YELLOWSTONE R	15-02V 12 4H
P 26 0000 0022	SR 23	FAP 265 A	119+18	042	15	U	21.0	57	3	3	T T TRESTLE	33	DRAINAGE	
P 26 0000 0061	SR 23	FAP 265 A	328+27	042	15	U	22.0	113	3	3	CONCRETE T BEAM	33	BENNIE PEER CR	
P 26 0000 0076L	SR 23	SECTION LENGTH												N DAKOTA BORY
P 27 0000 0013	SR 7	FAP 47 B 1	104+85	006	15	U	24.0	38	2	2	T T TRESTLE	40	DRAINAGE	
P 27 0000 0023	SR 7	FAP 47 B 1	158+75	006	15	U	24.0	38	2	2	T T TRESTLE	40	DRAINAGE	
P 27 0000 0050	SR 7	FAP 47 B 1	302+19	006	15	U	24.0	57	3	3	T T TRESTLE	40	DRAINAGE	
P 27 0000 0060	SR 7	FAP 47 B 1	358+71	006	15	U	24.0	95	5	5	T T TRESTLE	40	LITTLE BEAVER CR	BEAVER CR
P 27 0000 0064	SR 7	FAP 47 B 1	377+42	006	15	U	24.0	57	3	3	T T TRESTLE	40	COLLINS CR	
P 27 0000 0072	SR 7	FAP 47-B 1	417+75	006		U	28.3	11	1	1	T T TRESTLE	40	STOCKPASS	
P 27 0000 0080	SR 7	FAP 47 B 1	464+01	006	15	U	24.0	57	3	3	T T TRESTLE	40	DRAINAGE	SKEW 30
P 27 0000 0095	SR 7	FAP 47-C 1	539+50	006		U	27.0	11	1	1	T T TRESTLE	41	STOCKPASS	
P 27 0000 0114	SR 7	FAP 47 C 1	641+26	006	15	U	24.0	57	3	3	T T TRESTLE	41	DRAINAGE	
P 27 0000 0120B	SR 7	006-013 COLINE												
P 27 0000 0151	SR 7	FAP 48-A 3	839+40	013		U	26.0	11	1	1	T T TRESTLE	42	STOCKPASS	
P 27 0000 0173	SR 7	FAP 48-A 3	952+58	013		U	26.0	11	1	1	T T TRESTLE	42	STOCKPASS	
P 27 0000 0183	SR 7	FAP 48 A 3	1006+71	013	15	U	24.0	57	3	3	T T TRESTLE	42	DRAINAGE	
P 27 0000 0202	SR 7	FAP 48 A 3	1103+28	013	15	U	24.0	57	3	3	T T TRESTLE	42	DRAINAGE	
P 27 0000 0214	SR 7	FAP 48 A 3	1177+99	013	15	U	24.0	57	3	3	T T TRESTLE	42	DRAINAGE	
P 27 0000 0351	SR 7	NRM 48 B	1894+11	013	15	U	27.0	57	3	3	T T TRESTLE	35	DRAINAGE	
P 27 0000 0354L	SR 7	SECTION LENGTH												FAP 2-US 12
P 27 0354 0358	SR 7	FAP 2A 2	19+81	013	15	U	24.0	63	3	3	T T TRESTLE	41	SANOSTONE CR	
P 27 0354 0547B	SR 7	013-055 COLINE												
P 27 0354 0550	SR 7	FAP 2 C 1	1027+91	055	15	U	24.0	75	3	3	T T TRESTLE	42	ASH CR	
P 27 0354 0574	SR 7	FAP 2 C 1	1155+90	055	15	U	24.0	38	2	2	T T TRESTLE	42	DRAINAGE	
P 27 0354 0608	SR 7	FAP 2 C 1	1335+28	055	15	U	24.0	45	3	3	T T TRESTLE	42	DRAINAGE	
P 27 0354 0620	SR 7	FAP 2 B 1	1396+71	055	15	U	24.0	57	3	3	T T TRESTLE	41	DRAINAGE	
P 27 0354 0654	SR 7	FAP 2-B 1	1577+24	055		U	26.0	19	1	1	T T TRESTLE	41	DR & STOCKPASS	
P 27 0354 0670	SR 7	FAP 2-B 1	1663+09	055		U	26.0	19	1	1	T T TRESTLE	41	DRAINAGE	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (FA SYSTEM, FA ROUTE NUMBER, CONTROL-JUNCTION MILEPOST TO TENTHS, BRIDGE LOCATION MILEPOST TO TENTHS, DESCRIPTIVE) A	HIGHWAY ROUTE NUMBER (Markers) B	PROJECT NUMBER Also Coincident Sec 00-029 Coinc No Bridges Sec Section Length C	STATION D	COUNTY (Code) E	DESIGN LOADING H-S F	VERTICAL CLEARANCE (Minimum) FT-IN G	HORIZONTAL CLEARANCE (Curb to Curb) FEET H	TOTAL LENGTH FEET I	NUMBER OF SPANS J	MAXIMUM SPAN FEET K	MATERIAL & TYPE MAXIMUM SPAN - Also Structures not carrying road by type of facility, Underpass, Tunnel Ferry L	YEAR BUILT M	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highways, Interchanges and Separations, Etc.) N	Bridge No. Bridge Modifications Posted Load or Speed Max Vert Min Horiz Clr Different signing markers Section Junctions, Etc O
P 27 0354 0680	SR 7	FAP 2 B 1	1716+00	055	15	U	24.0	45	3	3	T T TRESTLE	41	DRAINAGE	SKEW 45
P 27 0354 0726	SR 7	WPSO 345	1957+95	055	15	U	23.0	76	4	4	T T TRESTLE	36	DRAINAGE	
P 27 0354 0783	SR 7	F 2 10	455+22	055	15-12	U	24.0	150	6	6	T T TRESTLE	51	BEAVER CR	
P 27 0354 0796	SR 7	F 2-9	26+82	055	15-12	U	28.0	150	5	5	STEEL GIRDER	49	BEAVER CR	
P 27 0354 0799	SR 7	WPMS 314	41+84	055		12-03	36.2				UNDERPASS	20	NP RY	
P 27 0354 0800L	SR 7	SECTION LENGTH												FAP 15-US 10
P 28 0000 0057	US 212	FAP 272	147+87	005	15	U	22.0	25	1	1	CONCRETE T BEAM	33	DRAINAGE	
P 28 0000 0072	US 212	FAP 272	71+27	005	15	U	22.0	63	2	2	CONCRETE T BEAM	33	W FK ROCK CR	
P 28 0000 0243	US 212	FAP 106 D	122+40	005	15	U	24.0	122	3	3	CONCRETE T BEAM	38	ROCK CR	
P 28 0000 0343	US 212	NRH 106 8	650+24	005	15	U	23.0	123	4	4	STEEL I BEAM	42	ROCK CR	REDECKED 1961
P 28 0000 0348	US 212	NRH 106 8	677+00	005	15	U	28.3	38	2	2	T T TRESTLE	35	DRAINAGE	WIDENED
P 28 0000 0417L	US 212	SECTION LENGTH												FAP 4-US 310
P 29 0000 0021	SR 287	F 9 3	979+46	029	15-12	U	28.0	25	1	1	T T TRESTLE	50	WEBER IRRIGATION	
P 29 0000 0166	SR 287	FAP 281 H 1	198+04	029	15	U	24.0	45	3	3	T T TRESTLE	42	HERMAN GULCH	
P 29 0000 0178	SR 287	FAP 281 H 1	133+50	029	15	U	24.0	38	2	2	T T TRESTLE	42	GRANITE CR	
P 29 0000 0182	SR 287	FAP 281 H 1	111+94	029	15	U	24.0	38	2	2	T T TRESTLE	42	MCNEAL GULCH	
P 29 0000 0187	SR 287	FAP 281 H 1	86+62	029	15	U	24.0	57	3	3	T T TRESTLE	42	WATER GULCH	
P 29 0000 0258	SR 287	FAP 281 F 1	1466+04	029	15	U	24.0	38	2	2	T T TRESTLE	40	ALDER CR	
P 29 0000 0267	SR 287	FAP 281-F 1	1420+84	029		U	24.0	19	1	1	T T TRESTLE	40	CALIFORNIA CR	
P 29 0000 0284	SR 287	FAP 281 F 1	1329+79	029	15	U	24.0	38	2	2	T T TRESTLE	40	RAMSHORN CR	
P 29 0000 0303	SR 287	FAP 281-F 1	1231+30	029		U	26.5	11	1	1	T T TRESTLE	40	STOCKPASS	NO MARKERS
P 29 0000 0341	SR 287	FAP 281-D	1029+79	029		U	24.3	19	1	1	T T TRESTLE	38	INDIAN CR	
P 29 0000 0343	SR 287	FAP 281-D	1020+11	029		U	24.0	19	1	1	T T TRESTLE	38	INDIAN CR	
P 29 0000 0372	SR 287	FAP 281 D	865+99	029	15	U	24.0	57	3	3	T T TRESTLE	38	WISCONSIN CR	
P 29 0000 0428L	SR 287	SECTION LENGTH												FAP 49-SR 41
P 29 0428 0498	SR 41	FAP 281 E	188+41	029	15	U	24.0	358	5	5	ST PONY TRUSS	38	JEFFERSON R	
P 29 0428 0499	SR 41	FAP 281 C	183+07	029	15	U	25.0	25	1	1	T T TRESTLE	36	IRRIGATION DITCH	
P 29 0428 0503	SR 41	WRS 281-8	161+85	029		U	24.0	19	1	1	T T TRESTLE	35	DRAINAGE	WIDENED 1961
P 29 0428 0507	SR 41	WRS 281-B	142+80	029		U	24.0	19	1	1	T T TRESTLE	35	DRAINAGE	WIDENED 1961
P 29 0428 0509	SR 41	WRS 281 8	130+86	029	15	U	24.0	25	1	1	T T TRESTLE	35	DRAINAGE	WIDENED 1961
P 29 0428 0513	SR 41	WRS 281-8	112+50	029		U	24.0	19	1	1	T T TRESTLE	35	DRAINAGE	WIDENED 1961

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (FA SYSTEM, FA ROUTE NUMBER, CONTROL-JUNCTION MILEPOST TO TENTHS, BRIDGE LOCATION MILEPOST TO TENTHS, DESCRIPTIVE)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER - Also - Coincident Sec 001-029 Coline No Bridges Sec Section Length	STATION	COUNTY (Code)	DESIGN LOADING H - S	VERTICAL CLEARANCE (Minimum) FT - IN	HORIZONTAL CLEARANCE (Curb to Curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIMUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN - Also Structures not carrying road by type of facility, Underpass, Tunnel, Ferry	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highways, Interchanges and Separations, Etc.)	Bridge No. on other route Bridge Modifications Posted Load or Speed Max Vert Min Horiz Cl Different signing markers Section Junctions, Etc
A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
P 29 0428 0516	SR 41	WRS 281-B	95+02	029		U	24.0	19	1	1	T T TRESTLE	35	DRAINAGE	WIDENED 1961
P 29 0428 0519	SR 41	WRS 281 B	78+48	029	15	U	24.0	25	1	1	T T TRESTLE	35	DRY WASH	WIDENED 1961
P 29 0428 0521	SR 41	WRS 281 B	68+40	029	15	U	24.0	25	1	1	T T TRESTLE	35	DRAINAGE	WIDENED 1961
P 29 0428 0522	SR 41	WRS 281 B	63+00	029	15	U	24.0	25	1	1	T T TRESTLE	35	IRRIGATION DITCH	WIDENED 1961
P 29 0428 0531	SR 41	WRS 281-B	18+58	029		U	24.0	19	1	1	T T TRESTLE	35	IRRIGATION DITCH	WIDENED 1961
P 29 0428 0533	SR 41	WRS 281 B	3+47	029	15	U	27.0	25	1	1	T T TRESTLE	35	IRRIGATION DITCH	
P 29 0428 0536	SR 41	WRS 281 B	9+42	029	15	U	27.0	25	1	1	T T TRESTLE	35	CHERRY CR	
P 29 0428 0549	SR 41	WRS 281-B	79+15	029		U	24.0	19	1	1	T T TRESTLE	35	DRAINAGE	WIDENED 1961
P 29 0428 0550	SR 41	WRS 281-B	84+15	029		U	24.0	19	1	1	T T TRESTLE	35	CANAL	WIDENED 1961
P 29 0428 0553	SR 41	WRS 281-B	101+86	029		U	24.0	19	1	1	T T TRESTLE	35	CANAL	WIDENED 1961
P 29 0428 0557	SR 41	WRS 281-B	121+75	029		U	24.0	19	1	1	T T TRESTLE	35	CANAL	WIDENED 1961
P 29 0428 0564	SR 41	WRS 281-B	157+14	029		U	24.0	19	1	1	T T TRESTLE	35	CANAL	WIDENED 1961
P 29 0428 0571	SR 41	NRS 281	194+45	029	15	U	24.0	57	3	3	T T TRESTLE	34	LITTLE CHERRY CR	WIDENED 1961
P 29 0428 0573	SR 41	NRS 281	204+70	029		U	24.0	19	1	1	T T TRESTLE	34	DRAINAGE	WIDENED 1961
P 29 0428 0584B	SR 41	029-047 COLINE												
P 29 0428 0598	SR 41	NRS 281	342+31	022	15	U	21.0	57	3	3	T T TRESTLE	34	FISH CR	
P 29 0428 0598B	SR 41	047-022 COLINE												
P 29 0428 0632	SR 41	WPGH 281 A	518+50	022	15	U	24.0	136	5	5	STEEL BEAM	36	CMSTP&P RY	
P 29 0428 0655	SR 41	NRS 281	649+50	022	15	U	21.0	76	4	4	T T TRESTLE	34	LIT PIPESTONE CR	
P 29 0428 0657L	SR 41	SECTION LENGTH												FAI 90-US 10
P 30 0000 0113	SR 5	FAP 382 B 1	597+78	046	15	U	24.0	57	3	3	T T TRESTLE	39	DAHL CR	
P 30 0000 0143	SR 5	FAP 382 B 1	756+00	046	15	U	24.0	95	5	5	T T TRESTLE	39	MAIN CR	
P 30 0000 0153	SR 5	FAP 382 B 1	808+50	046	15	U	24.0	25	1	1	T T TRESTLE	39	DRY CR	
P 30 0000 0163	SR 5	FAP 282-B 1	860+65	046		U	28.0	11	1	1	T T TRESTLE	39	STOCKPASS	
P 30 0000 0170	SR 5	FAP 382 B 1	899+50	046	15	U	24.0	76	4	4	T T TRESTLE	39	SHALLOW CR	
P 30 0000 0242L	SR 5	SECTION LENGTH												
P 32 0000 0037N	SR 13	NO BRIDGES SEC												FAP 1-US 2
P 32 0037 0081	SR 13	FLP 1 A	442+70	043	15	U	22.0	89	3	3	CONCRETE T BEAM	31	TULE CR	
P 32 0037 0120	SR 13	FLP 1 A	646+62	043	15	U	21.0	38	2	2	T T TRESTLE	31	BITTNER COULEE	
P 32 0037 0147	SR 13	FAP 266 A	790+14	043	15	U	21.0	57	3	3	T T TRESTLE	31	S FK CHELSEA CR	
P 32 0037 0153	SR 13	FAP 266 A	822+40	043	15	U	21.0	76	4	4	T T TRESTLE	31	CHELSEA CR	

| CONTROL | | |

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
	HWY ROUTE NUMBER (Markers)	FEATURE NUMBER Also- Control Sec 001 029 Coline No Bridges Sec Section Length		COUNTY CODE	DESIGN LOADING	VERT CLEARANCE FT IN	HORIZONTAL CLEARANCE FEET (Curb to Curb)	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIMUM SPAN FEET	MAXIMUM STRUCTURE DIMENSIONS Structures not carrying road by type of facility, Underpass, Tunnel, Ferry	YEAR BUILT	CROSSE (River, Creek, Canal, Irrigation Ditch, Drainage, Railroad Highways, Interchanges and Separations, Etc.)	REMARKS Bridge Number, Feature Crossed, Direction from Control Section, Miles, Different Control Section Number, etc.
P 35 0000 0010	SR 38	FAP 161 D 1	52+55	041	15	U	26.0	25	1	1	T T TRESTLE	41	REPUBLICAN DT	NO MARKERS
P 35 0000 0017	SR 38	FAP 161 D 1	68+92	041	15	U	26.0	25	1	1	T T TRESTLE	41	HEDGES CANAL	
P 35 0000 0029	SR 38	FAP 161 D 1	135+56	041	15	U	24.0	76	4	4	T T TRESTLE	41	SKALKAHC CR	NO MARKERS
P 35 0000 0036	SR 38	FAP 161-D 1	173+25	041		U	26.3	11	1	1	T T TRESTLE	41	STOCKPASS	
P 35 0000 0043	SR 38	FAP 161 D 1	206+89	041		U	26.0	19	1	1	T T TRESTLE	41	WARD CANAL	SKEW
P 35 0000 0046	SR 38	FAP 161 D 1	225+30	041	15	U	24.0	50	2	2	T T TRESTLE	41	BRI CANAL	
P 35 0000 0052	SR 38	FAP 161-D 1	275+25	041		U	26.3	11	1	1	T T TRESTLE	41	STOCKPASS	
P 35 0000 0264B	SR 38	041-020 COLINE												
P 35 0000 0364	SR 38	FHP 16 A	183+37	020	12	U	16.8	45	1	1	ST PONY TRUSS	23	W FK ROCK CR	REDECK 1951
P 35 0000 0397	SR 38	FHP 16 B	9+96	020	12	U	16.8	45	1	1	ST PONY TRUSS	24	W FK ROCK CR	NO MARKERS
P 35 0000 0423	SR 38	WPH 161 C	131+97	020	15	U	26.0	140	3	3	CONCRETE T BEAM	36	ROCK CR	
P 35 0000 0543L	SR 38	SECTION LENGTH												FAP 19-US 10A
P 36 0000 0012	SR 28	FAP 87-G 1	64+75	045		U	25.3	11	1	1	T T TRESTLE	44	STOCKPASS	
P 36 0000 0030	SR 28	FAP 87-G 1	160+41	045		U	26.3	11	1	1	T T TRESTLE	44	STOCKPASS	
P 36 0000 0140	SR 28	FAP 87-D 1	351+25	045		U	28.3	11	1	1	T T TRESTLE	40	STOCKPASS	
P 36 0000 0189N	SR 28	NO BRIDGES SEC												FAP-36 SPUR
P 36 0189 0198	SR 28	F 87 10	662+49	045	20-16	U	38.0	50	1	1	PRE CONC BEAM	59	HOT SPRINGS CR	
P 36 0189 0267	SR 28	FAP 87 C 1	1027+68	045	15	U	24.0	57	3	3	T T TRESTLE	39	LIT BITTERROOT R	
P 36 0189 0290	SR 28	FAP 87-C 1	1146+82	045		U	28.3	11	1	1	T T TRESTLE	39	STOCKPASS	
P 36 0189 0307	SR 28	FAP 87-C 1	1241+00	045		U	28.3	11	1	1	T T TRESTLE	39	STOCKPASS	
P 36 0189 0311	SR 28	FAP 87-C 1	1259+89	024		U	28.3	11	1	1	T T TRESTLE	39	STOCKPASS	
P 36 0189 0311B	SR 28	045-024 COLINE												
P 36 0189 0312	SR 28	FAP 87-C 1	1263+75	024		U	28.3	11	1	1	T T TRESTLE	39	SULLIVAN CR	
P 36 0189 0316B	SR 28	024-015 COLINE												
P 36 0189 0325	SR 28	FAP 87 C 1	7+85	015	15	U	24.0	38	2	2	T T TRESTLE	39	STOCKPASS	
P 36 0189 0328	SR 28	FAP 87-C 1	24+17	015		U	28.3	11	1	1	T T TRESTLE	39	STOCKPASS	
P 36 0189 0339	SR 28	FAP 87-C 1	83+22	015		U	28.3	11	1	1	T T TRESTLE	39	STOCKPASS	
P 36 0189 0351	SR 28	FAP 87-C 1	149+00	015		U	28.3	11	1	1	T T TRESTLE	39	STOCKPASS	
P 36 0189 0359	SR 28	FAP 87-C 1	190+00	015		U	28.3	11	1	1	T T TRESTLE	39	STOCKPASS	
P 36 0189 0402B	SR 28	015-024 COLINE												FAP 5-US 93
P 36 0189 0467L	SR 28	SECTION LENGTH												HOT SPRING SPUR
P 36 0467 0480N	SR 28	NO BRIDGES SEC												

PLANNING SURVEY BRIDGE LIST

CONTROL						DESIGN								
FA SYSTEM & ROUTE NUMBER	ROUTE NUMBER (Markers)	PROJECT NUMBER Also Combined Sec (01 029 Combine No Bridges Sec Section Length	STATION	COUNTY (Code)	DESIGN LOAD NO	VERT CLEARANCE (Minimum)	HORIZONTAL CLEARANCE (Curb to Curb	TOTAL LENGTH	NUMBER OF SPANS	MAXIMUM SPAN	DESCRIPTIVE FEATURES: MATERIAL & TYPE OF MAXIMUM SPAN Also Structures not carrying road by type of facility Underpass, Tunnel, Ferry	YEAR BUILT	CROSSED (Riv creek Canal, ry on R.R. roadway, Highways, Interchanges Separations Etc	
					H-S	FT-IN	FEET	FEET		FEET				
A	B	C	D	E	F	G	H	I	J	K	L	M	N	
P 37 0000 0000	US 212	I 90-9 7 508	12+13	002	20-16	U	28.0	210	4	4	PRE CONC BEAM	59	INT-190	8090 5065 5214
P 37 0000 0013	US 212	FAP 334-C	86+99	002		U	23.0	19	1	1	T T TRESTLE	38	STOCKPASS	
P 37 0000 0030	US 212	FAP 334-C	176+79	002		U	25.0	11	1	1	T T TRESTLE	38	STOCKPASS	
P 37 0000 0081	US 212	FAP 334 D	384+19	002	15	U	24.0	76	4	4	T T TRESTLE	38	DRAINAGE	
P 37 0000 0093	US 212	FAP 334 D	446+98	002	15	U	24.0	57	3	3	T T TRESTLE	38	DRAINAGE	
P 37 0000 0129	US 212	FAP 334 D	634+18	002	15	U	24.0	95	5	5	T T TRESTLE	38	W FK TULLOCK CR	
P 37 0000 0147	US 212	FAP 334 D	728+60	002	15	U	24.0	76	4	4	T T TRESTLE	38	DRAINAGE	
P 37 0000 0156	US 212	FAP 334 D	779+52	002	15	U	24.0	38	2	2	T T TRESTLE	38	DRAINAGE	
P 37 0000 0165	US 212	FAP 334 D	823+53	002	15	U	24.0	38	2	2	T T TRESTLE	38	DRAINAGE	
P 37 0000 0170	US 212	FAP 334 D	854+55	002	15	U	24.0	57	3	3	T T TRESTLE	38	DRAINAGE	
P 37 0000 0249	US 212	FAP 334 E 1	24+70	002	15	U	24.0	75	3	3	T T TRESTLE	39	ROSEBUD CR	
P 37 0000 0255	US 212	FAP 334 E 1	54+45	002	15	U	24.0	38	2	2	T T TRESTLE	39	BUSBY CR	
P 37 0000 0278	US 212	FAP 334 E 1	176+10	002	15	U	24.0	75	3	3	T T TRESTLE	39	PARK CR	
P 37 0000 0283	US 212	FAP 334 E 1	202+10	002	15	U	24.0	100	4	4	T T TRESTLE	39	DRAINAGE	
P 37 0000 0293	US 212	FAP 334 E 1	251+95	002	15	U	24.0	75	3	3	T T TRESTLE	39	E PORCUPINE CR	
P 37 0000 0303	US 212	FAP 334 F 1	306+81	002	15	U	24.0	75	3	3	T T TRESTLE	41	TWO MOON CR	
P 37 0000 0313	US 212	FAP 334 F 1	362+65	002	15	U	24.0	57	3	3	T T TRESTLE	41	DRAINAGE	
P 37 0000 0321	US 212	FAP 334 F 1	402+95	002	15	U	24.0	75	3	3	T T TRESTLE	41	KILLSNIGHT CR	
P 37 0000 0337	US 212	FAP 334 F 1	484+92	002	15	U	24.0	75	3	3	T T TRESTLE	41	RIDGEWALKER CR	
P 37 0000 0367	US 212	FAP 334 F 1	647+20	002	15	U	24.0	95	5	5	T T TRESTLE	41	MUDDY CR	
P 37 0000 0387B	US 212	002-044 COLINE												
P 37 0000 0420	US 212	FAP 334	923+00	044	15	U	25.0	75	3	3	T T TRESTLE	41	LAME DEER CR	
P 37 0000 0614	US 212	FAP 334 9	1972+46	044	15-12	U	24.0	200	3	3	CONT ST GIRDER	49	TONGUE R	
P 37 0000 0631	US 212	FHP 53 E	1142+43	044	15	U	26.0	112	5	5	T T TRESTLE	48	OTTER CR	
P 37 0000 0635	US 212	FHP 53-E	1120+30	044		U	30.3	7	1	1	T T TRESTLE	48	STOCKPASS	
P 37 0000 0639	US 212	FHP 53-E	1100+77	044		U	30.0	7	1	1	T T TRESTLE	48	STOCKPASS	
P 37 0000 0643B	US 212	044-038 COLINE												
P 37 0000 0661	US 212	FHP 53 D1	983+00	038		U	65.0	10	1	1	T T TRESTLE	40	STOCK PASS	SKEW 45
P 37 0000 0670	US 212	FHP 53-D 1	937+00	038		U	30.0	6	1	1	T T TRESTLE	40	STOCKPASS	
P 37 0000 0674	US 212	FHP 53 D 1	912+78	038	15	U	26.0	81	3	3	T T TRESTLE	40	E FK OTTER CR	
P 37 0000 0724	US 212	FHP 53 C	649+70	038	15	U	26.0	38	2	2	T T TRESTLE	38	DRAINAGE	
P 37 0000 0732	US 212	FHP 53-C	609+75	038		U	30.0	7	1	1	T T TRESTLE	38	STOCKPASS	
P 37 0000 0735	US 212	FHP 53 C	593+00	038	15	U	26.2	38	2	2	T T TRESTLE	39	DRAINAGE	

CONTROL																
FA SYSTEM & RTE NUMBER	UNIQUE STRUCTURE NUMBER	ROUTE NUMBER (Markers)	SECTION NUMBER Alpha Coordinate (00 - 029 Citie No Bridges) Section Length	DFO	COUNTY Code	DESIGN LOADING	ROADWAY WIDTH FT	ROADWAY WIDTH IN (Minimum)	HORIZONTAL CLEARANCE Curb to Curb FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAX MUM SPAN FEET	MAIN SPAN MATERIAL & TYPE Structures not carrying road by type of facility, Underpass, Tunnel, Ferry	YEAR BUILT	FEATURE INTERSECTED Highway, railroad, Separation, Ped, etc.)	REMARKS
A		B	C	D	E	F	G		H	I	J	K	L	M	N	O
	P 37 0000 1036L	US 212	SECTION LENGTH													FAP 23-US 312
	P 38 0000 0016	SR 40	FAP 100 A 1	81+43	015	15	U		24.0	138	5	5	STEEL BEAM	39	WHITEFISH R	
	P 38 0000 0079	SR 40	FAP 100 B	412+20	015	15	15	00	22.0	496	3	3	STEEL TRUSS	36	FLATHEAD R	
	P 38 0000 0080	SR 40	FAP 100-B	419+16	015		U		26.0	11	1	1	T T TRESTLE	36	STOCKPASS	
	P 38 0000 0085	SR 40	FAP 100-B	442+34	015		U		26.0	11	1	1	T T TRESTLE	36	STOCKPASS	
	P 38 0000 0090L	SR 40	SECTION LENGTH													FAP 1-US 2
	P 40 0000 0020N	US BYP	NO BRIDGES SEC													FAP 10-US 87
	P 41 0000 0031N	US 89	NO BRIDGES SEC													FAP 10 SPUR
	P 41 0031 0040N	US 89	NO BRIDGES SEC													FAP 3 SPUR
	P 41 0040 0045		NRM 277 B	288+43	007	15	U		22.0	109	3	3	CONCRETE T BEAM	34	GN RY	NO MARKERS
	P 41 0040 0046		NRM 277 B	295+69	007		14	00	24.0				UNDERPASS*	51	US BYP	1003 4646 4655
	P 41 0040 0054		NRM 277 B	336+77	007		14	10	29.5				UNDERPASS	34	GN RY	
	P 41 0040 0057		NRM 277 B	350+00	007		10	08	29.5				UNDERPASS*	20	US 89	1010 0002 0004
	P 41 0040 0058		NRM 277 B	351+06	007		11	01	35.0				UNDERPASS	15	CMSTP&P RR	
	P 41 0040 0066L		SECTION LENGTH													FAP 10-US 87
	P 42 0000 0019B	SR 24	017-028 COLINE													
	P 42 0000 0054	SR 24	F 315 13	288+68	028	20-16	U		28.0	205	4	4	PRE CONC BEAM	60	TIMBER CR	
	P 42 0000 0147	SR 24	F 315 16	774+85	028	20-16	U		28.0	133	3	3	PRE CONC BEAM	63	NELSON CR	
	P 42 0000 0563B	SR 24	028-053 COLINE													
	P 42 0000 0618	SR 24	NRH 315-A	751+90	053		U		21.0	19	1	1	T T TRESTLE	34	DRAINAGE	
	P 42 0000 0626	SR 24	NRH 315 A	707+76	053	15	U		21.0	57	3	3	T T TRESTLE	34	BARTON COULEE	
	P 42 0000 0634	SR 24	NRH 315 A	666+00	053	15	U		21.0	76	4	4	T T TRESTLE	34	GALPIN COULEE	
	P 42 0000 0651	SR 24	NRH 315 A	577+61	053	15	U		21.0	57	3	3	T T TRESTLE	34	GALPIN COULEE	
	P 42 0000 0662	SR 24	NRH 315-A	514+30	053		U		25.0	7	1	1	T T TRESTLE	34	STOCKPASS	
	P 42 0000 0692	SR 24	NRH 315	358+98	053		U		21.3	19	1	1	T T TRESTLE	34	STOCKPASS	
	P 42 0000 0704	SR 24	NRH 315 A	291+79	053	15	U		21.0	38	2	2	T T TRESTLE	34	CANAL	
	P 42 0000 0714	SR 24	NRH 315-A	240+53	053		U		21.3	19	1	1	T T TRESTLE	34	DRAINAGE	
	P 42 0000 0725	SR 24	NRH 315 C	181+26	053	15	U		23.0	152	8	8	T T TRESTLE	34	MILK R OF	
	P 42 0000 0727	SR 24	NRH 315 C	175+80	053	15	14	09	21.9	473	12	12	ST THRU TRUSS	35	MILK R	14-09V 23.0H

PLANNING SURVEY BRIDGE LIST

CONTROL SECTION JOB NUMBER A	ROUTE NUMBER B	UNIT NUMBER AND Section Length C	DATE D	COUNTY E	STRUCTURE TYPE MAIN SPANS MATERIAL F	STRUCTURE TYPE MAIN SPANS DESIGN G	STRUCTURE TYPE MAIN SPANS APPROACH SPANS H	OVERALL LENGTH FEET I	NUMBER OF SPANS J	MAX SPAN FEET K	FEATURE INTERSECTED AND/OR FACILITY CARRIED Road by Type of Facility, Underpass, Tunnel, Ferry L	YEAR BUILT M	Highways, Railroads, Waterways, Topography, Etc N	REMARKS O
P 42 0000 0740	SR 24	NRH 315 A	102+28	053	15	U	21.0	57	3	3	T T TRESTLE	34	SPRAGUE COULEE	
P 42 0000 0760	SR 24	WPGM 315 D	4+83	053		12-10	30.8				UNDERPASS	36	GN RY	12-10V 29.8H
P 42 0000 0761L	SR 24	SECTION LENGTH												FAP 1-US 2
P 43 0000 0001	US 191	U 103 7	4+47	014	20-16	U	50.0	34	1	1	CONCRETE SLAB	60	BIG SPRING CR	
P 43 0000 0003L	US 191	SECTION LENGTH												FAP 15 SPUR
P 43 0003 0007	US 191	FAP 103 A	882+45	014	15	U	24.0	63	2	2	CONCRETE T BEAM	21	BIG SPRING CR	
P 43 0003 0100	US 191	F 103 4	437+36	014	15-12	U	28.0	38	2	2	T T TRESTLE	50	WARM SPRINGS CR	
P 43 0003 0379	US 191	FAP 103 D 1	137+60	014	15	U	36.0	57	3	3	T T TRESTLE	42	BOX ELDER CR	WID 62-F 103 10
P 43 0003 0385	US 191	FAP 103 D 1	171+00	014	15	U	36.0	57	3	3	T T TRESTLE	42	BOX ELDER CR	WID 62-F 103 10
P 43 0003 0428L	US 191	SECTION LENGTH												FAP 16-SR 19
P 45 0000 0008	US 191	WPGS 283 C	40+16	049		14-02	31.4				UNDERPASS	37	NP RY	14-05 V
P 45 0000 0009	US 191	WPGS 283-C	44+72	049		U	35.0	11	1	1	T T TRESTLE	37	STOCKPASS	
P 45 0000 0010	US 191	NRS 283 D	49+96	049	15	U	24.0	380	5	5	CONT ST GIRDER	38	YELLOWSTONE R	
P 45 0000 0018	US 191	NRS 283 A	92+11	049	15	U	22.0	137	3	3	CONCRETE T BEAM	34	BIG TIMBER CR	
P 45 0000 0097	US 191	FAP 45 A	508+78	049	15	U	24.0	57	3	3	T T TRESTLE	41	DRAINAGE	
P 45 0000 0099	US 191	FAP 45 A	524+49	049	15	U	24.0	63	3	3	T T TRESTLE		SFK TENMILE CR	
P 45 0000 0114	US 191	FAP 45 A	601+28	049	15	U	24.0	57	3	3	T T TRESTLE		TENMILE CR	
P 45 0000 0140	US 191	FAP 45 A	736+50	049	15	U	24.0	63	3	3	T T TRESTLE	41	WHEELER CR	
P 45 0000 0152	US 191	FAP 45 A	802+38	049	15	U	24.0	57	3	3	T T TRESTLE	41	DRAINAGE	
P 45 0000 0163	US 191	FAP 45 C 1	860+37	049	15	U	24.0	88	4	4	T T TRESTLE	47	OTTER CR	
P 45 0000 0181	US 191	FAP 45 C 1	956+06	049	15	U	24.0	57	3	3	T T TRESTLE		RYE CR	
P 45 0000 0182	US 191	FAP 45 C 1	962+67	049	15	U	24.0	184	3	3	CONT ST GIRDER	47	SWEET GRASS CR	
P 45 0000 0197	US 191	FAP 45-C 1	1040+00	049		U	26.0	11	1	1	T T TRESTLE	47	STOCKPASS	
P 45 0000 0204	US 191	FAP 45 C 1	1077+50	049	15	U	24.0	38	2	2	T T TRESTLE	47	CAYUSE CR	
P 45 0000 0219	US 191	FAP 45-C 1	1155+00	049		U	26.0	11	1	1	T T TRESTLE	47	STOCKPASS	
P 45 0000 0224	US 191	FAP 45-C 1	1180+50	049		U	26.0	11	1	1	T T TRESTLE	47	STOCKPASS	
P 45 0000 0265	US 191	FAP 45-B 1	1393+50	049		U	26.0	11	1	1	T T TRESTLE	46	STOCKPASS	
P 45 0000 0268	US 191	FAP 45-B 1	1410+80	049		U	26.0	11	1	1	T T TRESTLE	46	STOCKPASS	
P 45 0000 0282B	US 191	049-054 COLINE												
P 45 0000 0291	US 191	FAP 45 B 1	1532+20	054	15	U	24.0	113	3	3	T T TRESTLE	42	FISH CR	
P 45 0000 0316	US 191	FAP 45 B 1	1663+06	054	15	U	24.0	38	2	2	T T TRESTLE	42	DRAINAGE	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES					
BRIDGE NUMBER (FA SYSTEM / FA ROUTE / SEQUENCE NUMBER / CONTROL SECTION JOB NUMBER / MILEAGE TO PERMANENT BRIDGE OR LOCAL EQUIVALENT)	HIGHWAY ROUTE NUMBER (Markers)	ROAD ECONOMY NUMBER Also Coincident Sec. Control Section Log No Bridges Sec Section Length	STATION	COUNTY Code	DESIGN LOAD No. H - S	VERTICAL CLEARANCE (Minimum FT - IN)	HORIZONTAL CLEARANCE (Curb to C FEET)	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIMUM SPAN FEET	MATERIAL & TYPE MAXIMUM SPAN Also Structures not carrying road by Type of Facility Underpass, Tunnel, Ferry,	YEAR BUILT	NAME OF FEATURE INTERSECTED (River, Creek, Canal, Irrigation Ditch Drainage, Railroad Highways, Interchanges and Separations, Etc.)	REMARKS (Bridge Rail Modifications, Different Signing Markings, Section Junctions, Etc.)
A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
P 45 0000 0328	US 191	FAP 45 B 1	1726+40	054	15	U	24.0	29	1	1	CONC & ST I BM	19	S FK AMERICAN FK	WIDENED 1942
P 45 0000 0330	US 191	FAP 45 B 1	1736+40	054	15	U	24.0	40	1	1	CONCRETE T BEAM	42	AMERICAN FK	AMERICAN CR
P 45 0000 0365	US 191	NRS 292 B	392+14	054	15	U	21.0	25	1	1	T T TRESTLE	35	DRY WASH	
P 45 0000 0370	US 191	NRS 292 B	367+00	054	15	U	21.0	25	1	1	T T TRESTLE	35	LEBO CR	
P 45 0000 0381	US 191	NRS 292 B	309+62	054	15	U	21.0	25	1	1	T T TRESTLE	35	SPRING CR	
P 45 0000 0403	US 191	NRS 292-A	192+40	054		U	23.0	7	1	1	T T TRESTLE	34	STOCKPASS	NO RAILING
P 45 0000 0434	US 191	NRS 292 A	27+21	054	15	U	21.0	190	3	3	CONT ST CANT	34	MUSSELSHELL R	
P 45 0000 0437	US 191	WPGS 292 A	13+80	054	15	U	24.3	186	3	3	ST PONY TRUSS	36	CMSTP&P RR	
P 45 0000 0439L	US 191	SECTION LENGTH												FAP 14-US 12
P 45 0439 0453C	US 191	COINCIDENT SEC												1014 0995 1008
P 45 0453 0460	US 191	F 119-6	26+09	054		U	24.3	15	1	1	T T TRESTLE	48	STOCKPASS	
P 45 0453 0468	US 191	F 119-6	83+47	054		U	24.3	15	1	1	T T TRESTLE	48	STOCKPASS	
P 45 0453 0487	US 191	F 119-6	181+89	054		U	24.3	15	1	1	T T TRESTLE	48	STOCKPASS	
P 45 0453 0492	US 191	F 119-6	209+99	054		U	24.5	15	1	1	T T TRESTLE	48	STOCKPASS	
P 45 0453 0549	US 191	F 119-6	510+09	054		U	24.3	15	1	1	T T TRESTLE	48	STOCKPASS	
P 45 0453 0621	US 191	F 119-6	891+09	054		U	24.3	15	1	1	T T TRESTLE	48	STOCKPASS	
P 45 0453 0628	US 191	FG 119 7	922+93	054	15-12	U	24.0	200	4	4	CONT ST GIRDER	49	GN RY	
P 45 0453 0642B	US 191	054-014 COLINE												
P 45 0453 0658	US 191	F 119 5	1081+00	014	15-12	U	24.0	38	2	2	T T TRESTLE	47	DRAINAGE	
P 45 0453 0662	US 191	F 119 5	1101+75	014	15-12	U	24.0	25	1	1	T T TRESTLE	47	DRAINAGE	
P 45 0453 0668	US 191	F 119-5	1137+92	014		U	24.3	19	1	1	T T TRESTLE	47	ROSS FK	
P 45 0453 0672B	US 191	014-023 COLINE												
P 45 0453 0679B	US 191	023-014 COLINE												
P 45 0453 0687	US 191	F 119-5	1234+99	014		U	24.3	19	1	1	T T TRESTLE	47	DRAINAGE	
P 45 0453 0692B	US 191	014-023 COLINE												
P 45 0453 0704B	US 191	023-014 COLINE												
P 45 0453 0731	US 191	FAP 119-A	560+71	014		U	26.0	11	1	1	T T TRESTLE	41	STOCKPASS	
P 45 0453 0733	US 191	FAP 119-A	573+55	014		U	26.0	11	1	1	T T TRESTLE	41	STOCKPASS	
P 45 0453 0754	US 191	FAP 119 A	684+99	014	15	U	26.0	25	1	1	T T TRESTLE	41	BUFFALO CR	
P 45 0453 0784B	US 191	014-023 COLINE												
P 45 0453 0796	US 191	FAP 119 A	904+10	023	15	U	24.0	57	3	3	T T TRESTLE	41	LITTLE TROUT CR	
P 45 0453 0813B	US 191	023-014 COLINE												
P 45 0453 0821	US 191	FAGH 119 B	1038+15	014	15	U	24.0	241	7	7	CONCT BEAM	41	CMST P&P RY	

PLANNING SURVEY BRIDGE LIST

CONTROL NUMBER	ROUTE NUMBER	LOCATION			CAPACITIES			DESCRIPTIVE FEATURES				REMARKS
								MAX SPAN FEET	NUMBER OF SPANS			
A		C	D	E	F	G	H	J	K	L	M	
P 45 0453 0B25	US 191	FAP 119-B 1	1061+00	014		U	26.0	11	1	1 T T TRESTLE	46 STUCKPASS	
P 45 0453 0B30	US 191	FAP 119-B 1	1087+54	014		U	26.0	19	1	1 T T TRESTLE	46 OLSON CR	FAP 15-US B7
P 45 0453 0B45L	US 191	SECTION LENGTH										
P 46 0000 0001B	SR 43	RAVALLI-IDAHO										
P 46 0000 00118	SR 43	IDA-BEAVERHEAD										
P 46 0000 0041	SR 43	FHP 20-A	215+65	001	20-16	U	28.0	19	1	1 REINF CONC SLAB	60 JOSEPH CR	
P 46 0000 0049	SR 43	FHP 20-A	259+65	001	20-16	U	28.0	19	1	1 REINF CONC SLAB	60 JOSEPH CR	
P 46 0000 0070	SR 43	FHP 20-A	370+B7	001	20-16	U	28.0	19	1	1 REINF CONC SLAB	60 JOSEPH CR	
P 46 0000 0075	SR 43	FHP 20 A	396+5B	001	20-16	U	28.0	3B	2	2 REINF CONC SLA8	60 TRAIL CR	
P 46 0000 0090	SR 43	FHP 20 B	478+2B	001	20-16	U	28.0	60	3	3 REINF CONC SLA8	61 TRAIL CR	
P 46 0000 009B	SR 43	FHP 20 B	521+37	001	20-16	U	28.0	60	3	3 REINF CONC SLAB	61 TRAIL CR	
P 46 0000 0141	SR 43	FHP 20 B	742+71	001	20-16	U	28.0	60	3	3 REINF CONC SLA8	61 RUBY CR	
P 46 0000 015B	SR 43	FHP 20 B	B32+15	001	20-16	U	28.0	60	3	3 REINF CONC SLA8	61 RUBY CR	
P 46 0000 025B	SR 43	F 42 1	46B+19	001	20-16	U	28.0	215	4	4 PRE CONC 8EAM	62 BIG HOLE R	
P 46 0000 0276	SR 43	F 43 12	69+6B	001	15-12	U	36.0	38	2	2 T T TRESTLE	56 STEEL CR	
P 46 0000 0419	SR 43	F 43 14	827+B9	001	20-16	U	28.0	235	4	4 PRE CONC BEAM	60 BIG HOLE R	
P 46 0000 0419B	SR 43	001-012 COLINE										
P 46 0000 0485	SR 43	FAP 43 A	1174+44	012	15	U	24.0	57	3	3 T T TRESTLE	41 FISHTRAP CR	
P 46 0000 0502	SR 43	FAP 43 A	1263+13	012	15	U	24.0	B1	3	3 T T TRESTLE	41 LAMARCHE CR	
P 46 0000 05138	SR 43	012-001 COLINE										
P 46 0000 0514B	SR 43	001-012 COLINE										
P 46 0000 0531	SR 43	FAP 43 A	1416+75	012	15	U	24.0	38	2	2 T T TRESTLE	41 SEYMOUR CR	
P 46 0000 0543	SR 43	FAP 43 A	1483+72	012	15	U	24.0	75	3	3 T T TRESTLE	41 DEEP CR	
P 46 0000 0569B	SR 43	012-047 COLINE										
P 46 0000 05B0	SR 43	F 43 14	1677+80	047	20-16	U	28.0	325	3	3 RIV ST PL GIR	60 BIG HOLE R	
P 46 0000 0580B	SR 43	047-001 COLINE										
P 46 0000 0649	SR 43	COUNTY CONST	2047+41	001	15	U	18.2	29	1	1 STEEL I BEAM	UN 8RANCH CF WISE R	
P 46 0000 0651	SR 43	COUNTY CONST	2056+97	001	15	U	18.2	44	1	1 STEEL I BEAM	UN BRANCH CF WISE R	
P 46 0000 0652	SR 43	COUNTY CONST	2056+82	001	15	U	18.2	43	1	1 STEEL I BEAM	UN BRANCH CF WISE R	
P 46 0000 0749	SR 43	F 43 25	511+B5	001	20-44	U	34.0	304	3	3 PRE CONC BEAM	68 BIG HOLE R	
P 46 0000 0749B	SR 43	001-047 COLINE										
P 46 0000 0769	SR 43	F 43 13	614+65	047	15-12	U	36.0	38	2	2 T T TRESTLE	56 DIVIDE CR	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES				DESCRIPTIVE FEATURES			REMARKS
BRIDGE NUMBER (SYSTEM / 14 DIGIT NUMBER) A	HIGHWAY ROUTE NUMBER (Markers) B	PROJECT NUMBER Also- Connecting Sec 001-029 Con No Bridges Sec Section Length	DATA (Mileage) C	COUNTY (Code) D	DESIGN H-S LOADING F	VERTICAL CLEARANCE FT-IN G	HORIZONTAL CLEARANCE (Curb to Curb) FEET H	TOTAL LENGTH FEET I	NUMBER OF SPANS J	MAXIMUM SPAN FEET K	MATERIAL & TYPE MAXIMUM SPAN Also Underpass, Tunnel, Ferry L	YEAR BUILT CROSSES Over Creek, Canal, Irrigation Ditch, Highway, Railroad, Pedestrian, Depressions, Etc. M N	
P 46 0000 0771L	SR 43	SECTION LENGTH											FAI 15-US 91
P 47 0000 0060N	SR 48	NO BRIDGES SEC											FAP 19-US 10A
P 48 0000 0009	SR 47	WPSS 5 A	22+64	002	15	U	23.0	25	1	1	T T TRESTLE	36 DRAINAGE	
P 48 0000 0015	SR 47	WPSS 5 A	50+35	002	15	U	23.0	68	3	3	T T TRESTLE	36 DRAINAGE	
P 48 0000 0055	SR 47	FAP 46 A 1	153+76	002	15	U	24.0	31	2	2	T T TRESTLE	41 LOW LINE DITCH	
P 48 0000 0075	SR 47	FAP 46 8 1	261+32	002	15	U	24.0	38	2	2	T T TRESTLE	42 DRAINAGE	
P 48 0000 0080	SR 47	FAP 46 8 1	293+80	002	15	U	24.0	38	2	2	T T TRESTLE	42 LOW LINE DITCH	
P 48 0000 0083	SR 47	FAP 46 8 1	307+33	002	15	U	24.0	57	3	3	T T TRESTLE	42 LOW LINE DITCH	
P 48 0000 0113	SR 47	FAP 46 8 1	467+09	002	15	U	24.0	38	2	2	T T TRESTLE	42 DRAIN DITCH	
P 48 0000 0227B	SR 47	002-056 COLINE											FAI 94-US 10
P 48 0000 0296L	SR 47	SECTION LENGTH											
P 49 0000 0033	SR 41	WPSO 344-B	154+00	001		U	28.0	11	1	1	T T TRESTLE	40 STOCKPASS	
P 49 0000 0069	SR 41	F 387 2	348+15	001	15-12	U	28.0	25	1	1	T T TRESTLE	49 IRRIGATION DITCH	
P 49 0000 0090	SR 41	F 387 2	457+59	001	15-12	U	28.0	38	2	2	T T TRESTLE	49 STONE CR	
P 49 0000 01378	SR 41	001-029 COLINE											
P 49 0000 0147	SR 41	F 387 3	753+41	029	15-12	U	28.0	150	2	2	STEEL GIRDER	49 BEAVERHEAD R	
P 49 0000 0273	SR 41	F 387-7	1420+00	029		U	36.0	19	1	1	T T TRESTLE	57 DRAINAGE	
P 49 0000 0275	SR 41	F 387 3	1431+57	029	15-12	U	28.0	181	3	3	STEEL GIRDER	49 BEAVERHEAD R	
P 49 0000 0275L	SR 41	SECTION LENGTH											FAP 29-SR 287
P 50 0000 0037	US 191	FHP 45-E1	372+20	016	15	U	24.0	134	3	3	CONCRETE GIRDER	33 MADISON R	
P 50 0000 0075	US 191	ER FO 41-1	1247+75	016	20-16	U	35.6	36	1	1	CONCRETE SLAB	64 COUGAR CR	
P 50 0000 0099	US 191	FHP 42 M	49+27	016	20-16	U	28.0	105	3	3	REINF CONC GIR	32 GRAYLING CR	WID 62-FHP 42M2
P 50 0000 0236	US 191	F 76 2	704+41	016	20-16	U	28.0	120	4	4	CONT CONC T BM	55 GALLATIN R	
P 50 0000 0264	US 191	F 76 2	853+20	016	20-16	U	30.0	64	3	3	CONT CONC T BM	55 SPECIMEN CR	
P 50 0000 0327	US 191	FHP 42 L 3	1541+60	016	20-16	U	28.0	122	3	3	CONCRETE GIRDER	59 GALLATIN R	
P 50 0000 0339	US 191	FHP 42 L 3	1478+18	016	20-16	U	28.0	70	1	1	CANT CONC GIR	59 TAYLOR FORK	
P 50 0000 0479	US 191	FHP 42 J 5	734+00	016	20-16	U	28.0	80	1	1	CANT CONC GIR	58 WEST FORK	
P 50 0000 0498	US 191	FHP 42 J 2	640+00	016	20-16	U	28.0	160	3	3	CONCRETE T BEAM	52 GALLATIN R	
P 50 0000 0572	US 191	FHP 42 J 2	350+20	016	20-16	U	30.0	54	3	3	REINF CONCRETE	53 SWAN CR	

PLANNING SURVEY BRIDGE LIST

CONTROL				CAPACITIES						DESCRIPTIVE FEATURE			REMARKS
BRIDGE NUMBER	WAY OF	ROUTE NUMBER OR NAME	LOCATION	FEDERAL AID	OVERLOAD CLASS	OPERATING METHOD	ROADWAY WIDTH FEET	NUMBER OF TRAFFIC LANES	MAXIMUM SPAN FEET	MAIN SPAN MATERIAL AND DESIGN	MAXIMUM SPAN LENGTH FEET	FEATURE INTERSECTED	
A	B	C	D	E	F	G	H	J	K	L	M	N	
P 50 0000 0614	US	191 FHP 42 C 2	573+37	016	20-16	U	28.0	234	5	5 STEEL GIRDER	50	GALLATIN R	
P 50 0000 0682	US	191 FHP 42 A 2	933+65	016	15	U	28.0	69	3	3 CONCRETE T BEAM	31	SPANISH CR	WIDENED 1955
P 50 0000 0704	US	191 F 76 4	13+92	016	20-16	U	28.0	260	3	3 STEEL GIRDER	58	GALLATIN R	
P 50 0000 0767	US	191 F 209-4	344+57	016	20-16	U	38.0	20	1	1 CONC SLAB	64	COTTONWOOD CR	
P 50 0000 0776	US	191 F 209-4	394+06	016	20-16	U	38.0	20	1	1 CONC SLAB	64	FARMERS CANAL	
P 50 0000 0814	US	191 F 209-4	595+22	016	20-16	U	38.0	20	1	1 CONC SLAB	64	FARMERS CANAL	
P 50 0000 0827	US	191 F 203 5	46+57	016	20-16	U	38.0	30	1	1 CONCRETE GIRDER	56	MIDDLE CR	
P 50 0000 0887L	US	191 SECTION LENGTH											FAI 90-US 10
P 51 0000 0004	SR	200 F 391 11	69+00	028	15-12	U	36.0	88	4	4 T T TRESTLE	60	BUFFALO SPR CR	
P 51 0000 0072	SR	200 F 391 11	428+75	028	15-12	U	36.0	88	4	4 T T TRESTLE	60	COTTONWOOD CR	
P 51 0000 00838	SR	200 028-011 COLINE											
P 51 0000 0105	SR	200 DF 391 9	600+86	011	15-12	U	36.0	88	4	4 T T TRESTLE	59	DRAINAGE	
P 51 0000 0135	SR	200 DF 391 9	755+81	011	15-12	U	36.0	88	4	4 T T TRESTLE	59	DRAINAGE	
P 51 0000 0172	SR	200 DF 391 9	951+88	011	15-12	U	36.0	57	3	3 T T TRESTLE	59	DRAINAGE	
P 51 0000 03258	SR	200 011-042 COLINE											
P 51 0000 0699	SR	200 F 391 1	604+95	042	15-12	U	28.0	75	3	3 T T TRESTLE	53	USBS CANAL	SKEW 20
P 51 0000 0711L	SR	200 SECTION LENGTH											FAP 20-SR 16
P 52 0000 02838	SR35	024-015 COLINE											
P 52 0000 0310	SR	35 F 102 1	1853+50	015	15-12	U	28.0	220	4	4 CONT ST GIRDER	54	SWAN R	
P 52 0000 0354	SR	35 NRS 102 C	535+00	015	15	U	23.0	57	3	3 T T TRESTLE	35	DRAINAGE	
P 52 0000 0408	SR	35 NRS 102 B	246+27	015	15	U	21.0	95	5	5 T T TRESTLE	34	MILL CK	
P 52 0000 0455L	SR	35 SECTION LENGTH											FAP 1-US 2
P 53 0000 0000	SR	3 IG 90 8 23447	18+61	056	20-16	U	28.0	220	4	4 PRE CONC BEAM	66	27TH ST INT I90	8090 4522 4503
P 53 0000 0000T	SR	3 IG 90 8 23447											
P 53 0000 0011L	SR	3 SECTION LENGTH											FAP 2 LOOP
P 53 0011 0013N	SR	3 NO BRIDGES SEC											FAP 2
P 53 0013 0024	SR	3 S 296 10	30+50	056	15-12	U	64.0	35	1	1 T T TRESTLE	47	BL&I CANAL	WID 62-F 296 15
P 53 0013 0097	SR	3 FAS 296 C 1	352+42	056	15	U	24.0	95	5	5 T T TRESTLE	39	S FK ALKALI CR	
P 53 0013 0106	SR	3 FAS 296-C 1	400+50	056		U	24.5	19	1	1 T T TRESTLE	39	STOCKPASS	
P 53 0013 0119	SR	3 FAS 296 C 1	467+38	056	15	U	24.0	57	3	3 T T TRESTLE	39	N FK ALKALI CR	DUSTY CR

P 53 0013 0145	SR 3	FAS 296 D 1	604+78	056	15	U	24.0	76	4	4	T T TRESTLE	39	S FK FIVE MILE C	
P 53 0013 0147	SR 3	FAS 296 D 1	614+45	056	15	U	24.0	57	3	3	T T TRESTLE	39	N FK FIVE MILE C	
P 53 0013 0342B	SR 3	056-019 COLINE												
P 53 0013 0347	SR 3	WPSO 338	650+69	019		U	23.0	19	1	1	T T TRESTLE	36	STUCKPASS	WIDENED
P 53 0013 0368	SR 3	WPSO 338	539+50	019	15	U	23.0	57	3	3	T T TRESTLE	36	DRY WASH	
P 53 0013 0372	SR 3	WPSO 338	518+78	019	15	U	27.3	25	1	1	T T TRESTLE	36	DRY WASH	WIDENED
P 53 0013 0392	SR 3	WPSO 338	412+50	019	15	U	23.0	76	4	4	T T TRESTLE	36	DRY WASH	SKEW 45
P 53 0013 0398	SR 3	WPSO 338	381+55	019	15	U	23.0	95	5	5	T T TRESTLE	36	PAINTED ROBE CR	LEN 38-1945
P 53 0013 0448	SR 3	DF 284 9	96+65	019	20-16	U	28.0	101	2	2	PRE CONC BEAM	59	BIG COULEE CR	
P 53 0013 0454	SR 3	DF 284 9	64+89	019	20-16	U	28.0	143	3	3	PRE CONC BEAM	59	MUSSELSHELL R	
P 53 0013 0463	SR 3	FAS 284-D 1	18+56	019		U	26.3	11	1	1	T T TRESTLE	41	STUCKPASS	
P 53 0013 0466L	SR 3	SECTION LENGTH												FAP 14-US 12
P 54 0000 0294N	SR 59	NO BRIDGES SEC												WYOMING BOUNDRY

FEDERAL AID SECONDARY ROUTES

(STATE MAINTAINED)

PLANNING SURVEY BRIDGE LIST

M208 0000 0058	OR 208	S 81 2	306+98	015	15-12	U	24.0	686	4	4	STEEL GIRDER	55	FLATHEAD R
M208 0000 0069L	OR 208	SECTION LENGTH											
M209 0000 0122	OR 209	S 65 1	649+22	032	20-16	U	24.0	75	3	3	T T TRESTLE	50	MORRELL CR
M209 0000 0355	OR 209	FHP 15 F	1841+14	032	20-16	U	26.0	57	3	3	T T TRESTLE	54	HOLLAND CR
M209 0000 0477B	OR 209	032-024 COLINE											
M209 0000 0524	OR 209	FHP 15-H	1274+31	024	20-16	U	28.0	69	3	3	T T TRESTLE	55	LION CR
M209 0000 0570	OR 209	FHP 15-G	1025+96	024	20-16	U	26.0	57	3	3	T T TRESTLE	55	GOAT CR
M209 0000 0656	OR 209	FHP 15-A2 E	568+26	024	20-16	U	26.0	57	3	3	T T TRESTLE	53	LOST CR
M209 0000 0826B	OR 209	024-015 COLINE											
M209 0000 0830	OR 209	S 65 6	275+75	015	20-16	U	28.0	225	4	4	PRE CONC BEAM	64	SWAN R
M209 0000 0875L	OR 209	SECTION LENGTH											
M230 0000 0002	OR 230	SG 290 9	112+50	008	15-12	U	24.0	128	3	3	CONCRETE T BEAM	53	GN RY
M230 0000 0024	OR 230	S 190 12	23+04	008	15-12	U	28.0	708	6	6	RIV PL GIRDER	62	MISSOURI R
M230 0000 0040	OR 230	S 290 10	77+55	008	15-12	U	28.0	125	5	5	T T TRESTLE	56	SHONKIN CR
M230 0000 0086	OR 230	NRS 290 C 1	322+14	008	15	U	24.0	75	3	3	T T TRESTLE	39	BOYLE COULEE
M230 0000 0132	OR 230	FAS 290 D	564+24	008	15	U	24.0	38	2	2	T T TRESTLE	41	DRAINAGE
M230 0000 0322	OR 230	S 307 4	1567+60	008	15	U	28.0	57	3	3	T T TRESTLE	49	DRAINAGE
M230 0000 0331	OR 230	S 307 4	1618+97	008	15	U	28.0	76	4	4	T T TRESTLE	49	FLAT CR
M230 0000 0341	OR 230	S 307 4	1670+12	008	15	U	28.0	25	1	1	T T TRESTLE	49	TRIBUTARY FLAT C
M230 0000 0416	OR 230	S 307 6	656+92	008	15	U	28.0	75	3	3	T T TRESTLE	50	COWBOY STEELE CR
M230 0000 0420	OR 230	S 307 6	632+35	008	15	U	28.0	75	3	3	T T TRESTLE	50	BUTTE CR
M230 0000 0467	OR 230	S 307 5	383+45	008	15	U	24.0	250	10	10	T T TRESTLE	49	ARROW CR
M230 0000 0468B	OR 230	008-014 COLINE											
M230 0000 0515B	OR 230	014-023 COLINE											
M230 0000 0611	OR 230	NRS 307 A	329+63	023	15	U	24.0	57	3	3	T T TRESTLE	34	WOLF CR
M230 0000 0672L	OR 230	SECTION LENGTH											
M232 0000 0001	OR 232	WPGS 301 C	4+88	021	15	U	22.0	826	30	30	STEEL I BEAM	36	GN RY
M232 0000 0002	OR 232	COUNTY CONST	12+30	021		11-09	17.2	287	6	6	STEEL TRUSS	12	MILK R
M232 0000 0436L	OR 232	SECTION LENGTH											

M244 0000 00168	OR 244	033-035 COLINE													
M244 0000 0024	OR 244	FAS 356-C1	130+56	035	15	U	23.0	38	2	2	T T	TRESTLE	40	DRAINAGE	SKEW 30
M244 0000 0058	OR 244	FAS 356-B1	263+15	035	15	U	23.0	133	7	7	T T	TRESTLE	39	FLATWILLOW CR	
M244 0000 0121	OR 244	NRS 331 A	39+04	035	15	U	25.0	38	2	2	T T	TRESTLE	39	PIKE CR	WID 2-17-64
M244 0000 0123	OR 244	NRS 331 A	48+31	035	15	U	25.0	38	2	2	T T	TRESTLE	35	DRAINAGE	WID 2-17-64
M244 0000 0185	OR 244	S 331 3	354+12	035	15	U	24.0	76	4	4	T T	TRESTLE	48	YELLOW WATER CR	ELK CR
M244 0000 0233	OR 244	FAS 331-8 1	632+16	035	15	U	24.0	125	5	5	T T	TRESTLE	41	MCDONALD CR	
M244 0000 0247L	OR 244	SECTION LENGTH													
M247 0000 0066	OR 247	S 368 6	261+85	053	15	U	32.2	150	6	6	T T	TRESTLE	48	E FK CHERRY CR	WIDENED
M247 0000 0254	OR 247	S 368 6	1254+32	053	15	U	24.0	125	5	5	T T	TRESTLE	48	DRY FK CR	SKEW 45
M247 0000 0281	OR 247	FAS 368 C	157+47	053	15	U	24.0	114	6	6	T T	TRESTLE	40	W FK PORCUPINE	
M247 0000 0351	OR 247	FAS 368 8	528+23	053	15	U	24.0	57	3	3	T T	TRESTLE	39	DRAINAGE	
M247 0000 0394	OR 247	WPSO 368	756+73	053	15	U	23.0	100	4	4	T T	TRESTLE	36	M FK PORCUPINE	SKEW 30
M247 0000 0400	OR 247	NRS 286 8	28+33	053	15	U	21.0	76	4	4	T T	TRESTLE	35	ALKALI CR	SKEW 45
M247 0000 0608L	OR 247	SECTION LENGTH													
M249 0000 0020	OR 249	S 332 5	404+21	053	15-12	U	24.0	369	3	3	STEEL	GIRDER	57	MILK R	
M249 0000 0072	OR 249	NRS 332 A	130+08	053	15	U	23.0	57	3	3	T T	TRESTLE	36	DRAINAGE	
M249 0000 0098	OR 249	ARMY ENG		053		U	24.0	286	5	5	STEEL	I BEAM	49	OF MISSOURI R	GALPIN COULEE
M249 0000 0106L	OR 249	SECTION LENGTH													
M256 0000 0156N	OR 256	NO BRIDGES SEC													
M289 0000 0079	OR 289	S 63 1	381+10	029	15	15-05	18.6	250	3	3	STEEL	TRUSS	51	MADISON R	
M289 0000 0096	OR 289	S 63 1	470+60	029	15	U	24.0	38	2	2	T T	TRESTLE	52	CHERRY CR	
M289 0000 0114B	OR 289	029-016 COLINE													
M289 0000 0151	OR 289	COUNTY CONST	757+43	016	15	U	21.0	21	1	1	CONCRETE	T BEAM	UN	ELK CR	
M289 0000 0279	OR 289	COUNTY CONST	984+00	016	10	10-06	19.0	120	1	1	ST THRU	TRUSS	UN	GALLATIN R	14T 13-06V 10H
M289 0000 0282	OR 289	COUNTY CONST	999+64	016	15	U	18.0	39	1	1	STEEL	I BEAM	UN	GALLATIN R	CHANNEL
M289 0000 0290L	OR 289	SECTION LENGTH													
M291 0000 0008	OR 291	IG 90 6 14 287	50+00	016	20-16	U	28.0	235	4	4	PRE CONC	BEAM	65	BELGRADE INT I90	8090 2838 3038

CONTROL				CAPACITIES										
A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
M291 0000 0075L	OR 291	SECTION LENGTH												
M308 0000 0001	OR 308	COUNTY CONST	+69	005	15	U	26.0	62	2	2	STEEL I BEAMS	42	ROCK CR	
M308 0000 0147L	OR 308	SECTION LENGTH												FAS 397 OR 397
M308 0147 0158	OR 308	FAS 320 B 1	10+92	005	15	U	24.0	244	3	3	STEEL GIRDER	39	CLARK FORK	YELLOWSTONE R
M308 0147 0175	OR 308	S 320 4	104+13	005	15	U	24.0	57	3	3	T T TRESTLE	49	SILVER TIP CR	
M308 0147 0183	OR 308	NRS 320 A	12+07	005	15	U	21.0	261	4	4	STEEL GIRDER	34	CLARK FORK	YELLOWSTONE R
M308 0147 0255L	OR 308	SECTION LENGTH												FAP 4 US 310
M376 0000 0106B	OR 376	036-003 COLINE												
M376 0000 0166	OR 376	S 187 3	999+06	003	15-12	U	28.0	25	1	1	T T TRESTLE	59	LIT PEOPLES CR	
M376 0000 0180	OR 376	S 187 3	1072+40	003	15-12	U	28.0	25	1	1	T T TRESTLE	59	LIT PEOPLES CR	
M376 0000 0223	OR 376	S 187 3	1305+84	003	15-12	U	28.0	38	2	2	T T TRESTLE	59	LIT PEOPLES CR	
M376 0000 0263	OR 376	S 187 2	1511+27	003	15-12	U	28.0	100	4	4	T T TRESTLE	59	S FK PEOPLES CR	
M376 0000 0316	OR 376	S 187 2	1792+00	003	15-12	U	28.0	100	4	4	T T TRESTLE	59	PEOPLES CR	
M376 0000 0409	OR 376	S 187 1	2295+44	003	15-12	U	28.0	75	3	3	T T TRESTLE	59	WHITE BEAR CR	
M376 0000 0472	OR 376	S 187 1	2629+43	003	15-12	U	28.0	100	4	4	T T TRESTLE	59	THREE MILE COU	
M376 0000 0499L	OR 376	SECTION LENGTH												
M397 0000 0055	OR 397	COUNTY CONST	289+03	005		U	16.8	194	3	3	STEEL GIRDER	UN	CLARK FORK	YELLOWSTONE R
M397 0000 0105L	OR 397	SECTION LENGTH												FAS 308 OR 308
M401 0000 0002	SR 287	S 100 1	640+05	022	15	U	24.0	76	4	4	T T TRESTLE	53	PIPESTONE CR	
M401 0000 0084	SR 287	S 100 1	200+65	022	15	U	24.0	38	2	2	T T TRESTLE	53	FISH CR	
M401 0000 0096B	SR 287	022-047 COLINE												
M401 0000 0099B	SR 287	047-029 COLINE												
M401 0000 0121L	SR 287	SECTION LENGTH												
M412 0000 0247	US 12	FHP 11 B 1	51+09	032	20-16	U	30.0	84	4	4	T T TRESTLE	57	LOLO CR	
M412 0000 0250	US 12	FHP 11 B 1	35+52	032	20-16	U	30.0	63	3	3	T T TRESTLE	57	LOLO CR	
M412 0000 0265	US 12	FHP 11 A 2	43+58	032	15	U	26.0	28	1	1	T T TRESTLE	51	LOLO CR	
M412 0000 0267	US 12	FHP 11 A 2	51+65	032	15	U	26.0	28	1	1	T T TRESTLE	51	LOLO CR	
M412 0000 0325L	US 12	SECTION LENGTH												

M499 0000 0067B	US 287	029-016 COLINE												
M499 0000 0077	US 287	ERFO 41 1	401+24	016	20-16	U	28.0	123	5	5	CONCRETE SLAB	64	BEAVER CR	
M499 0000 0091	US 287	ERFO 41 1	477+88	016	20-16	U	30.0	83	3	3	CONCRETE T BEAM	64	CABIN CR	
M499 0000 0208	US 287	ERFO 41 1	1090+70	016	20-16	U	28.0	75	3	3	CONCRETE SLAB	64	GRAYLING CR	
M499 0000 0226L	US 287	SECTION LENGTH												
M511 0000 0037	OR 511	NRH 274	194+32	010	15	U	21.0	76	4	4	T T TRESTLE	34	S FK WHITETAIL C	
M511 0000 0063	OR 511	NRH 274	329+70	010	15	U	21.0	76	4	4	T T TRESTLE	34	WHITETAIL CR	
M511 0000 0070	OR 511	NRH 274	366+24	010	15	U	21.0	38	2	2	T T TRESTLE	34	N FK WHITETAIL C	
M511 0000 0138L	OR 511	SECTION LENGTH												

FEDERAL AID SECONDARY ROUTES

S201 0000 0133	OR 201	S 190 2	700+42	028	15-12	U	24.0	321	5	5	CONCRETE T BEAM	57 REDWATER R	
S201 0000 0141B	OR 201	028-042 COLINE											
S201 0000 0588	OR 201	WPSO 361-B	110+02	042	15	U	23.0	76	4	4	T T TRESTLE	37 FIRST HAY CR	
S201 0000 0640	OR 201	WPSO 361-B	392+40	042	15	U	23.0	57	3	3	T T TRESTLE	37 SECOND HAY CR	
S201 0000 0693	OR 201	NRS 327	347+84	042	15	U	19.0	51	3	3	T T TRESTLE	34 MAIN CANAL	
S201 0000 0695L	OR 201	SECTION LENGTH											
S202 0000 0180B	OR 202	027-045 COLINE											
S202 0000 0218	OR 202	FHP 5 A1 B	650+51	045	20-16	U	26.0	79	3	3	CONCRETE SLAB	60 BULL R	NO MARKERS
S202 0000 0264	OR 202	S 38 3	409+31	045	15-12	U	24.0	83	3	3	T T TRESTLE	56 BULL R	
S202 0000 0346L	OR 202	SECTION LENGTH											
S203 0000 0052	OR 203	S 170 1 U2	561+19	041	15-12	U	24.0	374	3	3	CONCRETE T BEAM	56 BITTERROOT R	
S203 0000 0055	OR 203	S 170 1 U2	579+27	041	15-12	U	24.0	38	2	2	T T TRESTLE	56 DRAINAGE	
S203 0000 0065L	OR 203	SECTION LENGTH											
S204 0000 0013	OR 204	S 159 1 U2	273+63	036	15-12	U	24.0	240	3	3	ST PLATE GIRDER	54 MILK R	
S204 0000 0014	OR 204	S 159 1 U2	267+01	036	15-12	U	24.0	63	3	3	T T TRESTLE	54 USRS CANAL	
S204 0000 0074L	OR 204	SECTION LENGTH											
S206 0000 0120N	OR 206	NO BRIDGES SEC											
S207 0000 0108N	OR 207	NO BRIDGES SEC											
S211 0000 0097N	OR 211	NO BRIDGES SEC											
S212 0000 0124	OR 212	DS 178 4	5+29	024	15-12	U	28.0	75	3	3	T T TRESTLE	59 POST CR-RD PLANS	MISSION CR-COM
S212 0000 0125L	OR 212	SECTION LENGTH											
S213 0000 0283B	OR 213	018-051 COLINE											
S213 0000 0303N	OR 213	NO BRIDGES SEC											
S214 0000 0001	OR 214	I15-8 6 379	1420+02	051			16-05 38.0				UNDERPASS	61 INT-I15 SUNBURST	B015 3703 3954

PLANNING SURVEY BRIDGE LIST

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
					CAPACITIES						DESCRIPTIVE FEATURES			REMARKS
	ROUTE NUMBER	Name of Section Length			H-20 LOAD	TYPE OF LOADING	ROADWAY WIDTH	DECK AREA	NUMBER OF SPANS	MAX SPAN				
S214 0000 0243	OR 214	I15-8 11 383	1847+10	051	20-16	U	28.0	256	5	5	PRE CONC BEAM	64	SW GRASS INT-I15	8015 3703 4035
S214 0000 0249L	OR 214	SECTION LENGTH												
S215 0000 0000	OR 215	I15-8 14 357	978+73	051		16-01	43.0				UNDERPASS	64	KEVIN INT-115	8015 3703 3858
S215 0000 0154B	OR 215	051-018 COLINE												
S215 0000 0215L	OR 215	SECTION LENGTH												
S216 0000 0053	OR 216	NRS 321-B	281+69	037	15	U	21.0	57	3	3	T T TRESTLE	35	SOBERUP CR	NO MARKERS
S216 0000 0095	OR 216	NRS 321-A	500+75	037	15	U	21.0	150	6	6	T T TRESTLE	34	DUPUYER CR	NO MARKERS
S216 0000 0117	OR 216	NRS 321-A	651+03	037	15	U	21.0	38	2	2	T T TRESTLE	34	IRRIGATION CANAL	NO MARKERS
S216 0000 0284L	OR 216	SECTION LENGTH												
S218 0000 0011	OR 218	S 96 1	58+68	037	15	U	24.0	38	2	2	T T TRESTLE	51	PONDERA COULEE	
S218 0000 0107	OR 218	COUNTY CONST		037		U	26.0	60	2	2	T T TRESTLE	64	PONDERA COULEE	
S218 0000 0199	OR 218	COUNTY CONST		037		U	23.0	23	1	1	T T TRESTLE	UN	DRAINAGE	
S218 0000 0255B	OR 218	037-026 COLINE												
S218 0000 0299	OR 218	COUNTY CONST		026		U	15.5	50	1	1	T T TRUSS	UN	PONDERA COULEE	NO MARKERS
S218 0000 0300L	OR 218	SECTION LENGTH												
S219 0000 0031	OR 219	S 310 3	163+52	050	15	U	24.0	57	3	3	T T TRESTLE	49	FARMERS COULEE	
S219 0000 0124B	OR 219	050-037 COLINE												
S219 0000 0176	OR 219	FAS 310-B 1	367+20	037	15	U	30.0	38	2	2	T T TRESTLE	45	DRAINAGE	
S219 0000 0198L	OR 219	SECTION LENGTH												
S220 0000 0089N	OR 220	NO BRIDGES SEC												
S221 0000 0049	OR 221	S 341 8 1	259+92	050	15	U	24.0	268	6	6	STEEL 1 BEAM	39	TETON R	SKEW 30
S221 0000 0243L	OR 221	SECTION LENGTH												
S223 0000 0013	OR 223	S 339 4	71+05	008	15-12	U	24.0	298	6	6	CONCRETE T BEAM	53	TETON R	
S223 0000 0289B	OR 223	008-026 COLINE												
S223 0000 0378	OR 223	S 339 12	1705+67	026	15-44	U	28.0	346	5	5	PRE CONC BEAM	66	MARIAS R	
S223 0000 0435	OR 223	FAS 339 B 1	1999+11	026	15	U	22.0	57	3	3	T T TRESTLE	39	DRAINAGE	NO MARKERS

PLANNING SURVEY BRIDGE LIST

S223	0000	0563L	OR	223	SECTION LENGTH										
S224	0000	0188N	OR	224	NO BRIDGES SEC										
S225	0000	01208	OR	225	007-008 COLINE										
S225	0000	0316	OR	225	ER 504 S 336	1419+26	008	15-44	U	28.0	408	6	6 PRE CONC BEAM	65 TETON R	
S225	0000	04488	OR	225	008-026 COLINE										
S225	0000	0508L	OR	225	SECTION LENGTH										
S226	0000	0001	OR	226	U 388 1		007		14-00	24.0			UNDERPASS	UN SPUR FAP 3	1003 4646 4655
S226	0000	0036	OR	226	NRS 329 A	151+53	007	15	U	23.0	57	3	3 T T TRESTLE	37 SAND COULEE	SKEW 30
S226	0000	0191L	OR	226	SECTION LENGTH										
S227	0000	0175N	OR	227	NO BRIDGES SEC										
S228	0000	0105	OR	228	FAS 348 C 1	539+65	007	15	U	25.0	57	3	3 T T TRESTLE	41 RED COULEE	NO MARKERS
S228	0000	0164	OR	228	WPSO 348 A	143+15	007	15	U	21.0	186	5	5 STEEL I BEAM	36 BELT CR	NO MARKERS
S228	0000	01648	OR	228	007-008 COLINE										
S228	0000	0223	OR	228	S 348 6	454+14	008	15	U	24.0	75	3	3 T T TRESTLE	54 HIGHWOOD CR	
S228	0000	0226L	OR	228	SECTION LENGTH										
S231	0000	0090	OR	231	FAS 13 B 1	431+30	021	15	U	24.0	38	2	2 T T TRESTLE	41 OBRIEN COULEE	NO MARKERS
S231	0000	0138	OR	231	S 13 3	688+18	021	15	U	20.0	38	2	2 T T TRESTLE	47 LITTLE SAGE CR	
S231	0000	0186	OR	231	S 13 3	949+42	021	15	U	20.0	57	3	3 T T TRESTLE	47 SAGE CR	
S231	0000	0249L	OR	231	SECTION LENGTH										
S233	0000	0215N	OR	233	NO BRIDGES SEC										
S234	0000	0020	OR	234	COUNTY CONST	538+56	021	08	U	19.0	96	3	3 ST PONY TRUSS	UN SCOTT COULEE CA	
S234	0000	0121L	OR	234	SECTION LENGTH										
S235	0000	0004	OR	235	COUNTY CONST	332+85	014		U	18.0	50	2	2 CONCRETE SLAB	UN WARM SPRINGS CR	NARROW CLEAR
S235	0000	0033	OR	235	S 309 3	131+80	014	15	U	24.0	38	2	2 T T TRESTLE	49 WARM SPRINGS CR	

PLANNING SURVEY BRIDGE LIST

CONTROL A	ROUTE B	SECTION C	D	E	FACILITIES F	G	H	OBJECT FEATURES I	J	K	L	MAXIMUM SPAN M	N	REMARK
S235 0000 0085	OR 235	NRS 309 A	387+01	014	15-44	U	30.0	38	2	2	T T TRESTLE	34	IRRIGATION CANAL	
S235 0000 0090	OR 235	NRS 309 A	410+75	014	15-44	U	30.0	95	5	5	T T TRESTLE	34	WARM SPRINGS CR	
S235 0000 0100	OR 235	NRS 309 B	473+09	014	15-44	U	30.0	95	5	5	T T TRESTLE	35	WARM SPRINGS CR	
S235 0000 0175	OR 235	S 342 3	584+31	014	15	U	24.0	177	3	3	STEEL GIRDER	48	JUDITH R	
S235 0000 0179	OR 235	S 342 4	566+05	014	15	U	24.0	175	7	7	T T TRESTLE	49	SAGE CR	
S235 0000 0225	OR 235	S 342 4	322+63	014	15	U	24.0	57	3	3	T T TRESTLE	49	DRY WOLF CR	
S235 0000 0299	OR 235	S 342 5	661+58	014	15	U	24.0	76	4	4	T T TRESTLE	52	WOLF CR	
S235 0000 0364	OR 235	S 342 5	320+61	014	15	U	24.0	38	2	2	T T TRESTLE	52	COFFEE CR	
S235 0000 0424L	OR 235	SECTION LENGTH												
S236 0000 0042	OR 236	S 681	223+85	014	15	U	24.0	38	2	2	T T TRESTLE	53	DOG CR	
S236 0000 0063	OR 236	S 68 2	338+53	014	15	U	24.0	38	2	2	T T TRESTLE	54	LITTLE DOG CR	
S236 0000 0095	OR 236	S 68 2	511+97	014	15	U	24.0	38	2	2	T T TRESTLE	54	DOG CR	
S236 0000 0101	OR 236	S 68 2	542+74	014	15	U	24.0	57	3	3	T T TRESTLE	54	DOG CR	
S236 0000 0493B	OR 236	014-008 COLINE												
S236 0000 0552	OR 236	CO CONST WPA		008		U	17.0	98	5	5	UNT T TRESTLE		UN CHIP COULEE	
S236 0000 0930L	OR 236	SECTION LENGTH												
S237 0000 0019	OR 237	COUNTY CONST		014		U	15.0	50	1	1	HOWE ST TRUSS	08	BIG SPRING CR	NARROW BRIDGE
S237 0000 0021L	OR 237	SECTION LENGTH												
S238 0000 0004	OR 238	S US 19 2	20+45	014	15-12	U	38.0	49	2	2	REINF CONC SLAB	58	MILL DITCH	
S238 0000 0190L	OR 238	SECTION LENGTH												
S239 0000 0031	OR 239	S 121 2	446+92	023	15-12	U	24.0	65	1	1	PRE CONC BEAM	61	JUDITH R	NO MARKERS
S239 0000 0116L	OR 239	SECTION LENGTH												
S240 0000 0015	OR 240	S 311 5	80+96	003	15-12	U	28.0	213	3	3	PRE CONC BEAM	64	MILK R	
S240 0000 0029	OR 240	COUNTY CONST	142+88	003	10	U	23.0	40	1	1	STEEL I BEAM	54	THREE MILE CR	
S240 0000 0124	OR 240	S 340 3	686+85	003	15-12	U	24.0	38	2	2	T T TRESTLE	57	BEAN CR	
S240 0000 0166	OR 240	S 340 3	465+56	003	15-12	U	24.0	38	2	2	T T TRESTLE	57	SNAKE CR	
S240 0000 0250	OR 240	S 340 4	19+56	003	15-12	U	24.0	57	3	3	T T TRESTLE	57	PEOPLES CR	
S240 0000 0553L	OR 240	SECTION LENGTH												

PLANNING SURVEY BRIDGE LIST

A	B	C	D	E	F	G	H	I	J	K	L	M	N
S241 0000 0001	OR 241	S 12 8	9+93	003	15-12	U	24.0	88	4	4	T T TRESTLE	57	THIRTY MILE CR
S241 0000 0009	OR 241	FAS 12-A 1	33+94	003	15	U	24.0	57	3	3	T T TRESTLE	40	BUCKLEY COULEE
S241 0000 0075	OR 241	FAS 12-B 1	375+14	003	15	U	24.0	76	4	4	T T TRESTLE	47	S FK WAYNE CR
S241 0000 0091	OR 241	FAS 12-B 1	461+69	003	15	U	24.0	76	4	4	T T TRESTLE	47	WAYNE CR
S241 0000 0097	OR 241	FAS 12-B 1	496+19	003	15	U	24.0	57	3	3	T T TRESTLE	47	E FK WAYNE CR
S241 0000 0110	OR 241	FAS 12-B 1	565+03	003	15	U	24.0	57	3	3	T T TRESTLE	47	DRAINAGE
S241 0000 0122	OR 241	FAS 12-B 1	623+40	003	15	U	24.0	57	3	3	T T TRESTLE	47	WEST SAVOY CR
S241 0000 0375	OR 241	S 12 6	349+27	003	10	U	20.0	117	4	4	STEEL I BEAM	50	WOODY ISLAND CR
S241 0000 0430L	OR 241	SECTION LENGTH											
S242 0000 0055	OR 242	WPSO 337	287+99	036	15	U	23.0	57	3	3	T T TRESTLE	36	CIRCLE DIAMOND
S242 0000 0060	OR 242	WPSO 337	314+03	036	15	U	23.0	114	6	6	T T TRESTLE	36	ASSINIBOINE CR
S242 0000 0152	OR 242	S 337 4	796+66	036	15	U	24.0	100	4	4	T T TRESTLE	50	COTTONWOOD CR
S242 0000 0174	OR 242	S 337 4	913+13	036	15	U	24.0	76	4	4	T T TRESTLE	50	LIT COTTONWOOD C
S242 0000 0470	OR 242	S 337 9	1506+20	036	15-12	U	24.0	100	4	4	T T TRESTLE	58	WHITEWATER CR
S242 0000 0543L	OR 242	SECTION LENGTH											
S243 0000 0059	OR 243	COUNTY CONST		036		U	14.0	146			CONC SLAB FORD		UN MILK R
S243 0000 0117	OR 243	COUNTY CONST		036		U	14.3	117	5	5	STEEL I BEAM		UN WHITEWATER CR
S243 0000 0122	OR 243	COUNTY CONST		036		U	19.0	62	4	4	STEEL I BEAM		UN WHITE CR
S243 0000 0160	OR 243	S 335 4	306+40	036	15-12	U	24.0	250	3	3	ST PLATE GIRDER	54	MILK R
S243 0000 0196	OR 243	WPSO 335 B	114+81	036	15	U	21.0	38	2	2	T T TRESTLE	36	DRAINAGE
S243 0000 0200	OR 243	WPSO 335 B	92+60	036	15	U	21.0	114	6	6	T T TRESTLE	36	DRAINAGE
S243 0000 0202	OR 243	WPSO 335 B	82+90	036	15	U	21.0	38	2	2	T T TRESTLE	36	DRAINAGE
S243 0000 0204	OR 243	WPSO 335 B	75+88	036	15	U	21.0	57	3	3	T T TRESTLE	36	DRAINAGE
S243 0000 0205	OR 243	WPSO 335 B	69+07	036	15	U	21.0	57	3	3	T T TRESTLE	36	DRAINAGE
S243 0000 0206	OR 243	WPSO 335 B	63+09	036	15	U	21.0	95	5	5	T T TRESTLE	36	USRS DITCH
S243 0000 0207	OR 243	WPSO 335 B	55+20	036	15	U	21.0	38	2	2	T T TRESTLE	36	DRAINAGE
S243 0000 0208	OR 243	WPSO 335 B	37+95	036	15	U	21.0	57	3	3	T T TRESTLE	36	DRAINAGE
S243 0000 0217L	OR 243	SECTION LENGTH											
S245 0000 0383N	OR 245	NO BRIDGES SEC											

O	P
	SIGN-ORILEY CR
	SIGN-N FK WAYNE
	SIGN-SAVOY CR
	COULEE
	COULEE
	SKEW 30
	STINKY WATER CR

PLANNING SURVEY BRIDGE LIST

CONTROL A	ROUTE B	NUMBER C	D	CAPACITIES DESIGN LOADING F	VERTICAL CLEARANCE FT-IN G	HORIZONTAL CLEARANCE (Curb to Curb) FEET H	DESCRIPTIVE FEATURES TOTAL LENGTH FEET I	NUMBER OF SPANS J	MAXIMUM SPAN FEET K	L	M	N	REMARKS O
S246 0000 0007	OR 246	S 257 4	190+39 053	15-12	U	24.0	120	4	4	CONT CONC T BM	60	CHERRY CR	
S246 0000 0011	OR 246	S 257 4	165+50 053	15-12	U	24.4	75	3	3	T T TRESTLE	60	DRAINAGE	
S246 0000 0021	OR 246	S 257 4	115+65 053	15-12	U	24.0	400	3	3	RIV ST PL GIR	60	MILK R	
S246 0000 0067	OR 246	COUNTY CONST	053		U	19.0	50	2	2	T T PILE	67	ANTELOPE CR	
S246 0000 0119L	OR 246	SECTION LENGTH											
S248 0000 0024	OR 248	S 8 A	386+25 010	15	U	24.0	25	1	1	T T TRESTLE	40	DRAINAGE	
S248 0000 0029	OR 248	S 8 A	360+13 010	15	U	24.0	278	6	6	ST PONY TRUSS	40	E FK POPLAR R	
S248 0000 0031	OR 248	S 8 A	348+87 010	15	U	24.0	76	3	3	T T TRESTLE	40	DRAINAGE	
S248 0000 0035	OR 248	S 8 A	329+35 010	15	U	24.0	127	5	5	T T TRESTLE	40	BUTTE CR	
S248 0000 0092	OR 248	S 8 B	27+80 010	15	U	26.0	25	1	1	T T TRESTLE	41	DRAINAGE	
S248 0000 0105	OR 248	S 8 4	968+51 010	15	U	24.0	75	3	3	T T TRESTLE	47	SPRING CR	
S248 0000 0219	OR 248	COUNTY CONST	365+82 010	15	U	24.0	57	3	3	T T TRESTLE	48	DRAINAGE	
S248 0000 0224	OR 248	COUNTY CONST	339+72 010	15	U	24.0	76	4	4	T T TRESTLE	48	DRAINAGE	
S248 0000 0242	OR 248	COUNTY CONST	244+28 010	15	U	24.0	57	3	3	T T TRESTLE	48	DRAINAGE	
S248 0000 0277B	OR 248	010-053 COLINE											
S248 0000 0283B	OR 248	053-010 COLINE											
S248 0000 0288	OR 248	COUNTY CONST	36+67 010	15	U	24.0	75	3	3	T T TRESTLE	48	DRAINAGE	
S248 0000 0288B	OR 248	010-053 COLINE											
S248 0000 0289	OR 248	COUNTY CONST	32+35 053	15	U	24.0	50	2	2	T T TRESTLE	48	OLD OF CHANNEL	
S248 0000 0290	OR 248	COUNTY CONST	24+00 053	15	U	24.0	200	8	8	T T TRESTLE	48	W FK POPLAR R	
S248 0000 0292	OR 248	COUNTY CONST	13+37 053	15	U	24.0	75	3	3	T T TRESTLE	48	OF W FK POPLAR R	
S248 0000 0294B	OR 248	053-010 COLINE											
S248 0000 0315	OR 248	S 8 6	527+70 010	15	U	24.0	50	2	2	T T TRESTLE	50	SPRING CR	SKEW 30
S248 0000 0343B	OR 248	010-053 COLINE											
S248 0000 0462L	OR 248	SECTION LENGTH											
S250 0000 0497N	OR 250	NO BRIDGES SEC											
S251 0000 0118	OR 251	S 15 2	624+73 043	15	U	20.0	25	1	1	T T TRESTLE	48	DRAINAGE	
S251 0000 0155	OR 251	S 15 2	819+74 043	15	U	20.0	25	1	1	T T TRESTLE	48	DRAINAGE	
S251 0000 0178	OR 251	S 15 3	939+05 043	15	U	24.0	25	1	1	T T TRESTLE	50	KIRN COULEE	
S251 0000 0207	OR 251	S 15 3	1092+89 043	15	U	24.0	25	1	1	T T TRESTLE	50	DRAINAGE	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (FA SYSTE / FA ROUTE NUMBER / CONTRO / JURISDICTION / MILEPOST TO TENTHS / BRIDGE LOCATION MILEPOST TO TENTH / DESCRIPT.) A	HIGHWAY ROUTE NUMBER (Markers) B	SECT NUMBER Also – Coincident Sec / Or Key Coline / No Bridges Sec / Section Length C	STATION D	CO NTY (Code) E	DESIGN LOADING H – S F	VERTICAL CLEARANCE FT – IN (Minimum) G	HORIZONTAL CLEARANCE FEET (Curb to Curb) H	TOTAL LENGTH FEET I	NUMBER OF SPANS J	MAXIMUM SPAN FEET K	MATERIAL & TYPE MAXIMUM SPAN Also Structures not carrying road by type of facility, Underpass, Tunnel, Ferry L	YEAR BUILT M	NAME OF FEATURE CROSSED (Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highways, Interchanges, Separations, Etc.) N	REMARKS (Bridge No., Bridge Name, Federal Land, Mile Vert, Different signs, marker, Section) O
S251 0000 0217	OR 251	S 15 3	1143+65	043	15	U	24.0	38	1	1	T T TRESTLE	50	HAY CR	SKEW 25
S251 0000 0317B	OR 251	043-010 COLINE												
S251 0000 0409	OR 251	S 15 6	2163+01	010	15-44	U	28.0	25	1	1	T T TRESTLE	54	SMOKE CR	WID S15-14
S251 0000 0498	OR 251	S 15 4	127+00	010	15	U	24.0	25	1	1	T T TRESTLE	50	EAGLE CR	
S251 0000 0521L	OR 251	SECTION LENGTH												
S252 0000 0015	OR 252	S 31 1	79+36	028	15	U	24.0	100	4	4	T T TRESTLE	50	HORSE CR	
S252 0000 0070	OR 252	S 31 1	374+38	028	15	U	24.0	38	2	2	T T TRESTLE	50	DENWOODY CR	
S252 0000 0080	OR 252	S 31 1	426+20	028	15	U	24.0	75	3	3	T T TRESTLE	50	HORSE CR	
S252 0000 0130	OR 252	S 31 1	686+81	028	15	U	24.0	57	3	3	T T TRESTLE	50	HORSE CR	
S252 0000 0141	OR 252	S 31 3	746+03	028	15	U	24.0	38	2	2	T T TRESTLE	55	DRAINAGE	
S252 0000 0238L	OR 252	SECTION LENGTH												
S253 0000 0009	OR 253	S 302 13	49+82	040	15-12	U	24.0	825	6	6	RIV PL GIRDERS	59	YELLOWSTONE R	
S253 0000 0046	OR 253	NRS 302 A	246+60	040	15	U	21.0	363	9	9	STEEL I BEAM	36	CHERRY CR	
S253 0000 0080	OR 253	NRS 302 B	427+72	040	15	U	21.0	95	5	5	T T TRESTLE	35	BRACKETT CR	
S253 0000 0094	OR 253	NRS 302 8	499+26	040	15	U	21.0	133	7	7	T T TRESTLE	35	CEDAR CR	
S253 0000 0147	OR 253	FAS 302 C	783+28	040	15	U	24.0	76	4	4	T T TRESTLE	39	DRAINAGE	
S253 0000 0174	OR 253	FAS 302 D	927+28	040	15	U	24.0	76	4	4	T T TRESTLE	40	DRAINAGE	
S253 0000 0188	OR 253	FAS 302 D	1000+92	040	15	U	24.0	95	5	5	T T TRESTLE	40	DRAINAGE	
S253 0000 0224	OR 253	FAS 302 7	1189+47	040	15	U	20.0	75	3	3	T T TRESTLE	47	CEDAR CR	25 SKEW
S253 0000 0269	OR 253	FAS 302 7	1424+35	040	15	U	20.0	38	2	2	T T TRESTLE	47	CEDAR CR	
S253 0000 0367B	OR 253	040-028 COLINE												
S253 0000 0371	OR 253	S 302 8	23+67	028	15	U	20.0	75	3	3	T T TRESTLE	48	EAST DUCK CR	30 SKEW
S253 0000 0462	OR 253	S 302 11	468+15	028	15	U	24.0	150	6	6	T T TRESTLE	50	REDWATER R	
S253 0000 0466L	OR 253	SECTION LENGTH												
S254 0000 0175	OR 254	S 32 3	923+00	011	15	U	24.0	25	1	1	T T TRESTLE	52	LOWER 7 MILE CR	
S254 0000 0229	OR 254	S 32 3	1208+80	011	15	U	24.0	25	1	1	T T TRESTLE	52	S FK 13 MILE CR	
S254 0000 0288	OR 254	S 32 6	1520+90	011	15	U	24.0	25	1	1	T T TRESTLE	55	MID FK BURNS CR	
S254 0000 0517B	OR 254	011-042 COLINE												
S254 0000 0527B	OR 254	042-011 COLINE												
S254 0000 0532	OR 254	COUNTY CONST		011		U	18.3	74	1	1	PRE CONC BEAM	UN	REDWATER R	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES				REMARKS
BRIDGE NUMBER (FA SYSTEM, FA ROUTE NUMBER, CONTROL JUNCTION MILEPOST TENTHS, BRIDGE LOCATION MILEPOST TENTHS, DESCRIPTIVE) A	HIGHWAY ROUTE NUMBER (Markers) B	PROJECT NUMBER Also - Consecutive Sec 00 029 Coline No Bridges Sec Section Length C	STATION D	COUNTY (Code) E	DESIGN LOADING H - S F	VERTICAL CLEARANCE (Minimum) FT - IN G	HORIZONTAL CLEARANCE (Curb to Curb) FEET H	TOTAL LENGTH FEET I	NUMBER OF SPANS J	MAXIMUM SPAN FEET K	MATERIAL & TYPE MAXIMUM SPAN All Structures not carrying road by type of facility Underpass, Tunnel, Ferry L	YEAR BUILT M	NAME OF FEATURE CROSSED (River, Creek, Canal, Drainage Ditch, Railroad, Highways, Interchanges and Separations, Etc.) N	Bridge Numbers, Bridge Modifications, Project Limits, Different Type Number, Section Numbers, Etc. O
S254 0000 0597B	OR 254	011-028 COLINE												
S254 0000 0659L	OR 254	SECTION LENGTH												
S257 0000 0001	OR 257	CMST P&P RR		031		13-06	30.0				UNDERPASS	UN	CMSTP&P RR	
S257 0000 0002	OR 257	COUNTY CONST		031		12-00	18.0	459	3	3	ST PRATT TRUSS	32	CLARK FORK	
S257 0000 0003	OR 257	I 90-1 6 43	237+76	031		16-03	32.0				UNDERPASS	60	SUPERIOR INT I90	8090 0000 0479P
S257 0000 0004	OR 257	I90-1 6 43	237+82	031		15-06	32.0				UNDERPASS	60	SUPERIOR INT I90	8090 0000 0479
S257 0000 0012	OR 257	S 169 1 U2	81+50	031	15-12	U	24.0	110	3	3	CONT CONC T BM	55	CEDAR CR	
S257 0000 0037	OR 257	SG 169 1 U3	170+66	031	15-12	U	24.0	188	5	5	CONT CONC T BM	55	NP RY	
S257 0000 0064L	OR 257	SECTION LENGTH												
S258 0000 0002	OR 258	S 73 2	8+90	046	15	U	24.0	150	6	6	T T TRESTLE	49	BIG MUDDY CR	
S258 0000 0008	OR 258	S 73 2	41+21	046	15	U	24.0	113	5	5	T T TRESTLE	49	DRAINAGE	
S258 0000 0198L	OR 258	SECTION LENGTH												
S261 0000 0000	OR 261	I 94-3 7 240	366+39	055		U	24.0	163	3	3	PRE CONC BEAM	62	INT I94 W WIBAUX	8094 2169 2460
S261 0000 0004	OR 261	FAP 61	22+42	055	15	U	20.0	56	3	3	CONC T BEAM	30	DRY CR	
S261 0000 0256B	OR 261	055-042 COLINE												
S261 0000 0435	OR 261	COUNTY CONST		042		U	18.0	40	1	1	STEEL TRESTLE	UN	OBRIEN CR	
S261 0000 0494L	OR 261	SECTION LENGTH												
S262 0000 0051N	OR 262	NO BRIDGES SEC												
S263 0000 0153N	OR 263	NO BRIOGES SEC												
S264 0000 0052N	OR 264	NO BRIDGES SEC												
S265 0000 0039N	OR 265	NO BRIDGES SEC												
S266 0000 0026N	OR 266	NO BRIDGES SEC												
S267 0000 0001	OR 267	IG 90 2 14 105	4+10	032		15-09	38.0				UNDERPASS	65	NP RR	
S267 0000 0001A	OR 267	IG 90 2 14 105	4+10	032		14-10	38.0				UNDERPASS	65	NP RR	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (FA SYSTEM, FA ROUTE NUMBER, CONTROL JUNCTION MILEPOST TENTHS, BRIDGE LOCATION MILEPOST TENTHS, DESCRIPTIVE) A	HIGHWAY ROUTE NUMBER (Markers) B	PROJECT NUMBER Also- Coincident Sec 001 029 Coline No Bridges Sec Section Length C	STATION D	COUNTY (Code) E	DESIGN LOADING H - S F	VERT CAL CLEARANCE FT - IN (Minimum) G	HORIZONTAL CLEARANCE (Curb to Curb) FEET H	TOTAL LENGTH FEET I	NUMBER OF SPANS J	MAXIMUM SPAN FEET K	MATERIAL & TYPE MAXIMUM SPAN - Also - Structures not carrying road by type of facility, Underpass, Tunnel, Ferry L	YEAR BUILT M	NAME OF FEATURE CROSSED (River, Creek Canal, Irrigation Ditch, Drainage, Railroad, Highways, Interchanges and Separations, Etc.) N	Bridge No on other route Bridge Modifications Posted Load or Speed Max Vert Min Horiz Clr Different signing markers Section Junctions, Etc O
S267 0000 0002	OR 267	IG 90 2 14 105	7+52	032		14-08	36.0				UNDERPASS*	66	VAN BUREN ST INT	8090 1054 1063
S267 0000 0002A	OR 267	IG 90 2 14 105	7+52	032		14-09	38.0				UNDERPASS*	66	VAN BUREN ST INT	
S267 0000 0044	OR 267	COUNTY CONST		032		U	16.0	50	2	2	UNT T & CONC	UN	RATTLESNAKE CR	3 TON
S267 0000 0051L	OR 267	SECTION LENGTH												
S268 0000 0090N	OR 268	NO BRIDGES SEC												
S269 0000 0034	OR 269	COUNTY CONST	182+11	041		U	20.0	22	1	1	CONCRETE T BEAM	UN	IRRIGATION DITCH	
S269 0000 0053	OR 269	S 4 E 1	211+35	041	15	U	23.0	25	1	1	T T TRESTLE	46	IRRIGATION DITCH	NO MARKERS
S269 0000 0208	OR 269	S 4 7	352+82	041	15-12	U	26.0	75	3	3	T T TRESTLE	51	BITTERROOT R OF	
S269 0000 0210	OR 269	S 4 7	361+85	041	15-12	U	26.0	324	4	4	CONT ST GIRDER	51	BITTERROOT R	
S269 0000 0213L	OR 269	SECTION LENGTH												
S270 0000 0036	OR 270	COUNTY CONST	195+48	006	10	U	15.2	35	1	1	STEEL I BEAM	UN	HORSE CR	
S270 0000 0066	OR 270	COUNTY CONST	349+86	006	04	12-04	15.0	142	3	3	PRATT ST TRUSS	UN	LIT MISSOURI R	14-01VC 11-00HC
S270 0000 0189	OR 270	COUNTY CONST		006		U	14.0	60	1	1	ST PONY TRUSS	UN	COTTONWOOD CR	
S270 0000 0198	OR 270	COUNTY CONST		006		U	19.5	23	1	1	STEEL I BEAM	48	HACKBERRY CR	
S270 0000 0215L	OR 270	SECTION LENGTH												
S271 0000 0000	OR 271	I 90 3 12 151	1837+30	020		17-10	30.0				UNDERPASS*	66	SEP I 90	8090 1564 1579
S271 0000 0000P	OR 271	I 90 3 12 151	1837+30	020		15-08	30.0				UNDERPASS*	66	SEP I 90	8090 1564 1579P
S271 0000 0202	OR 271	S 343 6	1492+49	039	15	U	24.0	38	2	2	T T TRESTLE	47	NEVADA CR	2272 0000 0284
S271 0000 0257	OR 271	S 36 5	262+78	039	15	U	20.0	179	3	3	ST PONY TRUSS	56	BIG BLACKFOOT R	
S271 0000 0259L	OR 271	SECTION LENGTH												
S272 0000 0117	OR 272	WPSO 343 A	615+69	039	15	U	23.0	38	2	2	T T TRESTLE	36	THE RHINE CR	
S272 0000 0133	OR 272	WPSO 343 A	690+14	039	15	U	23.0	57	3	3	T T TRESTLE	36	NEVADA CR	NO MARKERS
S272 0000 0284	OR 272	FAS 343 6	1492+49	039	15	U	24.0	38	2	2	T T TRESTLE	47	NEVADA CR	2271 0000 0202
S272 0000 0354	OR 272	S 37 1	324+28	039	15	U	20.0	189	2	2	ST PONY TRUSS	54	BIG BLACKFOOT R	
S272 0000 0419	OR 272	COUNTY CONST		039		13-02	15.0	152	1	1	ST PRATT TRUSS	UN	N FK BLACKFOOT R	16-03VC 8 TON
S272 0000 0461L	OR 272	SECTION LENGTH												
S273 0000 0007	OR 273	COUNTY CONST		012		U	19.0	42	2	2	STEEL I BEAM	UN	WARM SPRINGS CR	NO MARKERS

S273 0000 0121L	OR 273	SECTION LENGTH													
S274 0000 0016	OR 274	S 352 6	477+12	012	15	U	24.0	25	1	1	T T TRESTLE	50	MILL CR	NO MARKERS	
S274 0000 0122	OR 274	S 352 B 1	108+26	012	15	U	24.0	57	3	3	T T TRESTLE	40	BIG CALIF CR	SKEW 45	
S274 0000 0164	OR 274	S 352 C 1	117+18	012	15	U	24.0	57	3	3	T T TRESTLE	41	FRENCH GULCH	NO MARKERS	
S274 0000 0198	OR 274	S 352D NON PAR	117+78	012	15	U	24.0	57	3	3	T T TRESTLE	50	FRENCH GULCH	NO MARKERS	
S274 0000 0220L	OR 274	SECTION LENGTH													
S275 0000 0018	OR 275	COUNTY CONST	97+79	012		U	18.0	30	2	2	T T TRESTLE	21	WILLOW CR	NO MARKERS-5TON	
S275 0000 0021	OR 275	COUNTY CONST	110+95	012		U	18.0	37	1	1	T TRUSS SPAN	21	CLARK FORK	NO MARKERS-5TON	
S275 0000 0023	OR 275	I90-4 7 205	10+00	012	15-12	U	24.0	246	5	5	PRE CONC BEAM	64	SEP-I90	8090 2039 2085	
S275 0000 0023L	OR 275	SECTION LENGTH													
S276 0000 0112N	OR 276	NO BRIDGES SEC													
S277 0000 0209	OR 277	COUNTY CONST	1093+33	006	15	U	20.3	23	1	1	TIMBER TRESTLE	52	WHITETAIL CR	WIDEN S 1841	
S277 0000 0253	OR 277	COUNTY CONST	1329+39	006	08	U	14.8	62	4	4	T T TRESTLE	UN	MUSKRAT CR		
S277 0000 0290	OR 277	COUNTY CONST	1522+93	006	08	U	14.7	51	3	3	T T TRUSS	UN	CORRAL CR		
S277 0000 0315	OR 277	COUNTY CONST	1653+15	006	10	U	14.6	104	5	5	ST I BM PILES	UN	BOX ELDER CR		
S277 0000 0335L	OR 277	SECTION LENGTH													
S278 0000 0186	OR 278	S 35 7	1297+25	001	15-12	U	24.0	50	2	2	T T TRESTLE	57	GRASSHOPPER CR		
S278 0000 0432	OR 278	COUNTY CONST	18+53	001		U	20.0	35	2	2	UNT LOG TRESTLE	UN	WARM SPRINGS CR	NO MARKERS	
S278 0000 0433	OR 278	COUNTY CONST	20+92	001		U	20.0	37	1	1	CONC & STEEL	UN	DRAINAGE	NO MARKERS	
S278 0000 0616L	OR 278	SECTION LENGTH													
S279 0000 0178	OR 279	S 2 6	338+03	025	15	U	24.0	57	3	3	T T TRESTLE	49	LT PRICKLY PEAR	CREEK	
S279 0000 0199	OR 279	S 2 6	239+32	025	15	U	24.0	57	3	3	T T TRESTLE	49	CANYON CR		
S279 0000 0211	OR 279	S 2 6	174+88	025	15	U	24.0	57	3	3	T T TRESTLE	49	CANYON CR	SKEW 40	
S279 0000 0216	OR 279	S 2 6	147+82	025	15	U	24.0	63	3	3	T T TRESTLE	49	CANYON CR	SKEW 40	
S279 0000 0376L	OR 279	SECTION LENGTH													
S280 0000 0004	OR 280	I 15-4 5 185U1	25+05	025	15-12	U	24.0	215	4	4	PRE CONC BEAM	62	SEP-I15 YORK RD	8015 1953 1971	

S280 0000 0013	OR 280	BUR REC PROJ	68+32	025	15-12	U	30.0	34	2	2	T T TRESTLE	58 HELENA VALLEY CA	
S280 0000 0026	OR 280	CO CONST WPA	138+73	025	15	U	22.0	31	1	1	STEEL I BEAM	41 PRICKLY PEAR CR	NO MARKERS
S280 0000 0146	OR 280	COUNTY CONST		025		13-09	15.0	545	3	3	ST THRU TRUSS	06 MISSOURI R	14-01V 9H-12T
S280 0000 0188L	OR 280	SECTION LENGTH											
S281 0000 0027	OR 281	FAS 9 A 1	178+80	022	15	U	24.0	57	3	3	T T TRESTLE	40 LITTLE BOULDER R	NO MARKERS
S281 0000 0310L	OR 281	SECTION LENGTH											
S283 0000 0064N	OR 283	NO BRIDGES SEC											
S284 0000 0004B	OR 284	022-025 COLINE											
S284 0000 0047	OR 284	BUR OF REC	249+72	025	15	U	29.7	72	3	3	T T TRESTLE	58 HELENA VALLEY CA	
S284 0000 0089	OR 284	BUR OF REC		025		U	21.0	1000			CONCRETE DAM	53 MISSOURI R	CAN FERRY DAM
S284 0000 01558	OR 284	025-004 COLINE											
S284 0000 0427L	OR 284	SECTION LENGTH											
S285 0000 0064	OR 285	S 86 1	159+78	004	15	U	24.0	25	1	1	T T TRESTLE	48 CROW CR	SKEW 30
S285 0000 0094L	OR 285	SECTION LENGTH											
S286 0000 0030	OR 286	COUNTY CONST	159+60	016		11-00	18.8	154	2	2	ST PRATT TRUSS	UN GALLATIN R	14-05 VC
S286 0000 0039L	OR 286	SECTION LENGTH											
S287 0000 0079	OR 287	S 87 1	2+08	016	15	U	24.0	25	1	1	T T TRESTLE	49 WILLOW CR	NO MARKERS
S287 0000 0079L	OR 287	SECTION LENGTH											
S288 0000 0000	OR 288	I 90-6 10 282	70+00	016	20-16	U	28.0	235	4	4	PRE CONC BEAM	64 MANHATTAN INT 90	8090 2838 2942
S288 0000 0050	OR 288	S 41 3	252+01	016	15	U	24.0	25	1	1	T T TRESTLE	50 CAMP CR	
S288 0000 0163L	OR 288	SECTION LENGTH											
S290 0000 0045	OR 290	S 40 2 U2	242+75	016	15-12	U	24.0	50	2	2	T T TRESTLE	57 E GALLATIN R	
S290 0000 0047	OR 290	S 40 2 U2	251+55	016	15-12	U	24.0	50	2	2	T T TRESTLE	57 E GALLATIN R	
S290 0000 0053	OR 290	S 40 2 U3	284+34	016	15-12	U	24.0	38	2	2	T T TRESTLE	57 SMITH CR	
S290 0000 0108	OR 290	COUNTY CONST		016		U	16.0	26	1	1	STEEL I BEAM	UN DRY CR	NO MARKERS

A	B	C	D	E	F	G	H	J	K	L	M	N
S290 0000 0159L	OR 290	SECTION LENGTH										
S292 0000 0207	OR 292	S 194-4	1003+12	006	15-12	U	28.0	225	4	4 PRE CONC BEAM	65 BOX ELDER CR	
S292 0000 0250L	OR 292	SECTION LENGTH										
S293 0000 0016	OR 293	WPSO 370 A	29+08	016	15	U	23.0	57	3	3 T T TRESTLE	36 E GALLATIN R	SKEW 15
S293 0000 0032	OR 293	WPSO 370 B 1	115+21	016	15	U	24.0	38	2	2 T T TRESTLE	39 BRIDGER CR	SKEW 45
S293 0000 0108	OR 293	S 370 5	517+82	016	15	U	24.0	25	1	1 T T TRESTLE	48 BRIDGER CR	
S293 0000 0383L	OR 293	SECTION LENGTH										
S294 0000 0125	OR 294	FAS 14 A 1	38+18	030	15	U	24.0	50	2	2 T T TRESTLE	40 SAWMILL CR	
S294 0000 0225	OR 294	S 14 3	562+82	030	15	U	31.5	75	1	1 CONT STEEL GIR	48 COTTONWOOD CR	WID 1968
S294 0000 0272	OR 294	FAS 14 8 1	9+64	030	15	U	24.0	31	1	1 T T TRESTLE	41 OF MUSSELSHELL R	SKEW 12-30
S294 0000 0273	OR 294	FAS 14 B 1	16+18	030	15	U	24.0	100	4	4 T T TRESTLE	41 S FK MUSSELSHELL	SKEW 37-30
S294 0000 0291L	OR 294	SECTION LENGTH										
S295 0000 0003	OR 295	I90-7 9 327	22+88	034		15-09	38.0			UNDERPASS	62 SEP I90	8090 3386 3425P
S295 0000 0004	OR 295	I90-7 9 327	23+58	034		15-09	38.0			UNDERPASS	62 SEP I90	8090 3386 3425
S295 0000 0120L	OR 295	SECTION LENGTH										
S296 0000 0003	OR 296	S 18 6	375+63	054	15-12	U	28.0	112	2	2 PRE CONC BEAM	65 MUSSELSHELL R	
S296 0000 0094	OR 296	COUNTY CONST		054		U	14.0	30	1	1 UNT T TRESTLE	49 BIG ELK CR	
S296 0000 0140L	OR 296	SECTION LENGTH										
S297 0000 0009	OR 297	DS 64 2	48+70	054	15-12	U	24.0	57	3	3 T T TRESTLE	59 DEADMANS BASIN	CANAL
S297 0000 0087L	OR 297	SECTION LENGTH										
S298 0000 0085	OR 298	COUNTY CONST	251+90	049		13-04	15.1	120	1	1 ST THRU TRUSS	25 BOULDER R	16-7V 8H-15 TON
S298 0000 0130	OR 298	S 28 2 U2	14+69	049	15	U	20.0	150	3	3 CONT ST GIRDER	50 BOULDER R	
S298 0000 0162	OR 298	COUNTY CONST		049		U	15.1	60	1	1 ST PONY TRUSS	12 W BOULDER R	15 TON
S298 0000 0272L	OR 298	SECTION LENGTH										
S299 0000 0044	OR 299	S263 3	257+10	019	15-44	U	28.0	102	2	2 PRE CONC BEAM	67 CARELESS CR	

PLANNING SURVEY BRIDGE LIST

CONTROL SECTION NUMBER	HIGHWAY CODE NUMBER	FEATURE NUMBER Miscellaneous Section Length	MILEAGE	FUNCTIONAL CLASS	CAPACITIES DESIGN LOADING	CAPACITIES VERTICAL CLEARANCE	CAPACITIES HORIZONTAL CLEARANCE	DESCRIPTIVE FEATURES TOTAL LENGTH FEET	DESCRIPTIVE FEATURES NUMBER OF SPANS	DESCRIPTIVE FEATURES MAXIMUM SPAN FEET	DESCRIPTIVE FEATURES MAXIMUM SPAN Description	DESCRIPTIVE FEATURES FEATURE CROSSED	REMARKS
S299 0000 0064L	OR 299	SECTION LENGTH											
S300 0000 0002	OR 300	S 71 4	717+29	019	15-12	U	24.0	142	2	2	PRE CONC BEAMS	62 MUSSELSHELL R	
S300 0000 0012	OR 300	S 71 3	663+58	019	15-12	U	24.0	63	3	3	T T TRESTLE	60 FISH CR	
S300 0000 0081	OR 300	COUNTY CONST		019		U	19.0	49	3	3	UNT T TRESTLE	UN BIG COULEE	
S300 0000 0089	OR 300	COUNTY CONST		019		U	19.5	40	1	1	ST QUEEN TRUSS	UN BIG COULEE	
S300 0000 0136L	OR 300	SECTION LENGTH											
S302 0000 0090	OR 302	GN RY	690+24	056		14-05	24.0				UNDERPASS	UN GN RY	
S302 0000 02078	OR 302	56-48 CO LINE											
S302 0000 0221L	OR 302	SECTION LENGTH											
S303 0000 0072	OR 303	COUNTY CONST		056		U	19.0	24	1	1	STEEL I BEAM	UN ARROW CR	
S303 0000 0082	OR 303	COUNTY CONST		056		U	24.4	36	2	2	STEEL I BEAM	36 CANAL	SKEW 40
S303 0000 0104	OR 303	IG 90 1 17 13	6+39	056		15-00	38.0				UNDERPASS	68 I 94 SEP	8094 0000 0207P
S303 0000 0105	OR 303	IG 90 1 17 13	7+60	056		15-00	38.0				UNDERPASS	68 I 94 SEP	8094 0000 0207
S303 0000 0150	OR 303	COUNTY CONST		056		U	19.0	23	1	1	ST I BM PILE	UN CANAL	
S303 0000 0159	OR 303	COUNTY CONST		056		U	19.0	25	2	2	T T TRESTLE	UN CANAL	
S303 0000 0161L	OR 303	SECTION LENGTH											
S304 0000 0048N	OR 304	NO BRIDGES SEC											
S305 0000 0036	OR 305	S 192 2 U1	190+92	056	15-12	U	24.0	120	3	3	CONT CONC T BM	59 CANYON CR	
S305 0000 0049	OR 305	S 192 2 U2	257+11	056	15-12	U	24.0	25	1	1	T T TRESTLE	59 BIG DITCH BBWA	CANAL SKEW 30
S305 0000 0101	OR 305	S 192 2 U2	536+01	056	15-12	U	24.0	29	1	1	T T TRESTLE	59 BBWA CANAL	SKEW 15
S305 0000 0112	OR 305	SG 192-5	616+85	056	20-16	U	28.0	190	4	4	PRE CONC BEAM	65 NP RY	
S305 0000 0112P	OR 305	SG 192-5	616+85	056	20-16	U	28.0	190	4	4	PRE CONC BEAM	65 NP RY	
S305 0000 0118	OR 305	S 192 3	627+64	056	20-16	U	28.0	175	4	4	PRE CONC BEAMS	64 SEP US 10	1002 4594 4598
S305 0000 0118P	OR 305	S 192 3	627+64	056	20-16	U	28.0	175	4	4	PRE CONC BEAMS	64 SEP US 10	1002 4594 4599
S305 0000 0122L	OR 305	SECTION LENGTH											
S306 0000 0036	OR 306	COUNTY CONST		048		U	25.0	30	1	1	STEEL I BEAM	12 KEYSER CR	TANKCAR SECTION
S306 0000 0058	OR 306	FAS 129 B 1	110+68	048	15	U	24.0	95	4	4	T T TRESTLE	39 KEYSER CR	

PLANNING SURVEY BRIDGE LIST

CONTROL					SPACING							DESCRIPTION OF TYPE			REMARKS
BRIDGE NO.				NUM	T	N	DESIGN LOAD	VERT CLEARANCE FT-IN	TOTAL CLEARANCE FEET	TOTAL FEET	NUMBER OF SPANS	EX UP SP.			
FAS SY AREA	B	FILE	POST CNTL	CODE VBSP									Und	Tim Fer	
				A											
				B		Section Length									
							F	G	H	I	J	K	L	M	N
S306 0000 0254L		OR 306	SECTION LENGTH												
S307 0000 0129		OR 307	S 289 3		686+48	005	15	U	25.0	25	1	1	T T	TRESTLE	53 W RED LODGE C	RED LODGE CR
S307 0000 0198		OR 307	S 289 6		1056+20	005	15-12	U	26.0	110	3	3	CONT	CONCT BEAM	59 E ROSEBUD CR	E ROSEBUD R
S307 0000 02398		OR 307	005-048 COLINE													
S307 0000 0243B		OR 307	048-005 COLINE													
S307 0000 02518		OR 307	005-048 COLINE													
S307 0000 0262		OR 307	S 346 3		1382+14	048	15-12	U	24.0	153	3	3	PRE	CONC BEAMS	59 E ROSEBUD CR	E ROSEBUD R
S307 0000 0301		OR 307	NRS 288 8		893+56	048		U	22.0	30	1	1	STEEL	I BEAM	UN BUTCHER CR	WID 1935
S307 0000 0349		OR 307	DA-RM 1		630+96	048	15	U	24.0	50	1	1	T T	TRESTLE	43 BEAVER CR	
S307 0000 0435		OR 307	DA-RM 1		166+70	048	15	U	24.0	63	3	3	T T	TRESTLE	43 SHAYNE CR	
S307 0000 0461		OR 307	S 288 3		32+07	048	20-16	U	28.0	576	4	4	RIV PL	GIRDERS	57 YELLOWSTONE R	
S307 0000 0467L		OR 307	SECTION LENGTH													
S309 0000 0040		OR 309	NRS 324		208+91	033	15	U	19.0	38	2	2	T T	TRESTLE	UN DRAINAGE	
S309 0000 0066L		OR 309	SECTION LENGTH													
S310 0000 0008		OR 310	S 236 8		47+36	056	15-12	U	24.0	562	4	4	RIV PL	GIRD	64 YELLOWSTONE R	
S310 0000 02888		OR 310	056-033 COLINE													
S310 0000 0427		OR 310	S 236 6 U1		2256+94	033	15-12	U	24.0	193	3	3	PRE	CONC BEAMS	60 MUSSELSHELL R	
S310 0000 0433L		OR 310	SECTION LENGTH													
S311 0000 00508		OR 311	056-052 COLINE													
S311 0000 0130		OR 311	COUNTY CONST			052		U	17.5	62	3	3	UNT T	TRESTLE	UN DRAINAGE	
S311 0000 0169		OR 311	S 367 5		20+46	052	15-44	U	28.0	704	6	6	WELDED PL	GIR	68 YELLOWSTONE R	
S311 0000 0202		OR 311	WPSO 367 A		170+00	052	15	U	23.0	88	4	4	T T	TRESTLE	36 BUCKINGHAM COU	
S311 0000 0237		OR 311	FAP 160-D		1918+97	052	15	U	25.0	95	5	5	T T	TRESTLE	32 BOX ELDER CR	
S311 0000 0243L		OR 311	SECTION LENGTH													
S313 0000 0018		OR 313	S 26 6		1105+03	002	15-12	U	24.2	25	1	1	T T	TRESTLE	58 WILLIAMS CR	
S313 0000 0055		OR 313	COUNTY CONST		913+88	002	15-12	U	24.0	45	1	1	T T	TRESTLE	UN TWO LEGGIN CANAL	SKEW 20
S313 0000 0070		OR 313	S 26 6		831+03	002	15-12	U	24.0	50	2	2	T T	TRESTLE	58 TWO LEGGIN CANAL	SKEW 30
S313 0000 0072		OR 313	S 26 6		820+50	002	15-12	U	24.0	57	3	3	T T	TRESTLE	58 OVERFLOW DITCH	SKEW 20

PLANNING SURVEY BRIDGE LIST

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
S313 0000 0075	OR 313	S 26 5	805+07	002	15-12	U	24.0	576	4	4	RIV PL GIRDERS	58	BIG HORN R	
S313 0000 0230	OR 313	INDIAN SERVICE	275+60	002	10	U	21.0	64			T T TRESTLE	UN	ROTTEN GRASS CR	
S313 0000 0317	OR 313	S 26 10	321+11	002	20-16	U	32.0	102	2	2	PRE CONC BEAM	63	SOAP CR	
S313 0000 0341	OR 313	FLP 91	190+17	002	20-16	U	32.0	65	1	1	PRE CONC BEAM	UN	INDIAN SERVICE C	
S313 0000 0379L	OR 313	SECTION LENGTH												
S314 0000 0314N	OR 314	NO BRIDGES SEC												
S315 0000 0136	OR 315	FAS 362 B	490+71	044	15	U	24.0	113	5	5	T T TRESTLE	41	ROSEBUD CR	
S315 0000 0154	OR 315	FAS 362 B	341+00	044	15	U	24.0	100	4	4	T T TRESTLE	41	MILLER COULEE	
S315 0000 0263	OR 315	S 326 6	243+47	044	15	U	24.0	57	3	3	T T TRESTLE	49	STOCKER CR	
S315 0000 0292	OR 315	S 326 6	403+60	044	15	U	24.0	38	2	2	T T TRESTLE	49	CORRAL CR	
S315 0000 0306	OR 315	S 326 6	482+40	044	15	U	24.0	38	2	2	T T TRESTLE	49	MCGILVREY CR	
S315 0000 0339	OR 315	S 326 6	656+40	044	15	U	24.0	57	3	3	T T TRESTLE	49	SEVEN MILE CR	
S315 0000 0364	OR 315	S 326 6	78+00	044	15	U	24.0	76	4	4	T T TRESTLE	49	DRAINAGE	
S315 0000 0383	OR 315	FAS 323 D 1	179+02	044	15	U	24.0	125	5	5	T T TRESTLE	45	E FK ARMELLS CR	
S315 0000 0386	OR 315	FAS 323 D 1	194+50	044	15	U	24.0	57	3	3	T T TRESTLE	45	SHEEP CR	
S315 0000 0438	OR 315	S323 14	196+83	044	15-44	U	28.0	92	2	2	PRE CONC BEAM	67	ARMELLS CR	
S315 0000 0512	OR 315	IG 903 13 83	583+31	044	15-44	U	28.0	143	3	3	PRE CONC BEAM	67	COLSTRIP INT I94	8094 0716 0913
S315 0000 0519L	OR 315	SECTION LENGTH												
S317 0000 0034N	OR 317	NO BRIDGES SEC												
S318 0000 0029N	OR 318	NO BRIDGES SEC												
S320 0000 0022	OR 320	NRS 308 A	115+12	013	15	U	19.0	95	5	5	T T TRESTLE	34	COTTONWOOD CR	
S320 0000 0042B	OR 320	013-009 COLINE												
S320 0000 0051	OR 320	COUNTY CONST	270+38	009		U	15.5	36	1	1	STEEL I BEAM	UN	STATION CR	
S320 0000 0053	OR 320	COUNTY CONST	279+68	009		U	15.0	202	4	4	ST PONY TRUSS	06	OFALLON CR	
S320 0000 0060L	OR 320	SECTION LENGTH												
S321 0000 0060	OR 321	S 166 1	349+75	013	15-12	U	24.0	100	4	4	T T TRESTLE	56	PENNEL CR	
S321 0000 0098L	OR 321	SECTION LENGTH												

PLANNING SURVEY BRIDGE LIST

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
	CONTROL				CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
	ROUTE NUMBER	PRE NUMBER Section Length	STATION					TOTAL LENGTH FEET	NUMBER OF SPANS	MAX SPAN FEET				
S322 0000 0111	OR 322	S 51 1	125+72	013	15	U	20.0	133	4	4	STEEL GIRDER	50	LITTLE BEAVER CR	BEAVER CR
S322 0000 0298L	OR 322	SECTION LENGTH												
S323 0000 0177	OR 323	S 347 8	2850+20	006	15-12	U	24.0	183	3	3	CONCRETE T BM	57	BOX ELDER CR	
S323 0000 0565	OR 323	COUNTY CONST	795+99	006		U	15.0	172	6	6	ST PRATT TRUSS	UN	LIT MISSOURI R	7.5 TON 15 MPH
S323 0000 0716L	OR 323	SECTION LENGTH												
S324 0000 0001	OR 324	I15-1 11 370U1	8+04	001	20-16	U	24.0	133	3	3	PRE CONC BEAM	62	INT-I 15	8015 0000 0443
S324 0000 0045	OR 324	S 85 00	228+50	001	15-12	U	28.0	92	3	3	PRE CONC BEAM	63	HORSE PRAIRIE CR	
S324 0000 0051	OR 324	S 85 3	1531+00	001	15-12	U	24.0	71	2	2	PRE CONC BEAM	63	HORSE PRAIRE CR	
S324 0000 0069	OR 324	S 85 3	1448+50	001	15-12	U	24.0	71	2	2	PRE CONC BEAM	63	MEDICINELODGE CR	
S324 0000 0348L	OR 324	SECTION LENGTH												
S325 0000 0003	OR 325	S 106 1	14+91	003	15	U	24.0	38	2	2	T T TRESTLE	52	DRAINAGE	
S325 0000 0004	OR 325	S 106 1	22+72	003	15	U	24.0	76	4	4	T T TRESTLE	52	DRAINAGE	
S325 0000 0005	OR 325	S 106 1	24+84	003	15	U	24.0	38	2	2	T T TRESTLE	52	CANAL	
S325 0000 0131L	OR 325	SECTION LENGTH												
S326 0000 0084N	OR 326	NO BRIDGES SEC												
S327 0000 0039	OR 327	S 180 1	586+50	043	16-12	U	24.0	100	4	4	T T TRESTLE	61	LITTLE MUDDY CR	
S327 0000 0123	OR 327	GN RY		043		13-01	29.0				UNDERPASS	UN	GN RY	
S327 0000 0152L	OR 327	SECTION LENGTH												
S328 0000 0186N	OR 328	NO BRIDGES SEC												
S329 0000 0017	OR 329	COUNTY CONST		056		12-00	15.0	537	5	5	STEEL TRUSS	UN	YELLOWSTONE R	15-04 V 7-00 H
S329 0000 0022	OR 329	COUNTY CONST		056		U	19.0	59	2	2	STEEL TRESTLE	UN	DUCK CR	
S329 0000 0024	OR 329	COUNTY CONST		056		U	30.0	40	1	1	STEEL I BEAM	67	DUCK CR	
S329 0000 0025L	OR 329	SECTION LENGTH												
S330 0000 0003	OR 330	COUNTY CONST		007		13-00	17.8	559	3	3	ST HOWE TRUSS	14	MISSOURI R	15-10V MAX 1 ST
S330 0000 0050	OR 330	S 77 1	11+70	007	15	U	24.0	130	2	2	STEEL GIRDER	50	SMITH R	NO MARKERS

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER	HIGHWAY ROUTE NUMBER Markers	PROJECT NUMBER Section Control Section No Mileages Section Length	STATION	COUNTY Code	DESIGN LOADING	VERTICAL CLEARANCE Minimum FT IN	HORIZONTAL CLEARANCE (Curb to Curb) FEET	TOTAL LENGTH FEET	NUMBER OF SPANS	MAXIMUM SPAN FEET	MATERIAL OF MAXIMUM SPAN Also Structure not carrying road by type of facility, Underpass, Tunnel, Ferry	YEAR BUILT	NAME OF FEATURE CROSSED Highway, Interchange Number Creek, Canal, Railroad, Etc	Bridge Rating Posting Data Miscellaneous Remarks Detour Length, Etc
A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
S330 0000 0152	OR 330	S 77 6	20+79	007	15-12	U	28.0	142	2	2	PRE CONC GIRDER	62	SMITH R	
S330 0000 0366	OR 330	S 77 2 U1	13+07	007	15-12	U	24.0	648	4	4	ST PLATE GIRDER	54	MISSOURI R	
S330 0000 0379L	OR 330	SECTION LENGTH												
S331 0000 0011	OR 331	GN RY		007		15-01	19.5				UNDERPASS	UN	GN RY	15.01 V
S331 0000 0101L	OR 331	SECTION LENGTH												
S332 0000 0009	OR 332	S 45 7	52+85	009	15-12	U	24.0	138	3	3	PRE CONC BEAMS	59	PUMPKIN CR	
S332 0000 0105	OR 332	S 45 1	555+55	009	15	U	24.0	38	2	2	T T TRESTLE	48	ASH CR	SKEW 45
S332 0000 0106	OR 332	S 45 1	563+00	009	15	U	24.0	38	2	2	T T TRESTLE	48	ASH CR OVERFLOW	
S332 0000 0109	OR 332	S 45 1	576+00	009	15	U	24.0	38	2	2	T T TRESTLE	48	ASH CR OVERFLOW	
S332 0000 0138	OR 332	S 45 2	733+00	009	15	U	24.0	25	1	1	T T TRESTLE	52	JACK CR	
S332 0000 0157	OR 332	S 45 2	847+04	009	15	U	24.0	25	1	1	T T TRESTLE	52	BROWN CR	
S332 0000 0173	OR 332	S 45 2	921+00	009	15	U	24.0	38	2	2	T T TRESTLE	52	HADDOW CR	
S332 0000 0198	OR 332	S 45 2	1052+70	009	15	U	24.0	38	2	2	T T TRESTLE	52	FOSTER CR	
S332 0000 0373B	OR 332	009-044 COLINE												
S332 0000 0396	OR 332	S 45 6	2095+00	044	15-12	U	24.0	214	4	4	PRE CONC BEAMS	63	TONGUE R	
S332 0000 0403L	OR 332	SECTION LENGTH												
S333 0000 0081	OR 333	COUNTY CONST		009		U	15.0	23	1	1	STEEL I BEAM	UN	DRAINAGE	
S333 0000 0142	OR 333	COUNTY CONST		009		U	14.6	39	1	1	STEEL I BEAM	UN	STREVELL CR	
S333 0000 0160	OR 333	COUNTY CONST		009		14-00	15.0	138	3	3	ST THRU TRUSS	UN	MIZPAH CR	16.06VC 8.06HC
S333 0000 0183L	OR 333	SECTION LENGTH												
S335 0000 0017	OR 335	S 359 7	708+85	011	15-12	U	32.0	50	2	2	T T TRESTLE	64	DRAINAGE	
S335 0000 0038	OR 335	COUNTY CONST		011		U	19.3	52	2	2	T T TRESTLE	UN	DRAINAGE	
S335 0000 0053	OR 335	S 359 9	477+00	011	20-44	U	30.0	102	2	2	PRE CONC BEAM	66	SAND CR	
S335 0000 0144	OR 335	S 359 2	71+21	011	15-12	U	24.0	200	8	8	T T TRESTLE	57	CEDAR CR	
S335 0000 0156L	OR 335	SECTION LENGTH												
S336 0000 0053	OR 336	S 130 1	282+77	013	15	U	24.0	50	2	2	T T TRESTLE	53	FK OF BEAVER CR	
S336 0000 0070	OR 336	S 130 1	374+15	013	15	U	24.0	75	3	3	T T TRESTLE	53	BEAVER CR	
S336 0000 0119B	OR 336	013-055 COLINE												

PLANNING SURVEY BRIDGE LIST

CONTROL							CAPACITIES			DESCRIPTIVE FEATURES					REMARKS
BRIDGE NUMBER (FA SYSTEM, FA ROUTE NUMBER, CONTROL SECTION, MILEPOINT, BRIDGE CONSTRUCTION NUMBER, SUBSTRUCTURE NUMBER, SUPERSTRUCTURE DESIGNATION) A	HIGHWAY ROUTE NUMBER Markers B	SECTION NUMBER Consecutive Sec No Bridges Sec Section Length C	STATION D	COUNTY (Code) E	DESIGN LOADING H - S F	VERTICAL CLEARANCE Minimum FT - IN G	HORIZONTAL CLEARANCE (Curb to Curb) FEET H	TOTAL LENGTH FEET I	NUMBER OF SPANS J	MAXIMUM SPAN FEET K	MATERIAL TYPE MAXIMUM SPAN - All Structures not carrying road by type of facility, Underpass Tunnel, Ferry L	YEAR BUILT M	METHOD OF FEATURE FOR (Railroads, canal, etc. Highways, interchange and separation, Etc.) N	Miscellaneous Notes Officer's name, marker Section number, Etc O
S336 0000 014BL	OR 336	SECTION LENGTH												
S338 0000 0215N	OR 338	NO BRIDGES SEC												
S339 0000 0002	OR 339	S 186 2	15+78	034	15-12	U	24.0	50	2	2	T T TRESTLE	55	FLATHEAD CR	
S339 0000 0037	OR 339	S 186 2	199+53	034	15-12	U	24.0	71	3	3	CONCRETE T BEAM	55	SHIELDS R	
S339 0000 0141	OR 339	S 186 4	747+60	034	15-12	U	24.0	25	1	1	T. T TRESTLE	57	SHIELDS R	
S339 0000 0144L	OR 339	SECTION LENGTH												
S340 0000 0019	OR 340	S 201 1	84+71	040	15-12	U	24.0	63	3	3	T T TRESTLE	56	PLUM CR	
S340 0000 0190L	OR 340	SECTION LENGTH												
S341 0000 0213N	OR 341	NO BRIDGES SEC												
S342 0000 0008N	OR 342	NO BRIDGES SEC												
S343 0000 0345N	OR 343	NO BRIDGES SEC												
S344 0000 0007	OR 344	S 200 2	517+00	043	15-12	U	24.0	50	2	2	T T TRESTLE	56	SHEEP CR	
S344 0000 0040	OR 344	S 200 2	350+30	043	15-12	U	24.0	110	3	3	CONT CONC T BM	56	BIG MUDDY CR	
S344 0000 0121	OR 344	S 200 4	460+13	043	15-12	U	24.0	110	3	3	CONT CONC T BM	60	SMOKE CR	
S344 0000 0214L	OR 344	SECTION LENGTH												
S345 0000 0044	OR 345	COUNTY CONST		016		U	24.0	21	1	1	CONC SL-ST I 8M	UN	MIDDLE CR	NO MARKERS-RAIL
S345 0000 0132L	OR 345	SECTION LENGTH												
S346 0000 0000	OR 346	I 90 6 10 2B2	70+00	016	20-16	U	28.0	235	4	4	PRE CONC BEAM	64	MANHATTAN INT 90	B090 2838 2942
S346 0000 0018	OR 346	S 182	96+65	016	15-44	U	30.0	102	2	2	PRE CONC BEAM	67	BAKER CR	
S346 0000 0021	OR 346	S 182	116+02	016	15-44	U	28.0	192	2	2	PRE CONC BEAM	67	WGALLATIN R	
S346 0000 0056	OR 346	S 182	299+86	016	15-44	U	30.0	132	2	2	PRE CONC BEAM	67	EAST GALLATIN R	
S346 0000 0074L	OR 346	SECTION LENGTH												
S347 0000 0027	OR 347	S 8B 1 U2	142+24	016	15	U	24.0	94	2	2	STEEL GIRDER	53	BAKER CR	

CONTROL SECTION JOB NUMBER A	HIGHWAY ROUTE NUMBER Marker B	Bridge Sec No Or Name Section Length		COUNTY F	DECK WIDTH FEET F	VERTICAL CLEARANCE Minimum FEET G	TOPOGRAPHIC CLEARANCE FEET H	TOTAL LENGTH FEET I	NUMBER OF SPANS J	MAX SPAN FEET K	DATA FOR MAINTENANCE Carried by Type of Facility, Underpass, Type, Feet L	YEAR BUILT M	Highway Department N	REMARKS
S347 0000 0034	OR 347	S 88 1 U2	179+79	016	15	U	24.0	178	3	3	STEEL GIRDER	53	GALLATIN R	W GALLATIN R
S347 0000 0065L	OR 347	SECTION LENGTH												
S348 0000 0004	OR 348	S 127 2	415+10	020	15	U	24.0	38	2	2	T T TRESTLE	56	FLINT CR	NO MARKERS
S348 0000 0139	OR 348	S 127 3 U2	3+97	020	15-12	U	24.0	102	2	2	PRE CONC BEAMS	59	ROCK CR	
S348 0000 0143L	OR 348	SECTION LENGTH												
S349 0000 0063N	OR 349	NO BRIDGES SEC												
S350 0000 0030	OR 350	S 206 1 U2	131+13	046	15-12	U	24.0	110	3	3	CONT CONC T BM	57	BIG MUDDY CR	
S350 0000 0054L	OR 350	SECTION LENGTH												
S352 0000 0064N	OR 352	NO BRIDGES SEC												
S353 0000 0001	OR 353	NP RY		024		15-06	20.4				UNDERPASS	UN	NP RY	NO MARKERS
S353 0000 0076L	OR 353	SECTION LENGTH												
S354 0000 0066	OR 354	COUNTY CONST		024		U	15.0	69	4	4	UNT T TRESTLE	UN	IRRIGATION CA	NO MARKERS-RAIL
S354 0000 0080L	OR 354	SECTION LENGTH												
S355 0000 0015N	OR 355	NO BRIDGES SEC												
S356 0000 0001	OR 356	COUNTY CONST		025		U	24.0	65	1	1	ST PONY TRUSS	UN	TENMILE CR	8 TON
S356 0000 0035	OR 356	COUNTY CONST		025		U	25.0	28	1	1	STEEL I BEAM		SEVENMILE CR	WIDENED 1966
S356 0000 0059L	OR 356	SECTION LENGTH												
S357 0000 0240N	OR 357	NO BRIDGE SEC												
S358 0000 0074	OR 358	ER 57 4 S 193	394+52	037	15-44	U	30.0	285	4	4	PRE CONC BEAM	65	BIRCH CR	NO MARKERS
S358 0000 0174	OR 358	ER 575	914+91	037	15-44	U	30.0	316	5	5	PRE CONC BEAM	66	TWO MEDICINE CR	NO MARKERS
S358 0000 0188B	OR 358	037-018 COLINE												
S358 0000 0278	OR 358	S 193 10	1324+20	018	15-44	U	30.0	92	2	2	PRE CONC BEAM	68	SPRING CR	
S358 0000 0314L	OR 358	SECTION LENGTH												

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
S359 0000 0003	OR 359	I 90 5 17 250	292+00	022	20-44	U	34.0	112	2	2	PRE CONC BEAM	68	JEFFERSON R SL	
S359 0000 0012	OR 359	S 167 7	242+60	022	15-44	U	28.0	289	3	3	PRE CONC BM	67	JEFFERSON R	
S359 0000 0012B	OR 359	C22-029 COLINE												
S359 0000 0017	OR 359	S 167 3	189+95	029	15-12	U	28.0	38	2	2	T T TRESTLE	58	SLOUGH	NO MARKERS
S359 0000 0050	OR 359	S 167 3	11+07	029	15-12	U	24.0	50	2	2	T T TRESTLE	58	SOUTH BOULDER R	
S359 0000 0148L	OR 359	SECTION LENGTH												
S360 0000 0004	OR 360	S 49 7	1475+56	030	15-12	U	32.0	29	1	1	T T TRESTLE	62	N FK SMITH R	NO MARKERS
S360 0000 0163	OR 360	COUNTY CONST	450+90	030		U	14.0	61	1	1	PRATT ST TRUSS	22	SMITH R	20 TON
S360 0000 0192L	OR 360	SECTION LENGTH												
S362 0000 0008	OR 362	S 66 1	43+70	034	15	U	22.0	300	4	4	STEEL GIRDER	49	YELLOWSTONE R	
S362 0000 0011	OR 362	S 66 1	60+37	034	15	U	24.0	25	1	1	T T TRESTLE	49	ARMSTRONG IRR CA	NO MARKERS
S362 0000 0012L	OR 362	SECTION LENGTH												
S363 0000 0007	OR 363	COUNTY CONST		036		U	18.1	29	1	1	STEEL I BEAM	UN	CANAL	
S363 0000 0013	OR 363	COUNTY CONST		036		13-00	17.0	219	2	2	ST THRU TRUSS	UN	MILK R	17-00 VC 7-00HC
S363 0000 0088	OR 363	S 428 3	827+25	036	15-44	U	28.0	112	2	2	PRE CONC BEAM	66	ALKALI CR	
S363 0000 0113	OR 363	S 428 3	962+81	036	15-44	U	30.0	75	1	1	PRE CONC BEAM	66	IRRAGATION CANAL	
S363 0000 0119L	OR 363	SECTION LENGTH												
S364 0000 0042N	OR 364	NO BRIDGES SEC												
S365 0000 0005	OR 365	I 15-7 3 312	26+97	037	15-12	U	28.0	183	3	3	PRE CONC BEAM	64	BRADY INT I 15	8015 2954 3326
S365 0000 0143L	OR 365	SECTION LENGTH												
S366 0000 0023	OR 366	S 107 3	133+72	037	15	U	32.0	25	1	1	T T TRESTLE	54	COU & CANAL OF	WID S 107 5
S366 0000 0059	OR 366	S 107 1	319+00	037	15	U	24.0	106	2	2	CONT ST GIRDER	52	DRY FK MARIAS R	NO MARKERS
S366 0000 0211L	OR 366	SECTION LENGTH												
S367 0000 0005	OR 367	COUNTY CONST		041		U	18.0	33	1	1	STEEL & TIMBER	UN	IRRIGATION CANAL	NO MARKERS-RAIL
S367 0000 0035L	OR 367	SECTION LENGTH												

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
S368 0000 0033N	OR 368	NO BRIDGES SEC												
S369 0000 0003	OR 369	COUNTY CONST	037			U	20.0	38	2	2	T T TRESTLE	36	PONDERA COULEE	
S369 0000 0062L	OR 369	SECTION LENGTH												
S370 0000 0007	OR 370	COUNTY CONST	041			U	15.0	351	8	8	ST HOWE TRUSS	UN	BITTERROOT R	
S370 0000 0010	OR 370	COUNTY CONST	041			U	18.0	80	4	4	UNT T TRESTLE	UN	DRAINAGE	
S370 0000 0011	OR 370	COUNTY CONST	041			U	16.0	41	2	2	UNT T TRESTLE	UN	DRAINAGE	
S370 0000 0013	OR 370	COUNTY CONST	041			U	19.0	40	2	2	UNT T TRESTLE	UN	DRAINAGE	
S370 0000 0020	OR 370	COUNTY CONST	041			U	21.0	42	2	2	ST I BEAM	UN	BITTERROOT R	
S370 0000 0022L	OR 370	SECTION LENGTH												
S371 0000 0012	OR 371	S 208 1	389+35	049	15-12	U	24.0	120	3	3	CONT CONC T BM	57	SWEET GRASS CR	
S371 0000 0109	OR 371	COUNTY CONST		049		U	12.0	45	1	1	T QUEEN TRUSS	UN	SWEET GRASS CR	NO MARKERS-10T
S371 0000 0119L	OR 371	SECTION LENGTH												
S372 0000 0042N	OR 372	NO BRIDGES SEC												
S373 0000 0004	OR 373	S 117 1	24+92	041	15-12	U	24.0	324	4	4	STEEL GIRDER	54	BITTERROOT R	
S373 0000 0045L	OR 373	SECTION LENGTH												
S374 0000 0037	OR 374	S 123 1	198+39	046	15	U	24.0	38	2	2	T T TRESTLE	55	PLENTYWOOD CR	
S374 0000 0066L	OR 374	SECTION LENGTH												
S375 0000 0055	OR 375	I 15-2 17 130	3+29	047	20-16	U	28.0	266	4	4	PRE CONC BEAMS	63	9 MI SEP-I15	0015 1303 1314
S375 0000 0081	OR 375	NP RY		047		15-07	45.0				UNDERPASS	UN	NP RY	
S375 0000 0083	OR 375	S USG 213 2	441+53	047	20-16	U	28.0	215	4	4	PRE CONC BEAMS	58	NP RY	NO MARKERS
S375 0000 0087L	OR 375	SECTION LENGTH												
S377 0000 0059N	OR 377	NO BRIDGES SEC												
S378 0000 0058	OR 378	COUNTY CONST		050		U	19.0	39	1	1	STEEL I BEAM	66	MUDDY CR	REBUILT
S378 0000 0063	OR 378	COUNTY CONST		050		U	21.0	39	2	2	UNT T TRESTLE	UN	DRAINAGE	NO MARKERS

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
S378 0000 0123L	OR 378	SECTION LENGTH												
S379 0000 0145N	OR 379	NO BRIDGES SEC												
S380 0000 0029N	OR 380	NO BRIDGES SEC												
S381 0000 0004	OR 381	S 48 1	151+75	033	15	U	20.0	150	3	3	STEEL GIRDER	49	MUSSELSHELL R	
S381 0000 0044	OR 381	S 48 2	412+05	033	15	U	24.0	38	2	2	T T TRESTLE	54	HARPER COULEE	
S381 0000 0190L	OR 381	SECTION LENGTH												
S382 0000 0000	OR 382	S 58-6	1+41	045	15-12	U	24.0	128	3	3	PRE CONC BEAM	65	NP RY	
S382 0000 0001	OR 382	S 58-6	8+78	045	15-12	U	24.0	650	5	5	WELDED PL GIR	65	FLATHEAD R	
S382 0000 0027	OR 382	NIRH 14-8	153+92	045	15	U	21.0	50	2	2	T T TRESTLE	45	CAMAS CR	30 SKEW
S382 0000 0032	OR 382	NIRH 14-8	180+22	045	15	U	21.0	50	2	2	T T TRESTLE	45	CAMAS CR	
S382 0000 0036	OR 382	NIRH 14-8	202+06	045	15	U	21.0	50	2	2	T T TRESTLE	45	CAMAS CR	30 SKEW
S382 0000 0158L	OR 382	SECTION LENGTH												
S383 0000 0037N	OR 383	NO BRIDGES SEC												
S384 0000 0005	OR 384	S 322 5 1U	41+82	002	15-12	U	24.0	183	3	3	PRE CONC BEAM	60	LIT BIG HORN R	
S384 0000 0139	OR 384	S 322 9	771+25	002	15-44	U	28.0	92	2	2	PRE CONC BEAM	68	TULLOCK R	
S384 0000 0254L	OR 384	SECTION LENGTH												
S385 0000 0021N	OR 385	NO BRIDGES SEC												
S386 0000 0005	OR 386	GN RY		008		18-11	20.2				UNDERPASS	00	GN RY	
S386 0000 0017L	OR 386	SECTION LENGTH												
S387 0000 0028N	OR 387	NO BRIDGES												
S388 0000 0033	OR 388	COUNTY CONST		041		U	14.0	32	2	2	STEEL I BEAM	55	SKALKAHO CR	NO CURB
S388 0000 0034L	OR 388	SECTION LENGTH												

A	B	C	D	E	F	G	H	I	J	K	L	M	N
S389 0000 0064N	OR 389	NO BRIDGES SEC											
S390 0000 0038	OR 390	S-SG 218-2	133+16	032		14-05	28.0				UNDERPASS	65	DAKOTA ST
S390 0000 0039	OR 390	S-SG 218-2	133+95	032		14-06	28.0				UNDERPASS	65	CMSTP&P RR
S390 0000 0043	OR 390	COUNTY CONST		032	20-16	U	24.0	420	4	4	STEEL GIRDER	57	CLARK FORK
S390 0000 0044L	OR 390	SECTION LENGTH											
S391 0000 0037	OR 391	COUNTY CONST		038		U	21.1	45	3	3	T T TRESTLE	UN	SAND CR
S391 0000 0078	OR 391	COUNTY CONST		038		U	15.0	60	1	1	ST PONY TRUSS	UN	ROUGH CR
S391 0000 0267L	OR 391	SECTION LENGTH											
S391 0000 0359	OR 391	COUNTY CONST		038								UN	POWDER R
S391 0000 0393	OR 391	COUNTY CONST		038		U	15.0	31	1	1	ST I BEAM	UN	HORSE CR
S391 0000 0417L	OR 391	SECTION LENGTH											
S393 0000 0066N	OR 393	NO BRIDGES SEC											
S394 0000 0005	OR 394	S 61 1	26+61	054	15	U	20.0	130	2	2	STEEL GIRDER	49	MUSSELSHELL R
S394 0000 0024L	OR 394	SECTION LENGTH											
S396 0000 0014	OR 396	COUNTY CONST		003		U	15.0	100	4	4	STEEL I BEAM	UN	THIRTY MILE CR
S396 0000 0087	OR 396	COUNTY CONST		003		U	15.0	48	2	2	STEEL I BEAM	UN	WAYNE CR
S396 0000 0121	OR 396	COUNTY CONST		003		U	19.0	24	1	1	UNT T TRESTLE	UN	DRAINAGE
S396 0000 0141	OR 396	COUNTY CONST		003		U	17.0	74	1	1	ST PONY TRUSS	UN	SAVOY CR
S396 0000 0173L	OR 396	SECTION LENGTH											
S399 0000 0004	OR 399	FAS 9-4	18+46	022	15	U	24.0	121	2	2	STEEL GIRDER	49	BOULDER R
S399 0000 0236	OR 399	COUNTY CONST		022		U	24.0	32	1	1	STEEL I BEAM	41	WHITETAIL CR
S399 0000 0259	OR 399	IG 90 5 5 241	19+46	022		14-09	33.0				UNDERPASS*	66	WHITEHALL INT 90
S399 0000 0260	OR 399	IG 90 5 5 241	20+54	022		14-06	33.0				UNDERPASS*	66	WHITEHALL INT 90
S399 0000 0260L	OR 399	SECTION LENGTH											
S400 0000 0085N	OR 400	NO BRIDGES SEC											

	FORD
NO MARKERS	
8090 2278 2504P	
8090 2278 2504	

PLANNING SURVEY BRIDGE LIST

| CONTROL | | | | | LOCATION | | | | |

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
S413 0000 0246	OR 413	S 95 1	41+40	055	15-12	U	24.0	100	4	4	T T TRESTLE	60	BEAVER CR	
S413 0000 0254L	OR 413	SECTION LENGTH												
S414 0000 0040N	OR 414	NO BRIDGES SEC												
S415 0000 0020	OR 415	194 2 11 67	599+70	052	15-44	U	28.0	142	3	3	PRE CONC BM	67	SARPY INT I94	8094 0716 0737
S415 0000 0037	OR 415	COUNTY CONST	511+58	052	10	U	17.5	25	1	1	T T TRESTLE	UN	SARPY CR	
S415 0000 0093	OR 415	COUNTY CONST	218+77	052	10	U	17.5	25	1	1	UNT T TRESTLE	UN	SARPY CR	
S415 0000 0184	OR 415	COUNTY CONST	457+59	052	10	U	17.5	36	2	2	UNT T & CONC	UN	SARPY CR	
S415 0000 0273L	OR 415	SECTION LENGTH												
S416 0000 0010	OR 416	I 90 8 22 444	10+00	056	20-16	U	28.0	215	4	4	PRE CONC BEAM	66	BILLINGS BLV SEP	8090 4522 4534
S416 0000 0023	OR 416	S 132 1	36+27	056	09	15-03	17.0	766	4	4	STEEL TRUSS	52	YELLOWSTONE R	
S416 0000 0029	OR 416	S 132 1	1+48	056	15	U	24.0	38	2	2	T T TRESTLE	52	BLUE CR	
S416 0000 0112L	OR 416	SECTION LENGTH												
S417 0000 0071	OR 417	S 109 1 U2	107+15	051	15-12	U	24.0	450	4	4	STEEL GIRDER	54	MARIAS R	STATUARY LOAD
S417 0000 0147L	OR 417	SECTION LENGTH												
S418 0000 0005	OR 418	IND SERV 15-A	29+08	002		U	24.0	64	3	3	T T TRESTLE	39	PASS CR	
S418 0000 0096	OR 418	S 155 1	514+19	002	15	U	19.0	90	1	1	STEEL TRUSS	52	LIT BIGHORN R	
S418 0000 0106L	OR 418	SECTION LENGTH												
S419 0000 0001	OR 419	FAS 23	946+34	048		U	16.0	26	1	1	STEEL I BEAM	UN	OF E ROSEBUD CR	
S419 0000 0002	OR 419	FAS 23	944+34	048		U	15.0	56	1	1	ST PUNY TRUSS	UN	EAST ROSEBUD CR	
S419 0000 0036	OR 419	FAS 23	764+42	048		U	15.6	60	1	1	ST PONY TRUSS	UN	WEST ROSEBUD CR	
S419 0000 0199	OR 419	COUNTY CONST		048		U	24.0	176	4	4	REINF CONC GIR	UN	STILLWATER R	
S419 0000 0213	OR 419	COUNTY CONST		048		U	15.5	31	1	1	UNT T PONY TRUS	UN	DRAINAGE	
S419 0000 0214	OR 419	COUNTY CONST		048		U	15.8	42	1	1	STEEL I BEAM	UN	W FK STILLWATER	
S419 0000 0224L	OR 419	SECTION LENGTH												
S420 0000 0002	OR 420	COUNTY CONST	11+13	048	15	U	23.5	24	1	1	STEEL I BEAM	UN	DRAINAGE	
S420 0000 0003	OR 420	COUNTY CONST	17+53	048	15	U	14.8	95	1	1	STEEL TRUSS	UN	ROSEBUD CR	

S420	0000	0069L	OR	420	SECTION LENGTH											
S421	0000	0181N	OR	421	NO BRIDGES SEC											
S422	0000	0001	OR	422	COUNTY CONST		029		U	15.5	285	1	1 ST THRU TRUSS	UN	JEFFERSON R	NO MARKERS
S422	0000	0015	OR	422	COUNTY CONST		029		U	15.5	60	3	3 UNT T TRESTLE	UN	JEFFERSON R OF	NO MARKERS-CURB
S422	0000	0085B	OR	422	029-022 COLINE											
S422	0000	0086	OR	422	S 160 1	23+65	022	15-12	U	24.0	245	4	4 PRE CONC BEAMS	61	JEFFERSON R	
S422	0000	0086B	OR	422	022-047 COLINE											
S422	0000	0087B	OR	422	047-022 COLINE											
S422	0000	0088L	OR	422	SECTION LENGTH											
S423	0000	0001	OR	423	I15-2 8 118	45+18	047	20-16	U	28.0	210	4	4 PRE CONC BEAMS	61	VICTOR INT-I15	8015 1042 1223
S423	0000	0003	OR	423	SG 156 1	19+83	047	15-12	U	24.0	231	3	3 STEEL GIRDER	55	UPRR	
S423	0000	0009L	OR	423	SECTION LENGTH											
S424	0000	0234	OR	424	COUNTY CONST		015		U	19.0	200	8	8 UNT T TRESTLE	67	STILLWATER R	10 TON-15 MPH
S424	0000	0240L	OR	424	SECTION LENGTH											
S425	0000	0064N	OR	425	NO BRIDGES SEC											
S426	0000	0093N	OR	426	NO BRIDGES SEC											
S427	0000	0122	OR	427	S 183 1	643+07	023	15-12	U	24.0	38	2	2 T T TRESTLE	57	UTTER CR	
S427	0000	0123L	OR	427	SECTION LENGTH											
S428	0000	0120N	OR	428	NO BRIDGES SEC											
S429	0000	0002	OR	429	I90-8 6 441	14+18	056	20-16	U	28.0	457	9	9 PRE CONC BEAMS	59	SEP-I90	8090 4437 4489
S429	0000	0012	OR	429	I90-8 6 441	106+46	056	15-12	U	24.0	133	3	3 PRE CONC BEAMS	59	CANYON CR	
S429	0000	0017	OR	429	S 171 1	47+63	056	15	U	24.0	29	1	1 T T TRESTLE	58	BBWA CANAL	SKEW 40
S429	0000	0055L	OR	429	SECTION LENGTH											

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES						REMARKS
BRIDGE NUMBER (FA SYSTEM / FA ROUTE NUMBER / CONTROL-JUNCTION MILEPOST TO TENTHS / BRIDGE LOCATION-MILEPOST TO TENTHS / DESCRIPTIVE)	HIGHWAY ROUTE NUMBER (Markers)	PROJECT NUMBER Also- Coincident Sec 001-029 Coline No Bridges Sec Section Length	STATION	COUNTY (Code)	DESIGN LOADING	VERTICAL CLEARANCE (Minimum)	HORIZONTAL CLEARANCE (Curb to Curb)	TOTAL LENGTH	NUMBER OF SPANS	MAXIMUM SPAN	MATERIAL & TYPE MAXIMUM SPAN - Also- Structures not carrying road by type of facility, Underpass, Tunnel, Ferry	YEAR BUILT	NAME OF FEATURE CROSSED (River, Creek Canal, Irrigation Ditch, Drainage, Railroad Highways, Interchanges and Separations, Etc.)	Bridge Markers Posted Max Vert Min Horiz C Differents in sig markers Section Junctions, Etc
A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
					H - S	FT - IN	FEET	FEET		FEET				
S430 0000 0056	OR 430	IG 90 2 25 95	277+22	032		14-04	42.0				UNDERPASS	66	RES ST INT 190	8090 0970 1023
S430 0000 0057	OR 430	IG 90 2 25 95	278+33	032		14-04	42.0				UNDERPASS	66	RES ST INT 190	8090 0970 1023
S430 0000 0057L	OR 430	SECTION LENGTH												
S431 0000 0001	OR 431	S 223 1 U2	6+29	050	15-12	U	24.0	57	3	3	T T TRESTLE	59	MAIN IRR CANAL	SKEW 15
S431 0000 0048	OR 431	S 223 1 U2	257+08	050	15-12	U	24.0	57	3	3	T T TRESTLE	59	MAIN IRR CANAL	SKEW 30
S431 0000 0163	OR 431	COUNTY CONST		050		U	20.0	50	2	2	CONCRETE SLAB	UN	BIG MUDDY CR	NO MARKERS-RAIL
S431 0000 0195L	OR 431	SECTION LENGTH												
S432 0000 0275B	OR 432	008-021 COLINE												
S432 0000 0291	OR 432	COUNTY CONST		021		U	23.5	23	1	1	T T TRESTLE	UN	DRAINAGE	NO MARKERS-WID
S432 0000 0465L	OR 432	SECTION LENGTH												
S433 0000 0005	OR 433	S 232 2	31+32	025	15-12	U	28.0	32	1	1	CONCRETE SLAB	59	PRICKLY PEAR CR	
S433 0000 0018	OR 433	BUR RECL	97+05	025	15-12	U	28.0	42	1	1	CONC & TIMBER	58	HELENA VALLEY CA	
S433 0000 0039L	OR 433	SECTION LENGTH												
S434 0000 0000	OR 434	I15 4 25 218	1+36	025		15-01	29.6				UNDERPASS	66	WOLF CR INT I15	8015 2032 2296
S434 0000 0187	OR 434	R-AD-9 3 68	52+70	025	20-16	U	20.0	75	3	3	PRE CONC SLAB	62	MID FK DEARBORN	
S434 0000 0267	OR 434	COUNTY CONST		025		U	14.0	231	4	4	ST PRATT TRUSS	97	N FK DEARBORN R	6 TON
S434 0000 0407	OR 434	S 228 2	2201+75	025	15-12	U	24.0	38	2	2	T T TRESTLE	58	S FK SUN R	
S434 0000 0424	OR 434	S 228 2	2293+87	025	15-12	U	24.0	75	3	3	T T TRESTLE	58	SMITH CR	
S434 0000 0466L	OR 434	SECTION LENGTH												
S435 0000 0036N	OR 435	NO BRIDGES SEC												
S436 0000 0006	OR 436	S 217 1	32+11	003	15-12	U	24.0	25	1	1	T T TRESTLE	58	IRRIGATION CA	SKEW 20
S436 0000 0013	OR 436	S 217 1	73+29	003	15-12	U	28.0	75	3	3	T T TRESTLE	59	FIFTEEN MILE CR	
S436 0000 0017L	OR 436	SECTION LENGTH												
S437 0000 0089N	OR 437	NO BRIDGES SEC												
S438 0000 0252	OR 438	CO CONST WPA		053		U	19.5	78	2	2	STEEL I BEAM	36	E FK PORCUPINE	

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
S438 0000 0355	OR 438	COUNTY CONST		053		U	19.8	23	1	1	UNT T TRESTLE	54	DRAINAGE	SKEW 15
S438 0000 0543L	OR 438	SECTION LENGTH												
S440 0000 0081N	OR 440	NO BRIDGES SEC												
S441 0000 0011B	OR 441	031-047 COLINE												
S441 0000 0022	OR 441	COUNTY CONST		047		U	24.0	32	1	1	CONCRETE T BEAM	UN	CLARK FORK	NO MARKERS
S441 0000 0042	OR 441	IG 90 4 13 209	92+50	047	15-44	U	28.0	265	4	4	PRE CONC BEAM	67	GREGSON INT 190	8090 2092 2126
S441 0000 0042L	OR 441	SECTION LENGTH												
S444 0000 0035	OR 444	S 248 2 U2	186+08	018	15-12	U	24.0	50	2	2	T T TRESTLE	59	WILLOW CR	
S444 0000 0037	OR 444	S 248 2 U2	197+10	018	15-12	U	24.0	100	4	4	T T TRESTLE	59	CUT BANK CR	
S444 0000 0057	OR 444	S 248 2 U2	301+30	018	15-12	U	24.0	38	2	2	T T TRESTLE	59	COBELLE CR	
S444 0000 0198L	OR 444	SECTION LENGTH												
S445 0000 0091	OR 445	ER 53 5	436+25	018	15-44	U	28.0	163	3	3	PRE CONC BEAMS	65	CUT BANK CR	
S445 0000 0143L	OR 445	SECTION LENGTH												
S446 0000 0004	OR 446	COUNTY CONST		044		09-06	15.1	867	10	10	STEEL TRUSS	UN	YELLOWSTONE R	13-10VC 15TON
S446 0000 0061	OR 446	S 259 1	324+49	044	15-12	U	28.0	38	2	2	T T TRESTLE	63	SAND CR	
S446 0000 0098L	OR 446	SECTION LENGTH												
S447 0000 0051	OR 447	COUNTY CONST		044		U	14.6	75	1	1	ST PRATT TRUSS	UN	ROSEBUD CR	
S447 0000 0094	OR 447	COUNTY CONST		044		U	18.0	58	3	3	UNT T TRESTLE	UN	DRAINAGE	
S447 0000 0172	OR 447	COUNTY CONST		044		U	15.0	96	3	3	STEEL I BEAM	UN	DRAINAGE	
S447 0000 0224	OR 447	COUNTY CONST		044		U	15.0	31	1	1	STEEL I BEAM	UN	DRAINAGE	
S447 0000 0427	OR 447	COUNTY CONST		044		U	15.3	31	1	1	STEEL I BEAM	UN	LAY CR	
S447 0000 0485L	OR 447	SECTION LENGTH												
S448 0000 0021	OR 448	S 242 1	118+25	021	15-12	U	24.0	75	3	3	T T TRESTLE	61	BIG SANDY CR	
S448 0000 0300L	OR 448	SECTION LENGTH												
S449 0000 0002	OR 449	S 222 6	906+38	021	15-44	U	31.5	102	2	2	PRE CONC BEAM	68	SAGE CR	

PLANNING SURVEY BRIDGE LIST

CONTROL					CAPACITIES			DESCRIPTIVE FEATURES				REMARKS
BRIDGE NUMBER (FA SYSTEM, FA ROUTE NUMBER, CONTROL JUNCTION MILEPOST TO TENTHS, BRIDGE LOCATION MILEPOST TO TENTHS, DESCRIPTIVE) (A)	HIGHWAY ROUTE NUMBER (Markers) (B)	PROJECT NUMBER - Also - Coincident Sec 001-029 Coline No Bridges Sec Section Length (C)	STATION (D)	COUNTY (Code) (E)	DESIGN LOADING H - S (F)	VERTICAL CLEARANCE (Minimum) FT - IN (G)	HORIZONTAL CLEARANCE (Curb to Curb) FEET (H)	TOTAL LENGTH FEET (I)	NUMBER OF SPANS (J)	MAXIMUM SPAN FEET (K)	MATERIAL & TYP. MAXIMUM SPAN - Also - Structures not carrying road by type of facility, Underpass, Tunnel, Ferry (L)	YEAR BUILT (M)	NAME OF FEATURE CROSSED (River Creek, Canal, Irrigation Ditch, Drainage, Railroad, Highways, Interchanges and Separations, Etc.) (N)	Bridge Number Bridge Modification Posted Load or Signed Max Vert. Min. Horiz. Clr. Different Signing Markers Section Junctions, Etc. (O)
S449 0000 0204L	OR 449	SECTION LENGTH												
S450 0000 0060N	OR 450	NO BRIDGES SEC												
S452 0000 0012	OR 452	COUNTY CONST		021		U	19.0	96	3	3	ST PONY TRUSS	57	BULLHOCK CR	
S452 0000 0120L	OR 452	SECTION LENGTH												
S453 0000 0053N	OR 453	NO BRIDGES SEC												
S454 0000 0046N	OR 454	NO BRIDGES SEC												
S456 0000 0007	OR 456	COUNTY CONST		015		U	19.0	127	5	5	UNT T HOWE TRUS	UN	STILLWATER R	10 TON-15 MPH
S456 0000 0036L	OR 456	SECTION LENGTH												
S457 0000 0082	OR 457	BUR OF REC		026		U	24.0	110	3	3	CONCRETE T BEAM	UN	TIBER DAM	SPILLWAY-18 TON
S457 0000 0170L	OR 457	SECTION LENGTH												
S458 0000 0080N	OR 458	NO BRIDGES SEC												
S459 0000 0039N	OR 459	NO BRIDGES SEC												
S460 0000 0000	OR 460	I90 1 3 157U2	8+78	039		15-09	36.0				UNDERPASS	61	I90 GOLD CR INT	8090 15o4 1o79P
S460 0000 0001	OR 460	I90 1 3 157U2	8+00	039		14-11	36.0				UNDERPASS	61	I90 GOLD CR INT	8090 1564 1o79
S460 0000 0003	OR 460	COUNTY CONST		039		U	15.0	120	1	1	ST HOWE TRUSS	UN	CLARK FORK	10 TON-NO MARK
S460 0000 0045L	OR 460	SECTION LENGTH												
S461 0000 0077B	OR 461	031-045 COLINE												
S461 0000 0129	OR 461	FHP 9-1	648+15	045	20-16	U	28.0	445	4	4	REINF CONC GIR	62	CLARK FORK	
S461 0000 0138	OR 461	NP RY	712+05	045		17-07	34.0				UNDERPASS	UN	NP RY	NO MARKER
S461 0000 0225L	OR 461	SECTION LENGTH												
S462 0000 0023B	OR 462	044-017 COLINE												
S462 0000 0103	OR 462	COUNTY CONST		017		U	19.0	23	1	1	UNT T TRESTLE	UN	FROZEN DOG COU	

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
S462 0000 0125	OR 462	COUNTY CONST		017		U	15.0	23	1	1	UNT T TRESTLE	UN	DRAINAGE	SKEW 15
S462 0000 0192	OR 462	S 25B 2	15+22	017	15-12	U	24.0	225	4	4	PRE CONC BEAMS	60	LITTLE DRY CR	SKEW 20
S462 0000 0415L	OR 462	SECTION LENGTH												
S463 0000 0157	OR 463	S 260 8	1339+10	002	15-44	U	28.0	101	2	2	PRE CONC BEAM	66	ROTTEN GRASS CR	
S463 0000 0411	OR 463	COUNTY CONST		002		U	19.7	58	3	3	T T TRESTLE	UN	BIG HORN CANAL	
S463 0000 0412L	OR 463	SECTION LENGTH												
S464 0000 0046	OR 464	ER 53-4	120+05	018	15-44	U	28.0	173	3	3	PRE CONC BEAMS	65	CUT BANK CR	NO MARKERS
S464 0000 0169	OR 464	COUNTY CONST		018		U	18.0	43	2	2	STEEL GIR	65	S FK MILK R	NO MARKERS-RAIL
S464 0000 0239	OR 464	COUNTY CONST		018		U	20.0	27	1	1	UNT T TRESTLE	UN	DRY FK MILK R	NO MARKERS
S464 0000 0366L	OR 464	SECTION LENGTH												
S465 0000 0007	OR 465	S 264 2	39+19	017	15-12	U	24.0	411	8	8	PRE CONC BEAMS	59	BIG DRY CR	
S465 0000 0057L	OR 465	SECTION LENGTH												
S466 0000 0002	OR 466	S 261 3	98+82	014	15-44	U	28.0	75	1	1	PRE CONC BEAM	66	E FK SPRING CR	
S466 0000 0014	OR 466	COUNTY CONST	38+14	014	09	U	23.0	32	2	2	UNT T TRESTLE	UN	SPRING CR	
S466 0000 0021L	OR 466	SECTION LENGTH												
S467 0000 0005	OR 467	S 238 1 U2	25+00	028	15-12	U	24.0	193	3	3	PRE CONC BEAM	62	REDWATER R	
S467 0000 0010	OR 467	S 238 1 U2	53+22	028	15-12	U	24.0	38	2	2	T T TRESTLE	62	HELL CR	
S467 0000 0034	OR 467	S 238 1 U2	177+09	028	15-12	U	24.0	38	2	2	T T TRESTLE	62	MCCUNE CR	
S467 0000 0222B	OR 467	028-011 COLINE												
S467 0000 0335	OR 467	COUNTY CONST		011		U	21.8	36	2	2	UNT T TRESTLE	UN	UPPER 7 MILE CR	15 TON
S467 0000 0344L	OR 467	SECTION LENGTH												
S469 0000 0019	OR 469	GN RY		043		23-00	16.0	1159	5	5	STEEL GIRDER	13	MISSOURI R	1 LANE-AUTO GA
S469 0000 0055L	OR 469	SECTION LENGTH												
S470 0000 0130	OR 470	COUNTY CONST		011		U	20.2	79	5	5	UNT T TRESTLE	UN	N FK DEER CR	
S470 0000 0235	OR 470	COUNTY CONST		011		U	18.5	25	1	1	TIMBER TRESTLE	UN	DRAINAGE	
S470 0000 0243L	OR 470	SECTION LENGTH												

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
S471 0000 0112	OR 471	COUNTY CONST		045		U	15.0	48	2	2	UNT T TRESTLE	UN PROSPECT CR		NO MARKERS
S471 0000 0231L	OR 471	SECTION LENGTH												
S472 0000 0037N	OR 472	NO BRIDGES SEC												
S473 0000 0063	OR 473	FHP 91 A	335+40	041	30-24	U	32.0	56	3	3	CONT CONC GIR	UN TRAPPER CR		NO MARKERS
S473 0000 0143	OR 473	FHP 91 8	760+16	041	15	U	20.0	170	3	3	ST PONY TRUSS	UN W FK BITTERROOT		NO MARKERS
S473 0000 0155L	OR 473	SECTION LENGTH												
S474 0000 0011	OR 474	SG 272 1	58+23	032	15-12	U	24.0	180	3	3	STEEL GIRDER	59 NP RY		
S474 0000 0017L	OR 474	SECTION LENGTH												
S475 0000 0062N	OR 475	NO BRIDGES SEC												
S476 0000 0008	OR 476	S 273 2	28+32	034	15-12	U	24.0	360	4	4	RIV PL GIRDER	60 YELLOWSTONE R		NO MARKERS
S476 0000 0039	OR 476	COUNTY CONST		034		U	16.0	33	1	1	T LAMINATED BM	UN MILL CR		
S476 0000 0065	OR 476	COUNTY CONST		034		U	14.0	43	1	1	T LAMINATED BM	UN MILL CR		NO MARKERS
S476 0000 0098	OR 476	COUNTY CONST		034		U	14.0	25	1	1	T T TRESTLE	UN E FK MILL CR		E FK MILL CR
S476 0000 0099L	OR 476	SECTION LENGTH												
S477 0000 0062N	OR 477	NO BRIDGES SEC												
S478 0000 0008	OR 478	COUNTY CONST		049		11-06	15.5	336	2	2	STEEL TRUSS	11 YELLOWSTONE R		14-03V 4.5H 15T
S478 0000 0080	OR 478	COUNTY CONST		049		U	19.7	50	1	1	LMA STRINGERS	65 SWEET GRASS CR		
S478 0000 0113	OR 478	COUNTY CONST		049		U	15.5	70	1	1	T & ST TRUSS	64 SWEET GRASS CR		NO MARKERS
S478 0000 0122	OR 478	COUNTY CONST		049		U	14.1	30	1	1	T KING TRUSS	57 E FK SWT GRASS C		NO MARKERS-15T
S478 0000 0152L	OR 478	SECTION LENGTH												
S479 0000 0063	OR 479	COUNTY CONST		049		U	17.0	30	1	1	UNT T KING TRUS	UN TENMILE CR		NO MARKERS-15T
S479 0000 0159	OR 479	COUNTY CONST		049		11-02	15.8	93	1	1	STEEL TRUSS	UN SWEET GRASS CR		13-06VC 9HC 15T
S479 0000 0215L	OR 479	SECTION LENGTH												
S480 0000 0030	OR 480	S 387 3	1087+30	043	15-44	U	28.0	1056	6	6	CONT PL GIRDER	68 MISSOURI R		

CONTROL SECTION			ROUTE NUMBER	PROJECT NUMBER / Accident Se / OC 29 one / N Bridges Sec / Section Length	MILEPOST	COUNTY Code	DESIGN LOADING	VERTICAL CLEARANCE (Minimum	HORIZONTAL CLEARANCE (Curb to curb	TOTAL LENGTH	NUMBER OF SPANS	MAXIMUM SPAN	MAT / MAXIMUM / Structures not carrying road by type of facility Underpass, tunnel, Ferry	YEAR BUILT	Rive / Highways, interchanges / Separations, Etc)	NOTES / Max / Different
A			B	C		D	E	F	G	H	I	J	K	L	M	N	O
								H - S	FT - IN	FEET	FEET		FEET				
S480	0000	00308	OR 480	043-042 COLINE													
S480	0000	0138	OR 480	COUNTY CONST			042		U	17.0	29	1	1	STEEL I BEAM	UN	LONGGRASS CR	
S480	0000	0150L	OR 480	SECTION LENGTH													
S481	0000	0000	OR 481	I 15 3 8 177		2+57	022	20-44	U	30.0	285	4	4	PRE CONC BEAM	68	SEP I 15	8015 1359 1926
S481	0000	0008B	OR 481	022-025 COLINE													
S481	0000	0026L	OR 481	SECTION LENGTH													
S482	0000	0026	OR 482	S 325 1 U2		40+08	027	15-12	U	24.0	122	2	2	PRE CONC BEAMS	62	LIBBY CR	
S482	0000	0035L	OR 482	SECTION LENGTH													
S483	0000	0030	OR 483	COUNTY CONST		160+89	018		U	24.0	52	1	1	STEEL I BEAM	UN	ROCKY COULEE	NO MARKERS
S483	0000	0278	OR 483	COUNTY CONST		7+16	018		U	24.0	150	6	6	T T TRESTLE	UN	S FK MILK R	
S483	0000	0321L	OR 483	SECTION LENGTH													
S484	0000	0034	OR 484	S 326 4		384+72	038	15-12	U	28.0	102	2	2	PRE CONC BEAM	63	OTTER CR	SKEW 30
S484	0000	0236	OR 484	COUNTY CONST			038		10-06	15.0	90	1	1	STEEL TRUSS	UN	OTTER CR	13-00VC 10-00HC
S484	0000	0254	OR484	COUNTY CONST			038		U	15.0	45	1	1	ST PONY TRUSS	UN	OTTER CR	
S484	0000	0258	OR 484	COUNTY CONST			038		U	15.0	35	1	1	STEEL TRUSS	UN	BEAR CK	
S484	0000	0268L	OR 484	SECTION LENGTH													
S485	0000	0135N	OR 485	NO BRIDGES SEC													
S486	0000	0043	OR 486	CO CONST WPA			015		U	22.0	22	1	1	UNT PILE TRES	UN	CEDAR CR	
S486	0000	0068	OR 486	COUNTY CONST			015		U	18.0	22	1	1	UNT T TRESTLE	UN	CEDAR CR	NO MARKERS
S486	0000	0208	OR 486	COUNTY CONST			015		U	12.0	95	3	3	ST PONY TRUSS	35	BIG CR	
S486	0000	0291	OR 486	COUNTY CONST			015		U	17.5	60	1	1	ST PONY TRUSS	UN	COAL CR	NO MARKERS
S486	0000	0338	OR 486	CO CONST CCC			015		U	17.0	30	1	1	T T TRESTLE	UN	MORAN CR	NO MARKERS
S486	0000	0354	OR 486	COUNTY CONST			015		U	17.0	45	1	1	STEEL I BEAM	UN	HAY CR	NO MARKERS
S486	0000	0410	OR 486	COUNTY CONST			015		U	14.0	43	1	1	STEEL GIRDER	UN	RED MEADOW CR	NO MARKERS
S486	0000	0448	OR 486	COUNTY CONST			015		U	14.0	75	1	1	ST PONY TRUSS	UN	WHALE CR	
S486	0000	0506	OR 486	COUNTY CONST			015		U	14.0	39	1	1	T T TRESTLE	UN	TRAIL CR	
S486	0000	0574	OR 486	COUNTY CONST			015		U	14.0	22	1	1	T T TRESTLE	UN	COLTS CR	

PLANNING SURVEY BRIDGE LIS

CONTROL A	WAY DUTE NUMBER (Markers) B	Also- Sect Sec 00 029 [illegible] No Bridges Se Sect or Length C	E	DES LOAD H - S F	VER CLEAR FT - IN G	HOR ZONTA CLEAR FEET H	TOTA LENGTH FEET I	NUMBER OF SPANS J	MAXIMUM SPAN FEET K	MATERIAL AND DESIGN MAXIMUM SPAN Structure carrying a road by type of facility, Underpass Tunnel, Ferry L	YEAR B M	FEATURE CROSSED If over creek Canal irrigat on D ch, Drainage, Railroad ghways, nterchanges and Separat ons, etc) N	Mo [illegible] Different sign or markers Section Jun [illegible], etc O
S486 0000 0576L	OR 486	SECTION LENGTH											
S487 0000 0002	OR 487	WPGS 377		015 15	14-10	22.0	633	12	12	ST WARREN TRUSS	36	GN RY	NO MARKERS-15T
S487 0000 0083L	OR 487	SECTION LENGTH											
S488 0000 0028N	OR 488	NO BRIDGES SEC											
S489 0000 0037	OR 489	S 388 1	199+96	009 15-12	U	24.0	198	3	3	PRE CONC BEAM	61	SUNDAY CR	
S489 0000 0181L	OR 489	SECTION LENGTH											
S490 0000 0002	OR 490	S 328 1	53+36	041 20-16	U	28.0	198	3	3	PRE CONC BEAMS	62	E FK BITTERROOT	
S490 0000 0007	OR 490	S 328 1	25+01	041 20-16	U	28.0	173	3	3	PRE CONC BEAMS	62	W FK BITTERROOT	REP S 328-2
S490 0000 0012L	OR 490	SECTION LENGTH											
S492 0000 0017N	OR 492	NO BRIDGES SEC											
S493 0000 0160N	OR 493	NO BRIDGES SEC											
S494 0000 0003	OR 494	S 401 3	421+16	013 15-12	U	28.0	132	2	2	PRE CONC BEAM	64	SANDSTONE CR	SKEW 15
S494 0000 0011	OR 494	S 401 3	375+35	013 15-12	U	28.0	132	2	2	PRE CONC BEAM	64	S FK SANDSTONE	SKEW 20
S494 0000 0234L	OR 494	SECTION LENGTH											
S495 0000 0040	OR 495	GN RY		007	13-01	22.0				UNDERPASS	UN	GN RY	NO MARKERS
S495 0000 0150L	OR 495	SECTION LENGTH											
S496 0000 0103	OR 496	COUNTY CONST		043	U	19.5	27	1	1	STEEL I BEAM	UN	W FK SHOTGUN CR	
S496 0000 0122	OR 496	COUNTY CONST		043	U	19.3	25	1	1	STEEL I BEAM	UN	E FK SHOTGUN CR	
S496 0000 0140	OR 496	COUNTY CONST		043	U	19.0	26	1	1	STEEL I BEAM	UN	DRAINAGE	
S496 0000 0172	OR 481	COUNTY CONST		043	U	24.0	22	1	1	CONC BEAM	64	SHOTGUN CR	
S496 0000 0173L	OR 496	SECTION LENGTH											
S497 0000 0093N	OR 497	NO BRIDGES SEC											

A	B															
S498 0000 0001	OR 498	COUNTY CONST		007		U	20.0	100	3		STEEL GIRDER	UN GN RY		SKEW 10		
S498 0000 0046L	OR 498	SECTION LENGTH														
S500 0000 0113B	OR 500	033-035 COLINE														
S500 0000 0123	OR 500	COUNTY CONST		035		U	15.0	28	2	2	UNT T TRESTLE	UN DRAINAGE				
S500 0000 0300	OR 500	S 399 2	38+95	035	15-12	U	24.0	132	2	2	PRE CONC BEAM	62 FLATWILLOW CR				
S500 0000 0350L	OR 500	SECTION LENGTH														
S501 0000 0095N	OR 501	NO BRIDGES SEC														
S502 0000 0001	OR 502	I 90-8 8 438		056		15-09	28.0				UNDERPASS	61 BEETDUMP SEP-190		8090 4437 4465P		
S502 0000 0002	OR 502	I 90-8 8 438		056		16-02	28.0				UNDERPASS	61 BEETDUMP SEP-190		8090 4437 4465		
S502 0000 0004	OR 502	COUNTY CONST		056		U	24.0	24	1	1	STEEL I BEAM	UN BBWA CANAL				
S502 0000 0005	OR 502	COUNTY CONST		056		U	38.2	30	1	1	STEEL I BEAM	UN BBWA CANAL				
S502 0000 0034L	OR 502	SECTION LENGTH														
S503 0000 0124N	OR 503	NO BRIDGES SEC														
S504 0000 0130	OR 504	COUNTY CONST		040		U	15.0	67	3	3	STEEL I BEAM	UN CABIN CR		8 TON		
S504 0000 0133L	OR 504	SECTION LENGTH														
S505 0000 0064	OR 505	S 405 3	353+00	014	15-44	U	28.0	163	3	3	PRE CONC BEAM	66 BIG SPRING CR				
S505 0000 0123	OR 505	COUNTY CONST		014		U	15.0	75	1	1	ST PONY TRUSS	UN JUDITH R				
S505 0000 0137L	OR 505	SECTION LENGTH														
S506 0000 0034	OR 506	COUNTY CONST		027		U	18.0	64	3	3	UNT T TRESTLE	UN PIPE CR		5-TON-NO MARK		
S506 0000 0035L	OR 506	SECTION LENGTH														
S507 0000 0017	OR 507	I 90-2 13 78	159+95	032		15-08	34.0				UNDERPASS	63 SEP-190		8090 0000 0784		
S507 0000 0018	OR 507	S 407 2	5+03	032	15-12	U	24.0	457	3	3	WELDED PL GIRD	64 CLARK FORK				
S507 0000 0088	OR 507	COUNTY CONST		032		U	16.0	34	1	1	T T TRESTLE	UN PETTY CR				
S507 0000 0203L	OR 507	SECTION LENGTH														

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
S508 0000 0121	OR 508	COUNTY CONST		027		U	18.0	22	1	1	CONC T TRES	52	FOURTH JULY CR	NO MARKERS
S508 0000 0188	OR 508	COUNTY CONST		027		U	14.0	36	1	1	CONC T TRES	UN	MEADOW CR	NO MARKERS-RAIL
S508 0000 0191	OR 508	COUNTY CONST		027		U	14.0	35	1	1	CONC T TRES	UN	HELLROARING CR	NO MARKERS-RAIL
S508 0000 0237	OR 508	COUNTY CONST		027		U	14.0	111	3	3	STEEL GIRDER	UN	SPREAD CR	NO MARKERS
S508 0000 0282	OR 508	COUNTY CONST		027		U	14.0	34	1	1	CONC T TRES	UN	PETE CR	NO MARKERS-RAIL
S508 0000 0383	OR 508	COUNTY CONST		027		U	11.1	112	3	3	WARREN ST TRUSS	32	YAK RIVER	
S508 0000 0426	OR 508	COUNTY CONST		027		U	14.0	34	1	1	ST I BEAM	UN	E FK YAK R	
S508 0000 0484	OR 508	COUNTY CONST		027		U	14.0	22	1	1	T T TRESTLE	53	CARIBOU CR	
S508 0000 0672	OR 508	COUNTY CONST		027		U	16.0	24	1	1	T T TRESTLE	UN	SULLIVAN CR	NO MARKERS-RAIL
S508 0000 0673L	OR 508	SECTION LENGTH												
S509 0000 0001	OR 509	I-ING 255 12	8+58	001		14-00	40.0				UNDERPASS	59	MONIDA INT I15	8015 0000 0005
S509 0000 0366L	OR 509	SECTION LENGTH												
S510 0000 0050	OR 510	COUNTY CONST		028		U	15.0	119	5	5	UNT T TRESTLE	49	TUSLER CR	
S510 0000 0085L	OR 510	SECTION LENGTH												
S512 0000 0007	OR 512	S 413 3	39+16	020	15-12	U	24.0	102	2	2	PRE CONC BEAM	64	FLINT CR	
S512 0000 0020L	OR 512	SECTION LENGTH												
S513 0000 0102N	OR 513	NO BRIDGES SEC												
S514 0000 0003	OR 514	COUNTY CONST		043		U	26.0	176	3	3	CONT STEEL GIR	57	POPLAR R	
S514 0000 0191	OR 514	S 418 3	413+64	043	15-12	U	28.0	245	4	4	PRE CONC BEAM	64	POPLAR R	
S514 0000 0195L	OR 514	SECTION LENGTH												
S515 0000 0088	OR 515	S 415-3	465+97	046	15-12	U	28.0	92	2	2	PRE CONC BEAM	65	LAKE CR	
S515 0000 0149L	OR 515	SECTION LENGTH												
S516 0000 0210N	OR 516	NO BRIDGES SEC												
S517 0000 0130N	OR 517	NO BRIDGES SEC												

A	B	C	D	E	F	G	H	I	J	K	L	M	N	O
				ACTIVE										
FAP FAS Number	MBE Numbers	Section Length Bridge Section Length		UNIT	DECK GEOMETRY FEET SUFFICIENT		CURB TO CURB FEET	OUT TO OUT LENGTH FEET	NUMBER OF SPANS	MAX SPAN FEET	Road by type of facility Underpass Tunnel Ferry	YEAR	Highway Name Bridges Etc	Other Identification Etc
S518 0000 0000	OR 518	I 15 3 8 177	253+05	022	20-44	U	30.0	297	4	4	PRE CONC BEAM	68	MONT CITY INT	8015 1359 1909
S518 0000 0038B	OR 518	022-025 COLINE												
S518 0000 0051L	OR 518	SECTION LENGTH												
S519 0000 0114N	OR 519	NO BRIDGES SEC												
S520 0000 0000S	OR 520	I 90-1 22 71	504+33	031		16-09	25.0				UNDERPASS	65	CYK INT I90	8090 0000 0710
S520 0000 0001	OR 520	FHP E 8 A3	209+83	031	15-00	U	24.0	516	3	3	CONT ST TRUSS	33	CLARK FORK	
S520 0000 0040	OR 520	I 90-1 26 66	425+20	031	15-12	U	24.0	198	3	3	PRE CONC BEAM	65	FISH CR INT-I 90	8090 0000 0675
S520 0000 0053L	OR 520	SECTION LENGTH												
S521 0000 0020N	OR 521	NO BRIDGES SEC												
S522 0000 0019	OR 522	S 422 4	119+06	056	20-44	U	40.0	70	1	1	PRE CONC BEAM	67	HUNTLEY CANAL	
S522 0000 0021	OR 522	S 422 4	112+59	056	20-44	U	40.0	92	2	2	PRE CONC BEAM	67	PRYOR CR	
S522 0000 0023	OR 522	I 94 1 11 0	100+00	056		15-00	40.0				UNDERPASS	67	HUNTLEY INT I 94	8094 0000 0095P
S522 0000 0024	OR 522	I 94 1 11 0	99+24	056		15-00	40.0				UNDERPASS	67	HUNTLEY INT I 94	8094 0000 0095
S522 0000 0024L	OR 522	SECTION LENGTH												
S523 0000 0007	OR 523	FAP 101 2	307+04	003	15	U	28.0	25	1	1	T T TRESTLE	39	DRAINAGE	
S523 0000 0020L	OR 523	SECTION LENGTH												
S524 0000 0120N	OR 524	NO BRIDGES SEC												
S525 0000 0051N	OR 525	NO BRIDGE SEC												
S526 0000 0002	OR 526	S 426 3	2+01	016	15-12	U	28.0	190	3	3	PRE CONC BEAM	64	GALLATIN R	
S526 0000 0044L	OR 526	SECTION LENGTH												
S527 0000 0007	OR 527	S 427 3	51+57	029	15-44	U	28.0	278	3	3	PRE CONC BEAM	67	MADISON R	
S527 0000 0055L	OR 527	SECTION LENGTH												
S528 0000 0108	OR 528	COUNTY CONST		028		U	16.5	75	1	1	ST PONY TRUSS	UN	SAND CR	10 TON

A	B	C	D	F	I	G	H	J	K	L	M	N	O
S528 0000 0191	OR 528	COUNTY CONST		028		U	17.5	230	10	10 UNT T TRESTLE	UN	PRAIRIE ELK CR	11 TON
S528 0000 0323L	OR 528	SECTION LENGTH											
S529 0000 0000	OR 529	S 430 3	514+60	003	15-44	U	32.0	84	4	4 CONT CONC SLAB	67	RED ROCK CR	
S529 0000 0010	OR 529	S 430 3	463+97	003	15-44	U	30.0	213	3	3 PRE CONC BEAM	67	MILK R	
S529 0000 0055	OR 529	COUNTY CONST		003		U	15.0	30	2	2 UNT T TRESTLE	UN	DRAINAGE	
S529 0000 0114L	OR 529	SECTION LENGTH											
S530 0000 0018	OR 530	COUNTY CONST		024		U	19.0	26	1	1 CONC & TIMBER	UN	N CROW CR	WID ER55-2 1964
S530 0000 0028L	OR 530	SECTION LENGTH											
S531 0000 0035	OR 531	COUNTY CONST		041		U	18.6	48	3	3 UNT T TRESTLE	UN	SAWTOOTH CR	NO MARKERS
S531 0000 0054	OR 531	S 431 3	20+35	041	15-44	U	40.0	300	4	4 PRE CONC BEAM	68	BITTERROOT R	
S531 0000 0065L	OR 531	SECTION LENGTH											
S532 0000 0009	OR 532	S 433 3	28+05	056	20-44	U	40.0	35	1	1 STL & CONC	68	BIG DITCH	
S532 0000 0078	OR 532	S 433 3	390+45	056	20-44	U	28.0	152	2	2 PRE CONC BEAM	68	CANYON CR	
S532 0000 0082L	OR 532	SECTION LENGTH											
S533 0000 0100	OR 533	IG 90 2 14 105	291+51	032		14-04	34.0			UNDERPASS	64	SEP I 90	8090 1079 1099
S533 0000 0101	OR 533	IG 90 2 14 105	291+76	032		14-04	34.0			UNDERPASS	64	SEP I 90	8090 1079 1099P
S533 0000 0120L	OR 533	SECTION LENGTH											
S534 0000 0078	OR 534	COUNTY CONST		037		U	23.0	24	1	1 T T TRESTLE	UN	DRAINAGE	
S534 0000 0098	OR 534	COUNTY CONST		037		U	27.0	94	3	3 STEEL GIRDER	66	DRY FK MARIAS R	
S534 0000 0185	OR 534	COUNTY CONST		037		U	22.5	24	1	1 T T TRESTLE	UN	DRAINAGE	
S534 0000 0290L	OR 534	SECTION LENGTH											
S535 0000 0018	OR 535	COUNTY CONST		056		U	33.4	32	1	1 STEEL I BEAM	UN	BBWA CANAL	
S535 0000 0068L	OR 535	SECTION LENGTH											
S536 0000 0008N	OR 536	NO BRIDGES SEC											

CONTROL SECTION (A)	ROUTE NUMBER (B)	GEOGRAPHIC LOCATION (C)	COUNTY Code (E)	CAPACITIES: DESIGN LOADING (F)	CAPACITIES: VERTICAL CLEARANCE (Minimum) FT-IN (G)	CAPACITIES: HORIZONTAL CLEARANCE (Curb to Curb) FEET (H)	DESCRIPTIVE FEATURES: TOTAL LENGTH FEET (I)	DESCRIPTIVE FEATURES: NUMBER OF SPANS (J)	DESCRIPTIVE FEATURES: MAXIMUM SPAN FEET (K)	DESCRIPTIVE FEATURES: MATERIAL TYPE, MAXIMUM SPAN, Also Structures (Carrying road by type of facility Underpass Tunnel Ferry) (L)	YEAR BUILT (M)	NAME OF FEATURE INTERSECTED (Route, Creek, Railroad, Highways, Interchanges, Separations, etc) (N)	REMARKS (O)
S537 0000 0023	OR 537	COUNTY CONST	053		12-00	15.3	272	3	3	ST HOWE TRUSS	09	MILK R	15-07V 8 TON
S537 0000 0057	OR 537	COUNTY CONST	053		U	18.0	32	1	1	T TRESTLE		CASH CR	PTw
S537 0000 0236L	OR 537	SECTION LENGTH											
S538 0000 0014N	OR 538	NO BRIDGES SEC											
S539 0000 0007N	OR 539	NO BRIOGES SEC											
S540 0000 0068	OR 540	FAP 217 E	500+57 034	15	U	19.0	57	3	3	T T TRESTLE	29	HAY WAGON PASS	
S540 0000 0078	OR 540	FAP 217 F	448+50 034	15	U	20.0	31	1	1	STEEL I BEAM	29	SIX MILE CR	
S540 0000 0089	OR 540	FAP 217 O	391+15 034	15	U	19.7	31	1	1	STEEL I BEAM	28	EMIGRANT CR	
S540 0000 0170	OR 540	FAP 217 B	419+10 034	12	U	20.0	67	2	2	STEEL I BEAM	25	MILL CR	
S540 0000 0250	OR 540	FAP 59 A B	1+85 034		U	20.0	21	1	1	STEEL I BEAM	24	PINE CR	
S540 0000 0318	OR 540	F 14 2	218+48 034	15-12	U	24.0	285	3	3	REIN CONC RIB	21	YELLOWSTONE R	
S540 0000 0320L	OR 540	SECTION LENGTH											
S541 0000 0114N	OR 541	NO BRIDGES SEC											
S542 0000 0032N	OR 542	NO BRIDGE SEC											
S543 0000 0027	OR 543	COUNTY CONST	017		U	16.0	48	3	3	UNT TIMBER		UN VAIL CR	
S543 0000 0240L	OR 543	SECTION LENGTH											
S544 0000 0003	OR 544	COUNTY CONST	038	15-05	U	15.6	107	1	1	ST HOWE TRUSS		UN LIT POWDER R	LO LIMIT 8 TON
S544 0000 0342	OR 544	COUNTY CONST	038		U	16.0	34	1	1	ST I BEAM		UN E FK SCOTT CR	LO LIMIT 8 TON
S544 0000 0350L	OR 544	SECTION LENGTH											
S545 0000 0017N	OR 545	NO BRIOGES SEC											
S545 0000 0017N													